

ACC

AC/67

10000/148/1543

REPORTS ROME -  
JAN. - DEC. 1945

000/148/1543

REPORTS ROME - ORTE - ORTE - CHIUSE  
JAN. - DEC. 1945

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 (Roma - Orte)-state of works as at

| job n.                         | agency                                                              | location | description                                                  | size       | %  | est date of completion                                                                                                            |
|--------------------------------|---------------------------------------------------------------------|----------|--------------------------------------------------------------|------------|----|-----------------------------------------------------------------------------------------------------------------------------------|
| <u>A.C/65</u>                  | <u>La Linea - per il tratto Roma - Orte - è completata rimane :</u> |          |                                                              |            |    |                                                                                                                                   |
| A.C/65<br>1002                 |                                                                     | Km. 65,9 | repaire to bridge                                            |            |    |                                                                                                                                   |
| <u>Line 65 (Orte - Chiusi)</u> |                                                                     |          |                                                              |            |    |                                                                                                                                   |
| A.C/65                         | I lavori del n° 1003 al n° 1005 sono stati ultimati                 |          |                                                              |            |    |                                                                                                                                   |
| A.C/65<br>1006                 | Marinangeli<br>S.I.C.E.S.                                           | Allerona | ricostruzione viadot<br>to sul Rio Torto                     | luce m. 10 | 50 | 19/2/45                                                                                                                           |
| A.C/65<br>1007                 | Edilizia<br>Meccanica<br>S.I.C.                                     | Allerona | riparazione gallerie:<br>Collelungo<br>Montelegoli<br>Armata |            | 75 | 31/12/45<br><i>clearing of debris in hand<br/>side Chiusi</i><br><i>construction of<br/>arch piers and<br/>arches in<br/>hand</i> |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

1 E

- Orte) -

state of works as at 31/12/1945

| location                           | description                                         | size       | %  | est date of completion | remarks                                                                                                                                                                                                                                                                                                 |
|------------------------------------|-----------------------------------------------------|------------|----|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                    | tratto Roma - Orte - è completata                   |            |    |                        | <i>This is weather condition in the has been postponed</i>                                                                                                                                                                                                                                              |
| 65,9                               | repaire to bridge                                   |            |    |                        | I lavori rimandati a epoca migliore                                                                                                                                                                                                                                                                     |
|                                    | Chiusi)                                             |            |    |                        | <i>Finishing of 3rd arch in hand. Reconstruction work of in hand, Rome side.</i>                                                                                                                                                                                                                        |
| 003 al n° 1005 sono stati ultimati |                                                     |            |    |                        |                                                                                                                                                                                                                                                                                                         |
| rona                               | ricostruzione viadotto sul Rio Torto                | luce m. 10 | 50 | 19/2/45                | Prosegue demolizione 3° arco. Prosegue ricostruzione spigolo, spalla lato Roma a monte.                                                                                                                                                                                                                 |
| ona                                | riparazione gallerie: Collelungo Montelecoli Armata |            | 75 | 31/12/45               | <i>Clearing of debris in hand, tunnel side Chiusi</i><br>Continua sgombero galleria dell'Armata lato Chiusi e lato Roma, e quello della galleria Collelungo, lato Chiusi. In corso d'esecuzione la ricostruzione del piedritti e delle volte.<br><i>reconstruction of arch piers and arches in hand</i> |

Linea 65 (Orte - Chiusi)

(continued)

|                |                |             |                                                           |                                                                    |    |          |
|----------------|----------------|-------------|-----------------------------------------------------------|--------------------------------------------------------------------|----|----------|
| A.C/65<br>1008 | Ing.<br>Parisi | km. 134+036 | Ricostruzione ponte<br>sul fiume Paglia<br>al km. 134+036 | 11 archi di cui<br>7 archi da m.20<br>4 " " m. 8                   | 42 | 31/12/45 |
| A.C/65<br>1009 | D.P.R.E.S.     | Ficulle     | Ripristino ponti-<br>celli.                               | 4 ponticelli ai<br>km. 146+355 ;<br>146+954 ; 149+243<br>e 156+303 | 70 | 11/12/45 |
| A.C/65<br>1010 | O.P.R.E.S.     | Ficulle     | idem.                                                     | 2 ponticelli ai<br>km. 160+610 e<br>161+390                        | 50 | 11/12/45 |
| A.C/65<br>1011 | REcchi         | km. 99+050  | riparazione viadot<br>to                                  | 3 luci 8 m.                                                        | 40 | 22/3/46  |
| A.C/65<br>1012 | id.            | km. 112+267 | ripristino ponti-<br>cello                                | luce m. 3,50                                                       | -  | id.      |
| A.C/65<br>1013 | id.            | km. 124+503 | idem.                                                     | luce m. 6                                                          | 3  | id.      |
| A.C/65<br>1014 | id.            | km. 124+604 | idem.                                                     | luce m. 8                                                          | 50 | id.      |
| A.C/65<br>1015 | id.            | km. 125+142 | idem.                                                     | luce m. 2                                                          | 50 | id.      |
| A.C/65<br>1016 | id.            | km. 125+786 | idem.                                                     | luce m. 3                                                          | 50 | id.      |

f  
s/

././.

65 (Orte - Chiusi)

(continued)

- 2 - <sup>E</sup>*Measuring of abutments  
well in hand at Chiusi side.  
Pouring of foundation.*

|         |                                                           |                                                                    |    |          |                                                                                                                                                                                |
|---------|-----------------------------------------------------------|--------------------------------------------------------------------|----|----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 134+036 | Ricostruzione ponte<br>sul fiume Paglia<br>al km. 134+036 | 11 archi di cui<br>7 archi da m.20<br>4 " " m. 8                   | 42 | 31/12/45 | Prosegue muratura eleva-<br>zione spalla lato Chiu-<br>si. Terminate murature<br>pile n° 2 e n° 3, prose-<br>gue getto fondazioni pi-<br>la n° 1 prosegue spalla<br>lato Roma; |
| le      | Ripristino ponti-<br>celli.                               | 4 ponticelli ai<br>km. 146+355 ;<br>146+954 ; 149+243<br>e 156+303 | 70 | 11/12/45 | Il ponticello al km.<br>146+355 è già ultimato.<br><i>completed. Subsequent to<br/>km 146+355 completed.</i>                                                                   |
| le      | idem.                                                     | 2 ponticelli ai<br>km. 160+610 e<br>161+390                        | 50 | 11/12/45 |                                                                                                                                                                                |
| 9+050   | riparazione viadot-<br>to                                 | 3 luci 8 m.                                                        | 40 | 22/3/46  |                                                                                                                                                                                |
| 2+267   | ripristino ponti-<br>cello                                | luce m. 3,50                                                       | -  | id.      |                                                                                                                                                                                |
| 4+503   | idem.                                                     | luce m. 6                                                          | 3  | id.      |                                                                                                                                                                                |
| 24+604  | idem.                                                     | luce m. 8                                                          | 50 | id.      |                                                                                                                                                                                |
| 25+141  | idem.                                                     | luce m. 2                                                          | 50 | id.      |                                                                                                                                                                                |
| 25+786  | idem.                                                     | luce m. 3                                                          | 50 | id.      |                                                                                                                                                                                |

././.

linea 65 (Orte - Chiasi) (continued)

|                |          |             |                                                               |    |         |  |
|----------------|----------|-------------|---------------------------------------------------------------|----|---------|--|
| A.C/65<br>1017 | I.G.A.P. | km. 145+282 | <i>Reconstructed</i><br>Ripristino ponticello. <i>Rebuilt</i> | 50 | 22/3/46 |  |
| A.C/65<br>1018 | id.      | km. 146+530 | idem. <i>id.</i>                                              | 50 | id.     |  |
| A.C/65<br>1019 | id.      | km. 146+642 | idem. <i>"</i>                                                | 25 | id.     |  |

- 3 -

(Orte - Chiasi)

(continued)

|      |                                                       |  |    |         |  |
|------|-------------------------------------------------------|--|----|---------|--|
| +282 | <i>Nonchiusa</i><br>Ripristino ponticello. <i>id.</i> |  | 50 | 22/3/46 |  |
| +530 | idem. <i>id.</i>                                      |  | 50 | id.     |  |
| +642 | idem.                                                 |  | 25 | id.     |  |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISS.

| Job N°                                                                             | Agency                 | Location          | Description                                                    | size                                         | %  | Estd. date of complet. |
|------------------------------------------------------------------------------------|------------------------|-------------------|----------------------------------------------------------------|----------------------------------------------|----|------------------------|
| <u>LINE 65 ROME - ORTE.</u>                                                        |                        |                   |                                                                |                                              |    |                        |
| Line Rome - Orte completed.                                                        |                        |                   |                                                                |                                              |    |                        |
| AC/65/1001                                                                         |                        | Civ. Castella=na. | repair to bridge                                               | single span 4m. to be lifted & repaired.     |    |                        |
| AC/65/1002                                                                         |                        | Km. 65,9          | repair to bridge                                               |                                              |    |                        |
| <u>LINE 65 ORTE - CHIUSI.</u> (The job N° 1003 & 1004 & 1005 have been completed). |                        |                   |                                                                |                                              |    |                        |
| AC/65/1006                                                                         | Marinangeli S.I.C.E.S. | Allerona          | reconstruction of Viaduct over Rio Torto.                      | Km. 140+764                                  | 45 | 31.10.45               |
| AC/65/1007                                                                         | Edilizia Meccanica     | Allerona          | repair of tunnels: Collelungo Montelegoli Armata.              |                                              | 55 | 31.12.45               |
| AC/65/1008                                                                         | Ing. Parisi.           | Km. 134+036       | reconstruction of bridge over the river Paglia at Km. 134+036. | 11 arches/<br>7 arches of 20m.<br>4 " of 8m. | 38 | 31.12.45               |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

| No.    | Description                                                          | Size                                           | %  | Estd. date<br>of complet. | Remarks.                                                                                                                                         |
|--------|----------------------------------------------------------------------|------------------------------------------------|----|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|
| TE.    | Completed.                                                           |                                                |    |                           |                                                                                                                                                  |
| 11a=   | repair to bridge                                                     | single span 4m.<br>to be lifted &<br>repaired. |    |                           | Completed.                                                                                                                                       |
|        | repair to bridge                                                     |                                                |    |                           | The works have been<br>postponed until weather<br>condition permits it.                                                                          |
| CHISI. | (The job N° 1003 & 1004 & 1005 have been completed).                 |                                                |    |                           |                                                                                                                                                  |
|        | reconstruction of<br>Viaduct over Rio Torto.                         | Km. 140+764                                    | 45 | 31.10.45                  | First ring of the 3rd arch<br>completed. Clearing and re-<br>construction of corner edge<br>in hand.                                             |
|        | repair of tunnels:<br>Collelungo<br>Montelegoli<br>Armata.           |                                                | 55 | 31.12.45                  | Clearing of debris in the<br>Armata tunnel Chiusi and<br>Rome side in hand; reconstr<br>uction of arches piers and<br>arches in progress.        |
| 36     | reconstruction of bridge<br>over the river Paglia at<br>Km. 134+036. | 11 arches/<br>7 arches of 20m.<br>4 " of 8m.   | 38 | 31.12.45                  | Masonry of abutment well<br>in hand at Chiusi side.<br>Pouring of 1st pier founda-<br>tion. Excavation of abutme<br>nt<br>foundation Rome-XXXXXX |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONLine 65 ORTE - CHIUSI. (continued).

| Job No     | Agency     | Location | Description                 | size                                           | %  | Estd. date of complet. |
|------------|------------|----------|-----------------------------|------------------------------------------------|----|------------------------|
| AC/65/1009 | O.P.R.E.S. | Ficulle  | reconstruction of culverts. | 4 culverts betw. Alleroni & Città della Pieve. | 60 | 11.12.45               |
| AC/65/1010 | O.P.R.E.S. | Ficulle  | ditto                       | 2 culverts betw. Città della Pieve and Chiusi. | 50 | 11.12.45               |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

(continued).

| Description                    | size                                                 | %  | Estd. date<br>of complet. | Remarks. |
|--------------------------------|------------------------------------------------------|----|---------------------------|----------|
| reconstruction of<br>culverts. | 4 culverts betw.<br>Allerona & Città<br>della Pieve. | 60 | 11.12.45                  |          |
| ditto                          | 2 culverts betw.<br>Città della Pieve<br>and Chiusi. | 50 | 11.12.45                  |          |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Line 65 Orte - Chiusi

state of works as

| Job No             | Agency                                         | Location               | Description                                            | Size                                                         | %   | Est; date of Completion | Re                                      |
|--------------------|------------------------------------------------|------------------------|--------------------------------------------------------|--------------------------------------------------------------|-----|-------------------------|-----------------------------------------|
| AC/65<br>1007<br>✓ | Ed. Meccanica                                  | Allerona               | repair of tunnels:<br>Collelungo-Armata<br>Montelegoli |                                                              | 45% | 31/12/45                | Clearing<br>Reconst<br>and arc          |
| AC/65<br>1008<br>✓ | Parisi                                         | Km 134+036             | reconstruction of<br>bridge over river Paglia          | 11 arches:<br>7 " 20 m<br>4 " 8 m                            | 32% | 31/12/45                | Casting<br>comple<br>started<br>masonry |
| AC/65<br>1009<br>✓ | O.P.R.E.S.                                     | Ficulle                | reconstruction of<br>culverts                          | 4 culverts:<br>between<br>Allerona &<br>Città della<br>Pieve | 40% | 11/12/45                |                                         |
| AC/65<br>1010<br>✓ | O.P.R.E.S.                                     | Ficulle                | reconstruction of<br>culverts                          | 2 culverts<br>between Città<br>della Pieve &<br>Chiusi       | 40% | 11/12/45                |                                         |
| AC/65<br>1001<br>✓ |                                                | Civita<br>Castellana   | repair to bridge                                       | single span<br>4 m to lifted<br>& repaired                   |     | x                       |                                         |
| AC/65<br>1002<br>✓ |                                                | Km 65.9                | repair to bridge                                       |                                                              |     |                         | The ca<br>been p<br>condit              |
| AC/65              | The works Nos 1003 to 1005 have been completed |                        |                                                        |                                                              |     |                         |                                         |
| AC/65<br>1006      | Marinangeli<br>S.I.C.E.S.                      | Allerona<br>km 140+764 | reconstruction of<br>viaduct over Rio<br>Forte         |                                                              | 38% | 31/12/45                | Cent<br>2nd<br>in h                     |

## AY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Chiusi

state of works as at 31/10/45

| Description                                            | Size                                                         | %   | Est; date of Completion | Remarks                                                                                                                  |
|--------------------------------------------------------|--------------------------------------------------------------|-----|-------------------------|--------------------------------------------------------------------------------------------------------------------------|
| repair of tunnels:<br>Collelungo-Armata<br>Montelegoli |                                                              | 45% | 31/12/45                | Clearing of debris in hand.<br>Reconstruction of arch piers<br>and arches in hand.                                       |
| reconstruction of<br>bridge over river Paglia          | II arches:<br>7 " 20 m<br>4 " 8 m                            | 32% | 31/12/45                | Casting of abutment foundation<br>completed Chiusi side and<br>started masonry work and pier<br>masonry work Chiusi side |
| reconstruction of<br>culverts                          | 4 culverts:<br>between<br>Allerona &<br>Città della<br>Pieve | 40% | II/12/45                |                                                                                                                          |
| reconstruction of<br>culverts                          | 2 culverts<br>between Città<br>della Pieve &<br>Chiusi       | 40% | II/12/45                |                                                                                                                          |
| repair to bridge                                       | single span<br>4 m to lifted<br>& repaired                   |     | x                       | Completed                                                                                                                |
| repair to bridge                                       |                                                              |     |                         | The carrying out of work has<br>been postponed until weather<br>conditions permits it.                                   |
| 05 have been completed                                 |                                                              |     |                         |                                                                                                                          |
| reconstruction of<br>viaduct over Rio<br>Torto         |                                                              | 38% | 31/12/45                | Centring completed for the<br>2nd arch. clearing of debris<br>in hand.                                                   |

## RAILWAY CONSTRUCTION - WORKS - LINE 65 - ORTE-CHIUSI

## Line 65. Orte-Chiusi.

## State of works

| Job N°     | Agency                | Location | Description                                                                         | Size                                           | Progress |   |
|------------|-----------------------|----------|-------------------------------------------------------------------------------------|------------------------------------------------|----------|---|
| AC/65/14/A | Felicioni             | Orte     | Repair to the binata tunnel Orte                                                    | Northbound track                               | 85%      |   |
| AC/65/15/A | Catolo                | Bassano  | Streightening of the temporary<br>Tiber river bridge                                | Km.92+370                                      |          |   |
| AC/65/16/A | Zerbinati             | Bassano  | Defense for foundation 2nd pier<br>of temporary Tiber river bridge,<br>Chiusi side. | Km.92+370                                      | 60%      |   |
| AC/65/17/A | Marinangeli           | Allerona | Reconstruction Rio Torto viaduct                                                    | Km.140+764                                     | 25%      | 3 |
| AC/65/18/A | Edilizia<br>Meccanica | Allerona | Repair to tunnels :<br>Collelungo<br>Montelogoli<br>Armata                          |                                                | 10%      | 3 |
| AC/65/19/A | Parisi                | Allerona | Reconstruction Paglia river<br>bridge, at Km.134+036                                | 11 arches :<br>7 of 20 metres<br>4 of 8 metres | 15%      | 3 |

State of works as at 31.7.45.

| Description                                                                         | Site                                           | Progress | Est date of compl | Remarks                                                                                                               |
|-------------------------------------------------------------------------------------|------------------------------------------------|----------|-------------------|-----------------------------------------------------------------------------------------------------------------------|
| Repair to the binata tunnel Orte                                                    | Northbound track                               | 85%      | 15.8              | Started with excavatio<br>last ring.                                                                                  |
| Strengthening of the temporary<br>Tiber river bridge                                | Km.92+370                                      |          |                   | completed.                                                                                                            |
| Defense for foundation 2nd pier<br>of temporary Tiber river bridge,<br>Chiusi side. | Km.92+370                                      | 60%      | 9.7               | Erection of steel pile<br>in hand.                                                                                    |
| Reconstruction Rio Torto viaduct                                                    | Km.140+764                                     | 25%      | 31.10.45          | Construction of but-<br>tress, valley side, in<br>hand.                                                               |
| Repair to tunnels :<br>Collelungo<br>Montelogoli<br>Armata                          |                                                | 10%      | 31.12             | Clearing of Armata<br>tunnel, Chiusi side in<br>hand, as well as Rome<br>side, and Collelungo<br>tunnel, Chiusi side. |
| Reconstruction Paglia river<br>bridge, at Km.134+036                                | 11 arches :<br>7 of 20 metres<br>4 of 8 metres | 15%      | 31.11.45          | Excavation of 4th pier<br>in hand, and started<br>with excavation of pier<br>Chiusi side.                             |

| Job N°     | Agency | Location              | Description                            | Size                                                | Progress |
|------------|--------|-----------------------|----------------------------------------|-----------------------------------------------------|----------|
| AC/65/10/A | Cenni  | Civita-<br>Castellana | Repairs to bridge over river<br>Imella | Single span 4 mts<br>to be lifted and<br>repaired . | 55%      |
|            |        |                       |                                        |                                                     |          |

939

No. 785021

CONSTRUCTION CONTRACT ONE UNDER CONTROL OF ALLIED ON GROUND.

State of works as at 31.7.45.

|     | Description                         | Size                                          | Progress | est date of compl | Remarks                                          |
|-----|-------------------------------------|-----------------------------------------------|----------|-------------------|--------------------------------------------------|
| ana | Repairs to bridge over river Imella | Single span 4 mts to be lifted and repaired . | 55%      |                   | The work is carrying out by the Allied Command . |
|     |                                     |                                               |          |                   |                                                  |

line 65 (Orte - Chiusi) - continued

|                                   |                           |                                        |                                                              |                                                         |    |          |                                                                       |
|-----------------------------------|---------------------------|----------------------------------------|--------------------------------------------------------------|---------------------------------------------------------|----|----------|-----------------------------------------------------------------------|
| A.C/65<br>I006                    | Marinangeli<br>S.I.C.E.S. | Allerona                               | ricostruzione viadotto<br>sul rio Torto                      | km. I40 + 764                                           | 27 | 31/X/45  | quasi ul<br>sperone<br>armatura                                       |
| A.C/65<br>I007                    | Edilizia<br>Meccanica     | Allerona                               | riparazione gallerie:<br>Collelungo<br>Montelogoli<br>Armata |                                                         | I2 | 31/I2/45 | continua<br>dell'arm<br>Roma, e<br>Collelungo<br>quale si<br>centine. |
| A.C/65<br>I008                    | Ing.<br>Parisi            | Allerona                               | ricostruzione ponte sul<br>fiume Paglia al km.<br>I34 + 036  | 11 archi di cui:<br>7 archi da m. 20<br>4 archi da m. 8 | I8 | 31/11/45 | prosegue<br>4 pile e<br>iniziato                                      |
| A.C/65<br>I009                    | O.P.R.E.S.                | Ficulle                                | ripristino ponticelli                                        | 4 ponticelli<br>tra Allerona e<br>Città della Pieve     | I0 | 11/12/45 | iniziati<br>sgombrati<br>zioni.                                       |
| A.C/65<br>I010                    | O.P.R.E.S.                | Ficulle                                | ripristino ponticelli                                        | 2 ponticelli<br>tra Città della<br>Pieve e Chiusi       | 5  | 11/12/45 | iniziati<br>sgombrati<br>zioni.                                       |
| <u>line 65 (Arezzo - Firenze)</u> |                           |                                        |                                                              |                                                         |    |          |                                                                       |
| A.C/65<br>I011                    | Berni<br>C                | tratta:<br>Firenze C.M.<br>Pontassieve | ripristino ponti e<br>sottovia                               |                                                         | 75 | 2/8/45   | ultimati<br>pile po<br>formazio<br>ultimati<br>Sottovia<br>fondazio   |

ge - Chiusi) - continued

(2)

|                        |                                                              |                                                         |    |          |                                                                                                                                                                                        |
|------------------------|--------------------------------------------------------------|---------------------------------------------------------|----|----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Arona                  | ricostruzione viadotto<br>sul rio Torto                      | km. I40 + 764                                           | 27 | 31/X/45  | quasi ultimata costruzione<br>sperone a monte - prosegue<br>armatura della 4 <sup>a</sup> arcata.                                                                                      |
| Arona                  | riparazione gallerie:<br>Collelungo<br>Montelogoli<br>Armata |                                                         | I2 | 31/I2/45 | continua sgombrò galleria<br>dell'armata lato Chiusi e lato<br>Roma, e quello della galleria<br>Collelungo lato Chiusi per la<br>quale si stanno approntando le<br>centine.            |
| Arona                  | ricostruzione ponte sul<br>fiume Paglia al km.<br>I34 + 036  | 11 archi di cui:<br>7 archi da m. 20<br>4 archi da m. 8 | I8 | 31/11/45 | prosegue scavo fondazione di<br>4 pile e spalla lato Chiusi -<br>iniziato getto di una pila.                                                                                           |
| Alle                   | ripristino ponticelli                                        | 4 ponticelli<br>tra Alleron e<br>Città della Pieve      | I0 | 11/12/45 | iniziati movimenti terra<br>sgombrò macerie e demoli-<br>zioni.                                                                                                                        |
| Alle                   | ripristino ponticelli                                        | 2 ponticelli<br>tra Città della<br>Pieve e Chiusi       | 5  | 11/12/45 | iniziati movimenti terra<br>sgombrò macerie e demoli-<br>zioni.                                                                                                                        |
|                        |                                                              |                                                         |    |          |                                                                                                                                                                                        |
|                        |                                                              |                                                         |    |          |                                                                                                                                                                                        |
| Lanzo - Firenze)       |                                                              |                                                         |    |          |                                                                                                                                                                                        |
| Arona<br>C.M.<br>Sieve | ripristino ponti e<br>sottovia                               |                                                         | 75 | 2/8/45   | ultimazione murature spalle e<br>pile ponti Compiobbi e Sieci -<br>formazione centine Compiobbi -<br>ultimazione spalla lato Roma -<br>Sottovia Aretina e iniziato<br>fondazione pila. |

./.

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state of works as at

line 263 - Ciampino - Albano

| job n.  | agency | location             | description                                                | size | % | est date<br>of completion | re                                                                   |
|---------|--------|----------------------|------------------------------------------------------------|------|---|---------------------------|----------------------------------------------------------------------|
| A.C/263 |        | Ciampino -<br>Albano | LA LINEA E' COMPLETATA ED IN ESERCIZIO DAL 10 MAGGIO 1945. |      |   |                           | rimane da c<br>mazione def<br>cello al km<br>vede sarà u<br>mo mese. |

line 265 - Cecchina - Velletri

|                 |           |            |                                                                    |              |  |  |                                                      |
|-----------------|-----------|------------|--------------------------------------------------------------------|--------------|--|--|------------------------------------------------------|
| A.C/265<br>I001 |           | km..35+850 | ricostruzione<br>sottopassaggio                                    | 1 luce m. 5  |  |  | in corso gar<br>sata per il                          |
| A.C/265<br>I002 | Zerbinati | Velletri   | viadotto sul vallone<br>S. Anatolio del<br>Km. 25+861 al Km 26+038 | 3 luci m. 46 |  |  | le travate<br>approntate<br>e si é pred<br>collaudo. |

stazioni di Roma

|            |                     |                                                                             |  |  |    |          |                                        |
|------------|---------------------|-----------------------------------------------------------------------------|--|--|----|----------|----------------------------------------|
| Travaglini | Roma<br>Smistamento | ripristino armamento                                                        |  |  | 85 | 4/9/45   | si lavora<br>per il ripr<br>6 binari.  |
| C.E.L.S.A. | Roma<br>Smistamento | ripristino armamento                                                        |  |  | 77 | 31/8/45  | completati<br>riparandi                |
| Trotta     | Roma<br>S.Lorenzo   | lavori murari in terra<br>e in c.a.per il ripristi<br>no Rimesse "A" e "B". |  |  |    | 13/12/45 | la Ditta s<br>coli delle<br>e sta alle |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

no - Albano

state of works as at 31/8/45

| tion           | description                                                           | size         | %  | est date<br>of<br>completion | remarcks                                                                                                                     |
|----------------|-----------------------------------------------------------------------|--------------|----|------------------------------|------------------------------------------------------------------------------------------------------------------------------|
| pino -<br>bano | LA LINEA E' COMPLETATA ED IN ESERCIZIO DAL 10 MAGGIO 1945.            |              |    |                              | rimane da completare la sistemazione definitiva del ponticello al km. 23+885 che si prevede sarà ultimato nel prossimo mese. |
| na - Velletri  |                                                                       |              |    |                              |                                                                                                                              |
| 850            | ricostruzione sottopassaggio                                          | 1 luce m. 5  |    |                              | in corso gara di appalto fissata per il 5 settembre 1945.                                                                    |
| tri            | viadotto sul vallone S. Anatolio dal Km. 15+861 al Km 26+038          | 3 luci m. 46 |    |                              | le travate sono già state approntate presso la Terni e si è predisposto per il collaudo.                                     |
| amento         | ripristino armamento                                                  |              | 85 | 4/9/45                       | si lavora sul fascio partenze per il ripristino dei primi 6 binari.                                                          |
| amento         | ripristino armamento                                                  |              | 77 | 31/8/45                      | completati i binari del fascio riparandi dell' <i>Officina Rialzo</i>                                                        |
| enzo           | lavori murari in terra e in c.a. per il ripristino Rimesse "A" e "B". |              |    | 13/12/45                     | la Ditta sta preparando i calcoli delle strutture in c.a. e sta allestendo il cantiere.                                      |
|                |                                                                       |              |    |                              |                                                                                                                              |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

|                                               |             |                               |                                                    |                     |   |                        | state of works as                                                 |
|-----------------------------------------------|-------------|-------------------------------|----------------------------------------------------|---------------------|---|------------------------|-------------------------------------------------------------------|
| job n.                                        | agency      | location                      | description                                        | size                | % | est date of completion |                                                                   |
| <u>A.C/88 - linea Roma - Pescara</u>          |             |                               |                                                    |                     |   |                        |                                                                   |
| A.C/88<br>1001                                |             | tratta<br>Roma -<br>Avezzano  | GIA' COMPLETATA ED IN ESERCIZIO                    |                     |   |                        | rimangono<br>re di ri<br>di Mo                                    |
| A.C/88<br>1002                                |             | tratta<br>Chieti -<br>Pescara | GIA' COMPLETATA ED IN ESERCIZIO                    |                     |   |                        |                                                                   |
| <u>A.C/86 - linea Termoli - Foggia - Bari</u> |             |                               |                                                    |                     |   |                        |                                                                   |
| A.C/86<br>1001                                | Finan<br>co | km. 444+859                   | ricostruzione del ponte<br>sul fiume Biferno       | 6 arcate            | 2 | 6/4/46                 | lavori n<br>spostame<br>tallica<br>consenti<br>un trat<br>3.50 (I |
| A.C/86<br>1002                                | Pascoli     | km. 586+663                   | ricostruzione definitiva<br>del ponte sull'Ofanto. | 2 pile e<br>3 archi |   | 30/10/45               | ricostr<br>pila la<br>della p                                     |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

9

state of works as at 31/8/1945

| n  | description                                     | size             | % | est date<br>completion | remarks                                                                                                                                                                       |
|----|-------------------------------------------------|------------------|---|------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| a  | <u>Roma - Pescara</u>                           |                  |   |                        |                                                                                                                                                                               |
| no | GIA' COMPLETATA ED IN ESERCIZIO                 |                  |   |                        | rimangono soltanto alcune opere di rifinitura alla galleria di Monte Bove ;                                                                                                   |
| a  | GIA' COMPLETATA ED IN ESERCIZIO                 |                  |   |                        |                                                                                                                                                                               |
| a  | <u>Termoli - Foggia - Bari</u>                  |                  |   |                        |                                                                                                                                                                               |
| 59 | ricostruzione del ponte sul fiume Biferno       | 6 arcate         | 2 | 6/4/46                 | lavori murari preparatori per spostamento della travata metallica provvisoria in modo da consentire la costruzione di un tratto dei volti largo m. 3.50 (I <sup>a</sup> fase) |
| 63 | ricostruzione definitiva del ponte sull'Ofanto. | 2 pile e 3 archi |   | 30/10/45               | ricostruzione di m. 1.90 della pila lato Foggia e di m. 2.40 della pila lato Bari.                                                                                            |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONline 65 (Rome - Orte)state of works as

| job n.                                                                                                             | agency   | location             | description                         | size                                            | % | est date<br>of<br>completion |                                                                                                 |
|--------------------------------------------------------------------------------------------------------------------|----------|----------------------|-------------------------------------|-------------------------------------------------|---|------------------------------|-------------------------------------------------------------------------------------------------|
| <u>La linea - per il tratto Roma - Orte - é completata.</u><br>tuttora in corso di esecuzione sul tratto suddetto: |          |                      |                                     |                                                 |   |                              |                                                                                                 |
| A.C/65<br>I001                                                                                                     |          | Civita<br>Castellana | repairs to bridge over<br>R. Imella | single span 4 m.<br>to be lifted<br>and repared |   |                              | il lavoro<br>del Com                                                                            |
| A.C/65<br>I002                                                                                                     | ON<br>IN | Fara<br>Sabina       | repairs to bridge<br>km. 65,9       |                                                 |   |                              | si attese<br>il lavoro<br>spalla<br>Le p<br>chieste<br>giugno<br>stata a<br>mission<br>Trasport |

line 65 (Orte - Chiusi)

|                |           |         |                                                                                           |              |     |         |                    |
|----------------|-----------|---------|-------------------------------------------------------------------------------------------|--------------|-----|---------|--------------------|
| A.C/65<br>I003 | Felicioni | Orte    | riparazione galleria<br>binata Orte                                                       | binario pari | 90  | 15/8/45 | termina<br>mancano |
| A.C/65<br>I004 | Catolo    | Bassano | rafforzamento ponte<br>prov. sul Tevere                                                   | km. 92 + 370 | 100 |         |                    |
| A.C/65<br>I005 | ZERbinati | Bassano | difesa fondazione secon<br>da stilata lato Chiusi<br>del ponte provvisorio<br>sul Tevere. | km. 92 + 370 | 100 |         |                    |
| r/m            |           |         |                                                                                           |              |     |         |                    |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

(Orte)

state of works as at 31/8/1945

| ion  | description                                                         | size                                            | % | est date<br>of<br>completion | remarks                                                                                                                                                                                                                                                                                         |
|------|---------------------------------------------------------------------|-------------------------------------------------|---|------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|      | atto Roma - Orte - é completata.<br>esecuzione sul tratto suddetto: |                                                 |   |                              |                                                                                                                                                                                                                                                                                                 |
| lana | repairs to bridge over<br>R. Imella                                 | single span 4 m.<br>to be lifted<br>and repared |   |                              | il lavoro prosegue a cura<br>del Comando Alleato.                                                                                                                                                                                                                                               |
|      | repairs to bridge<br>km. 65,9                                       |                                                 |   |                              | si attendono le palancole per<br>il lavoro di riparazione alla<br>spalla ed alla pila lato Roma.<br>Le palancole sono state ri-<br>chieste al M.R.S. in data 2<br>giugno 1945 - la richiesta é<br>stata anche ripetuta alla Com-<br>missione Alleata, Sotto Amm.<br>Trasporti il 22 agosto u.s. |

(Chiusi)

|  |                                                                                            |              |     |         |                                                        |
|--|--------------------------------------------------------------------------------------------|--------------|-----|---------|--------------------------------------------------------|
|  | riparazione galleria<br>binata Orte                                                        | binario pari | 90  | 15/8/45 | terminato ultimo anello -<br>mancano opere rifinitura. |
|  | rafforzamento ponte<br>prov. sul Tevere                                                    | km. 92 + 370 | 100 |         |                                                        |
|  | difesa fondazione secon-<br>da stilata lato Chiusi<br>del ponte provvisorio<br>sul Tevere. | km. 92 + 370 | 100 |         |                                                        |

./.

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

/ line 65 Orte - Chiusi

state of works as at

| job<br>n. | agency                    | location | description                                                                             | size                                                    | %   | est date<br>of<br>completion |                                       |
|-----------|---------------------------|----------|-----------------------------------------------------------------------------------------|---------------------------------------------------------|-----|------------------------------|---------------------------------------|
|           | Felicioni                 | Orte     | riparazione galleria<br>binata Orte                                                     | binario pari                                            | 85  | 15/8/45                      | inizi<br>anelli                       |
|           | Catolo                    | Bassano  | rafforzamento ponte provvisorio<br>sul Tevere                                           | km. 92+370                                              | 100 |                              |                                       |
|           | Zerbinati                 | Bassano  | difesa fondazione seconda sti-<br>lata lato Chiusi del ponte<br>provvisorio sul Tevere. | km. 92+370                                              | 60  | 9/7/45                       | continua<br>cole                      |
|           | Marinangeli<br>S.I.C.E.S. | Allerona | ricostruzione viadotto sul<br>Rio Torto                                                 | km. 140+764                                             | 25  | 31/X/45                      | continua<br>rone<br>della             |
|           | Edilizia<br>Meccanica     | Allerona | riparazione gallerie:<br>Collelungo<br>Montelogoli<br>Armata                            |                                                         | 10  | 31/12/45                     | continua<br>dell'<br>lato<br>galleria |
|           | ing. Parisi               | Allerona | ricostruzione ponte<br>sul fiume Paglia al km.<br>134 + 036                             | 11 archi di cui:<br>7 archi da m. 20<br>4 archi da m. 8 | 15  | 31/11/45                     | proseguo<br>fonda<br>inizi            |

r/m

631

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ARMED COMMISSION

- Chiusi

state of works as at 31/7/945

| n | description                                                                             | size                                                    | %   | est date<br>of<br>completion | remarks                                                                                                        |
|---|-----------------------------------------------------------------------------------------|---------------------------------------------------------|-----|------------------------------|----------------------------------------------------------------------------------------------------------------|
|   | riparazione galleria<br>binata Orte                                                     | binario pari                                            | 85  | 15/8/45                      | iniziato scavo ultimo<br>anello.                                                                               |
|   | rafforzamento ponte provvisorio<br>sul Tevere                                           | km. 92+370                                              | 100 |                              |                                                                                                                |
|   | difesa fondazione seconda sti-<br>late lato Chiusi del ponte<br>provvisorio sul Tevere. | km. 92+370                                              | 60  | 9/7/45                       | continua infissione palan-<br>cole metalliche.                                                                 |
|   | ricostruzione viadotto sul<br>Rio Torto                                                 | km. 140+754                                             | 25  | 31/X/45                      | continua costruzione spe-<br>rone a monte e <del>armata</del><br>della 4^ arcate                               |
|   | riparazione gallerie:<br>Collelungo<br>Montelogoli<br>Armata                            |                                                         | 10  | 31/12/45                     | continua sgombrò galleria<br>dell'Armata lato Chiusi e<br>lato Roma e quello della<br>galleria Collelungo lato |
|   | ricostruzione ponte<br>sul fiume Paglia al km.<br>134 + 036                             | 11 archi di cui:<br>7 archi da m. 20<br>4 archi da m. 8 | 15  | 31/11/45                     | prosegue scavo <u>L' C</u> usi.<br>fondazione di 4 pile ed<br>iniziato quello lato Chiusi                      |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 - Rome - Orte

state of works a

la linea é completata -

tuttora in corso di esecuzione:

Civita  
Castellana

repairs to bridge over  
R.Imella

single span 4 m. to  
be lifted and repaired  
-----

55%

il lavor  
cura del  
leato.

r/n

630

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Rome - Orte

state of works as at 31/7/1945

completata -

corso di esecuzione:

repairs to bridge over  
R. Imella

single span 4 m. to  
be lifted and repaired

55%

il lavoro prosegue a  
cura del Comando Al-  
leato.

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF  
State of works as at 2nd July

Line 65. ROME-Orte-Chiusi.

| Job No     | Agency                 | Location | Description                                                                 | Size                                       | Progress | Est. date of completion |
|------------|------------------------|----------|-----------------------------------------------------------------------------|--------------------------------------------|----------|-------------------------|
| AC/65/14/A | Felicioni              | Orte     | Repair to the binata Tunnel Northbound track                                |                                            | 72%      | 13                      |
| AC/65/15/A | Bassano                | Catolo   | Strengthening of the temporary bridge over the Tiber.                       | Km.92+370                                  | 95%      | 15                      |
| AC/65/16/A | Zarbinati              | Bassano  | Defense for foundation 2nd pier of the temporary Tiber bridge, Chiusi side. | Km.92+370                                  | 2%       | 9                       |
| AC/65/17/A | Marinangeli S.I.C.E.S. | Allerona | reconstruction Rio Torto viaduct                                            | Km.140+764                                 | 18%      | 31                      |
| AC/65/18/A | Edilizia Meccanica     | Allerona | Repairs to tunnels : Collelungo Montelogoli Armata                          |                                            | 2%       | 3                       |
| AC/65/19/A | Parisi                 | Allerona | Reconstruction Paglia river bridge, Km.134+036                              | 11 arches :<br>7 of 20 mts.<br>4 of 8 mts. | 5%       |                         |
|            |                        |          |                                                                             |                                            |          |                         |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

State of works as at 2nd July 1945.

Chiusi.

| on | Description                                                                 | Size                                       | Progress | Est. date of completion | Remarks                                                                                                    |
|----|-----------------------------------------------------------------------------|--------------------------------------------|----------|-------------------------|------------------------------------------------------------------------------------------------------------|
|    | Repair to the binata Tunnel Northbound track Orte                           |                                            | 72%      | 13.8.45                 | Excavation 5th ri completed.                                                                               |
|    | Strengthening of the temporary bridge over the Tiber.                       | Km.92+370                                  | 95%      | 15.7.45                 | Driving in piles 3rd and 4th pier in hand.                                                                 |
|    | Defense for foundation 2nd pier of the temporary Tiber bridge, Chiusi side. | Km.92+370                                  | 2%       | 9.7.45                  | Work suspended due to lack of oxy.                                                                         |
|    | reconstruction Rio Torto viaduct                                            | Km.140+764                                 | 18%      | 31.10.45                | <del>Reconstruction</del> of the 4th ar in hand, as well as the construction of the buttresses, Rome side. |
| na | Repairs to tunnels : Collelungo Montelogoli Armata                          |                                            | 2%       | 31.10.45                | Excavation Arma ) tunne Chiusi side.                                                                       |
| na | Reconstruction Paglia river bridge, Km.134+036                              | 11 arches :<br>7 of 20 mts.<br>4 of 8 mts. | 5%       |                         | Excavation of 4 piers in hand .                                                                            |
|    |                                                                             |                                            |          |                         |                                                                                                            |

## State of Yorks

Line 65 - Roma Orte .

628

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.State of Works as at 30th May 1945. (

| Location     | Description                                                     | Size                               | Progress | Est. date<br>of<br>complet. | Remarks                                                             |
|--------------|-----------------------------------------------------------------|------------------------------------|----------|-----------------------------|---------------------------------------------------------------------|
| Monterotondo |                                                                 |                                    |          |                             | completed.                                                          |
| Monterotondo | Track & minor repair to second track Settebagni to Monterotondo | 1 culvert<br>Km. 25+438            | 85%      |                             |                                                                     |
| Sabina       |                                                                 |                                    |          |                             | all work completed.                                                 |
| Sabina       | Repair to one culvert Km. 32+010                                |                                    | 96%      |                             | The arch of the culvert at Km. 32+010 completed.                    |
| 4342         | Repair to one culvert                                           |                                    | 96%      |                             | The work on the culvert at Km. 34+342, will be                      |
| 4565         | Repair to one culvert                                           |                                    | 96%      |                             | carried out during the                                              |
| 4571         | Repair to one culvert                                           |                                    | 96%      |                             | course of next week.                                                |
| o Mirteto    |                                                                 |                                    |          |                             | All work completed.                                                 |
| o Mirteto    | Repairs to Farfa Viaduct Km. 44.5                               | 3 arches 11.7<br>each in 12 arches | 85%      |                             | 20,000 bricks already supplied. Work proceeding at arch N° 9 and 8. |
| gliano       |                                                                 |                                    |          |                             | All work completed                                                  |
| liano        | Repairs to bridge Km. 49.1                                      | T.V. arch culverts                 | 87%      |                             | Reconstruction of the second half of the bridge is in hand.         |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at

line 65 Rome - Orte

| job n.         | agency     | location           | description                                                                  | size                                                | %   | est date of completion |                       |
|----------------|------------|--------------------|------------------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------|-----------------------|
|                |            | Roma - Fara Sabina |                                                                              |                                                     |     |                        | lav                   |
| A.C/65<br>4/A  | Parrini    | Fara Sabina        | track & minor repairs for second track Monterotondo to Fara Sabina           | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                | lav<br>sa             |
| A.C/65<br>5/A  | Travaglini | Poggio Mirteto     | track & minor repairs for second track Fara Sabina to Poggio Mirteto         | 11,5 km. track                                      | 100 |                        |                       |
|                | Ansoldi    | " "                | " " "                                                                        | 1 culvert km. 38+906                                | 100 |                        |                       |
| A.C/65<br>6/A  | Parrini    | Poggio Mirteto     | repairs to Farfa viaduct km. 44,5                                            | 3 arches 11,7 each<br>in 12 arches                  | 92  | 10/4/45                | in<br>pr<br>sp<br>es  |
| A.C/65<br>7/A  | Travaglini | Stimigliano        | track & minor repairs for second track Poggio Mirteto to Stimigliano         | 8 km. of trad.                                      | 100 |                        |                       |
| A.E/65<br>8/A  | Parrini    | Stimigliano        | repairs to bridge km. 49,1                                                   | T.M. arch culvert                                   | 96  | 10/3/45                | l<br>s                |
| A.C/65<br>9/A  | Travaglini | Civita Castellana  | track & minor repairs second track Stimigliano to Civita Castellana          | 13 km. of track                                     | 100 |                        |                       |
| A.C/65<br>10/A | Cenni      | Civita Castellana  | repairs to bridge over R.Imella                                              | single span 4 m. to<br>be lifted and repaired       | 55  | 20/4/45                | i<br>e<br>v<br>o<br>v |
| A.C/65<br>12/A | Travaglini | Gallese Teverina   | track & minor repairs for second track Civita Castellana to Gallese Teverina | 4 km. of track<br>repar.                            | 100 |                        |                       |
| A.C/65<br>13/A | Travaglini | Orte               | track & minor repairs second track Gallese to Orte                           | 9 km. of track<br>repaired                          | 100 |                        |                       |
| r/m            |            |                    |                                                                              |                                                     |     |                        |                       |

## CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at 2/3/45

| description                                                                  | size                                                | %   | est date<br>of<br>completion | remarks                                                                                                                                           |
|------------------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                              |                                                     |     |                              | lavori ultimati                                                                                                                                   |
| track & minor repairs for second track Monterotondo to Fara Sabina           | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                      | lavori sospesi in attesa arrivo cemento.                                                                                                          |
| track & minor repairs for second track Fara Sabina to Poggio Mirteto         | II,5 km. track                                      | 100 |                              |                                                                                                                                                   |
| " " "                                                                        | I culvert km. 38+906                                | 100 |                              |                                                                                                                                                   |
| repairs to Farfa viaduct km. 44,5                                            | 3 arches II,7 each<br>in I2 arches                  | 92  | 10/4/45<br>31/5/45           | in questa settimana si provvederà al duplice spostamento travata per esecuzione lavori 8 <sup>a</sup> arcate                                      |
| track & minor repairs for second track Poggio Mirteto to Stimigliano         | 8 km. of track                                      | 100 |                              |                                                                                                                                                   |
| repairs to bridge km. 49,1                                                   | T.M. arch culvert                                   | 96  | 10/3/45                      | lavori sospesi in attesa cemento.                                                                                                                 |
| track & minor repairs second track Stimigliano to Civita Castellana          | 13 km. of track                                     | 100 |                              |                                                                                                                                                   |
| repairs to bridge over R.Imella                                              | single span 4 m. to be lifted and repaired          | 55  | 20/4/45                      | il lavoro non viene più eseguito secondo le previsioni fatte perché il Comando Alleato sta provvedendo a porre in opera una travata tipo militare |
| track & minor repairs for second track Civita Castellana to Gallese Teverina | 4 km. of track<br>repar.                            | 100 |                              |                                                                                                                                                   |
| track & minor repairs second track Gallese to Orte                           | 9 km. of track<br>repared                           | 100 |                              |                                                                                                                                                   |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONline 65    Orte - Chiusistate of works as at

| job<br>n.                 | agency   | location | description                                                                       | size                                              | %  | est date<br>of<br>completion |                                              |
|---------------------------|----------|----------|-----------------------------------------------------------------------------------|---------------------------------------------------|----|------------------------------|----------------------------------------------|
| Felicioni                 | Orte     |          | riparazione galleria<br>binata di Orte                                            | binario pari                                      | 72 | 15/8/45                      | ultimata<br>5° anello                        |
| Catolo                    | Bassano  |          | rafforzamento ponte provviso-<br>rio sul Tevere                                   | km. 92 + 370                                      | 95 | 15/7/45                      | prosegue<br>e 4° sti                         |
| Zerbinati                 | Bassano  |          | difesa fondazione 2° stilata<br>lato Chiusi del ponte prov-<br>visorio sul Tevere | km. 92 + 370                                      | 2  | 9/7/45                       | lavoro s<br>di ossig                         |
| Marinangeli<br>S.I.C.E.S. | Allerona |          | ricostruzione viadotto<br>sul Rio Torto                                           | km. 140 + 764                                     | 18 | 31/X/45                      | prosegue<br>4° arcat<br>degli sp<br>spalla l |
| Edilizia<br>Meccanica     | Allerona |          | riparazione gallerie: .<br>-Collelungo<br>-Montelogoli<br>-Armata                 |                                                   | 2  | 31/12/45                     | prosegue<br>del cant<br>scavo ga<br>lato Chi |
| ing. Parisi               | Allerona |          | ricostruzione ponte sul<br>fiume Paglia, km. 134+036                              | 11 archi di cui:<br>7 archi m. 20<br>4 archi m. 8 | 5  |                              | prosegue<br>e proseg                         |

## CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state of works as at 2/7/45

| description                                                          | size                                              | %  | est date<br>of completion | remarks                                                                                                    |
|----------------------------------------------------------------------|---------------------------------------------------|----|---------------------------|------------------------------------------------------------------------------------------------------------|
| razione galleria<br>binata di Orte                                   | binario pari                                      | 72 | 15/8/45                   | ultimato scavo<br>5° anello                                                                                |
| orzamento ponte provviso<br>sul Tevere                               | km. 92 + 370                                      | 95 | 15/7/45                   | prosegue infissione li 3°<br>e 4° stilata                                                                  |
| ca fondazione 2° stilata<br>Chiusi del ponte prov-<br>rio sul Tevere | km. 92 + 370                                      | 2  | 9/7/45                    | lavoro sospeso per mancan-<br>di ossigeno.                                                                 |
| struzione viadotto<br>Rio Torto                                      | km. 140 + 764                                     | 18 | 31/X/45                   | prosegue l'armatura della<br>4° arcata e la costruzione<br>degli speroni a protezione<br>spalla lato Roma. |
| razione gallerie:<br>lelungo<br>telogoli<br>ata                      |                                                   | 2  | 31/12/45                  | prosegue l'organizzazione<br>del cantiere - iniziato<br>scavo galleria dell'Armata<br>lato Chiusi.         |
| costruzione ponte sul<br>me Paglia, km. 134+036                      | II archi di cui:<br>7 archi m. 20<br>4 archi m. 8 | 5  |                           | proseguono scavi di pile<br>e prosegue l'impianto del<br>cantiere.                                         |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state works as at 2

| job n.         | agency     | location           | description                                                          | size                                                | %   | est date of completion |                                                                                    |
|----------------|------------|--------------------|----------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------|------------------------------------------------------------------------------------|
|                |            | Roma - Fara Sabina |                                                                      |                                                     |     |                        | lavoro                                                                             |
| A.C/65<br>4/A  | Parrini    | Fara Sabina        | track & minor repairs for second track Monterotondo to Fara Sabina.  | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                | in es<br>ponti                                                                     |
| A.C/65<br>5/A  | Travaglini | Poggio Mirteto     | track & minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track                                      | 100 |                        |                                                                                    |
|                | Ansoldi    | " "                | " " "                                                                | 1 culvert km. 38+906                                | 100 |                        | ultim                                                                              |
| A.C/65<br>6/A  | Parrini    | Poggio Mirteto     | repairs to Farfa viaduct km. 44,5                                    | 3 arches 11,7 each<br>in 12 arches                  | 92  | 10/4/45                | per e<br>la 8<br>fettu<br>mento<br>quell<br>ne, ha<br>e non<br>cuzio               |
| A.C/65<br>7/A  | Travaglini | Stimigliano        | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of trad.                                      | 100 |                        |                                                                                    |
| A.C/65<br>8/A  | Parrini    | Stimigliano        | repairs to bridge km. 49,1                                           | T.M. arch culverts                                  | 96  | 10/3/45                | ultim<br>volto<br>inizi<br>muri<br>d'ope<br>sorio                                  |
| A.C/65<br>9/A  | Travaglini | Civita Castellana  | track & minor repairs second track Stimigliano to Civita Castellana  | 13 km. of track                                     | 100 |                        |                                                                                    |
| A.C/65<br>10/A | Cenni      | Civita Castellana  | repair to bridge over R. Imeilla                                     | single span 40m. to<br>be lifted and repa-<br>red   | 55  | 20/4/45                | lavoro<br>Comm.<br>danne<br>dispa<br>taste<br>so s<br>vata<br>it<br>al lavoro dell |

# WAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

| Orte                                                                 |                                              | state works as at 25/6/45 |                        |                                                                                                                                                                                                                                                  |
|----------------------------------------------------------------------|----------------------------------------------|---------------------------|------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| description                                                          | size                                         | %                         | est date of completion | remarks                                                                                                                                                                                                                                          |
|                                                                      |                                              |                           |                        | lavori ultimati                                                                                                                                                                                                                                  |
| track & minor repairs for second track Monterotondo to Fara Sabina.  | 4 culverts, km.: 32+010-34+342-35+585-37+571 | 96                        | 20/3/45                | in esecuzione lavori ponticello km. 3 342                                                                                                                                                                                                        |
| track & minor repairs for second track Fara Sabina to Poggio Mirteto | II,5 km. track                               | 100                       |                        |                                                                                                                                                                                                                                                  |
| " " "                                                                | I culvert km. 38+906                         | 100                       |                        | ultimato                                                                                                                                                                                                                                         |
| repairs to Farfa viaduct km. 44,5                                    | 3 arches II,7 each in I2 arches              | 92                        | 10/4/45                | per eseguire lavori alla 8^ arcata occorre effettuare duplice spostamento di travata perché quelle in opera "Americane" hanno scarso appoggio e non consentono la esecuzione dei lavori.                                                         |
| track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of trad.                               | 100                       |                        |                                                                                                                                                                                                                                                  |
| no repairs to bridge km. 49,I                                        | T.M. arch culverts                           | 96                        | 10/3/45                | ultimata costruzione volto 2^ metà ponte. iniziato completamento muri d'ala e togliimento d'opera travata provvisoria.                                                                                                                           |
| track & minor repairs second track Stimigliano to Civita Castellana  | I3 km. of track                              | 100                       |                        |                                                                                                                                                                                                                                                  |
| repair to bridge over R. Imella                                      | single span 40m. to be lifted and repaired   | 55                        | 20/4/45                | lavori sospesi perché Comm. Alleata in seguito danneggiamenti binario dispari per incendio cause provv. rie ha deciso sistemazione con travata militare <del>quella</del> <sup>quella</sup> del binario pari di cui al lavoro della ditta Cenni. |

RAILWAY CONTRACT CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Roma - Orte (continued)

[illegible]

BY CONTRACT CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

(continued)

[illegible]

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65      Orte - Chiusi

state works as at 25

| job<br>n.                 | agency   | location | description                                                                       | size                                        | %  | est date<br>completion |                                         |
|---------------------------|----------|----------|-----------------------------------------------------------------------------------|---------------------------------------------|----|------------------------|-----------------------------------------|
| Felicioni                 | Orte     |          | riparazione galleria<br>binata di Orte                                            | binario pari                                | 68 | I5/8/45                | ultimata<br>lo della                    |
| Catolo                    | Bassano  |          | rafforzamento ponte provvi-<br>sorio sul Tevere                                   | km. 92 + 370                                | 94 | I5/7/45                | prosegu<br>e 4^ sti                     |
| Zerbinati                 | Bassano  |          | difesa fondazione 2^ stila<br>ta lato Chiusi del ponte<br>provvisorio sul Tevere. | km. 92 + 370                                | 2  | 9/7/45                 |                                         |
| Marinangeli<br>S.I.C.E.S. | Allerona |          | ricostruzione viadotto<br>sul rio Torto                                           | km.I40 + 764                                | I5 | 31/X/45                | proseg<br>arcata c<br>zione s<br>spalla |
| Edilizia<br>Meccanica     | Allerona |          | riparazione gallerie:<br>- Collelungo<br>- Montelogoli<br>- Armata                |                                             | I  | 31/I2/45               | proseg<br>cantier                       |
| Ing.Parisi                | Allerona |          | ricostruzione ponte sul<br>fiume Paglia km. I34+036                               | 11 archi di cui:<br>7 da m. 20<br>4 da m. 8 | 2  |                        | proseg<br>e pros                        |

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Chiusi

state works as at 25/6/45

| description                                                                | size                                        | %  | est date<br>completion | remarks                                                                                          |
|----------------------------------------------------------------------------|---------------------------------------------|----|------------------------|--------------------------------------------------------------------------------------------------|
| riparazione galleria<br>binata di Orte                                     | binario pari                                | 68 | I5/8/45                | ultimata muratura del 4° anello della calotta.                                                   |
| rafforzamento ponte provvisorio sul Tevere                                 | km. 92 + 370                                | 94 | I5/7/45                | prosegue infissione pali 3° e 4° stilata.                                                        |
| difesa fondazione 2° stilata lato Chiusi del ponte provvisorio sul Tevere. | km. 92 + 370                                | 2  | 9/7/45                 |                                                                                                  |
| ricostruzione viadotto sul rio Torto                                       | km. I40 + 764                               | I5 | 31/X/45                | prosegue armatura della 4° arcata e iniziata la costruzione speroni protezione spalla lato Roma. |
| riparazione gallerie:<br>- Collelungo<br>- Montelogoli<br>- Armata         |                                             | I  | 31/I2/45               | prosegue organizzazione cantiere.                                                                |
| ricostruzione ponte sul fiume Paglia km. I34+036                           | 11 archi di cui:<br>7 da m. 20<br>4 da m. 8 | 2  |                        | proseguono scavi di 4 pile e prosegue impianto cantiere                                          |
|                                                                            |                                             |    |                        |                                                                                                  |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state of works as of

| job n.         | agency     | location           | description                                                                  | size                                                  | %   | est. date of completion |   |
|----------------|------------|--------------------|------------------------------------------------------------------------------|-------------------------------------------------------|-----|-------------------------|---|
|                |            | Roma - Fara Sabina |                                                                              |                                                       |     |                         | 1 |
| A.C/65<br>4/A  | Parrini    | Fara Sabina        | track & minor repairs for second track Monterotondo to Fara Sabina           | 4 culverts, km.:<br>32 + 010-34+342-35+<br>585-37+571 | 98  | 20/3/45                 |   |
| A.C/65<br>5/A  | Travaglini | Poggio Mirteto     | track & minor repairs for second track Fara Sabina to Poggio Mirteto         | 11,5 km. track                                        | 100 |                         |   |
|                | Ansoldi    | " "                | " " "                                                                        | 1 culvert km. 38+906                                  | 100 |                         |   |
| A.C/65<br>6/A  | Parrini    | Poggio Mirteto     | repairs to Farfa viaduct km. 44,5                                            | 3 arches 11,7 each<br>in 12 arches                    | 95  | 10/4/45                 |   |
| A.C/65<br>7/A  | Travaglini | Stimigliano        | track & minor repairs for second track Poggio Mirteto to Stimigliano         | 8 km. of track.                                       | 100 |                         |   |
| A.C/65<br>8/A  | Parrini    | Stimigliano        | repairs to bridge km. 49,1                                                   | T.M. arch culvert                                     | 97  | 10/3/45                 |   |
| A.C/65<br>9/A  | Travaglini | Civita Castellana  | track & minor repairs second track Stimigliano to Civita Castellana          | 13 km. of track                                       | 100 |                         |   |
| A.C/65<br>10/A | Cenni      | Civita Castellana  | repairs to bridge over R.Imella                                              | single span 4 m. to be lifted and repaired.           | 55  | 20/4/45                 |   |
| A.C/65<br>12/A | Travaglini | Gallese Teverina   | track & minor repairs for second track Civita Castellana to Gallese Teverina | 4 km. of track rep.                                   | 100 |                         |   |
| A.C/65<br>13/A | Travaglini | Orte               | track & minor repairs second track Gallese to Orte.                          | 9 km. of track repaired                               | 100 |                         |   |
| r/m            |            | 622                |                                                                              |                                                       |     |                         |   |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONstate of works as at 16/7/1945

ate

| description                                                                  | size                                                  | %   | est date of completion | remarks                                                                                                                                     |
|------------------------------------------------------------------------------|-------------------------------------------------------|-----|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                              |                                                       |     |                        | lavori ultimati                                                                                                                             |
| track & minor repairs for second track Monterotondo to Fara Sabina           | 4 culverts, km.:<br>32 + OIO-34+342-35+<br>585-37+571 | 98  | 20/3/45                |                                                                                                                                             |
| track & minor repairs for second track Fara Sabina to Poggio Mirteto         | 11,5 km. track                                        | 100 |                        |                                                                                                                                             |
| " " "                                                                        | 1 culvert km.38+906                                   | 100 |                        |                                                                                                                                             |
| repairs to Farfa viaduct km. 44,5                                            | 3 arches 11,7 each<br>in 12 arches                    | 95  | 10/4/45                | verrà ultimato per la fine del mese.                                                                                                        |
| track & minor repairs for second track Poggio Mirteto to Stimigliano         | 8 km. of track                                        | 100 |                        |                                                                                                                                             |
| repairs to bridge km. 49,1                                                   | T.M. arch culvert                                     | 97  | 10/3/45                |                                                                                                                                             |
| track & minor repairs second track Stimigliano to Civita Castellana          | 13 km. of track                                       | 100 |                        |                                                                                                                                             |
| repairs to bridge over R.Imella                                              | single span 4 m. to be lifted and repaired.           | 55  | 20/4/45                | il lavoro non viene più eseguito secondo le previsioni fatte perché il Com. All. sta provvedendo a porre in opera una travata tipo militare |
| track & minor repairs for second track Civita Castellana to Gallese Teverina | 4 km. of track rep.                                   | 100 |                        |                                                                                                                                             |
| track & minor repairs second track Gallese to Orte.                          | 9 km. of track repaired                               | 100 |                        |                                                                                                                                             |

# RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state of works as at

line 65 Orte - Chiusi

| job n. | agency                 | location   | description                                                               | size                                                    | %  | est date of completion |                                                          |
|--------|------------------------|------------|---------------------------------------------------------------------------|---------------------------------------------------------|----|------------------------|----------------------------------------------------------|
|        |                        |            |                                                                           |                                                         |    |                        |                                                          |
|        | Felicioni              | Orte       | riparazione galleria binata Orte                                          | binario pari                                            | 80 | 15/8/45                |                                                          |
|        | Catolo                 | Bassano    | rafforzamento ponte provvisorio sul Tevere                                | km. 92 + 370                                            | 99 | 15/7/45                |                                                          |
|        | Zerbinati              | Bassano    | difesa fondazione 2^ stilata lato Chiusi del Ponte provvisorio sul Tevere | km. 92 + 370                                            | 8  | 9/7/45                 | la scorta ciciente ana.                                  |
|        | Marinangeli S.I.C.E.S. | Allerona y | ricostruzione viadotto sul Rio Torte                                      | km. 140 + 764                                           | 23 | 31/1/45                | finita l'cata - ul a valle.                              |
|        | Edilizia Meccanica     | Allerona   | riparazione gallerie: Collelungo Montelugoli Armata                       |                                                         | 8  | 31/12/45               | prosegue cantiere della gal to Chiusi lato Roma Galleria |
|        | ing. Parisi            | Allerona   | ricostruzione sul fiume Paglia al km. 134+036                             | 11 archi di cui:<br>7 archi da m. 20<br>4 archi da m. 8 | 10 | 31/12/45               | prosegue pile e p del cant                               |

r/m

621

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION1state of works as at 16/7/45

| description                                                                               | size                                                    | %  | est date<br>of<br>completion | remarks                                                                                                                                                                                                |
|-------------------------------------------------------------------------------------------|---------------------------------------------------------|----|------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| costruzione galleria<br>binata Orte                                                       | binario pari                                            | 80 | 15/8/45                      |                                                                                                                                                                                                        |
| rinforzamento ponte provvi-<br>so sul Tevere                                              | km. 92 + 370                                            | 99 | 15/7/45                      |                                                                                                                                                                                                        |
| nuova fondazione 2 <sup>a</sup> stilata<br>a Chiusi del Ponte prov-<br>visorio sul Tevere | km. 92 + 370                                            | 8  | 9/7/45                       | la scorta dell'ossigeno è suf-<br>ficiente per ancora una setti-<br>mana.                                                                                                                              |
| costruzione viadotto sul<br>Torto                                                         | km. 140 + 764                                           | 23 | 31/X/45                      | finita l'armatura della 4 <sup>a</sup> ar-<br>cata - ultimato il 1° sperone<br>a valle.                                                                                                                |
| costruzione gallerie:<br>Collelungo<br>Montelugoli<br>Aramata                             |                                                         | 8  | 31/12/45                     | prosegue l'organizzazione del<br>cantiere - continua lo sgombrò<br>della galleria dell'Aramata la-<br>to Chiusi ed iniziato quello la-<br>to Roma - iniziato sgombrò<br>Galleria Collelungo, lato Chiu |
| costruzione sul fiume<br>Aia al km. 134+036                                               | 11 archi di cui:<br>7 archi da m. 20<br>4 archi da m. 8 | 10 | 31/12/45                     | proseguono scavi di 4 si-<br>pile e prosegue l'impianto<br>del cantiere.                                                                                                                               |
|                                                                                           |                                                         |    |                              |                                                                                                                                                                                                        |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at 9/7

line 65 Rome - Orte

| job n.         | agency     | location           | description                                                                   | size                                                | %   | est date of completion |                                       |
|----------------|------------|--------------------|-------------------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------|---------------------------------------|
|                |            | Roma - Fara Sabina |                                                                               |                                                     |     |                        | lavo                                  |
| A.C/65<br>4/A  | Parrini    | Fara Sabina        | track & minor repairs for second track Monterotondo to Fara Sabina            | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                | lavo<br>sa a                          |
| A.C/65<br>5/A  | Travaglini | Poggio Mirteto     | track & minor repairs for second track Fara Sabina to Poggio Mirteto          | II,5 km. track                                      | 100 |                        |                                       |
|                | Ansoldi    | " "                | " " "                                                                         | I culvert km.38+906                                 | 100 |                        |                                       |
| A.C/65<br>6/A  | Parrini    | Poggio Mirteto     | repairs to Farfa viaduct km. 44,5                                             | 3 arches II,7 each<br>in 12 arches                  | 92  | 10/4/45                | in v<br>plic<br>ta<br>8"              |
| A.C/65<br>7/A  | Travaglini | Stimigliano        | track & minor repairs for second track Poggio Mirteto to Stimigliano          | 8 km. of track.                                     | 100 |                        |                                       |
| A.C/65<br>8/A  | Parrini    | Stimigliano        | repairs to bridge km. 49,1                                                    | T.M. arch culvert                                   | 96  | 10/3/45                | lavo<br>cem                           |
| A.C/65<br>9/A  | Travaglini | Civita Castellana  | track & minor repairs second track Stimigliano to Civita Castellana.          | 13 km. of track                                     | 100 |                        |                                       |
| A.C/65<br>10/A | Cenni      | Civita Castellana  | repairs to bridge over R.Imella                                               | single span 4 m. to<br>be lifted and repaired       | 55  | 20/4/45                | il<br>ese<br>vis<br>Com<br>a p<br>vat |
| A.C/65<br>12/A | Travaglini | Gallese Teverina   | track & minor repairs for second track Civita Castellana to Gallese Teverina. | 4 km. of track rep.                                 | 100 |                        |                                       |
| A.C/65<br>13/A | Travaglini | Orte               | track & minor repairs second track Gallese to Orte.                           | 9 km. of track<br>repared                           | 100 |                        |                                       |
| r/m            |            |                    |                                                                               |                                                     |     |                        |                                       |

## CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at 9/7/1945

| description                                                                   | size                                                | %   | est date<br>of<br>completion | remarks                                                                                                                                    |
|-------------------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                               |                                                     |     |                              | lavori ultimati                                                                                                                            |
| track & minor repairs for second track Monterotondo to Fara Sabina            | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                      | lavori sospesi in attesa arrivo cemento.                                                                                                   |
| track & minor repairs for second track Fara Sabina to Poggio Mirteto          | 11,5 km. track                                      | 100 |                              |                                                                                                                                            |
| " " "                                                                         | 1 culvert km. 38+906                                | 100 |                              |                                                                                                                                            |
| repairs to Farfa viaduct km. 44,5                                             | 3 arches 11,7 each<br>in 12 arches                  | 92  | 10/4/45                      | in via d'esecuzione duplice spostamento travata per esecuzione lavori 8 <sup>a</sup> arcata.                                               |
| track & minor repairs for second track Poggio Mirteto to Stimigliano          | 8 km. of track                                      | 100 |                              |                                                                                                                                            |
| repairs to bridge km. 49,1                                                    | T.M. arch culvert                                   | 96  | 10/3/45                      | lavori sospesi in attesa cemento.                                                                                                          |
| track & minor repairs second track Stimigliano to Civita Castellana.          | 13 km. of track                                     | 100 |                              |                                                                                                                                            |
| repairs to bridge over R. Imella                                              | single span 4 m. to be lifted and repaired          | 55  | 20/4/45                      | il lavoro non vi è più eseguito secondo le previsioni fatte perché il Com.All. sta provvedendo a porre in opera una travata tipo militare. |
| track & minor repairs for second track Civita Castellana to Gallese Teverina. | 4 km. of track rep.                                 | 100 |                              |                                                                                                                                            |
| track & minor repairs second track Gallese to Orte.                           | 9 km. of track repaired                             | 100 |                              |                                                                                                                                            |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONline 65 Orte - Chiusistate of works as at 9/7

| job n. | agency                    | location | description                                                                           | size                                              | %  | est date of completion |                                              |
|--------|---------------------------|----------|---------------------------------------------------------------------------------------|---------------------------------------------------|----|------------------------|----------------------------------------------|
|        | Felicioni                 | Orte     | riparazione galleria binata Orte                                                      | binario pari                                      | 75 | 15/8/45                |                                              |
|        | Catolo                    | Bassano  | rafforzamento ponte provvisorio sul Tevere                                            | km. 92 + 370                                      | 97 | 15/7/45                | prosegue 3 <sup>a</sup> e 4 <sup>a</sup>     |
|        | Zerbinati                 | Bassano  | difesa fondazione 2 <sup>a</sup> stilata lato Chiusi del Ponte provvisorio sul Tevere | km. 92 + 370                                      | 5  | 9/7/45                 | arrivato<br>ta é su<br>mi giorn<br>na.       |
|        | Marinangeli<br>S.I.C.E.S. | Allerona | ricostruzione viadotto sul Rio Torto                                                  | km. 140 + 764                                     | 20 | 31/X/45                | prosegue<br>4 <sup>a</sup> arcat<br>sperone  |
|        | Edilizia<br>Meccanica     | Allerona | riparazione gallerie:<br>-Collelungo<br>-Montelogoli<br>-Armata                       |                                                   | 5  | 31/12/45               | prosegue<br>del cant<br>scavo ge<br>lato Chi |
|        | ing. Parisi               | Allerona | ricostruzione ponte sul fiume Paglia, km. 134+036                                     | II archi di cui:<br>7 archi m. 20<br>4 archi m. 8 | 7  |                        | prosegue<br>e prose<br>cantiere              |
| r/m    |                           |          |                                                                                       |                                                   |    |                        |                                              |

INSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state of worcks as at 9/7/1945

| description                                                                  | size                                              | %  | est date<br>of<br>completion | remarks                                                                                              |
|------------------------------------------------------------------------------|---------------------------------------------------|----|------------------------------|------------------------------------------------------------------------------------------------------|
| costruzione galleria<br>binata Orte                                          | binario pari                                      | 75 | 15/8/45                      |                                                                                                      |
| forzamento ponte provvi-<br>so sul Tevere                                    | km. 92 + 370                                      | 97 | 15/7/45                      | prosegue infissione pali<br>3° e 4° stilata                                                          |
| posa fondazione 2° stilata<br>a Chiusi del Ponte prov-<br>visorio sul Tevere | km. 92 + 370                                      | 5  | 9/7/45                       | arrivato ossigeno - la scor-<br>ta è sufficiente sino ai pri-<br>mi giorni di questa settima-<br>na. |
| costruzione viadotto<br>Rio Torto                                            | km. 140 + 764                                     | 20 | 31/X/45                      | prosegue l'armatura della<br>4° arcata - ultimato il 1°<br>sperone a valle.                          |
| costruzione gallerie:<br>allungo<br>Montelugli<br>mata                       |                                                   | 5  | 31/12/45                     | prosegue l'organizzazione<br>del cantiere - continua<br>scavo galleria dell'Armata<br>lato Chiusi.   |
| costruzione ponte sul<br>fiume Paglia, km. 134+036                           | II archi di cui:<br>7 archi m. 20<br>4 archi m. 8 | 7  |                              | proseguono scavi di 4 pile<br>e prosegue l'impianto del<br>cantiere.                                 |
|                                                                              |                                                   |    |                              |                                                                                                      |

Line 65. Rome - Orte.

RAILWAY CONSTRUCTION CONTRACT UNDER CONTROL

State of works as at 2 July 1945

| Job No     | Agency            | Location          | Description                                                           | Size                                        | Progress | Est. date complete |
|------------|-------------------|-------------------|-----------------------------------------------------------------------|---------------------------------------------|----------|--------------------|
|            |                   | Rome-Fara Sabina  |                                                                       |                                             |          |                    |
| AC/65/4/A. | Parrini           | Fara Sabina       | Track & minor repairs for 2nd Track Monterotondo to Fara Sabina.      | 4 culverts, Km. 32+010-34+342-35+585-37+571 | 96%      | 31/7/45            |
| AC/65/5/A/ | Travaglini        | Poggio Mirteto    | Track & minor repairs for second track Fara Sabina to Poggio Mirteto. | 11.5 Km. track                              | 100%     |                    |
| AC/65/5/A  | Ansoldi           | Poggio Mirteto    | Track & minor repairs for second track Fara Sabina To Poggio Mirteto  | 1 culvert Km. 38+906                        | 100%     |                    |
| AC/65/6/E  | Parrini           | Poggio Mirteto    | Repairs to Farfa viaduct Km. 44.5                                     | 3 arches 11.7 each in 12 arches             | 92%      | 15/7/45            |
| AC/65/7/A  | Travaglini        | Stimigliano       | Track & minor repairs for second track Poggio Mirteto to Stimigliano  | 8 km. of track                              | 100%     |                    |
| AC/65/8/A  | Parrini           | Stimigliano       | Repairs to bridge Km. 49.1                                            | T.M. arch culv.                             | 96%      | 31.7/45            |
| AC/65/9/A  | Travaglini        | Civita Castellana | Track & minor repairs 2nd track Stimigliano to Civita Castellana.     | 13 km. of track                             | 100%     |                    |
| AC/65/10/A | Civita Castellana | Cenni             | Repairs to bridge over River Imella                                   | Single span 4 m to be lifted and repaired.  | 55%      |                    |

RAILWAY CONSTRUCTION CONTRACT UNDER CONTROL OF ALLIED COMMISSION.State of works as at 2 July 1945

| Location          | Description                                                                 | Size                                               | Progress | Est. date<br>complete | Remarks                                                                                                         |
|-------------------|-----------------------------------------------------------------------------|----------------------------------------------------|----------|-----------------------|-----------------------------------------------------------------------------------------------------------------|
| Fara Sabina       |                                                                             |                                                    |          |                       | completed                                                                                                       |
| Sabina            | Track & minor repairs for<br>2nd Track Monterotondo to<br>Fara Sabina.      | 4 culverts, Km.<br>32+010-34+342-<br>35+585-37+571 | 90%      | 31/7/45               | Works suspended, awai-<br>ting arrival of cement.                                                               |
| Mirteto           | Track & minor repairs for<br>second track Fara Sabina<br>to Poggio Mirteto. | 11.5 Km. track                                     | 100%     |                       |                                                                                                                 |
| Mirteto           | Track & minor repairs for<br>second track Fara Sabina<br>To Poggio Mirteto  | 1 culvert Km.<br>38+906                            | 100%     |                       |                                                                                                                 |
| Mirteto           | Repairs to Farfa viaduct<br>Km. 44.5                                        | 3 arches 11.7<br>each in 12<br>arches              | 92%      | 15/7/45               | In the course of this<br>week the girder will be<br>removed, so as to carry<br>out the work on the<br>arch N°8. |
| Stimigliano       | Track & minor repairs for<br>second track Poggio Mirteto<br>to Stimigliano  | 8 km. of track                                     | 100%     |                       |                                                                                                                 |
| Stimigliano       | Repairs to bridge Km. 49.1                                                  | T.M. arch culv.                                    | 96%      | 31.7.45               | Works suspended, awai-<br>ting arrival of cement.                                                               |
| Civita Castellana | Track & minor repairs 2nd<br>track Stimigliano to<br>Civita Castellana.     | 13 km. of track                                    | 100%     |                       |                                                                                                                 |
| Imella            | Repairs to bridge over<br>River Imella                                      | Single span 4 m<br>to be lifted<br>and repaired.   | 55%      |                       | The work is not carried<br>out according to the<br>plan, as the Allied Comm<br>is putting a military<br>girder. |



te.



O

1120

Declassified E.O. 12356 Section 3.3/NND No. 785021

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

| line 65       |            | Rome - Orte         |                                                                      | state of works as                            |                           |
|---------------|------------|---------------------|----------------------------------------------------------------------|----------------------------------------------|---------------------------|
| job n.        | agency     | location            | description                                                          | size                                         | % est. date of completion |
|               |            | Rome - Monterotondo |                                                                      |                                              |                           |
| A.C/65<br>3/A | Parrini    | Monterotondo        | track & minor repairs for second track Settebagni to Monterotondo    | I culvert km.: 25 + 428                      | 95 3/3/45                 |
|               | Travaglini | Fara Sabina         | track & minor repairs for second track Monterotondo to Fara Sabina   | II,5 km. track repaired                      | 100                       |
| A.C/65<br>4/A | Parrini    | " "                 | " " "                                                                | 4 culverts, km.: 32+010-34+342-35+585-37+571 | 96 20/3/45                |
|               | Travaglini | Poggio Mirteto      | track & minor repairs for second track Fara Sabina to Poggio Mirteto | II,5 km. track                               | 100                       |
| A.C/65<br>5/A | Ansoldi    | " "                 | " " "                                                                | I culvert km. 38+906                         | 100                       |
| A.C/65<br>6/A | Parrini    | Poggio Mirteto      | repairs to Farfa viaduct km. 44,5                                    | 3 arches II,7 each in 12 arches              | 86 10/4/45                |
| A.C/65<br>7/A | Travaglini | Stimigliano         | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                               | 100                       |
| A.C/65<br>8/A | Parrini    | Stimigliano         | repairs to bridge km. 49,1                                           | T.M. arch/culverts                           | 89 10/3/45                |
| A.C/65<br>9/A | Travaglini | Civita Castellana   | track & minor repairs second track stimigliano to Civita Castellana  | 13 km. of track repaired                     | 100                       |

## WAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state of works as at 4/6/45

| description                                                          | size                                            | %   | est. date<br>of completion | remarks                                                                                                                                                                                                                                    |
|----------------------------------------------------------------------|-------------------------------------------------|-----|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| do                                                                   |                                                 |     |                            | i lavori sono stati ultimati e la linea consegnata all'esercizio.                                                                                                                                                                          |
| track & minor repairs for second track Settebagni to Monterotondo    | I culvert km.:<br>25 + 428                      | 95  | 3/3/45                     | il getto del volto è stato ultimato - rimangono solo lavori di rifinito                                                                                                                                                                    |
| track & minor repairs for second track Monterotondo to Fara Sabina   | II,5 km. track repaired                         | 100 |                            |                                                                                                                                                                                                                                            |
| " " "                                                                | 4 culverts, km.:<br>32+010-34+342-35+585-37+571 | 96  | 20/3/45                    | in esecuzione lavori ponticello km. 34+342 per il quale si prevede un periodo piuttosto sensibile perché occorre ricostruire completamente sotto esercizio la spalla lato Orte - gli altri ponticelli sono stati completamente ricostruiti |
| track & minor repairs for second track Fara Sabina to Poggio Mirteto | II,5 km. track                                  | 100 |                            |                                                                                                                                                                                                                                            |
| " " "                                                                | I culvert km. 38+906                            | 100 |                            |                                                                                                                                                                                                                                            |
| repairs to Farfa viaduct km. 44,5                                    | 3 arches II,7 each in 12 arches                 | 86  | 10/4/45                    | proseguono lavori alla 9^ arcata e 8^ - richiede questa interruzione per rimozione travata provvisoria della 11^ arcata                                                                                                                    |
| track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                                  | 100 |                            |                                                                                                                                                                                                                                            |
| repairs to bridge km. 49,1                                           | T.M. arches culverts                            | 89  | 10/3/45                    | poste in opera centine e iniziata costruzione volto della 2^ metà del ponte                                                                                                                                                                |
| track & minor repairs second track Stimigliano to Civita Castellana  | 13 km. of track repaired                        | 100 |                            |                                                                                                                                                                                                                                            |

1122

line 65 - Rome - Orte (continued)

|                |            |                      |                                                                                |                                                   |     |         |                      |
|----------------|------------|----------------------|--------------------------------------------------------------------------------|---------------------------------------------------|-----|---------|----------------------|
| A.C/65<br>IO/A | Cenni      | Civita<br>Castellana | repair to bridge over<br>R. Imella                                             | single span 4 m. to<br>be lifted and repa-<br>red | 40  | 20/4/45 | si<br>tr<br>il<br>de |
| A.C/65<br>I2/A | Travaglini | Gallese<br>Teverina  | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina | 4 km. of track                                    | 100 |         |                      |
| A.C/65<br>I3/A | Travaglini | Orte                 | track & minor repairs second<br>track Gallese to Orte                          | 9 km. of track<br>repaired                        | 100 |         |                      |

Tranne che per la tratta tra il km. 62 e Civita Castellana la linea funziona già a doppi

r/m

me - Orte (continued)

|      |                                                                                |                                                   |     |         |                                                                                                |
|------|--------------------------------------------------------------------------------|---------------------------------------------------|-----|---------|------------------------------------------------------------------------------------------------|
| lana | repair to bridge over<br>R. Imella                                             | single span 4 m. to<br>be lifted and repa-<br>red | 40  | 20/4/45 | si attendono ancora le<br>traverse occorrenti per<br>il sostegno provvisorio<br>della travata. |
| dina | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina | 4 km. of track                                    | 100 |         |                                                                                                |
|      | track & minor repairs second<br>track Gallese to Orte                          | 9 km. of track<br>repaired                        | 100 |         |                                                                                                |

La tratta tra il km. 62 e Civita Castellana la linea funziona già a doppio binario.

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state works as a

| job<br>n.      | agency     | location              | description                                                                     | size                                                | %   | est date<br>of<br>completion |                                          |
|----------------|------------|-----------------------|---------------------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------------|------------------------------------------|
|                |            | Roma -<br>Fara Sabina |                                                                                 |                                                     |     |                              | lavo                                     |
| A.C/65<br>4/A  | Parrini    | Fara Sabina           | track & minor repairs for se-<br>cond track Monterotondo to Fa-<br>ra Sabina.   | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                      | in e<br>ticel<br>rà ul                   |
| A.C/65<br>5/A  | Travaglini | Poggio<br>Mirteto     | track & minor repairs for se-<br>cond track Fara Sabina to<br>Poggio Mirteto    | 11,5 km.track                                       | 100 |                              |                                          |
|                | Ansoldi    | " "                   | " " "                                                                           | 1 culvert km.38+906                                 | 100 |                              |                                          |
| A.C/65<br>6/A  | Parrini    | Poggio<br>Mirteto     | repairs to Farfa viaduct<br>km. 44,5                                            | 3 arches 11,7 each<br>in 12 arches                  | 90  | 10/4/45                      | prose<br>e 8"<br>mosa<br>provv           |
| A.C/65<br>7/A  | Travaglini | Stimigliano           | track & minor repairs for second<br>track Poggio Mirteto to Sti-<br>migliano    | 8 km. of track                                      | 100 |                              |                                          |
| A.C/65<br>8/A  | Parrini    | Stimigliano           | repairs to bridge km. 49,I                                                      | T.M. arch culverts                                  | 93  | 10/3/45                      | prose<br>to 2                            |
| A.C/65<br>9/A  | Travaglini | Civita<br>Castellana  | track & minor repairs second<br>track Stimigliano to Civita<br>Castellana       | 13 km. of track<br>repared                          | 100 |                              |                                          |
| A.C/65<br>10/A | Cenni      | Civita<br>Castellana  | repair to bridge over<br>R. Imella                                              | single span 4 m. to<br>be lifted and repa-<br>red   | 50  | 20/4/45                      | costr<br>stegn<br>-eseg<br>zione<br>lato |
| A.C/65<br>12/A | Travaglini | Gallese<br>Teverina   | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina. | 4 km. of track                                      | 100 |                              |                                          |
| A.C/65<br>13/A | Travaglini | Orte                  | track & minor repairs second<br>track Gallese to Orte                           | 9 km. of track<br>repared                           | 100 |                              |                                          |
|                |            |                       |                                                                                 |                                                     |     |                              |                                          |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at 18/6/45

|       | description                                                               | size                                                | %   | est date<br>of completion | remarks                                                                                                                                    |
|-------|---------------------------------------------------------------------------|-----------------------------------------------------|-----|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|
|       |                                                                           |                                                     |     |                           | lavori ultimati                                                                                                                            |
| na    | track & minor repairs for second track Monterotondo to Fara Sabina.       | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                   | in esecuzione lavori ponticello km.34+342, che verrà ultim. per fine giugno.                                                               |
| to    | track & minor repairs for second track Fara Sabina to Poggio Mirteto      | 11,5 km. track                                      | 100 |                           |                                                                                                                                            |
|       | " " "                                                                     | 1 culvert km.38+906                                 | 100 |                           |                                                                                                                                            |
| to    | repairs to Fara viaduct km. 44,5                                          | 3 arches 11,7 each<br>in 12 arches                  | 90  | 10/4/45                   | proseguono lavori alla 9 <sup>a</sup> e 8 <sup>a</sup> arcata - è stata rimossa d'opera la travata provvisoria dell'11 <sup>a</sup> arcata |
| ano   | track & minor repairs for second track Poggio Mirteto to Stimigliano      | 8 km. of track                                      | 100 |                           |                                                                                                                                            |
| ano   | repairs to bridge km. 49,1                                                | T.M. arch culverts                                  | 93  | 10/3/45                   | prosegue costruzione volto 2 <sup>a</sup> metà del ponte.                                                                                  |
| llana | track & minor repairs second track Stimigliano to Civita Castellana       | 13 km. of track<br>repared                          | 100 |                           |                                                                                                                                            |
| llana | repair to bridge over R. Imella                                           | single span 4 m. to<br>be lifted and repaired       | 50  | 20/4/45                   | costruite cataste per sostegno provvisorio lavate eseguiti scavi per fondazione stilate provvisorie lato Roma.                             |
| ina   | track & minor repairs second track Civita Castellana to Gallese Teverina. | 4 km. of track                                      | 100 |                           |                                                                                                                                            |
|       | track & minor repairs second track Gallese to Orte                        | 9 km. of track<br>repared                           | 100 |                           |                                                                                                                                            |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state works as at

| job n.         | agency     | location              | description                                                               | size                                                | %   | est date of completion | lavori                                        |
|----------------|------------|-----------------------|---------------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------|-----------------------------------------------|
|                |            | Roma -<br>Para Sabina |                                                                           |                                                     |     |                        |                                               |
| A.C/65<br>4/A  | Farrini    | Para Sabina           | track & minor repairs for second track Monterotondo to Para Sabina.       | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                | in esecuzione<br>ticello<br>rà ultimi         |
| A.C/65<br>5/A  | Travaglini | Poggio<br>Mirteto     | track & minor repairs for second track Para Sabina to Poggio Mirteto      | 11,5 km. track                                      | 100 |                        |                                               |
|                | Ansoldi    | " "                   | " " "                                                                     | 1 culvert km. 38+906                                | 100 |                        |                                               |
| A.C/65<br>6/A  | Farrini    | Poggio<br>Mirteto     | repairs to Parfa viaduct<br>km. 44,5                                      | 3 arches 11,7 each<br>in 12 arches                  | 90  | 10/4/45                | prosegu<br>e 8° ar<br>mossa<br>previa         |
| A.C/65<br>7/A  | Travaglini | Stimigliano           | track & minor repairs for second track Poggio Mirteto to Stimigliano      | 8 km. of track                                      | 100 |                        |                                               |
| A.C/65<br>8/A  | Farrini    | Stimigliano           | repairs to bridge km. 49,1                                                | T.M. arch culverts                                  | 93  | 10/3/45                | prose<br>to 2°                                |
| A.C/65<br>9/A  | Travaglini | Civita<br>Castellana  | track & minor repairs second track Stimigliano to Civita Castellana       | 13 km. of track<br>repaired                         | 100 |                        |                                               |
| A.C/65<br>10/A | Cenni      | Civita<br>Castellana  | repair to bridge over<br>R. Imella                                        | single span 4 m. to<br>be lifted and repaired       | 50  | 20/4/45                | costru<br>stegno<br>-esegu<br>zione<br>lato R |
| A.C/65<br>12/A | Travaglini | Gallese<br>Teverina   | track & minor repairs second track Civita Castellana to Gallese Teverina. | 4 km. of track                                      | 100 |                        |                                               |
| A.C/65<br>13/A | Travaglini | Orte                  | track & minor repairs second track Gallese to Orte                        | 9 km. of track<br>repaired                          | 100 |                        |                                               |

611

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at 18/6/45

|             | description                                                               | size                                                | %   | est date<br>of completion | remarks                                                                                                                                    |
|-------------|---------------------------------------------------------------------------|-----------------------------------------------------|-----|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|
|             |                                                                           |                                                     |     |                           | lavori ultimati                                                                                                                            |
| Sabina      | track & minor repairs for second track Monterotondo to Fara Sabina.       | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                   | in esecuzione lavori ponticello km.34+342, che verrà ultim. per fine giugno.                                                               |
| Orte        | track & minor repairs for second track Fara Sabina to Poggio Mirteto      | 11,5 km. track                                      | 100 |                           |                                                                                                                                            |
|             | " " "                                                                     | 1 culvert km.38+906                                 | 100 |                           |                                                                                                                                            |
| Orte        | repairs to Fara viaduct km. 44,5                                          | 3 arches 11,7 each<br>in 12 arches                  | 90  | 10/4/45                   | proseguono lavori alla 9 <sup>a</sup> e 8 <sup>a</sup> arcata - è stata rimossa d'opera la travata provvisoria dell'11 <sup>a</sup> arcata |
| Stimigliano | track & minor repairs for second track Poggio Mirteto to Stimigliano      | 8 km. of track                                      | 100 |                           |                                                                                                                                            |
| Stimigliano | repairs to bridge km. 49,1                                                | T.M. arch culverts                                  | 93  | 10/3/45                   | prosegue costruzione volto 2 <sup>a</sup> metà del ponte.                                                                                  |
| Castellana  | track & minor repairs second track Stimigliano to Civita Castellana       | 13 km. of track<br>repaired                         | 100 |                           |                                                                                                                                            |
| Castellana  | repair to bridge over R. Imella                                           | single span 4 m. to<br>be lifted and repaired       | 50  | 20/4/45                   | costruite catoste per sostegno provvisorio travata - eseguiti scavi per fondazione stilate provvisorie lato Roma.                          |
| Castellana  | track & minor repairs second track Civita Castellana to Gallese Teverina. | 4 km. of track                                      | 100 |                           |                                                                                                                                            |
|             | track & minor repairs second track Gallese to Orte                        | 9 km. of track<br>repaired                          | 100 |                           |                                                                                                                                            |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONline 65 - Orte - Chiusi

state works as at 18

| job<br>n. | agency                | location | description                                                        | size                                        | %  | est date<br>or<br>completion |                                                         |
|-----------|-----------------------|----------|--------------------------------------------------------------------|---------------------------------------------|----|------------------------------|---------------------------------------------------------|
|           | Felicioni             | Orte     | riparazione galleria<br>binata di Orte                             | binario pari                                | 65 | 15/8/45                      | prosegue m<br>lo della c                                |
|           | Catolo                | Bassano  | rafforzamento ponte provvisorio su<br>sul Tevere                   | km. 92+370                                  | 92 | 15/7/45                      | prosegue i<br>e 5° stila                                |
|           | Marinangeli           | Allerona | ricostruzione viadotto sul<br>rio Torto                            | km. 140+764                                 | 13 | 31/X/45                      | prosegue a<br>arcata.                                   |
|           | Edilizia<br>Meccanica | Allerona | riparazione gallerie:<br>- Collelungo<br>- Montelogoli<br>- Armata |                                             | -  | 31/12/45                     | ( in corso<br>( zazione                                 |
|           | Ing. Paris            | Allerona | ricostruzione ponte sul<br>fiume Paglia km. 134+036                | 11 archi di cui:<br>7 da m. 20<br>4 da m. 8 | -  | ---                          | proseguono<br>in via comp<br>gruppo moto<br>menti d'acq |

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

191

state worcks as at I8/6/45

| description                                                | size                                        | %  | est date<br>or<br>completion | remarks                                                                                                 |
|------------------------------------------------------------|---------------------------------------------|----|------------------------------|---------------------------------------------------------------------------------------------------------|
| parazione galleria<br>binata di Orte                       | binario pari                                | 65 | 15/8/45                      | prosegue muratura del 4° anello della calotta da ricostruire                                            |
| rafforzamento ponte provvisorio su<br>al Tevere            | km. 92+370                                  | 92 | 15/7/45                      | prosegue infissione pali 4° e 5° stilata.                                                               |
| costruzione viadotto sul<br>io Torto                       | km. 140+764                                 | 13 | 31/X/45                      | prosegue armatura della 4° arcata.                                                                      |
| parazione gallerie:<br>Collelungo<br>Montelogoli<br>Armata |                                             | -  | 31/12/45                     | ( in corso organizzazione cantiere.                                                                     |
| costruzione ponte sul<br>fiume Paglia km. 134+036          | 11 archi di cui:<br>7 da m. 20<br>4 da m. 8 | -  | ---                          | proseguono scavi di 4 pile. in via completamento impianto gruppo motopompa per gli esaurimenti d'acqua. |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at

line 65 Rome - Orte

| job n.         | agency     | location            | Description                                                              | size                                                | %   | est. date of completion |                                       |
|----------------|------------|---------------------|--------------------------------------------------------------------------|-----------------------------------------------------|-----|-------------------------|---------------------------------------|
|                |            | Rome - Monterotondo |                                                                          |                                                     |     |                         | 1 lav<br>ti e<br>all'e                |
| A.C/65<br>3/A  | Parrini    | Monterotondo        | track & minor repairs for second track Settebagni to Monterotondo.       | I culvert km.:<br>25 + 428                          | 100 | 3/3/45                  |                                       |
| A.C/65<br>4/A  | Travaglini | Para Sabina         | track & minor repairs for second track Monterotondo to Para Sabina (     | II,5 km. track<br>repared                           | 100 |                         |                                       |
|                | Parrini    | " "                 | " " "                                                                    | 4 culverts, km.:<br>32+010-34+342-35+585<br>37+571. | 96  | 20/3/45                 | in es<br>cello<br>ultin               |
| A.C/65<br>5/A  | Travaglini | Poggio Mirteto      | track & minor repairs for second track Para Sabina to Poggio Mirteto.    | II,5 km. track                                      | 100 |                         |                                       |
|                | Ansoldi    | " "                 | " " "                                                                    | I culvert km.38+906                                 | 100 |                         |                                       |
| A.C/65<br>6/A  | Parrini    | Poggio Mirteto      | repairs to Farfa viaduct km. 44,5                                        | 3 arches 11,7 each<br>In 12 arches                  | 88  | 10/4/45                 | prose<br>8^ar<br>zion<br>prov<br>verr |
| A.C/65<br>7/A  | Travaglini | Stimigliano         | track & minor repairs for second track Poggio Mirteto to Stimigliano     | 8 km. of trad.                                      | 100 |                         |                                       |
| A.C/65<br>8/A  | Parrini    | Stimigliano         | repairs to bridge km. 49,1                                               | T.M. arch culverts                                  | 91  | 10/3/45                 | prose<br>dell                         |
| A.C/65<br>9/A  | Travaglini | Civita Castellana   | track & minor repairs second track Stimigliano to Civita Castellana      | 13 km. of track<br>repared                          | 100 |                         |                                       |
| A.C/65<br>10/A | Cenni      | Civita Castellana   | repair to bridge over R. Imella                                          | single span 4 m. to<br>be lifted and repa-<br>red   | 45  | 20/4/45                 | cost<br>gno<br>cors<br>per<br>viso    |
| A.C/65<br>12/A | Travaglini | Gallese Teverina    | track & minor repairs second track Civita Castellana to Gallese Teverina | 4 km. of track                                      | 100 |                         |                                       |
| A.C/65<br>13/A | Travaglini | Orte                | Track & minor repairs second track Gallese to Orte                       | 9 km. of track<br>repared                           | 100 |                         |                                       |

Tranne che per la tratta tra il km. 62 e Civita Castellana la linea è in esercizio

## CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at 11/6/45

| description                                                              | size                                                | %   | est. date<br>completion | remarks                                                                                                                                               |
|--------------------------------------------------------------------------|-----------------------------------------------------|-----|-------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                          |                                                     |     |                         | i lavori sono stati ultimati e la linea consegnata all'esercizio.                                                                                     |
| Track & minor repairs for second track Settebagni to Monterotondo.       | I culvert km.:<br>25 + 428                          | 100 | 3/3/45                  |                                                                                                                                                       |
| Track & minor repairs for second track Monterotondo to Fara Sabina       | II,5 km. track<br>repaired                          | 100 |                         |                                                                                                                                                       |
| " " "                                                                    | 4 culverts, km.:<br>32+010-34+342-35+585<br>37+571. | 96  | 20/3/45                 | in esecuzione lavori ponti-bello km.34+342, che verrà ultimato per fine giugno                                                                        |
| Track & minor repairs for second track Fara Sabina to Poggio Mirteto.    | II,5 km. track                                      | 100 |                         |                                                                                                                                                       |
| " " "                                                                    | I culvert km.38+906                                 | 100 |                         |                                                                                                                                                       |
| Repairs to Tarfa viaduct<br>km. 44,5                                     | 3 arches 11,7 each<br>In 12 arches                  | 88  | 10/4/45                 | proseguono lavori alla 9^ e 8^ arcata - richiesta interruzione per rimozione travate provv. della 11^ arcata che verrà effettuata il giorno 13 pross. |
| Track & minor repairs for second track Poggio Mirteto to Stimigliano     | 8 km. of track.                                     | 100 |                         |                                                                                                                                                       |
| Repairs to bridge km. 49,1                                               | T.M. arch culverts                                  | 91  | 10/3/45                 | prosegue costruzione volto della 2^ metà del ponte.                                                                                                   |
| Track & minor repairs second track Stimigliano to Civita Castellana      | 13 km. of track<br>repaired                         | 100 |                         |                                                                                                                                                       |
| Repair to bridge over R. Inella                                          | single span 4 m. to<br>be lifted and repaired       | 45  | 20/4/45                 | costruite catoste per sostegno provvisorio travate-in corso d'esecuzione scavi per fondazione stilate provvisorie.                                    |
| Track & minor repairs second track Civita Castellana to Gallese Teverina | 4 km. of track                                      | 100 |                         |                                                                                                                                                       |
| Track & minor repairs second track Gallese to Orte                       | 9 km. of track<br>repaired                          | 100 |                         |                                                                                                                                                       |

La tratta tra il km. 62 e Civita Castellana la linea è in esercizio a doppio binario.

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION
line 65 - Orte - Chiusi
state works as at 1

| job<br>n. | agency                | location | description                                                        | size                                                 | %  | est date<br>completion |                               |
|-----------|-----------------------|----------|--------------------------------------------------------------------|------------------------------------------------------|----|------------------------|-------------------------------|
|           | Felicioni             | Orte     | riparazione galleria<br>binata di Orte                             | binario pari                                         | 60 | 15/8/45                | pross<br>4° a<br>ta d         |
|           | Catolca               | Bassano  | rafforzamento ponte prov-<br>visorio sul Tevere                    | km. 92 + 370                                         | 90 | 15/7/45                | pross<br>11 4                 |
|           | Marinsangeli          | Allerona | ricostruzione viadotto<br>sul rio Torto                            | km. 140 + 754                                        | 3  | 31/X/45                | sgom<br>spal<br>pila<br>ra 3  |
|           | Edilizia<br>Meccanica | Allerona | riparazione gallerie:<br>- Collelungo<br>- Montelogoli<br>- Armata |                                                      | -  | 31/12/45               | ( in<br>( za                  |
|           | Ing. Paris            | Allerona | ricostruzione ponte sul<br>fiume Paglia al km. 134 + 036           | 11 archi, di cui,<br>7 di m. 20,00<br>e 4 di m. 8,00 |    |                        | ini<br>4 p<br>tan<br>ca<br>pe |

## CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state works as at 11/6/45

fini

| description                                                        | size                                                 | %  | est date<br>of<br>completion | remarks                                                                                                                              |
|--------------------------------------------------------------------|------------------------------------------------------|----|------------------------------|--------------------------------------------------------------------------------------------------------------------------------------|
| riparazione galleria<br>binata di Orte                             | binario pari                                         | 60 | 15/8/45                      | prosegue muratura del<br>4° anello della calot-<br>ta da ricostruire.                                                                |
| rafforzamento ponte prov-<br>visorio sul Tevere                    | km. 92 + 370                                         | 90 | 15/7/45                      | prosegue infissione pa-<br>li 4° e 5° stilata                                                                                        |
| ricostruzione viadotto<br>sul rio Torto                            | km. 140 + 764                                        | 3  | 31/X/45                      | sgombrò macerie fra<br>spalla lato Roma e 1°<br>pila e prosegue <u>matu</u><br>ra 3° e 4° arcata.                                    |
| riparazione gallerie:<br>- Collelungo<br>- Montelogoli<br>- Armata |                                                      | -  | 31/12/45                     | ( in corso organiz-<br>( zazione cantiere.                                                                                           |
| ricostruzione ponte sul<br>fiume Paglia al km. 134 + 036           | 11 archi, di cui,<br>7 di m. 20,00<br>e 4 di m. 8,00 |    |                              | iniziati gli scavi di<br>4 pile - si sta impian-<br>tando l'energia elettrifi-<br>ca e un gruppo motopom-<br>pa per gli esaurimenti. |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTRACTState of works as at 31stLine 65. Rome-Orte.

| Job No     | Agency     | Location          | Description                                                                                                           | Size                                         | Progress | Est. of comp. |
|------------|------------|-------------------|-----------------------------------------------------------------------------------------------------------------------|----------------------------------------------|----------|---------------|
| 10/65/9/A/ | Cenni      | Civita Castellana | Repair to bridge over River Inella                                                                                    | Single span 4 mts to be lifted and repaired. | 40%      |               |
|            | Travaglini | Gallese Teverina. |                                                                                                                       |                                              |          |               |
|            | Travaglini | Orte              |                                                                                                                       |                                              |          |               |
|            |            |                   | With exception of the section of line between Km. 62 and Castellana, a double track line has been put into operation. |                                              |          |               |

610

(2)

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTRACT OF ALLIED COMMISSION.  
State of works as at 31st May 1945.

|     | Description                                                                                                           | Size                                         | Progress | Est. date of complet. | Remarks                                                                                                                            |
|-----|-----------------------------------------------------------------------------------------------------------------------|----------------------------------------------|----------|-----------------------|------------------------------------------------------------------------------------------------------------------------------------|
| el- | Repair to bridge over River Imella                                                                                    | Single span 4 mts to be lifted and repaired. | 40%      |                       | The timber for the first support is on the site. We are awaiting for the beams, necessary for the temporary support of the girder. |
| ve- |                                                                                                                       |                                              |          |                       | All work completed.                                                                                                                |
|     |                                                                                                                       |                                              |          |                       | All work completed.                                                                                                                |
|     | With exception of the section of line between Km. 62 and Castellana, a double track line has been put into operation. |                                              |          |                       |                                                                                                                                    |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 - Rome - Orte

state of works as

| job n.        | agency     | location               | description                                                                  | size                                                 | %   | est date of completion |                             |
|---------------|------------|------------------------|------------------------------------------------------------------------------|------------------------------------------------------|-----|------------------------|-----------------------------|
| A.C/65<br>I/A |            | Rome -<br>Monterotondo |                                                                              |                                                      | 100 |                        | i l<br>ult<br>cor<br>zio    |
|               | Parrini    | Monterotondo           | track & minor repairs for se-<br>cond track Settebagni to<br>Monterotondo    | I culvert km.:<br>25 + 428                           | 85  | 3/3/45                 | II<br>ve<br>29              |
|               | Travaglini | Fara Sabina            | track & minor repaire for<br>second track Monterotondo<br>to Fara Sabina     | II,5 km. Track<br>repared                            | 100 |                        |                             |
| A.C/65<br>4/A | Parrini    | " "                    | " " "                                                                        | 4 culvertes, km.:<br>32+010-34+342-35+<br>585-37+571 | 96  | 20/3/45                | ul<br>tit<br>il<br>34<br>se |
| A.C/65<br>5/A | Travaglini | Poggio<br>Mirteto      | track & minor repairs for se-<br>cond track Fara Sabina to<br>Poggio Mirteto | II,5 km. track                                       | 100 |                        |                             |
|               | Ansoldi    | " "                    | " " "                                                                        | I culvert Km. 38+906                                 | 100 |                        |                             |
| A.C/65<br>6/A | Parrini    | Poggio<br>Mirteto      | repairs to Farfa viaduct<br>km. 44,5                                         | 3 arches II,7 each<br>in 12 arches                   | 85  | 10/4/45                | ap<br>ma<br>al              |
| A.C/65<br>7/4 | Travaglini | Stimigliano            | track & minor repairs for se-<br>cond track Poggio Mirteto to<br>Stimigliano | 8 km. of trad                                        | 100 |                        |                             |
| A.C/65<br>8/A | Parrini    | Stimigliano            | repairs to bridge km.49,I                                                    | T.M. arch culverts                                   | 87  | 10/3/45                | pr<br>ri<br>se              |
| A.C/65<br>9/A | Travaglini | Civita<br>Castellana   | track & minor repairs second<br>track Stimigliano to Civita<br>Castellana    | 13 km. of track<br>repared                           | 100 |                        |                             |
| S/            |            |                        |                                                                              |                                                      |     |                        |                             |

## WAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Orte

state of works as at 28/5/45

|  | description                                                          | size                                          | %   | est date<br>completion | remarks                                                                                           |
|--|----------------------------------------------------------------------|-----------------------------------------------|-----|------------------------|---------------------------------------------------------------------------------------------------|
|  |                                                                      |                                               | 100 |                        | i lavori sono stati ultimati e la linea consegnata all'esercizio.                                 |
|  | track & minor repairs for second track Settebagni to Monterotondo    | I culvert km.: 25 + 428                       | 85  | 3/3/45                 | Il getto del volto verrà eseguito il 29 maggio.                                                   |
|  | track & minor repairs for second track Monterotondo to Fara Sabina   | II,5 km. Track repaired                       | 100 |                        |                                                                                                   |
|  | " " "                                                                | 4 culvertes, km.: 32+010-34+342-35+585-37+571 | 96  | 20/3/45                | ultimata volto al ponticello km. 32+010. Per il ponticello km. 34+342 si provvederà in settimana. |
|  | track & minor repairs for second track Fara Sabina to Poggio Mirteto | II,5 km. track                                | 100 |                        |                                                                                                   |
|  | " " "                                                                | I culvert Km. 38+906                          | 100 |                        |                                                                                                   |
|  | repairs to Farfa viaduct km. 44,5                                    | 3 arches II,7 each in 12 arches               | 85  | 10/4/45                | approvvigionati 20000 mattoni. <i>Proseguono lavori alla g. c. 8 = ok</i>                         |
|  | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                                | 100 |                        |                                                                                                   |
|  | repairs to bridge km. 49, I                                          | T.M. arch culverts                            | 87  | 10/3/45                | proseguono lavori per ricostruzione della seconda metà del ponte                                  |
|  | track & minor repairs second track Stimigliano to Civita Castellana  | 13 km. of track repaired                      | 100 |                        |                                                                                                   |
|  |                                                                      |                                               |     |                        | ././                                                                                              |

## line 65 Rome - Orte (continued)

|                                                                                       |            |                      |                                                                                |                                                   |     |         |                                    |
|---------------------------------------------------------------------------------------|------------|----------------------|--------------------------------------------------------------------------------|---------------------------------------------------|-----|---------|------------------------------------|
| A.C/65<br>10/A                                                                        | CENNI      | Civita<br>Castellana | repair to bridge over<br>R. Imella                                             | single span 4 m. to<br>be lifted and repa-<br>red | 40  | 20/4/45 | giu<br>gna<br>si<br>se<br>so<br>tr |
| A.C/65<br>12/A                                                                        | Travaglini | Gallese<br>Teverina  | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina | 4 km. of track                                    | 100 |         |                                    |
| A.C/65<br>13/A                                                                        | Travaglini | Orte                 | track & minor repairs second<br>track Gallese to Orte                          | 9 km. of track<br>repared.                        | 100 |         |                                    |
| Tranne che per la tratta tra il km. 62 e Civita Castellana la linea funziona già a do |            |                      |                                                                                |                                                   |     |         |                                    |

Orte (continued)

|                                                                                     |                                                                          |                                            |     |         |                                                                                                                                    |
|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------|--------------------------------------------|-----|---------|------------------------------------------------------------------------------------------------------------------------------------|
| Orte                                                                                | repair to bridge over R. Imella                                          | single span 4 m. to be lifted and repaired | 40  | 20/4/45 | giunto sul posto il legname per la I <sup>a</sup> stilata si attendono le traversi occorrenti per il sostegno provvisorio travata. |
| Orte                                                                                | track & minor repairs second track Civita Castellana to Gallese Teverina | 4 km. of track                             | 100 |         |                                                                                                                                    |
| Orte                                                                                | track & minor repairs second track Gallese to Orte                       | 9 km. of track repaired.                   | 100 |         |                                                                                                                                    |
| la tratta tra il km. 62 e Civita Castellana la linea funziona già a doppio binario. |                                                                          |                                            |     |         |                                                                                                                                    |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state of works as at

| job n.        | agency     | location       | description                                                                    | size                                         | %   | est date of commission |                              |
|---------------|------------|----------------|--------------------------------------------------------------------------------|----------------------------------------------|-----|------------------------|------------------------------|
| A.C/65<br>I/A |            | Rome           | track & minor repairs Rome km. 13,5 for second track                           | 15,5 km. of track repairs                    | 100 |                        |                              |
| A.C/65<br>2/A |            | Settebagni     | track & minor repairs for and track km. 13,5 to Settebagni                     | 3,5 km. of track repairs                     | 100 |                        |                              |
| A.C/65        | Travaglini | Monterotondo   | track & minor repairs for second track Monterotondo Settebagni to Monterotondo | 8,5 km. track repaired                       | 100 |                        |                              |
| 3/A           | Parrini    | " "            | " " "                                                                          | I culvert km.: 25 + 428                      | 80  | 3/3/45                 | in del tate                  |
| A.C/65<br>4/A | Travaglini | Fara Sabina    | track & minor repairs for second track Monterotondo to Fara Sabina             | 11,5 km. track repaired                      | 100 |                        |                              |
|               | Parrini    | " "            | " " "                                                                          | 4 culverts, km.: 32+010-34+342-35+585-37+571 | 95  | 20/3/45                | in to 327 lo der lo          |
| A.C/65<br>5/A | Travaglini | Poggio Mirteto | track & minor repairs for second track Fara Sabina to Poggio Mirteto           | 11,5 km. track repaired                      | 100 |                        |                              |
|               | Ansoldi    | " "            | " " "                                                                          | I culvert km. 38+906                         | 100 |                        |                              |
| A.C/65<br>6/A | Parrini    | Poggio Mirteto | repairs to Farfa viaduct km. 44,5                                              | 3 arches 11,7 each in 12 arches              | 83  | 10/4/45                | ult cat del no li rot qui tà |
| r/m           |            |                |                                                                                |                                              |     |                        |                              |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Orte

state of works as at 21/5/45

| station      | description                                                                    | size                                         | %   | est. date<br>of<br>commission | remarks                                                                                                                                                                                             |
|--------------|--------------------------------------------------------------------------------|----------------------------------------------|-----|-------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|              | track & minor repairs Rome km. 13,5 for second track                           | 15,5 km. of track repairs                    | 100 |                               |                                                                                                                                                                                                     |
| Settebagni   | track & minor repairs for and track km. 13,5 to Settebagni                     | 3,5 km. of track repairs                     | 100 |                               |                                                                                                                                                                                                     |
| Monterotondo | track & minor repairs for second track Monterotondo Settebagni to Monterotondo | 8,5 km. track repaired                       | 100 |                               |                                                                                                                                                                                                     |
| "            | " " " "                                                                        | I culvert km.: 25 + 428                      | 80  | 3/3/45                        | in corso centinaia del volto che verrà gettato in settimana.                                                                                                                                        |
| Sabina       | track & minor repairs for second track Monterotondo to Fara Sabina             | 11,5 km. track repaired                      | 100 |                               |                                                                                                                                                                                                     |
| "            | " " " "                                                                        | 4 culverts, km.: 32+010-34+342-35+585-37+571 | 95  | 20/3/45                       | in corso esecuzione volto al ponticello km. 327010. Per il ponticello km. 34+342 si provvederà subito dopo quello precedente.                                                                       |
| Mirteto      | track & minor repairs for second track Fara Sabina to Poggio Mirteto           | 11,5 km. track repaired                      | 100 |                               |                                                                                                                                                                                                     |
| "            | " " " "                                                                        | I culvert km. 38+906                         | 100 |                               |                                                                                                                                                                                                     |
| Mirteto      | repairs to Farfa viaduct km. 44,5                                              | 3 arches 11,7 each in 12 arches              | 83  | 10/4/45                       | ultimato volto II <sup>a</sup> arcata-iniziati quelli della 9 <sup>a</sup> e 8 <sup>a</sup> - mancano mattoni perché quelli acquistati a Monterotondo sono stati requisiti da una Autorità Alleata. |
|              |                                                                                |                                              |     |                               | ././.                                                                                                                                                                                               |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65

Rome - Orte

(continued)

state of works a

|                |            |                      |                                                                                |                                                   |     |         |                            |
|----------------|------------|----------------------|--------------------------------------------------------------------------------|---------------------------------------------------|-----|---------|----------------------------|
| A.C/65<br>7/A  | Travaglini | Stimigliano          | track & minor repairs for se-<br>con track Poggio Mirteto to<br>Stimigliano    | 8 km. of trad                                     | 100 |         |                            |
| A.C/65<br>8/A  | Parrini    | Stimigliano          | repairs to bridge km.49,I                                                      | T.M. arch culverts                                | 85  | 10/3/45 | pre<br>rie<br>cor          |
| A.C/65<br>9/A  | Travaglini | Civita<br>Castellana | track & minor repairs second<br>track Stimigliano to Civita<br>Castellana      | 13 km. of track<br>repared                        | 100 |         |                            |
| A.C/65<br>10/A | Cenni      | Civita<br>Castellana | repair to bridge over<br>R. Imella                                             | single span 4 m. to<br>be lifted and repa-<br>red | 38  | 20/4/45 | gl<br>gn<br>si<br>oc<br>gn |
| A.C/65<br>12/A | Travaglini | Gallese<br>Teverina  | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina | 4 km. of track<br>repared                         | 100 |         |                            |
| A.C/65<br>13/A | Travaglini | Orte                 | track & minor repairs second<br>track Gallese to Orte                          | 9 km. of track<br>repared                         | 100 |         |                            |

Tranne che per la tratta tra il km. 62 e Civita Castellana la linea è già in esercizio

606

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state of works as at 21/5/45

Orte (continued)

|                                                                                             |                                                                          |                                            |     |         |                                                                                                                      |
|---------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|--------------------------------------------|-----|---------|----------------------------------------------------------------------------------------------------------------------|
| Stimigliano                                                                                 | track & minor repairs for section track Poggio Mirteto to Stimigliano    | 8 km. of track                             | 100 |         |                                                                                                                      |
| Stimigliano                                                                                 | repairs to bridge km.49,1                                                | T.M. arch culverts                         | 85  | 10/3/45 | proseguono lavori per la ricostruzione della seconda metà del ponte.                                                 |
| Castellana                                                                                  | track & minor repairs second track Stimigliano to Civita Castellana      | 13 km. of track repaired                   | 100 |         |                                                                                                                      |
| Castellana                                                                                  | repair to bridge over R. Imella                                          | single span 4 m. to be lifted and repaired | 38  | 20/4/45 | giunto sul posto le-gname per la I^ scalata si attendono le traverse occorrenti per il sostegno provvisorio travata. |
| Teverina                                                                                    | track & minor repairs second track Civita Castellana to Callese Teverina | 4 km. of track repaired                    | 100 |         |                                                                                                                      |
| Orte                                                                                        | track & minor repairs second track Callese to Orte                       | 9 km. of track repaired                    | 100 |         |                                                                                                                      |
| per la tratta tra il km. 62 e Civita Castellana la linea è già in esercizio doppio binario. |                                                                          |                                            |     |         |                                                                                                                      |

LAVORI DI CARATTERE PERMANENTE SULLA LINEA 65  
TRATTA ORTE - CHIUSI

| Lavoro n° | Ditta                     | Località            | Descrizione                                                                                                                                                         | misura tratto<br><del>Interesse</del> interess.                          | andamento<br>del lavoro   | data<br>previst<br>ultimaz |
|-----------|---------------------------|---------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|---------------------------|----------------------------|
| 1         | Felicioni                 | Orte                | Riparazione di un tratto della galleria di Orte (Km. 86+099 e Km. 86+493) Binario fuori esercizio                                                                   | circa m. 60 di galleria da ripararsi                                     | eseguito il 31/7/9<br>35% |                            |
| 2         | Merinangeli               | Allerona            | Viadotto Rictorto (Km. 140+764) a 12 luci di m. 12 cad.                                                                                                             | Ricostruzione 4 arcate.                                                  | eseguito il 30/6/9<br>5%  |                            |
| 3         | Ghella                    | Ficulle             | Riparazione di un tratto della galleria di Colleslungo (Km. 142+744 e Km. 144+085) binario in esercizio                                                             | Ricostruzione m. 100 di galleria.                                        | eseguito il 31/5/9<br>90% |                            |
| 4         | Imprese Agricole ed Umbre | Ficulle e Allerona. | Ricostruzione gallerie Armata (Km. 139+082<br>139+909<br>Montelegoli Km. 140+132<br>140+240<br>Colleslungo Km. 142+744<br>144+085<br>e ponti tra Allerona e Ficulle | <del>Interesse</del> <i>Interesse</i> della linea interessato al. 8.000= |                           | 30/11/                     |

LAVORI DI CARATTERE PERMANENTE SULLA LINEA 65  
TRATTA ORTE - CHIUSI

| ta         | Località            | Descrizione                                                                                                                                                        | misura tratto<br><del>misura</del> interess.      | andamento<br>del lavoro     | data<br>prevista<br>ultimaz. | Note                                                                           |
|------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|-----------------------------|------------------------------|--------------------------------------------------------------------------------|
| ni         | Orte                | Riparazione di un tratto della galleria di Orte (Km. 86+099 e Km. 86+493) Binario fuori esercizio                                                                  | circa m. 60 di galleria da ripararsi              | eseguito il 31/7/945<br>35% |                              | La percentuale si riferisce al lavoro quale è risultato durante la esecuzione. |
| geli       | Allerona            | Viadotto Rietorto (Km. 140+764) a 12 luci di m. 12 cad.                                                                                                            | Ricostruzione 4 arcate.                           | eseguito il 30/6/945<br>5%  |                              |                                                                                |
|            | Ficulle             | Riparazione di un tratto della galleria di Collelunga (Km. 142+744 e Km. 144+085) binario in esercizio                                                             | Ricostruzione m. 100 di galleria.                 | eseguito il 31/5/945<br>90% |                              |                                                                                |
| Agricole e | Ficulle e Allerona. | Ricostruzione gallerie Armata (Km. 139+082<br>139+909<br>Montelegoli Km. 140+132<br>140+240<br>Collelunga Km. 142+744<br>144+085<br>e ponti tra Allerona e Ficulle | <del>misura</del> di linea interessata ml. 8.000= |                             | 30/11/45                     | La consegna dei lavori verrà effettuata il 1°/5/1945.                          |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state of works as at

| job n.        | agency     | location          | description                                                          | size                                                | %   | est date of completion |                                                                 |
|---------------|------------|-------------------|----------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------|-----------------------------------------------------------------|
| A.C/65<br>1/A |            | Rome              | track & minor repairs Rome km. 13,5 for second track                 | 15,5 km. of track repairs                           | 100 |                        |                                                                 |
| A.C/65<br>2/A |            | Settebagni        | track & minor repairs for and track km. 13,5 to Settebagni           | 3,5 km. of track repairs                            | 100 |                        |                                                                 |
| A.C/65<br>3/A | Travaglini | Monterotondo      | track & minor repairs for second track Settebagni to Monterotondo    | 8,5 km. track repaired                              | 100 | 10/3/45                |                                                                 |
|               | Parrini    | " "               | " " "                                                                | I culvert km.:<br>25 + 428                          | 75  | 3/3/45                 | posti in<br>metà po<br>ta demol                                 |
| A.C/65<br>4/A | Travaglini | Fara Sabina       | track & minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track repaired                             | 100 | 10/3/45                |                                                                 |
|               | Parrini    | " "               | " " "                                                                | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 94  | 20/3/45                | prosegu<br>definit<br>celli k                                   |
| A.C/65<br>5/A | Travaglini | Poggio Mirteto    | track & minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track repaired                             | 100 |                        |                                                                 |
|               | Ansoldi    | " "               | " " "                                                                | I culvert km. 38+906                                | 100 |                        |                                                                 |
| A.C/65<br>6/A | Parrini    | Poggio Mirteto    | repairs to Farfa viaduct km. 44,5                                    | 3 arches 11,7 each<br>in 12 arches                  | 80  | 10/4/45                | in cors<br>finitiva<br>metà de<br>sponden<br>ri e co<br>sima ar |
| A.C/65<br>7/A | Travaglini | Stimigliano       | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                                      | 100 |                        |                                                                 |
| A.C/85<br>8/A | Parrini    | Stimigliano       | repairs to bridge km. 49,1                                           | T.M. arch culverts                                  | 83  | 10/3/45                | prosegu<br>ricostr<br>conda m                                   |
| A.C/65<br>9/A | Travaglini | Civita Castellana | track & minor repairs second track Stimigliano to Civita Castellana  | 13 km. of track repaired                            | 100 |                        |                                                                 |

DAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION
orte state of works as at 14/5/45

|     | description                                                                  | size                                                | %   | est date<br>of<br>completion | remarks                                                                                                                                                   |
|-----|------------------------------------------------------------------------------|-----------------------------------------------------|-----|------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|
|     | track & minor repairs Rome<br>km. 13,5 for second track                      | 15,5 km. of track<br>repairs                        | 100 |                              |                                                                                                                                                           |
|     | track & minor repairs for and<br>track km. 13,5 to Settebagni                | 3,5 km. of track<br>repairs                         | 100 |                              |                                                                                                                                                           |
| do  | track & minor repairs for se-<br>cond track Settebagni to Mon-<br>terotondo  | 8,5 km. track<br>repared                            | 100 | 10/3/45                      |                                                                                                                                                           |
|     | " " "                                                                        | I culvert km.:<br>25 + 428                          | 75  | 3/3/45                       | posti in opera rotaie 2 <sup>a</sup><br>metà ponticello e ultima<br>ta demolizione relativa                                                               |
| a   | track & minor repairs for<br>second track Monterotondo<br>to Fara Sabina     | 11,5 km. track<br>repared                           | 100 | 10/3/45                      |                                                                                                                                                           |
|     | " " "                                                                        | 4 culverts, km.:<br>32+010-34+342-35+<br>585-37+571 | 94  | 20/3/45                      | prosegue ricostruzione<br>definitiva 2 <sup>a</sup> metà ponti<br>celli km. 32+010e34+342                                                                 |
|     | track & minor repairs for second<br>track Fara Sabina to Poggio<br>Mirteto   | 11,5 km. track<br>repared                           | 100 |                              |                                                                                                                                                           |
|     | " " "                                                                        | I culvert km.38+906                                 | 100 |                              |                                                                                                                                                           |
|     | repairs to Farfa viaduct<br>km. 44,5                                         | 3 arches 11,7 each<br>in 12 arches                  | 80  | 10/4/45                      | in corso sistemazione de<br>finitiva lavori secondari<br>metà del ponte in corri-<br>spondenza binario dispa-<br>ri e costruzione undices-<br>sima arcata |
| no  | track & minor repairs for se-<br>cond track Poggio Mirteto to<br>Stimigliano | 8 km. of trad                                       | 100 |                              |                                                                                                                                                           |
| no  | repairs to bridge km.49,1                                                    | T.M. arch culverts                                  | 83  | 10/3/45                      | proseguono lavori per la<br>ricostruzione della se-<br>conda metà del ponte                                                                               |
| ana | track & minor repairs second<br>track Stimigliano to Civita<br>Castellana    | 13 km. of track<br>repared                          | 100 |                              |                                                                                                                                                           |

line 65      Rome - Orte      (continued)

|                |            |                      |                                                                                |                                                  |     |         |                                   |
|----------------|------------|----------------------|--------------------------------------------------------------------------------|--------------------------------------------------|-----|---------|-----------------------------------|
| A.C/65<br>IO/A | Genni      | Civita<br>Castellana | repair to bridge over<br>R. Imella                                             | single span 4m. to<br>be lifted and repa-<br>red | 32  | 20/4/45 | in at<br>posto<br>stila<br>Ostier |
| A.C/65<br>I2/A | Travaglini | Gallese<br>Teverina  | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina | 4 km. of track<br>repared                        | 100 |         |                                   |
| A.C/65<br>I3/A | Travaglini | Orte                 | track & minor repairs second<br>track Gallese to Orte                          | 9 km. of track<br>repared                        | 100 |         |                                   |
|                |            |                      |                                                                                |                                                  |     |         |                                   |

Orte - Orte (continued)

|    |                                                                                |                                                  |     |         |                                                                                                    |
|----|--------------------------------------------------------------------------------|--------------------------------------------------|-----|---------|----------------------------------------------------------------------------------------------------|
| na | repair to bridge over<br>R. Imella                                             | single span 4m. to<br>be lifted and repa-<br>red | 32  | 20/4/45 | in attesa <del>di</del> arrivo sul<br>posto legname per la I<br>stilata già partito da<br>Ostienne |
|    | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina | 4 km. of track<br>repared                        | 100 |         |                                                                                                    |
|    | track & minor repairs second<br>track Gallese to Orte                          | 9 km. of track<br>repared                        | 100 |         |                                                                                                    |
|    |                                                                                |                                                  |     |         |                                                                                                    |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state of works

| job n.     | agency     | location       | description                                                          | size                                         | %   | est date of completion |                                            |
|------------|------------|----------------|----------------------------------------------------------------------|----------------------------------------------|-----|------------------------|--------------------------------------------|
| A.C/65 I/A |            | Rome           | track & minor repairs Rome to km. 13,5 for second track              | 15,5 km. of track repairs                    | 100 |                        |                                            |
| A.C/65 2/A |            | Settebagni     | track & minor repairs for and track km. 13,5 to Settebagni           | 3,5 km. of track repairs                     | 100 |                        |                                            |
|            | Travaglini | Monterotondo   | track & minor repairs for second track Settebagni to Monterotondo    | 8,5 km. track repaired                       | 100 | 10/3/45                |                                            |
| A.C/65 3/A | Parrini    | " "            | " " "                                                                | I culvert km.: 25 +428                       | 65  | 3/3/45                 | ult<br>so<br>to<br>rot<br>cor<br>cor<br>ci |
|            | Travaglini | Fara Sabina    | track & minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track repaired                      | 100 | 10/3/45                |                                            |
| A.C/65 4/A | Parrini    | " "            | " " "                                                                | 4 culverts, km.: 32+010-34+342-35+585-37+571 | 92  | 20/3/45                | pr<br>de<br>ce                             |
|            | Travaglini | Poggio Mirteto | track & minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track repaired                      | 100 | 10/4/45                |                                            |
| A.C/65 5/A | Ansoldi    | " "            | " " "                                                                | I culvert km. 38+906                         | 100 |                        |                                            |
| A.C/65 6/A | Parrini    | Poggio Mirteto | repairs to Farfa viaduct km. 44,5                                    | 3 arches 11,7 each in 12 arches              | 76  | 10/4/45                | in<br>me<br>s<br>r<br>1                    |
| A.C/65 7/A | Travaglini | Stimigliano    | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                               | 100 | 10/3/45                |                                            |
|            | r/m        |                |                                                                      |                                              |     |                        |                                            |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Orte

state of works at as 7/5/45

| on   | description                                                          | size                                            | %   | est date<br>of<br>completion | remarks                                                                                                                                                      |
|------|----------------------------------------------------------------------|-------------------------------------------------|-----|------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|
|      | track & minor repairs Rome to km. 13,5 for second track              | 15,5 km. of track repairs                       | 100 |                              |                                                                                                                                                              |
| ni   | track & minor repairs for and track km. 13,5 to Settebagni           | 3,5 km. of track repairs                        | 100 |                              |                                                                                                                                                              |
| ondo | track & minor repairs for second track Settebagni to Monterotondo    | 8,5 km. track repaired                          | 100 | 10/3/45                      |                                                                                                                                                              |
|      | " " "                                                                | I culvert km.:<br>25 +428                       | 65  | 3/3/45                       | ultimato metà ponticello sotto il binario interrotto - Posa in opera fasci rotaie rimandata al 7 corr.data in cui è stata concessa interruzione circolazione |
| ina  | track & minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track repaired                         | 100 | 10/3/45                      |                                                                                                                                                              |
| "    | " " "                                                                | 4 culverts, km.:<br>32+010-34+342-35+585-37+571 | 92  | 20/3/45                      | prosegue ricostruzione definitiva 2° met' ponticelli km. 32+010e34+342                                                                                       |
| o    | track & minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track repaired                         | 100 | 10/4/45                      |                                                                                                                                                              |
|      | " " "                                                                | I culvert km. 38+906                            | 100 |                              |                                                                                                                                                              |
| o    | repairs to Farfa viaduct km. 44,5                                    | 3 arches 11,7 each in 12 arches                 | 76  | 10/4/45                      | in corso sistemazione definitiva lavori seconda metà del ponte in corrispondenza binario dispari-ultima centinatura 11° arcata                               |
| ano  | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                                  | 100 | 10/3/45                      |                                                                                                                                                              |
|      |                                                                      |                                                 |     |                              | ././.                                                                                                                                                        |

line 65    Rome - Orte    (continued)

|                |            |                      |                                                                                |                                                  |     |         |                         |
|----------------|------------|----------------------|--------------------------------------------------------------------------------|--------------------------------------------------|-----|---------|-------------------------|
| A.C/65<br>8/A  | Parrini    | Stimigliano          | repairs to bridge km. 49,I                                                     | T.M. arch culverts                               | 80  | 10/3/45 | prose<br>ricos<br>conda |
| A.C/65<br>9/A  | Travaglini | Civita<br>Castellana | track & minor repairs second<br>track Stimigliano to Civita<br>Castellana      | 13 km. of track<br>repared                       | 100 | 10/3/45 |                         |
| A.C/65<br>10/A | Cenni      | Civita<br>Castellana | repair to bridge over<br>R. Imella                                             | single span 4m. to<br>be lifted and repa-<br>red | 30  | 20/4/45 | in co<br>struz          |
| A.C/65<br>12/A | Travaglini | Gallese<br>Teverina  | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina | 4 km. of track<br>repared                        | 100 |         |                         |
| A.C/65<br>13/A | Travaglini | Orte                 | track & minor repairs second<br>track Gallese to Orte                          | 9 km. of track<br>repared                        | 100 |         |                         |
|                |            |                      |                                                                                |                                                  |     |         |                         |

e - Orte (continued)

|    |                                                                          |                                           |     |         |                                                                     |
|----|--------------------------------------------------------------------------|-------------------------------------------|-----|---------|---------------------------------------------------------------------|
| o  | repairs to bridge km. 49,I                                               | T.M. arch culverts                        | 80  | 10/3/45 | proseguono lavori per la ricostruzione della seconda metà del ponte |
| na | track & minor repairs second track Stimigliano to Civita Castellana      | 13 km. of track repaired                  | 100 | 10/3/45 |                                                                     |
| na | repair to bridge over R. Imella                                          | single span 4m. to be lifted and repaired | 30  | 20/4/45 | in corso getto calcestruzzo di fondazione                           |
|    | track & minor repairs second track Civita Castellana to Gallese Teverina | 4 km. of track repaired                   | 100 |         |                                                                     |
|    | track & minor repairs second track Gallese to Orte                       | 9 km. of track repaired                   | 100 |         |                                                                     |
|    |                                                                          |                                           |     |         |                                                                     |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTRACT

State of work as at 30/4/45.

Line 65. Orte-Chiusi.

| Job No.              | Agency                    | Location          | Description                                                                                                                                                                                            | Size                                  | Progr. | Est. of comp. |
|----------------------|---------------------------|-------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------|---------------|
| 1<br><i>AC/65/14</i> | Felicioni                 | Orte              | Repair to a section of the Orte tunnel (Km. 86+099 and Km. 86+493) Track not in operation.                                                                                                             | About 60 m. of tunnel to be repaired. | 35%    | 31.7          |
| 2<br><i>AC/65/15</i> | Marinangeli               | Allerona          | Riotorto Viaduct (Km. 140+764) 12 spans 12 m. each                                                                                                                                                     | 4 arches to be rebuilt.               | 5%     | 30.6          |
| 3<br><i>AC/65/16</i> | Ghella                    | Ficulle           | Repair to a section of the Collelungo tunnel (Km. 142+744 & Km. 144+085) Track in operation.                                                                                                           | 100 m. of tunnel to be rebuilt.       | 90%    | 31.5          |
| 4<br><i>AC/65/17</i> | Imprese Agricole e Urbane | Ficulle & Alerona | Reconstruction of tunnels: Armata (Km. $\frac{139+082}{139+909}$ ), Montelegoli (Km. $\frac{140+132}{140+240}$ ), Collelungo (Km. $\frac{142+744}{144+085}$ ) and bridges between Allerona and Ficulle | Section of line 8.000 m.              |        | 30.6          |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.  
State of work as at 30/4/45.

| Location      | Description                                                                                                                                                                                            | Size                                  | Progr. | Est. Date of complet. | Remarks                                 |
|---------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------|-----------------------|-----------------------------------------|
|               | Repair to a section of the Orte tunnel (Km. 86+099 and Km. 86+493) Track not in operation.                                                                                                             | About 60 m. of tunnel to be repaired. | 35%    | 31.7.45               | Progress refers to the work carried out |
| erona         | Riotorto Viaduct (Km. 140+764) 12 spans 12 m. each                                                                                                                                                     | 4 arches to be rebuilt.               | 5%     | 30.6.45               |                                         |
| alle          | Repair to a section of the Collelungo tunnel (Km. 142+744 & Km. 144+085) Track in operation.                                                                                                           | 100 m. of tunnel to be rebuilt.       | 90%    | 31.5.45               |                                         |
| lle & Alerone | Reconstruction of tunnels: Armata (Km. $\frac{139+082}{139+909}$ ), Montelecoli (Km. $\frac{140+132}{140+240}$ ), Collelungo (Km. $\frac{142+744}{144+085}$ ) and bridges between Alerone and Fionille | Section of line 8.000 m.              |        | 30.11.45              | Work to be commenced 1 May 45           |
|               |                                                                                                                                                                                                        |                                       |        |                       |                                         |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state of works

| job n.        | agency     | location       | description                                                          | size                                         | %   | est date of completion |
|---------------|------------|----------------|----------------------------------------------------------------------|----------------------------------------------|-----|------------------------|
| A.C/65<br>1/A |            | Rome           | track & minor repairs Rome to km. 13,5 for second track              | 15,5 km. of track repairs                    | 100 | all work completed     |
| A.C/65<br>2/A |            | Settebagni     | track & minor repairs for and track km. 13,5 to Settebagni           | 3,5 km. of track repairs                     | 100 |                        |
| A.C/65<br>3/A | Travaglini | Monterotondo   | track & minor repairs for second track Settebagni to Monterotondo    | 8,5 km. track repaired                       | 100 | 10/3/45                |
|               | Parrini    | " "            | " " "                                                                | 1 culvert km.: 25 + 428                      | 65  | 3/3/45                 |
| A.C/65<br>4/A | Travaglini | Fara Sabina    | track & minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track repaired                      | 100 | 16/3/45                |
|               | Parrini    | " "            | " " "                                                                | 4 culverts, km.: 32+010-34+342-35+585-37+571 | 90  | 20/3/45                |
| A.C/65<br>5/A | Travaglini | Poggio Mirteto | track & minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track repaired                      | 100 | 10/4/45                |
|               | Ansoldi    | " "            | " " "                                                                | 1 culvert km. 38+906                         | 100 |                        |
| A.C/65<br>6/A | Parrini    | Poggio Mirteto | repairs to Farfa viaduct km. 44,5                                    | 3 arches 11,7 each in 12 arches              | 70  | 10/4/45                |
| A.C/65<br>7/A | Travaglini | Stimigliano    | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                               | 100 | 10/3/45                |
| A.C/65<br>8/A | Parrini    | Stimigliano    | repairs to bridge km. 49,1                                           | T.M. arch culverts                           | 75  | 10/3/45                |
| r/m           |            |                |                                                                      |                                              |     |                        |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

|      |                                                                      | state of works at as 23/4/45                 |     |                        |                                                                                                                 |
|------|----------------------------------------------------------------------|----------------------------------------------|-----|------------------------|-----------------------------------------------------------------------------------------------------------------|
|      | description                                                          | size                                         | %   | est date of completion | remarks                                                                                                         |
|      | track & minor repairs Rome to km. 13,5 for second track              | 15,5 km. of track repairs                    | 100 | all work completed     | the second track completed                                                                                      |
| ni   | track & minor repairs for and track km. 13,5 to Settebagni           | 3,5 km. of track repairs                     | 100 |                        |                                                                                                                 |
| ondo | track & minor repairs for second track Settebagni to Monterotondo    | 8,5 km. track repaired                       | 100 | 10/3/45                |                                                                                                                 |
|      | " " "                                                                | 1 culvert km.: 25 + 428                      | 65  | 3/3/45                 | ultimato metà ponticello sotto il binario interrotto - da porre in opera fasci rotaie per iniziare l'altra metà |
| na   | track & minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track repaired                      | 100 | 10/3/45                | riattivato, il 2° binario il 16/4                                                                               |
|      | " " "                                                                | 4 culverts, km.: 32+010-34+342-35+585-37+571 | 90  | 20/3/45                | da ricostruire definitivamente seconda metà ponticelli km. 32+010 e 34+342                                      |
| to   | track & minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track repaired                      | 100 | 10/4/45                | la riattivazione è prevista per il 25/4                                                                         |
|      | " " "                                                                | 1 culvert km. 38+906                         | 100 |                        | completed                                                                                                       |
| to   | repairs to Fara viaduct km. 44,5                                     | 3 arches 11,7 each in 12 arches              | 70  | 10/4/45                | ultimati lavori definitivi per mezzo ponte - si prevede riattivazione 2° binario per il 25 c.m.                 |
| no   | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                               | 100 | 10/3/45                | riattivato il 2° binario il 18 aprile                                                                           |
| no   | repairs to bridge km. 49,1                                           | T.M. arch culverts                           | 75  | 10/3/45                | iniziati lavori per ricostruzione della seconda parte del ponte                                                 |
|      |                                                                      |                                              |     |                        | ././.                                                                                                           |

line 65 Rome - Orte (continued)

|                |            |                      |                                                                                |                                                  |     |         |                                 |
|----------------|------------|----------------------|--------------------------------------------------------------------------------|--------------------------------------------------|-----|---------|---------------------------------|
| A.C/65<br>9/A  | Travaglino | Civita<br>Castellana | track & minor repairs second<br>track Stimigliano to Civita<br>Castellana      | 13 km. of track<br>repared                       | 100 | 10/3/45 |                                 |
| A.C/65<br>10/A | Cenni      | Civita<br>Castellana | repair to bridge over<br>R.Imella                                              | single span 4 m.<br>to be lifted and<br>repaired |     | 20/4/45 | in co<br>mento<br>sto e<br>- si |
| A.C/65<br>12/A | Travaglino | Gallese<br>Teverina  | track & minor repairs second<br>track Civita Castellana to<br>Gallese Teverina | 4 km. of track<br>repared                        | 100 |         |                                 |
| A.C/65<br>13/A | Travaglino | Orte                 | track & minor repairs second<br>track Gallese to Orte                          | 9 km. of track<br>repairs                        | 100 |         |                                 |

663

Orte - Orte (continued)

|            |                                                                           |                                            |     |         |                                                                                            |
|------------|---------------------------------------------------------------------------|--------------------------------------------|-----|---------|--------------------------------------------------------------------------------------------|
| Castellana | track & minor repairs second track Stimigliano to Civita Castellana       | 13 km. of track repaired                   | 100 | 10/3/45 |                                                                                            |
| Castellana | repair to bridge over R.Imella                                            | single span 4 m. to be lifted and repaired |     | 20/4/45 | in corso approvvigionamento materiali sul posto ed iniziati lavori - si attende il cemento |
| Taverina   | track & minor repairs second track Civita Castellana to Callesse Taverina | 4 km. of track repaired                    | 100 |         |                                                                                            |
|            | track & minor repairs second track Callesse to Orte                       | 9 km. of track repairs                     | 100 |         |                                                                                            |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state of works

| job n.        | agency     | location       | description                                                          | size                                        | %   | est date of completion |
|---------------|------------|----------------|----------------------------------------------------------------------|---------------------------------------------|-----|------------------------|
| A.C/65<br>1/A |            | Rome           | track & minor repairs Rome to km. 13.5 for second track              | 13.5 km. of track repairs                   | 100 | all work completed     |
| A.C/65<br>2/A |            | Settebagni     | track & minor repairs for and track km. 13.5 to Settebagni           | 3.5 km. of track repairs                    | 100 | completed              |
| A.C/65<br>3/A | Travaglini | Monterotondo   | track & minor repairs for second track Settebagni to Monterotondo    | 8.5 km. track repaired                      | 100 | 10/3/45                |
|               | Parrini    | " "            | " " "                                                                | 1 culvert km.: 25++428                      | 65  | 3/3/45                 |
| A.C/65<br>4/A | Travaglini | Fara Sabina    | track & minor repairs for second track Monterotondo to Fara Sabina   | 11.5 km. track repaired                     | 90  | 10/3/45                |
|               | Parrini    | " "            | " " "                                                                | 4 culverts, km. 32+010-34+342-35+585-37+571 | 90  | 20/3/45                |
| A.C/65<br>5/A | Travaglini | Poggio Mirteto | track & minor repairs for second track Fara Sabina to Poggio Mirteto | 11.5 km. track repaired                     | 95  | 10/4/45                |
|               | Ansoldi    | " "            | " " "                                                                | 1 culvert km. 38+906                        | 100 |                        |
| A.C/65<br>6/A | Parrini    | Poggio Mirteto | repairs to Farfa Viaduct km. 44.5                                    | 3 arches 11.7 each in 12 arches             | 65  | 10/4/45                |
| A.C/65<br>7/A | Travaglini | Stimigliano    | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                              | 95  | 10/3/45                |
| A.C/65<br>8/A | Parrini    | Stimigliano    | repairs to bridge km. 49.1                                           | T.M. arch culverts                          | 75  | 10/3/45                |
|               | r/m        |                |                                                                      |                                             |     |                        |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

state of works at as 16/4/45

| description                                                          | size                                        | %   | est date<br>of<br>completion | remarks                                                                                                         |
|----------------------------------------------------------------------|---------------------------------------------|-----|------------------------------|-----------------------------------------------------------------------------------------------------------------|
| track & minor repairs Rome to km. 13.5 for second track              | 13.5 km. of track repairs                   | 100 | all work completed           | the second track completed                                                                                      |
| track & minor repairs for and track km. 13.5 to Settebagni           | 3.5 km. of track repairs                    | 100 | completed                    |                                                                                                                 |
| track & minor repairs for second track Settebagni to Monterotondo    | 8.5 km. track repaired                      | 100 | 10/3/45                      | riattivato 2° binario il 12 corrente mese                                                                       |
| " " "                                                                | 1 culvert km.: 25+428                       | 65  | 3/3/45                       | ultimato metà ponticello sotto il binario interrotto - da porre in opera fasci rotaie per iniziare l'altra metà |
| track & minor repairs for second track Monterotondo to Fara Sabina   | 11.5 km. track repaired                     | 90  | 10/3/45                      | oltre truppe indiane lavora anche ditta Travagliani.                                                            |
| " " "                                                                | 4 culverts, km. 32+010-34+342-35+585-37+571 | 90  | 20/3/45                      | la riattivazione del 2° binario fissata per il 16/4                                                             |
| track & minor repairs for second track Fara Sabina to Poggio Mirteto | 11.5 km. track repaired                     | 95  | 10/4/45                      | in attesa del pietrisco per finire                                                                              |
| " " "                                                                | 1 culvert km. 38+906                        | 100 |                              | completed                                                                                                       |
| repairs to Farfa Viaduct km. 44.5                                    | 3 arches 11.7 each in 12 arches             | 65  | 10/4/45                      | ultime murature volti per mezzo ponte - si prevede riattivazione 2° binario per il 25 c.m.                      |
| track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                              | 95  | 10/3/45                      | in attesa del pietrisco per finire                                                                              |
| repairs to bridge km. 49.1                                           | T.M. arch culverts                          | 75  | 10/3/45                      | ultima ricostruzione ponte in corrispondenza binario interrotto                                                 |
|                                                                      |                                             |     |                              | ././.                                                                                                           |

line 65 Rome - Orte (continued)

|                |            |                      |                                                                             |                                             |     |         |                             |
|----------------|------------|----------------------|-----------------------------------------------------------------------------|---------------------------------------------|-----|---------|-----------------------------|
| A.C/65<br>9/A  | Travaglini | Civita<br>Castellana | track & minor repairs second<br>track Stimigliano to Civita-<br>Castellana  | 13 km. of track<br>repared                  | 100 | 10/3/45 | la rias<br>km. 63<br>per il |
| A.C/65<br>10/A | Cenni      | Civita<br>Castellana | repair <sup>x</sup> to bridge over<br>R.Imella                              | single span 4m.to be<br>lifted and repaired |     | 20/4/45 | si atte<br>inizi            |
| A.C/65<br>12/A | Travaglini | Gallese<br>Teverina  | track & minor repairs second<br>track Civ.Castellana to Gallese<br>Teverina | 4 km. of track<br>repairs                   | 100 |         |                             |
| A.C/65<br>13/A | Travaglini | Orte                 | track & minor repairs second<br>track Gallese to Orte                       | 9 km. of track<br>repairs                   | 100 |         |                             |
|                |            |                      |                                                                             |                                             |     |         |                             |

## - Orte (continued)

|      |                                                                       |                                          |     |         |                                                                              |
|------|-----------------------------------------------------------------------|------------------------------------------|-----|---------|------------------------------------------------------------------------------|
| lana | track & minor repairs second track Stimigliano to Civita-Castellana   | 13 km. of track repaired                 | 100 | 10/3/45 | la riattivazione fra il km. 63 e Stimigliano fissata per il 18 corrente mese |
| lana | repair to bridge over R.Imella                                        | single span 4m.to be lifted and repaired |     | 20/4/45 | si attende il cemento per iniziare i lavori                                  |
| na   | track & minor repairs second track Civ.Castellana to Gallese Teverina | 4 km. of track repairs                   | 100 |         |                                                                              |
|      | track & minor repairs second track Gallese to Orte                    | 9 km. of track repairs                   | 100 |         |                                                                              |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

| line 65       |               | Rome - Orte    |                                                                      | state of works                                   |           |                 |
|---------------|---------------|----------------|----------------------------------------------------------------------|--------------------------------------------------|-----------|-----------------|
| job n.        | agency        | location       | description                                                          | size                                             | %         | est. of compl.  |
| A.C/65<br>1/A |               | Rome           | track & minor repairs Rome to km. 13.5 for second track              | 13.5 km. of track repairs                        | 100       | all work compl. |
| A.C/65<br>2/A |               | Settebagni     | track & minor repairs for and track km. 13.5 to Settebagni           | 3.5 km. of track repairs                         | 100       | compl.          |
| A.C/65<br>3/A | Travaglini(1) | Monterotondo   | track & minor repairs for second track Settebagni to Monterotondo    | 8.5 km. track repaired                           | 98<br>(.) | 10/3            |
|               | Parrini       | "              | " " "                                                                | 1 culvert km. 25+428                             | 60<br>(.) | 3/3             |
| A.C/65<br>4/A | Travaglini(1) | Fara Sabina    | track & minor repairs for second track Monterotondo to Fara Sabina   | 11.5 km. track repaired                          | 60<br>(.) | 10/3            |
|               | Parrini       | " "            | " ; " "                                                              | 4 culverts, km. 32+010<br>34+342, 35+585, 37+571 | 70<br>(.) | 20/3            |
| A.C/65<br>5/A | Travaglini(1) | Poggio Mirteto | track & mine repairs for second track Fara Sabina to Poggio Mirteto  | 11.5 km. track repaired                          | 95        | 10/             |
|               | Anselmi       | " "            | " " "                                                                | 1 culvert km. 38+906                             | 100       |                 |
| A.C/65<br>6/A | Parrini       | Poggio Mirteto | repairs to Farfa viaduct km. 44.5                                    | 3 arches 11.7 each<br>in 12 arches               | 60        | 10/             |
| A.C/65<br>7/A | Travaglini(1) | Stimigliano    | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                                   | 95        | 10/             |
| A.C/65<br>8/A | Parrini       | Stimigliano    | repairs to bridge km. 49.1                                           | T.M. arch culverts                               | 70        | 10/             |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Orte

state of works at as 9/4/45

| location       | description                                                          | size                                          | %         | est date<br>of completion | remarks                                                          |
|----------------|----------------------------------------------------------------------|-----------------------------------------------|-----------|---------------------------|------------------------------------------------------------------|
| me             | track & minor repairs Rome to km. 13.5 for second track              | 13.5 km. of track repairs                     | 100       | all work completed        | the second track completed                                       |
| Settebagni     | track & minor repairs for and track km. 13.5 to Settebagni           | 3.5 km. of track repairs                      | 100       |                           |                                                                  |
| Monterotondo   | track & minor repairs for second track Settebagni to Monterotondo    | 8.5 km. track repaired                        | 98<br>(.) | 10/3/45                   | riattivazione 2° binarie f. stata per il 12.                     |
| "              | " " "                                                                | I culvert km. 25+428                          | 60<br>(.) | 3/3/45                    | ultimato metà ponticelle sette il binarie interratto             |
| Fara Sabina    | track & minor repairs for second track Monterotondo to Fara Sabina   | 11.5 km. track repaired                       | 60<br>(.) | 10/3/45                   | oltre truppe indiane lavora anche la ditta Travaglini            |
| "              | " " "                                                                | 4 culverts, km. 32+010 34+342, 35+585, 37+571 | 70<br>(.) | 20/3/45                   | completati tutti ponticelli in corrispondenza binarie interratte |
| Poggio Mirteto | track & mine repairs for second track Fara Sabina to Poggio Mirteto  | 11.5 km. track repaired                       | 95        | 10/4/45                   | in attesa del pietrisco per finire                               |
| "              | " " "                                                                | I culvert km. 38+906                          | 100       |                           | completed                                                        |
| Poggio Mirteto | repairs to Farfa viaduct km. 44.5                                    | 3 arches 11.7 each in 12 arches               | 60<br>(.) | 10/4/45                   | (:)                                                              |
| Stimigliano    | track & minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                                | 95        | 10/3/45                   | in attesa del pietrisco per finire                               |
| Stimigliano    | repairs to bridge km. 49.1                                           | T.M. arch culverts                            | 70        | 10/3/45                   | quasi ultimato metà ponte in corrispondenza binario interratto   |

././.

line 65 Rome - Orte (continued)

|                |               |                |                                                                              |                                             |     |     |
|----------------|---------------|----------------|------------------------------------------------------------------------------|---------------------------------------------|-----|-----|
| A.C/65<br>9/A  | Travaglini(1) | Civ.Castellana | track & minor repairs second<br>track Stimigliano to Civita<br>Castellana    | 13 km. of track<br>repared                  | 95  | 10/ |
| A.C/65<br>10/A | Cenni         | Civ.Castellana | repair to bridge over<br>R.Imella                                            | single span 4m.to be<br>lifted and repaired |     | 20/ |
| A.C/65<br>12/A | Travaglini(1) | Gallese Tever. | track & minor repairs second<br>track Civ.Castellana to Galle<br>se Teverina | 4 kms. of track<br>repairs                  | 100 |     |
| A.C/65<br>13/A | Travaglini(1) | Orte           | track & minor repairs second<br>track Gallese to Orte                        | 9 kms. of track<br>repairs                  | 100 |     |

- (A) - in corso completamente impianto scambi al km 63 per riattivare 2° binario tra Stimigli  
gressiva - da questa a Civita Castellana si avrà servizio a semplice binario fino a che  
te il ponte sul Tevere - finiti i lavori al ponte sull'Imella, il 2° binario verrà este  
- per ultimazione 2° binario si attende che l'Ufficio I.E.S. termini i lavori di compet
- (B) - affidati i lavori all'Impresa Cenni in luogo dell'Impresa Parrini - il legname per le  
verazione - si attende cemento per iniziare lavori murari.
- (.9) - completazione differita a causa difficoltà ingaggio mano d'opera locale - per la trat  
Fara Sabina si sta provvedendo al trasporto operai con automezzi dell'Amministrazione e
- (:) - causa leggero cedimento verificatosi alla 9ª arcata occorrerà ricostruirla in parte -  
guenza la mole del lavoro - man mano che si procede nelle demolizioni si rileva che la  
struire misura un volume maggiore.
- (1) - tutti i lavori della Ditta Travaglini ritardati per lento approvvigionamento di pietri  
arrivati finora complessivamente 52 carri soltanto su 150 indispensabili per la sola ri

(continued)

|            |                                                                               |                                              |     |         |     |
|------------|-------------------------------------------------------------------------------|----------------------------------------------|-----|---------|-----|
| Castellana | track & minor repairs second<br>track Stimigliano to Civita<br>Castellana     | 13 km. of track<br>repaired                  | 95  | 10/3/45 | (A) |
| Castellana | repair to bridge over<br>R. Imella                                            | single span 4m. to be<br>lifted and repaired |     | 20/4/45 | (B) |
| Teverina   | track & minor repairs second<br>track Civ. Castellana to Galle<br>se Teverina | 4 kms. of track<br>repairs                   | 100 |         |     |
|            | track & minor repairs second<br>track Gallese to Orte                         | 9 kms. of track<br>repairs                   | 100 |         |     |

mento impianto scambi al km 63 per riattivare 2° binario tra Stimigliano e tale pro-  
a a Civita Castellana si avrà servizio a semplice binario fino a che non sarà ripara-  
ere - finiti i lavori al ponte sull'Imella, il 2° binario verrà esteso fino al km.65.  
° binario si attende che l'Ufficio I.E.S. termini i lavori di competenza.

all'Impresa Cenni in luogo dell'Impresa Parrini - il legname per le stilate é in la-  
nde cemento per iniziare lavori murari.

fferita a causa difficoltà ingaggio mano d'opera locale - per la tratta Settebagni -  
provvedendo al trasporto operai con automezzi dell'Amministrazione e dell'Impresa.

imento verificatosi alla 9ª arcata occorrerà ricostruirla in parte - aumento di conse-  
lavoro - man mano che si procede nelle demolizioni si rileva che la muratura da rice-  
volume maggiore.

ella Ditta Travaglini ritardati per lento approvvigionamento di pietrisco del quale sono  
mplessivamente 52 carri soltanto su 150 indispensabili per la sola riattivazione.

Line 65. Rome -OrteRAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONSTATE OF WORKS AS AT 31st MARCH 1945.

| Agency        | Location       | Description                                                           | Size                                              | %    | Est. date of completion |                 |
|---------------|----------------|-----------------------------------------------------------------------|---------------------------------------------------|------|-------------------------|-----------------|
|               | Rome           | Track & minor repairs Rome to Km13.5 for second track.                | 13.5 Km. of track repairs                         | 100% | all work completed      | s c             |
|               | Settebagni     | Track & minor repairs for second track Km.13.5 to Settebagni          | 3.5 Kms. of track repairs                         | 100% | all work completed      | s c             |
| 'A Travaglini | Monterotondo   | Track & minor repairs for second track Settebagni to Monterotondo     | 8.5 Kms. track repairs                            | 95%  | 10.3.45 (.)             |                 |
| Parrini       | Monterotondo   | " " " " " "                                                           | 1 culvert Km25+428                                | 50%  | 3.3.45 (.)              |                 |
| 'A Travaglini | Fara Sabina    | Track & minor repairs for second track Monterotondo to Fara Sabina.   | 11.5 kms track repairs                            | 35%  | 10.3.45(.)              | Ind             |
| 'A Parrini    | Fara Sabina    | Track & minor repairs for second track Monterotondo to Fara Sabina    | 4 culverts, Km.32+010, 34+342, 35 + 585, 37 + 571 | 65%  | 20.3.45(.)              | The let reg nor |
| Travaglini    | Poggio Mirteto | Track & minor repairs for second track, Fara Sabina to Poggio Mirteto | 11.5 Kms. track repairs                           | 90%  | 10/4/45                 |                 |
| Ansoldi       | Poggio Mirteto | " " " " " "                                                           | 1 culvert Km.38+906                               | 100% |                         | co              |
| Parrini       | Poggio Mirteto | Repairs to Farfa viaduct Km. 44.5.                                    | 3 arches 11,7 each in 12 arch viaduct             | 55%  | 10/4/45                 |                 |
|               |                |                                                                       |                                                   |      |                         |                 |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONSTATE OF WORKS AS AT 31st MARCH 1945.

|        | Description                                                           | Size                                              | %    | Est. date of completion | Remarks                                                                                  |
|--------|-----------------------------------------------------------------------|---------------------------------------------------|------|-------------------------|------------------------------------------------------------------------------------------|
|        | Track & minor repairs Rome to Km13.5 for second track.                | 13.5 Km. of track repairs                         | 100% | all work completed      | second track completed.                                                                  |
| id     | Track & minor repairs for second track Km.13.5 to Settebagni          | 3.5 Kms. of track repairs                         | 100% | all work completed      | second track completed                                                                   |
| ondo   | Track & minor repairs for second track Settebagni to Monterotondo     | 8.5 kms. track repairs                            | 95%  | 10.3.45 (..)            |                                                                                          |
| ondo   | " " " " " "                                                           | 1 culvert Km25+428                                | 50%  | 3.3.45 (..)             |                                                                                          |
| ina    | Track & minor repairs for second track Monterotondo to Fara Sabina.   | 11,5 kms track repairs                            | 35%  | 10.3.45(..)             | Indian troops are working on this section                                                |
| ina    | Track & minor repairs for second track Monterotondo to Fara Sabina    | 4 culverts, Km.32+010, 34+342, 35 + 585, 37 + 571 | 55%  | 20.3.45(..)             | The work will be completed within next week regarding the interruption northbound track. |
| irteto | Track & minor repairs for second track, Fara Sabina to Poggio Mirteto | 11,5 Kms. track repairs                           | 90%  | 10/4/45                 |                                                                                          |
| irteto | " " " " " "                                                           | 1 culvert Km.38+906                               | 100% |                         | completed                                                                                |
| irteto | Repairs to Fara viaduct Km. 44.5.                                     | 3 arches 11,7 each in 12 arch viaduct             | 55%  | 10/4/45                 | (..)                                                                                     |

Line 65. Rome-Orte

| No        | Agency     | Location         | Description                                                            | Size                                    | %     | Est. date of completion |
|-----------|------------|------------------|------------------------------------------------------------------------|-----------------------------------------|-------|-------------------------|
| 7/A       | Travaglini | Stimigliano      | Track & minor repairs for second track Poggio Mirteto to Stimigliano   | 8 kms of track                          | 95 %  | 10/3/45                 |
| 8/A       | Parrini    | Stimigliano      | Repairs to bridge Km49.1                                               | T.M. arch culverts                      | 55 %  | 10/3/45                 |
| 9/A       | Travaglini | Civ. Castellana  | Track & minor repairs second track Stimigliano to Civitacastellana     | 13 Kms. of track repairs                | 90 %  | 10/3/45                 |
| 10/ACENNI |            | Civ. Castellana  | Repair to bridge over River Imella                                     | single span 4 m to be lifted & repaired | (     | 20/4/45                 |
| 12/A      | Travaglini | Gallese Teverina | Track & minor repairs second track Civ. Castellana to Gallese Teverina | 4 Kms. of track repairs                 | 100 % |                         |
| 13/A      | Travaglini | Orte             | Track & minor repairs second track Gallese to Orte                     | 3 Kms. of track repairs                 | 100 % |                         |

ks awarded to the firm Cenni, instead of Parrini. supply of timber for the piers is in hand. completion date altered, due to difficulty in getting labour, as there is no transportation from Rome to Fara Sabina has been arranged, but as the fixed time has not been adhered to, same c n Settebagni - Monterotondo, there will be a car supplied by the Works Service. to a slight deformation, arch No 9 must partly be reconstructed. Therefore work increased.

cont. 2

-Orte

| Location                                                                                                                                                                                                                                                                                                                                                                                        | Description                                                            | Size                                    | %     | Est. date of completion | Remarks |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|-----------------------------------------|-------|-------------------------|---------|
| Stimigliano                                                                                                                                                                                                                                                                                                                                                                                     | Track & minor repairs for second track Poggio Mirteto to Stimigliano   | 8 kms of track                          | 95 %  | 10/3/45                 |         |
| Castellana                                                                                                                                                                                                                                                                                                                                                                                      | Repairs to bridge Km49.1                                               | T.M. arch culverts                      | 65 %  | 10/3/45                 |         |
| Castellana                                                                                                                                                                                                                                                                                                                                                                                      | Track & minor repairs second track Stimigliano to Civitacastellana     | 13 Kms. of track repairs                | 90 %  | 10/3/45                 | (A)     |
| Castellana                                                                                                                                                                                                                                                                                                                                                                                      | Repair to bridge over River Imella                                     | single span 4 m to be lifted & repaired | (     | 20/4/45                 | (B)     |
| Teverina                                                                                                                                                                                                                                                                                                                                                                                        | Track & minor repairs second track Civ. Castellana to Gallese Teverina | 4 Kms. of track repairs                 | 100 % |                         |         |
|                                                                                                                                                                                                                                                                                                                                                                                                 | Track & minor repairs second track Gallese to Orte                     | 3 Kms. of track repairs                 | 100 % |                         |         |
| <p>Instead of Parrini, supply of timber for the piers is in hand. No difficulty in getting labour, as there is no transportation from Rome to Fara Sabina. Work has been arranged, but as the fixed time has not been adhered to, same cannot be used. For the future, there will be a car supplied by the Works Service. Arch No 9 must partly be reconstructed. Therefore work increased.</p> |                                                                        |                                         |       |                         |         |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 - Rome - Orte

State of works at

| job n.                                                                                                                                                                                                                                                                                                                                                                                | agency        | location        | description                                                              | size                                          | %   | est. date of complet |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|-----------------|--------------------------------------------------------------------------|-----------------------------------------------|-----|----------------------|
| A.C/65<br>1/A                                                                                                                                                                                                                                                                                                                                                                         |               | Rome            | track & minor repairs Rome to km. 13,5 for second track                  | 13,5 km. of track repairs                     | 100 | all work compl       |
| A.C/65<br>2/A                                                                                                                                                                                                                                                                                                                                                                         |               | Settebagni      | track & minor repairs for and track km. 13,5 to Settebagni               | 3,5 km. of track repairs                      | 100 |                      |
| A.C/65<br>3/A                                                                                                                                                                                                                                                                                                                                                                         | Travaglini(1) | Monterotondo    | track & minor repairs for second track Settebagni to Monterotondo        | 8,5 km. track repaired                        | 90  | 10/3/                |
|                                                                                                                                                                                                                                                                                                                                                                                       | Parrini       | " "             | " " "                                                                    | I culvert km. 25+428                          | 45  | 3/3/                 |
| A.C/65<br>4/A                                                                                                                                                                                                                                                                                                                                                                         | Travaglini(1) | Fara Sabina     | track & minor repairs for second track Monterotondo to Fara Sabina       | 11,5 km. track repaired                       | 25  | 10/3/                |
|                                                                                                                                                                                                                                                                                                                                                                                       | Parrini       | " "             | " " "                                                                    | 4 culverts km. 32+010, 34+342, 35+585, 37+571 | 55  | 20/3/                |
| A.C/65<br>5/A                                                                                                                                                                                                                                                                                                                                                                         | Travaglini(1) | Poggio Mirteto  | track & minor repairs for second track Fara Sabina to Poggio Mirteto     | 11,5 km. track repar.                         | 90  | 10/4/                |
|                                                                                                                                                                                                                                                                                                                                                                                       | Ansoldi       | " "             | " " "                                                                    | I culvert km. 38+906                          | 100 |                      |
| A.C/65<br>6/A                                                                                                                                                                                                                                                                                                                                                                         | Parrini       | Poggio Mirteto  | repairs to Farfa viaduct km. 44,5                                        | 3 arches 11,7 each in 12 arches               | 50  | 10/4/                |
| A.C/65<br>7/A                                                                                                                                                                                                                                                                                                                                                                         | Travaglini(1) | Stimigliano     | track & minor repairs for second track Poggio Mirteto to Stimigliano     | 8 km. of track                                | 95  | 10/3/                |
| A.C/65<br>8/A                                                                                                                                                                                                                                                                                                                                                                         | Parrini       | Stimigliano     | repairs to bridge km. 49,1                                               | T.M. arch culverts                            | 60  | 10/3/                |
| A.C/65<br>9/A                                                                                                                                                                                                                                                                                                                                                                         | Travaglini(1) | Civ. Castellana | track and minor repairs second track Stimigliano to Civita - Castellana  | 13 km. of track repairs                       | 90  | 10/3/                |
| A.C/65<br>10/A                                                                                                                                                                                                                                                                                                                                                                        | Parrini       | Civ. Castellana | repairs to bridge over R. Imella                                         | single span 4 m. to be lifted and repaired    |     | 20/4/                |
| A.C/65<br>12/A                                                                                                                                                                                                                                                                                                                                                                        | Travaglini(1) | Gallese Tever.  | track and minor repairs second track Civ. Castellana to Gallese Teverina | 4 kms. of track repairs                       | 100 |                      |
| A.C/65<br>13/A                                                                                                                                                                                                                                                                                                                                                                        | Travaglini(1) | Orte            | track & minor repairs second track Gallese to Orte                       | 9 kms. of track repairs                       | 100 |                      |
| <p>(A)-in corso completamente impianto scambi al km. 63 per riattivare 2° binario tra Stimigliano - da questa a Civita Castellana si avrà servizio a semplice binario fino a che non ponte sul Tevere - finiti i lavori al ponte sull'Imella il 2° binario verrà esteso fino</p> <p>(B)-in corso approvvigionamento legname per le stilate - si conta iniziare i lavori nella pro</p> |               |                 |                                                                          |                                               |     |                      |
| r/m                                                                                                                                                                                                                                                                                                                                                                                   |               |                 |                                                                          |                                               |     |                      |

162

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

- Orte

State of works at as 26 3/1945

| location                                                                                                                                                                                                                                                                                                                                                                                      | description                                                              | size                                          | %      | est date of completion | remarks                                                                                 |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|-----------------------------------------------|--------|------------------------|-----------------------------------------------------------------------------------------|
| Orte                                                                                                                                                                                                                                                                                                                                                                                          | track & minor repairs Rome to km. 13,5 for second track                  | 13,5 km. of track repairs                     | 100    | all work completed     | the second track completed                                                              |
| Settebagni                                                                                                                                                                                                                                                                                                                                                                                    | track & minor repairs for and track km. 13,5 to Settebagni               | 3,5 km. of track repairs                      | 100    |                        |                                                                                         |
| Monterotondo                                                                                                                                                                                                                                                                                                                                                                                  | track & minor repairs for second track Settebagni to Monterotondo        | 8,5 km. track repaired                        | 90 (.) | 10/3/45                | entro prossima settimana 2° binario con fase di rotale al ponticello, salvo imprevisti. |
| "                                                                                                                                                                                                                                                                                                                                                                                             | " " "                                                                    | I culvert km. 25+428                          | 45 (.) | 3/3/45                 |                                                                                         |
| Farfa Sabina                                                                                                                                                                                                                                                                                                                                                                                  | track & minor repairs for second track Monterotondo to Farfa Sabina      | 11,5 km. track repaired                       | 25 (.) | 10/3/45                | in questa tratta hanno incominciato a lavorare le truppe indiane                        |
| "                                                                                                                                                                                                                                                                                                                                                                                             | " " "                                                                    | 4 culverts km. 32+010, 34+342, 35+585, 37+571 | 55 (.) | 20/3/45                |                                                                                         |
| Poggio Mirteto                                                                                                                                                                                                                                                                                                                                                                                | track & minor repairs for second track Farfa Sabina to Poggio Mirteto    | 11,5 km. track repar.                         | 90     | 10/4/45                | in attesa pietrisco per finire                                                          |
| "                                                                                                                                                                                                                                                                                                                                                                                             | " " "                                                                    | I culvert km. 38+906                          | 100    |                        | completed                                                                               |
| Poggio Mirteto                                                                                                                                                                                                                                                                                                                                                                                | repairs to Farfa viaduct km. 44,5                                        | 3 arches 11,7 each in 12 arches               | 50     | 10/4/45                | (:)                                                                                     |
| Stimigliano                                                                                                                                                                                                                                                                                                                                                                                   | track & minor repairs for second track Poggio Mirteto to Stimigliano     | 8 km. of track                                | 95 y   | 10/3/45                | in attesa pietrisco per finire                                                          |
| Stimigliano                                                                                                                                                                                                                                                                                                                                                                                   | repairs to bridge km. 49, I                                              | T.M. arch culverts                            | 60     | 10/3/45                | ( )                                                                                     |
| Castellana                                                                                                                                                                                                                                                                                                                                                                                    | track and minor repairs second track Stimigliano to Civita - Castellana  | 13 km. of track repairs                       | 90     | 10/3/45                | (A)                                                                                     |
| Castellana                                                                                                                                                                                                                                                                                                                                                                                    | repairs to bridge over R. Imella                                         | single span 4 m. to be lifted and repaired    |        | 20/4/45                | (B)                                                                                     |
| Gallese Tever.                                                                                                                                                                                                                                                                                                                                                                                | track and minor repairs second track Civ. Castellana to Gallese Teverina | 4 kms. of track repairs                       | 100    |                        |                                                                                         |
| "                                                                                                                                                                                                                                                                                                                                                                                             | track & minor repairs second track Gallese to Orte                       | 9 kms. of track repairs                       | 100    |                        |                                                                                         |
| <p>Metamento impianto scambi al km. 63 per riattivare 2° binario tra Stimigliano e tale progressione a Civita Castellana si avrà servizio a semplice binario fino a che non sarà riparato il ponte - finiti i lavori al ponte sull'Imella il 2° binario verrà esteso fino al km. 65.</p> <p>Provisionamento legname per le stilate - si conta iniziare i lavori nella prossima settimana.</p> |                                                                          |                                               |        |                        |                                                                                         |
| <p style="text-align: right;">././.</p>                                                                                                                                                                                                                                                                                                                                                       |                                                                          |                                               |        |                        |                                                                                         |

line 65 - Rome - Orte (continued)

- (.) - completazione differita a causa difficoltà ingaggio mano d'opera locale ed impossi-  
trasporto della medesima da Roma a Fara Sabina - E' stato concesso treno operai fra  
Fara Sabina, ma a causa inosservanza dell'orario stabilito non é utilizzabile - Per  
Settebagni - Monterotondo si sta provvedendo con automezzo del Servizio Lavori.
- (:) - causa leggero cedimento verificatosi alla 9<sup>a</sup> arcata occorrerà ricostruirla in parte  
di conseguenza la mole del lavoro - Man mano che si procede nelle demolizioni si ril-  
muratura da ricostruire misura un volume maggiore.
- (1) - tutti i lavori della ditta Travaglini ritardati per lento approvvigionamento di pie-  
quale sono arrivati finora solo 10 carri.

Rome - Orte (continued)

Letazione differita a causa difficoltà ingaggio mano d'opera locale ed impossibilità di  
orto della medesima da Roma a Fara Sabina - E' stato concesso treno operai fino a  
Sabina, ma a causa inosservanza dell'orario stabilito non é utilizzabile - Per la tratta  
agni - Monterotondo si sta provvedendo con automezzo del Servizio Lavori.

a leggero cedimento verificatosi alla 9<sup>a</sup> arcata occorrerà ricostruirla in parte - aumenta  
seguita la mole del lavoro - Man mano che si procede nelle demolizioni si rileva che la  
ra da ricostruire misura un volume maggiore.

i i lavori della ditta Travaglini ritardati per lento approvvigionamento di pietrisco del  
sono arrivati finora solo 10 carri.

## RAILWAY CONSTRUCTION CONTRACT WORK AND CONTROL OF ALLIED COMMISSION

line 65 - Roma - Orte

State of works

| job n.        | agency        | location        | description                                                            | size                                        | %   | est d of comple |
|---------------|---------------|-----------------|------------------------------------------------------------------------|---------------------------------------------|-----|-----------------|
| A.C/65<br>1/A |               | Rome            | track and minor repairs Rome to km. 13,5 for second track repairs      | 13,5 km. of track                           | 100 | all wor comple  |
| A.C/65<br>2/A |               | Settebagni      | track & minor repairs for and track km. 13,5 to Settebagni repairs     | 3,5 km. of track                            | 100 | " "             |
| A.C/65<br>3/A | Travaglini(1) | Monterotondo    | track & minor repairs for second track Settebagni to Monterotondo      | 8,5 km. track repared                       | 50  | 10/3/           |
| "             | Parrini       | " "             | " " "                                                                  | I culvert, km. 25+428                       | 25  | 3/3/            |
| A.C/65<br>4/A | Travaglini(1) | Fara Sabina     | track and minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track repared                      | 25  | 10/3/           |
| "             | Parrini       | " "             | " " "                                                                  | 4 culverts, km; 32+010=34+342=35+585=37+571 | 40  | 20/3/           |
| A.C/65<br>5/A | Travaglini(1) | Poggio Mirteto  | track and minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track repar.                       | 80  | 10/4/           |
| "             | Ansoldi       | " "             | " " "                                                                  | one culvert km. 38+906                      | 100 |                 |
| A.C/65<br>6/A | Parrini       | Poggio Mirteto  | repairs to Farfa viaduct km. 44,5                                      | 3 arches 11,7 each in 12 arches             | 40  | 10/4/           |
| A.C/65<br>7/A | Travaglini(1) | Stimigliano     | track and minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of trad                               | 95  | 10/3/           |
| A.C/65<br>8/A | Parrini       | Stimigliano     | repairs to bridge km. 49,1                                             | T.M. arch culverts                          | 50  | 10/3/           |
| A.C/65<br>9/A | Travaglini(1) | Civ. Castellana | track and minor repairs second track Stimigliano to Civitacastellana   | 13 km. of track repairs                     | 70  | 10/3/           |
| r/m           |               |                 |                                                                        |                                             |     |                 |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Site

State of works at as 12/3/45

| Location         | description                                                            | size                                        | %   | est date of completion | remarks                       |
|------------------|------------------------------------------------------------------------|---------------------------------------------|-----|------------------------|-------------------------------|
|                  | track and minor repairs Rome to km. 13,5 for second track repairs      | 13,5 km. of track                           | 100 | all work completed     | the second track completed    |
| Settebagni       | track & minor repairs for and track km. 13,5 to Settebagni             | 3,5 km. of track repairs                    | 100 | " "                    | " "                           |
| Monterotondo     | track & minor repairs for second track Settebagni to Monterotondo      | 8,5 km. track repaired                      | 50  | 10/3/45                | (.)                           |
| "                | " " "                                                                  | I culvert, km. 25+428                       | 25  | 3/3/45                 | (.)                           |
| Sabina           | track and minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track repaired                     | 25  | 10/3/45                | (.)                           |
| "                | " " "                                                                  | 4 culverts, km; 32+010=34+342=35+585=37+571 | 40  | 20/3/45                | (.)                           |
| Mirteto          | track and minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track repar.                       | 80  | 10/4/45                | (.)                           |
| "                | " " "                                                                  | one culvert km. 38+906                      | 100 |                        | completed                     |
| Mirteto          | repairs to Fara viaduct km. 44,5                                       | 3 arches 11,7 each in 12 arches             | 40  | 10/4/45                | (/)                           |
| Stimigliano      | track and minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                              | 95  | 10/3/45                | manca il pietrisco per finire |
| Stimigliano      | repairs to bridge km. 49,1                                             | T.M. arch culverts                          | 50  | 10/3/45                | (.)                           |
| Civitacastellana | track and minor repairs second track Stimigliano to Civitacastellana   | 13 km. of track repairs                     | 70  | 10/3/45                | (.)                           |
|                  |                                                                        |                                             |     |                        |                               |

line 65 - Rome - Orte -

continued

|                               |                 |                                                                            |                                            |        |
|-------------------------------|-----------------|----------------------------------------------------------------------------|--------------------------------------------|--------|
| A.C/65/10/A                   | Civ. Castellana | repairs to bridge over R. Inella at km. 63,5                               | single span 4 m. to be lifted and repaired | 30/3/4 |
| A.C/65/11/A                   | Civ. Castellana | repairs to bridge over R. Tiber at km. 65                                  |                                            |        |
| (1)<br>A.C/65/12/A Travaglini | Gallese Tever.  | track and minor repairs second track Civita Castellana to Gallese Teverina | 4 kms. of track repairs                    | 100    |
| (1)<br>A.C/65/13/A Travaglini | Orte            | track & minor repairs second track Gallese to Orte                         | 9 km. of track repairs                     | 100    |

- (1) - tutti i lavori della Ditta Travaglini ritardati per mancanza di pietrisco - La cava di assegnazione energia elettrica - si attende arrivo pietrisco già ordinato.
- (.) - completazione differita a causa difficoltà ingaggio mano d'opera locale ed impossibilità Per la tratta Settebagni - Fara Sabina, la Sezione Movimento ha dichiarato che con i mezzi non ha possibilità di effettuare il richiesto treno operai per il trasporto degli stessi Sabina - Dalla prossima settimana verrà utilizzato un autocarro del Servizio lavori per operai sulla tratta Monterotondo - Fara Sabina.
- (4) - causa leggero cedimento verificatosi alla 9° arcata occorrerà ricostruirla in parte - guenza la mole del lavoro.

e - Orte - continued

|                |                                                                            |                                            |         |                                                                                                           |
|----------------|----------------------------------------------------------------------------|--------------------------------------------|---------|-----------------------------------------------------------------------------------------------------------|
| iv. Castellana | repairs to bridge over R. Inella at km. 63.5                               | single span 4 m. to be lifted and repaired | 30/3/45 | in corso approvvigionamento legname per le stilate                                                        |
| iv. Castellana | repairs to bridge over R. Tiber at km. 55                                  |                                            |         | Ditta Parrini non è ancora completato sondaggi con pilon baro e pertanto non ha ancora presentato offerta |
| Gallese Tever. | track and minor repairs second track Civita Castellana to Gallese Teverina | 4 kms. of track repairs                    | 100     |                                                                                                           |
| Orte           | track & minor repairs second track Gallese to Orte                         | 9 km. of track repairs                     | 100     |                                                                                                           |

ella Ditta Travaglini ritardati per mancanza di pietrisco - La cava di Orvieto ha avuto la elettrica - si attende arrivo pietrisco già ordinato.

fferita a causa difficoltà ingaggio mano d'opera locale ed impossibilità trasporti. ebagni - Fara Sabina, la Sezione Movimento ha dichiarato che con i mezzi a disposizione di effettuare il richiesto treno operai per il trasporto degli stessi da Roma a Fara Sabina settimana verrà utilizzato un autocarro del Servizio Lavori per trasportare a Monterotondo - Fara Sabina.

imento verificatosi alla 9<sup>a</sup> arcata occorrerà ricostruirla in parte - Aumenta di conseguenza lavoro.

POME - ORTE DOUBLING OF LINE

Tr  
Comple

| No  | Kilom  | Description                        | Percentage of Work |                |                |                 |                 |                 |                |                 | complete |
|-----|--------|------------------------------------|--------------------|----------------|----------------|-----------------|-----------------|-----------------|----------------|-----------------|----------|
|     |        |                                    | 44<br>Dec<br>25    | 45<br>Jan<br>1 | 45<br>Jan<br>8 | 45<br>Jan<br>15 | 45<br>Jan<br>22 | 45<br>Jan<br>29 | 45<br>Feb<br>5 | 45<br>Feb<br>19 |          |
| 1.  | 23.422 | 4.00 Mt. Brick Culvert.            | —                  | —              | —              | —               | —               | 10              | 15             | —               |          |
| 2.  | 32.010 | 5.00 . . . . .                     | —                  | —              | —              | —               | —               | 10              | 15             | —               |          |
| 3.  | 34.342 | 8.00 . . . . .                     | —                  | —              | —              | 2               | 3               | 10              | 15             | —               |          |
| 4.  | 35.585 | 1.00 . . . . .                     | —                  | —              | —              | —               | —               | 10              | 15             | —               |          |
| 5.  | 37.571 | 1.00 . . . . .                     | —                  | —              | —              | —               | —               | 10              | 15             | —               |          |
| 6.  | 38.906 | 4.00 . . . . .                     | 25                 | 30             | 55             | 65              | 70              | 80              | 85             | —               |          |
| 7.  | 44.540 | 12 Brick Arches 5.50. 3 damaged.   | —                  | —              | —              | —               | —               | 10              | 12             | —               |          |
| 8.  | 49.703 | 6.00 Brick Arch.                   | —                  | —              | —              | 2               | 4               | 10              | —              | —               |          |
| 9.  | 63.446 | Steel Bridge 1 Span 40.00 Mts.     | —                  | —              | —              | —               | —               | 10              | —              | —               |          |
| 10. | 65.879 | Steel Bridge 3 Spans of 57.15 Mts. | —                  | —              | —              | —               | —               | 10              | —              | —               |          |
| 11. |        | Track Repairs 15,000 Mts.          | —                  | 10             | 12             | 15              | 17              | 21              | 23             | —               |          |

885

DOUBLING OF LINE

ROUTE 65

Completion Date Feb 20 45

Percentage of Work completed

| Description          | 44<br>Dec | 45<br>Jan                                      | 45<br>Jan | 45<br>Jan | 45<br>Jan | 45<br>Jan | 45<br>Feb | 45<br>Feb |
|----------------------|-----------|------------------------------------------------|-----------|-----------|-----------|-----------|-----------|-----------|
|                      | 25        | 1                                              | 8         | 10        | 22        | 29        | 5         | 19        |
| Black Culvert        | —         | Contract let<br>work will be<br>started 2.5.45 | —         | —         | —         | 10        | 15        | —         |
| "                    | —         |                                                | —         | —         | —         | 10        | 15        | —         |
| "                    | —         |                                                | —         | 2         | 3         | 10        | 15        | —         |
| "                    | —         |                                                | —         | —         | —         | 10        | 15        | —         |
| "                    | —         |                                                | —         | —         | —         | 10        | 15        | —         |
| 5550.3 damaged       | 25        | 50                                             | 55        | 65        | 70        | 80        | 85        | —         |
| Arches               | —         | Work to be<br>started<br>3rd Jan               | —         | —         | —         | 10        | 12        | —         |
| 18 in 4000 ft's      | —         |                                                | —         | 2         | 4         | 10        | —         | —         |
| 3 spans of 5715 ft's | —         |                                                | —         | —         | —         | 10        | —         | —         |
| 15000 ft's           | —         | 10                                             | 12        | 15        | 17        | 21        | 23        | —         |

1182

Declassified E.O. 12356 Section 3.3/NND No. 785021

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 - Roma - Orte

State of Works

| job n.     | agency         | location        | description                                                            | size                                        | %   | est date of completion |
|------------|----------------|-----------------|------------------------------------------------------------------------|---------------------------------------------|-----|------------------------|
| A.C/65/1/A |                | Rome            | track and minor repairs Rome to km. 13,5 for second track              | 13,5 km. of track repairs                   | 100 | all work completed     |
| A.C/65/2/A |                | Settebagni      | track & minor repairs for and track km. 13,5 to Sette Bagni            | 3,5 km. of track repairs                    | 100 | " "                    |
| A.C/65/3/A | (.) Travaglini | Monterotondo    | track & minor repairs for second track Settebagni to Monterotondo      | 8,5 km. track rep.                          | 45  | 10/3/945               |
| " "        | Parrini        | " "             | " " "                                                                  | 4 culvert, km. 25+428                       | 20  | 3/3/945                |
| A.C/65/4/A | (.) Travaglini | Fara Sabina     | track and minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track rep.                         | 25  | 10/3/45                |
| " "        | Parrini        | " "             | " " "                                                                  | 4 culverts, km. 32+010-34+342-35+585-37+571 | 30  | 20/3/945               |
| A.C/65/5/A | (.) Travaglini | Poggio Mirteto  | track and minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track rep.                         | 75  | 10/4/945               |
| " "        | Ansoldi        | " "             | " " "                                                                  | one culvert, km. 38+906                     | 100 |                        |
| A.C/65/6/A | Parrini        | Poggio Mirteto  | repairs to Farfa viaduct km. 44,5                                      | 3 arches 11,7 each in 12 arch.              | 30  | 10/4/945               |
| A.C/65/7/A | (.) Travaglini | Stimigliano     | track and minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                              | 90  | 10/3/945               |
| A.C/65/8/A | Parrini        | Stimigliano     | repairs to bridge km. 49,1                                             | 7M. arch culverts                           | 45  | 10/3/945               |
| A.C/65/9/A | (.) Travaglini | Civ. Castellana | track and minor repairs second track Stimigliano to Civitacastellana   | 13 km. of track repairs                     | 60  | 10/3/945               |
| r/m        |                |                 |                                                                        |                                             |     |                        |

187

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

State of Works at 26/3/1945

| location         | description                                                            | size                                        | %   | est date of completion | remarks                          |
|------------------|------------------------------------------------------------------------|---------------------------------------------|-----|------------------------|----------------------------------|
| ne               | track and minor repairs Rome to km. 13,5 for second track              | 13,5 km. of track repairs                   | 100 | all work completed     | the second track completed       |
| Settebagni       | track & minor repairs for second track km. 13,5 to Settebagni          | 3,5 km. of track repairs                    | 100 | " "                    | " "                              |
| Monterotondo     | track & minor repairs for second track Settebagni to Monterotondo      | 8,5 km. track rep.                          | 45  | 10/3/945               | (1)                              |
| " "              | " " "                                                                  | 1 culvert, km. 25+428                       | 20  | 3/3/945                | difficoltà ingaggio mano d'opera |
| Fara Sabina      | track and minor repairs for second track Monterotondo to Fara Sabina   | 11,5 km. track rep.                         | 25  | 10/3/45                | (1)                              |
| " "              | " " "                                                                  | 4 culverts, km. 32+010-34+342-35+585-37+571 | 30  | 20/3/945               | (1)                              |
| Poggio Mirteto   | track and minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 km. track rep.                         | 75  | 10/4/945               | (1)                              |
| " "              | " " "                                                                  | one culvert, km. 38+906                     | 100 |                        | completed                        |
| Poggio Mirteto   | repairs to Farfa viaduct km. 44,5                                      | 3 arches 11,7 each in 12 arch.              | 30  | 10/4/945               | (2)                              |
| Stimigliano      | track and minor repairs for second track Poggio Mirteto to Stimigliano | 8 km. of track                              | 90  | 10/3/945               | manca il pietrisco per finire    |
| Stimigliano      | repairs to bridge km. 49,1                                             | 7M. arch culverts                           | 45  | 10/3/945               | (1)                              |
| Civitacastellana | track and minor repairs second track Stimigliano to Civitacastellana   | 13 km. of track repairs                     | 60  | 10/3/945               | (1)                              |

line 65 - Rome - Orte

continued

|             |                |                |                                                                            |                                           |         |
|-------------|----------------|----------------|----------------------------------------------------------------------------|-------------------------------------------|---------|
| A.C/65/10/A |                | Civ.Castellana | repairs to bridge over R.Imella at km. 63;5                                | single span 4 m.to be lifted and repaired | 30/3/45 |
| A.C/65/11/A |                | Civ.Castellana | repairs to bridge over R.Tiber at km. 65                                   |                                           |         |
| A.C/65/12/A | (.) Travaglini | Gallese Tever. | track and minor repairs second track Civita Castellana to Gallese Teverina | 4 kms. of track repairs                   | 100     |
| A.C/65/13/A | (.) Travaglini | Orte           | track & minor repairs second track Gallese to Orte                         | 9 kms. of track repairs                   | 100     |

- (.) - tutti i lavori della ditta Travaglini ritardati per mancanza di pietrisco. La cava di Ortus Ditta Cruciani non può lavorare perché non ha ancora avuto assegnazione di energia elettrica.
- (1) - completazione differita a causa difficoltà ingaggio mano d'opera locale ed impossibilità Per la tratta Settebagni - Fara Sabina, la sezione Movimento ha dichiarato che con i mezzi ne non ha la possibilità di effettuare il richiesto treno operai per il trasporto degli st a Fara Sabina.
- (2) - causa leggero cedimento verificatosi alla 9ª arcata occorrerà ricostruirla in parte. Aumentazione la mole del lavoro.

te - continued

|            |                                                                            |                                           |     |         |                                                                                                     |
|------------|----------------------------------------------------------------------------|-------------------------------------------|-----|---------|-----------------------------------------------------------------------------------------------------|
| Castellana | repairs to bridge over R.Imella at km. 63;5                                | single span 4 m.to be lifted and repaired |     | 30/3/45 | in corso approvvigionamento legnami per le stilate                                                  |
| Castellana | repairs to bridge over R.Tiber at km. 65                                   |                                           |     |         | ditta Parrini non ancora completato sondaggi con palombaro e perta non ha ancora presentato offerta |
| ese Tever. | track and minor repairs second track Civita Castellana to Gallese Teverina | 4 kms. of track repairs                   | 100 |         |                                                                                                     |
|            | track & minor repairs second track Gallese to Orte                         | 9 kms. of track repairs                   | 100 |         |                                                                                                     |

la ditta Travaglini ritardati per mancanza di pietrisco. La cava di Orvieto della  
 può lavorare perché non ha ancora avuto assegnazione di energia elettrica.  
 erita a causa difficoltà ingaggio mano d'opera locale ed impossibilità trasporti.  
 agni - Fara Sabina, la sezione Movimento ha dichiarato che con i mezzi a disposizio  
 lità di effettuare il richiesto treno operai per il trasporto degli stessi da Roma  
 nento verificatosi alla 9<sup>a</sup> arcata occorrerà ricostruirla in parte. Aumenta di conse  
 lavoro.

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISS  
STATE OF WORKS AS AT 28th FEBRU

Line 65 - Rome-Orte.

| Job No    | Agency     | Location       | Description                                                           | Size                                         | Progress | st. da<br>of<br>comple |
|-----------|------------|----------------|-----------------------------------------------------------------------|----------------------------------------------|----------|------------------------|
| AC/65/1/A |            | Rome           | Track & minor repairs Rome to Km.13.5 for second track                | 13.5 km. of track repairs                    | 100%     |                        |
| AC/65/1/A |            | Sette Bagni    | Track & minor repairs for 2nd track Km.13.5 to Sette Bagni            | 3.5 kms. of track repairs                    | 100%     |                        |
| AC/65/3/A | Travaglini | Monterotondo   | Track & minor repairs for 2nd track Sette Bagni to Monterotondo       | 8.5 kms. track repairs.                      | 40%      | 10/3/4                 |
| AC/65/3/A | Parrini    | Monterotondo   | Track & minor repairs for 2nd track Sette Bagni to Monterotondo       | 1 culvert, Km. 25 + 428                      | 15%      | 3/3/4                  |
| AC/65/4/A | Travaglini | Fara Sabina    | Track & minor repairs for second track Monterotondo to Fara Sabina.   | 11.5 Kms. track repair                       | 20%      | 10/3/4                 |
| AC/65/4/A | Parrini    | Fara Sabina    | Track & minor repairs for second track Monterotondo to Fara Sabina    | 4 culverts, Km. 32+010-34+342-35+585-37+571. | 25%      | 20/3/4                 |
| AC/65/5/A | Travaglini | Poggio Mirteto | Track & minor repairs for second track Fara Sabina to Poggio Mirteto  | 11.5 Kms. track repairs.                     | 70%      | 10/4/4                 |
| AC/65/5/A | Ansoldi    | Poggio Mirteto | Track & minor repairs for second track Fara Sabina to Poggio Mirteto. | One culvert, Km. 38 + 906                    | 100%     |                        |
|           |            | cr<br>∞<br>cr  |                                                                       |                                              |          |                        |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.  
 STATE OF WORKS AS AT 28th FEBRUARY 45.

| n       | Description                                                           | Size                                         | Progress | st. date<br>of<br>completion | Remarks                                                                                                               |
|---------|-----------------------------------------------------------------------|----------------------------------------------|----------|------------------------------|-----------------------------------------------------------------------------------------------------------------------|
|         | Track & minor repairs Rome to Km.13.5 for second track                | 13.5 km. of track repairs                    | 100%     |                              |                                                                                                                       |
|         | Track & minor repairs for 2nd track Km.13.5 to Sette Bagni            | 6.5 kms. of track repairs                    | 100%     |                              |                                                                                                                       |
| ondo    | Track & minor repairs for 2nd track Sette Bagni to Monterotondo       | 6.5 kms. track repairs.                      | 40%      | 10/3/45                      | Work delayed due to lack of ballast, as the ballast quarry at Orvieto has not yet been furnished with electric power. |
| ondo    | Track & minor repairs for 2nd track Sette Bagni to Monterotondo       | 1 culvert, Km. 25 + 426                      | 15%      | 3/3/45                       | Work delayed due to difficulty in getting labour, as there is no transportation from Sette Bagni to Fara Sabina.      |
| ina     | Track & minor repairs for second track Monterotondo to Fara Sabina.   | 11.5 Kms. track repair                       | 20%      | 10/3/45                      | Request made for work train from Rome to Fara Sabina.                                                                 |
| ina     | Track & minor repairs for second track Monterotondo to Fara Sabina    | 4 culverts, Km. 32+010-34+342-35+565-37+571. | 25%      | 20/3/45                      | Work delayed due to difficulty in getting labour, as there is no transportation from Sette Bagni to Fara Sabina.      |
| Mirteto | Track & minor repairs for second track Fara Sabina to Poggio Mirteto  | 11.5 Kms. track repairs.                     | 70%      | 10/4/45                      | Request made for work train from Rome to Fara Sabina.                                                                 |
| Mirteto | Track & minor repairs for second track Fara Sabina to Poggio Mirteto. | One culvert, Km. 58 + 906                    | 100%     |                              |                                                                                                                       |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTRACT OF ALLIED COMMISSION.  
State of works as at 28th February 1945.

Line 22. Rome - Orte.

| Job No     | Agency     | Location         | Description                                                                 | Size                                             | Progress | Est. date of completion |
|------------|------------|------------------|-----------------------------------------------------------------------------|--------------------------------------------------|----------|-------------------------|
| AC/65/6/A  | Farrini    | Poggio Mirteto   | Repairs to Maria Viaduct<br>Km 44.5                                         | 3 arches, 11.7<br>each in 12 arch<br>viaduct.    | 20%      | 10/4/45                 |
| AC/65/7/A  | Travaglini | Stimigliano      | Track & minor repairs for<br>2nd track Poggio Mirteto<br>to Stimigliano.    | 3 kms. of track                                  | 90%      | 10/3/45                 |
| U/65/8/A   | Farrini    | Stimigliano      | Repairs to bridge Km. 43.1                                                  | 7m arch culv.                                    | 40%      | 10/3/45                 |
| AC/65/9/A  | Travaglini | Civitacastellana | Track & minor repairs 2nd<br>track Stimigliano to Civite-<br>castellana.    | 13 km. of track<br>repairs                       | 50%      | 10/3/45                 |
| AC/65/10/A |            | Civitacastellana | Repairs to bridge over<br>river Imella, Km. 63.5                            | Single span 4<br>m to be lifted<br>and repaired. |          | 30/3/45                 |
| U/65/11/A  |            | Civitacastellana | Repairs to bridge over<br>River Tiber at Km. 65                             |                                                  |          |                         |
| U/65/12/A  | Travaglini | Gallese Teverina | Track & minor repairs<br>2nd track Civitacastellana<br>to Gallese Teverina. | 4 kms. of<br>track repairs                       | 100%     |                         |
| U/65/13/A  | Travaglini | Orte             | Track & minor repairs<br>2nd track Gallese to Orte.                         | 9 kms. of<br>track repairs                       | 100%     |                         |

CONSTRUCTION CONTRACT WORK UNDER CONTRACT OF ALLIED COMMISSION.  
State of works as at 28th February 1945.

2)

|       | Description                                                                 | Size                                             | Progress | Est. date of completion | Remarks                                                                                                              |
|-------|-----------------------------------------------------------------------------|--------------------------------------------------|----------|-------------------------|----------------------------------------------------------------------------------------------------------------------|
| to    | Repairs to Maria viaduct<br>Km 44.5                                         | 3 arches, 11.7<br>each in 12 arch<br>viaduct.    | 20%      | 10/4/45                 | Due to a slight<br>deformation, arch No<br>9 must partly be<br>reconstructed. Therefore<br>work increased.           |
|       | Track & minor repairs for<br>2nd track Foggia Mirteto<br>to Stimigliano.    | 3 kms. of track                                  | 90%      | 10/3/45                 | Work delayed due to<br>difficulty in getting<br>labour, as there is no<br>transportation from<br>sette Bagni to Fara |
|       | Repairs to bridge Km. 49.1                                                  | 7m arch culv.                                    | 40%      | 10/3/45                 |                                                                                                                      |
| land  | Track & minor repairs 2nd<br>track Stimigliano to Civita-<br>castellana.    | 13 km. of track<br>-repairs                      | 50%      | 10/3/45                 |                                                                                                                      |
| ana   | Repairs to bridge over<br>river Isella, km. 63.5                            | Single span 4<br>m to be lifted<br>and repaired. |          | 30/3/45                 | Work will start soon.                                                                                                |
| land  | Repairs to bridge over<br>River Tiber at Km. 65                             |                                                  |          |                         | Firm Farrini have not<br>completed the testing<br>of the foundations                                                 |
| erina | Track & minor repairs<br>2nd track Civitacastellana<br>to Gallese Laverina. | 4 kms. of<br>track repairs                       | 100%     |                         |                                                                                                                      |
|       | Track & minor repairs<br>2nd track Gallese to Orte.                         | 9 kms. of<br>track repairs                       | 100%     |                         |                                                                                                                      |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMState of WorkLine 65 ROME - ORT

| Job.N°     | Agency                            | Location       | Description                                                                  | Size                                        |
|------------|-----------------------------------|----------------|------------------------------------------------------------------------------|---------------------------------------------|
| AC/65/1/A. |                                   | Rome           | Track and minor repairs<br>Rome to Km.13.5 for second<br>track.              | 13.5 Km. of track<br>repairs.               |
| AC/65/2/A. |                                   | Sette Bagni    | Track & minor repairs for<br>2nd track km13.5 to Sette<br>Bagni              | 3.5 Kms of track<br>repairs                 |
| AC/65/3/A. | Contractor<br>Parrini             | Monterotondo   | Track & minor repairs for<br>second track Sette Bagni<br>to Monterotondo     | 8.5 Kms. track repairs<br>and one culvert   |
| AC/65/4/A. | Contractor<br>Parrini             | Fara Sabina    | Track and minor repairs for<br>second track Monterotondo<br>to Fara Sabina.  | 11.5 Kms. track repairs<br>and 4 culverts   |
| AC/65/5/A. | Contractor<br>Ansoldi<br>Parrini. | Foggio Mirteto | Track and minor repairs<br>for second track Fara<br>Sabina to Foggio Mirteto | 11.5 Kms. track repairs<br>and one culvert. |
| AC/65/6.A. | Contractor<br>Parrini             | Foggio Mirteto | Repairs to FARFA Viaduct<br>44.5.                                            | 3 arches 11.7 m. each<br>in 12 arch viaduct |
|            |                                   |                |                                                                              |                                             |

25  
8  
22

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.State of Works as at 31st January 1945

| Location     | Description                                                            | Size                                     | Progress | Est. date of completion | Remarks                                                                 |
|--------------|------------------------------------------------------------------------|------------------------------------------|----------|-------------------------|-------------------------------------------------------------------------|
|              | Track and minor repairs Rome to Km.13.5 for second track.              | 13.5 Km. of track repairs.               | -----    | 28.2.45.                |                                                                         |
| Bagni        | Track & minor repairs for 2nd track km13.5 to Sette Bagni              | 3.5 Kms of track repairs                 | -----    | 28.2.45                 |                                                                         |
| Monterotondo | Track & minor repairs for second track Sette Bagni to Monterotondo     | 8.5 Kms. track repairs and one culvert   | NIL.     | 28.2.45<br>28.2.45      |                                                                         |
| Sabina       | Track and minor repairs for second track Monterotondo to Fara Sabina.  | 11.5 Kms. track repairs and 4 culverts   | NIL.     | 28.2.45<br>28.2.45      |                                                                         |
| Mirteto      | Track and minor repairs for second track Fara Sabina to Foggia Mirteto | 11.5 Kms. track repairs and one culvert. | 80%      | 28.2.45<br>28.2.45      |                                                                         |
| Mirteto      | Repairs to FARFA Viaduct km. 44.5.                                     | 3 arches 11.7 m. each in 12 arch viaduct | 10%      | 28.2.45                 | Work delayed due to non arrival of cement. This has now been delivered. |
|              |                                                                        |                                          |          |                         |                                                                         |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

State of Works as at

Line 65 ROME-ORTE.

| Job No      | Agency             | Location           | Description                                                                                                                                        | Size                                      | Progress | Est. com |
|-------------|--------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|----------|----------|
| AC/65/7.A.  | Contractor Parrini | Stimigliano        | Track and minor repairs for second track Poggio Mirteto to Stimigliano                                                                             | 8 Kms. of track and one culvert           | 10%      | 28       |
| AC/65/8.A.  | Contractor Parrini | Stimigliano        | Repairs to bridge Km.49.1                                                                                                                          | 7 m; arch culve                           | NIL.     | 28       |
| AC/65/9.A.  |                    | Civita Castellana. | Track and minor repairs second track Stimigliano to Civitacastellana.                                                                              | 13 Kms. of track repairs.                 | 10%      | 28       |
| AC/65/10.A. |                    | Civita Castellana  | Repairs to bridge over R. Imella at Km. 63.5                                                                                                       | Single span 4m to be lifted and repaired. |          |          |
| AC/65/11.A. |                    | Civita Castellana. | Repairs to bridge over R. Tiber at Km.65.9                                                                                                         |                                           |          |          |
| AC/65/12.A. |                    | Callesse Teverina. | Track and minor repairs second track Civita Castellana to Callesse Teverina.                                                                       | 4 Kms. of track repairs.                  |          |          |
| U/65/13.A.  |                    | Orte               | Track & minor repairs second track Callesse to Orte                                                                                                | 9 Kms. of Track repairs.                  |          |          |
|             | EN<br>2            |                    | Track repairs have not been shown in detail as figures are not available detailed for future reports. Total track to be repaired 15000 Mts. repair |                                           |          |          |

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIONState of Works as at 31st January 1945  
(Continued)

| Location                                                                                                                                                                                  | Description                                                                 | Size                                      | Progress | Est. date of completion | Remarks                                       |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------|-------------------------------------------|----------|-------------------------|-----------------------------------------------|
| Stimigliano                                                                                                                                                                               | Track and minor repairs for second track Foggio Virteto to Stimigliano      | 8 Kms. of track and one culvert           | 10%      | 28.2.45                 |                                               |
| Stimigliano                                                                                                                                                                               | Repairs to bridge Km.43.1                                                   | 7 M: arch culvert                         | NIL.     | 28.2.45                 |                                               |
| Civita Castellana                                                                                                                                                                         | Track and minor repairs second track Stimigliano to Civitacastellana.       | 13 Kms. of track repairs.                 | 10%      | 28.2.45                 |                                               |
| Civita Castellana                                                                                                                                                                         | Repairs to bridge over R. Imella at Km. 63.5                                | Single span 4m to be lifted and repaired. | ---      | ---                     | No work on this bridge yet contemplated.      |
| Civita Castellana                                                                                                                                                                         | Repairs to bridge over R. Tiber at Km.65.9                                  |                                           | ---      | ---                     | No work on this bridge yet been contemplated. |
| Colonna                                                                                                                                                                                   | Track and minor repairs second track Civita Castellana to Colonna Teverina. | 4 Kms. of track repairs.                  | ---      | 28.2.45                 |                                               |
| Colonna                                                                                                                                                                                   | Track & minor repairs second track Colonna to Orte                          | 9 Kms. of Track repairs.                  | ---      | 28.2.45                 |                                               |
| Repairs have not been shown in detail as figures are not available for this report. They will be shown for future reports. Total track to be repaired 15000 Mts. repaired 3,100 Mts. 21%. |                                                                             |                                           |          |                         |                                               |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 - Roma - Orte

State of works at

| job n.       | agency         | location       | description                                                            | size                                        | %   | est. date of completion |
|--------------|----------------|----------------|------------------------------------------------------------------------|---------------------------------------------|-----|-------------------------|
| Y            |                |                |                                                                        |                                             |     |                         |
| A.C./65/1/A. |                | Rome           | track and minor repairs Rome to km. 13,5 for second track              | 13,5 km. of track repairs                   | 100 | all were completed      |
| A.C./65/1/A. |                | Sette Dagni    | track & minor repairs for and track km. 13,5 to Sette Dagni            | 3,5 kms. of track repairs                   | 100 | "                       |
| A.C./65/3/A. | (.) Travaglini | Monterotondo   | track & minor repairs for second track Sette Dagni to Monterotondo     | 8,5 kms. track rep.                         | 40  | 10/3/45                 |
| "            | Parrini (.)    | "              | " " "                                                                  | 1 culvert, km. 25+428                       | 15  | 3/3/45                  |
| A.C.65/4/A.  | (.) Travaglini | Fara Sabina    | track and minor repairs for second track Monterotondo to Fara Sabina   | 11,5 kms. track rep                         | 20  | 20/3/45                 |
| "            | Parrini        | "              | " " "                                                                  | 4 culverts, km. 32+010-34+342-35+525-37+571 | 25  | 20/3/45                 |
| A.C/65/5/A.  | (.) Travaglini | Poggio Mirteto | track and minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 kms. track rep                         | 70  | 10/4/45                 |
| "            | Ansaldi        | "              | " " "                                                                  | one culvert, km. 38+906                     | 100 |                         |
| A.C/65/6/A.  | Parrini        | Poggio Mirteto | repairs to Farfa Viaduct kms. 44,5                                     | 3 arches 11,7 each in 12 arch.              | 20  | 10/4/45                 |
| A.C/65/7/A.  | (.) Travaglini | Stimigliano    | track and minor repairs for second track Poggio Mirteto to Stimigliano | 8 kms. of track                             | 90  | 10/3/45                 |
| A.C/65/8/A.  | Parrini        | Stimigliano    | repairs to bridge km. 49,1                                             | 7m. arch culverts                           | 40  | 10/3/45                 |
| r/m          |                |                |                                                                        |                                             |     |                         |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

State of works at as 16/2/1945

| location       | description                                                             | size                                        | %   | est. date of completion       | remarks                               |
|----------------|-------------------------------------------------------------------------|---------------------------------------------|-----|-------------------------------|---------------------------------------|
| Rome           | track and minor repairs Rome to km. 13,5 for second track               | 13,5 km. of track repairs                   | 100 | <del>all were completed</del> | <del>the second track completed</del> |
| Sette Bagni    | track & minor repairs for second track km. 13,5 to Sette Bagni          | 3,5 kms. of track repairs                   | 100 | "                             | " "                                   |
| Monterotondo   | track & minor repairs for second track Sette Bagni to Monterotondo      | 8,5 kms. track rep.                         | 40  | 10/3/45                       | (1)                                   |
| " "            | " " "                                                                   | 1 culvert, km. 25+428                       | 15  | 3/3/45                        | difficoltà ingaggio mane d'opera      |
| Parma Sabina   | track and minor repairs for second track Monterotondo to Parma Sabina   | 11,5 kms. track rep                         | 20  | 20/3/45                       | (1)                                   |
| " "            | " " "                                                                   | 4 culverts, km. 32+010-34+342-35+585-37+571 | 25  | 20/3/45                       | (1)                                   |
| Poggio Mirteto | track and minor repairs for second track Parma Sabina to Poggio Mirteto | 11,5 kms. track rep                         | 70  | 10/4/45                       | (1)                                   |
| " "            | " " "                                                                   | one culvert, km. 38+906                     | 100 |                               | completed                             |
| Poggio Mirteto | repairs to Parma Viaduct kms. 44,5                                      | 8 arches 11,7 each in 12 arch.              | 20  | 10/4/45                       | (2)                                   |
| Stimigliano    | track and minor repairs for second track Poggio Mirteto to Stimigliano  | 8 kms. of track                             | 90  | 10/3/45                       | (1)                                   |
| Stimigliano    | repairs to bridge km. 49,1                                              | 7 arch culverts                             | 40  | 10/3/45                       | (1)                                   |

line 65 - Rome - Orte

- continued

|              |                   |                  |                                                                               |                                                  |     |         |
|--------------|-------------------|------------------|-------------------------------------------------------------------------------|--------------------------------------------------|-----|---------|
| A.C/65/9/A.  | (.)<br>Travaglini | Civitacastellana | track and minor repairs<br>second track Stimigliano<br>to Civitacastellana    | 13 km. of track<br>repairs                       | 50  | 10/3/45 |
| A.C/65/10/A. |                   | Civitacastellana | repairs to bridge over<br>R. Imella at km. 63.5                               | single span 4<br>m. to be lifted<br>and repaired |     | 30/3/45 |
| A.C/65/11/A. |                   | Civitacastellana | repairs to bridge over<br>R. Tiber at km. 65                                  |                                                  |     |         |
| A.C/65/12/A. | (.)<br>Travaglini | Gallese Teverina | track and minor repairs<br>second track Civitaca-<br>stellana to Gallese Tav. | 4 kms. of track<br>repairs                       | 100 |         |
| A.C/65/13/A. | (.)<br>Travaglini | Orte             | track & minor repairs se-<br>cond track Gallese to<br>Orte                    | 9 kms. of track<br>repairs                       | 100 |         |

- (.) - tutti i lavori della ditta Travaglini ritardati per mancanza pietrisco. La cava di Orte Cruciani non può lavorare perché non ha ancora avuto assegnazione di energia elettrica.
- (1) - completazione differita causa difficoltà ingaggio mano d'opera locale e impossibilità tratta Settebagni - Fara Sabina, Richieste treno operai per trasporto degli stessi da causa leggero cedimento verificatosi alla 9ª arcata occorrerà ricostruirla in parte. Ausguenza la mole del lavoro.

- continued

|                  |                                                                               |                                                  |     |         |                                                                                                                               |
|------------------|-------------------------------------------------------------------------------|--------------------------------------------------|-----|---------|-------------------------------------------------------------------------------------------------------------------------------|
| Civitacastellana | track and minor repairs<br>second track Stimigliano<br>to Civitacastellana    | 13 km. of track<br>repairs                       | 50  | 10/3/45 | (1)                                                                                                                           |
| Civitacastellana | repairs to bridge over<br>R. Imella at km. 63.5                               | single span 4<br>m. to be lifted<br>and repaired |     | 30/3/45 | disposte ripara-<br>zione e prossime<br>inizi lavori                                                                          |
| Civitacastellana | repairs to bridge over<br>R. Tiber at km. 65                                  |                                                  |     |         | ditta Parrini non<br>ancora completa<br>sondaggi con pal<br>lombare e pertan-<br>te non ha ancora<br>presentato offer-<br>ta. |
| Gallese Teverina | track and minor repairs<br>second track Civitaca-<br>stellana to Gallese Tey. | 4 kms. of track<br>repairs                       | 100 |         |                                                                                                                               |
| Orte             | track & minor repairs se-<br>cond track Gallese to<br>Orte                    | 9 kms. of track<br>repairs                       | 100 |         |                                                                                                                               |

della ditta Travaglini ritardati per mancanza pietrisco. La cava di Orvieto della Ditta  
 è lavorare perché non ha ancora avuto assegnazione di energia elettrica.  
 Differita causa difficoltà ingaggio mano d'opera locale e impossibilità trasporti. Per la  
 ai - Fara Sabina, Richieste treno operai per trasporto degli stessi da Roma a Fara Sabina.  
 edificio verificatosi alla 9ª arcata occorrerà ricostruirla in parte. Aumenta di conse-  
 del lavoro.

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Line 65 - Rome - Orte

State of Work

| job n.      | agency         | location       | description                                                            | size                                         | %        | com    |
|-------------|----------------|----------------|------------------------------------------------------------------------|----------------------------------------------|----------|--------|
| A.C/65/1/A. |                | Rome           | track and minor repairs Rome to km.13,5 for second track               | 13,5 km. of track repairs                    | 100      | al cor |
| A.C/65/2/A. |                | Sette Bagni    | track & minor repairs for and track km.13,5 to Sette Bagni             | 3,5 kms of track repairs                     | 100      |        |
| A.C/65/3/A. | (.) Travaglini | Monterotondo   | track & minor repairs for second track Sette Bagni to Monterotondo     | 8,5 kms track rep                            | 30       | I      |
| " "         | Parrini (.)    | " "            | " " "                                                                  | one culverts Km. 25+428                      | to be in |        |
| A.C/65/4/A. | (.) Travaglini | Fara Sabina    | track and minor repairs for second track Monterotondo to Fara Sabina   | 11,5 kms track rep.                          | 10       | 2      |
| " "         | Parrini (.)    | " "            | " " "                                                                  | 4 culverts Km. 32+010 34+341, 35+585, 37+571 | 10       | 2      |
| A.C/65/5/A. | (.) Travaglini | Poggio Mirteto | track and minor repairs for second track Fara Sabina to Poggio Mirteto | 11,5 kms track rep.                          | 65       | I      |
| " "         | Ancoldi        | " "            | " " "                                                                  | one culvert Km. 38+906                       | 100      |        |
| A.C/65/6/A. | Parrini (.)    | Poggio Mirteto | repairs to Fara Viaduct kms. 44,5                                      | 3 arches 11.7 each in 12 arch                | 15       |        |

(2) - causa leggero cedimento di una arcata si é avuto un arresto al progresso del lavoro - sostituita con le travi Differdingen fuori d'opera sul Tevere.

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

19 FEB 1945

State of works at 19/2/45

| Location       | Description                                                             | Size                                         | %        | est date of completion | remarks                                 |
|----------------|-------------------------------------------------------------------------|----------------------------------------------|----------|------------------------|-----------------------------------------|
| Rome           | track and minor repairs Rome to km.13,5 for second track                | 13,5 km. of track repairs                    | 100      |                        | all work the second completed completed |
| Sette Dagni    | track & minor repairs for and track km.13,5 to Sette Dagni              | 3,5 kms of track repairs                     | 100      | ann                    | " "                                     |
| Monterotondo   | track & minor repairs for second track Sette Dagni to Monterotondo      | 8,5 kms track rep                            | 30       | 10/3/45                | (1)                                     |
| " "            | " " "                                                                   | one culvert Km. 25+428                       | to be in | 3/3/45                 | Difficoltà ingaggio mano d'opera        |
| Parma Sabina   | track and minor repairs for second track Monterotondo to Parma Sabina   | 11,5 kms track rep.                          | 10       | 20/3/45                | (1)                                     |
| " "            | " " "                                                                   | 4 culverts Km. 31+010 34+342, 35+585, 37+571 | 10       | 20/3/45                | (1)                                     |
| Poggio Mirteto | track and minor repairs for second track Parma Sabina to Poggio Mirteto | 11,5 kms track rep.                          | 65       | 10/4/45                | (1)                                     |
| " "            | " " "                                                                   | one culvert Km. 38+906                       | 100      |                        | lavoro completat                        |
| Poggio Mirteto | repairs to Parma Viaduct kms. 44,5                                      | 3 arches 11.7 each in 12 arch                | 15       |                        | (2)                                     |

Alimento di una arcata si é avuto un arresto al progresso del lavoro - l'arcata é stata e travi Differdingen fuori d'opera sul Tevere.

Line 65 - Rome - Orte (continued)

|              |                   |                  |                                                                                  |                                                  |    |     |
|--------------|-------------------|------------------|----------------------------------------------------------------------------------|--------------------------------------------------|----|-----|
| A.C/65/7/A.  | (.)<br>Travaglini | Stimigliano      | track and minor repairs for<br>second track Poggio Mirteto<br>to Stimigliano     | 8 kms of track                                   | 85 | 10/ |
| A.C/65/8/A.  | Parrini (.)       | Stimigliano      | repairs to bridge km.49,I                                                        | 7M. arche culv.                                  | 30 | 10/ |
| A.C/65/9/A.  | (.)<br>Travaglini | Civitacastellana | track and minor repairs<br>second track Stimigliano<br>to Civitacastellana       | 13 km. of track<br>repairs                       | 45 | 10/ |
| A.C/65/10/A. |                   | Civitacastellana | repairs to bridge over R.<br>Imella at km. 63,5                                  | single span 4<br>m. to be lifted<br>and repaired |    | 30/ |
| A.C/65/11/A. | OT<br>77          | Civitacastellana | repairs to bridge over R.<br>Tiber at km. 65                                     |                                                  |    |     |
| A.C/65/12/A. | (.)<br>Travaglini | Gallese Teverina | track and minor repairs<br>second track Civitacastella<br>na to Gallese Teverina | 4 kms of track<br>repairs                        | 95 |     |
| A.C/65/13/A. | (.)<br>Travaglini | Orte             | track & minor repairs second<br>track Gallese to Orte                            | 9 kms. of track<br>repairs                       | 95 |     |

- (.) -tutti i lavori ditta Travaglini ritardati per mancanza pietrisco. la cava di Orvieto del non può lavorare perché non ha avuto ancora assegnazione di energia elettrica.
- (;) -per i lavori della Ditta Parrini sono arrivati da Civitavecchia i 3 preannunciati carri
- (1) -completazione differita causa difficoltà ingaggio mano d'opera locale e impossibilità tra ta Settebagni - Fara Sabina converrà esaminare possibilità istituzione treno operaio Roma cui sarà fatta richiesta a parte.

Orte (continued)

|                  |                                                                           |                                           |    |         |                                                               |
|------------------|---------------------------------------------------------------------------|-------------------------------------------|----|---------|---------------------------------------------------------------|
| Stimigliano      | track and minor repairs for second track Poggio Mirteto to Stimigliano    | 8 kms of track                            | 85 | 10/3/45 | (1)                                                           |
| Stimigliano      | repairs to bridge km.49,1                                                 | 7m. arche culv.                           | 30 | 10/3/45 | (1)                                                           |
| Civitacastellana | track and minor repairs second track Stimigliano to Civitacastellana      | 13 km. of track repairs                   | 45 | 10/3/45 | (1)                                                           |
| Civitacastellana | repairs to bridge over R. Imella at km. 65,5                              | single span 4 m.to be lifted and repaired |    | 30/3/45 | disposto riparazione - in corso trattative per inizio lavori. |
| Civitacastellana | repairs to bridge over R. Tiber at km. 65                                 |                                           |    |         | in corso sondaggi ditta Parrini che deve presentare offerta.  |
| Gallese Teverina | track and minor repairs second track Civitacastellana to Gallese Teverina | 4 kms of track repairs                    | 95 |         | si conta riattivare 2° binario prossima settimana             |
| Orte             | track & minor repairs second track Gallese to Orte                        | 9 kms. of track repairs                   | 95 |         | idem                                                          |

La Ditta Travaglini ritardati per mancanza pietrisco. La cava di Orvieto della Ditta Cruciani perché non ha avuto ancora assegnazione di energia elettrica.

La Ditta Parrini sono arrivati da Civitavecchia i 3 preannunciati carri di cemento.

La ferita causa difficoltà ingaggio mano d'opera locale e impossibilità trasporti - per la tratta Roma Sabina converrà esaminare possibilità istituzione treno operaio Roma - Fara Sabina di richiesta a parte.

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Line 65 Rome - Orte

State of Works at 9/2/45

| Job. No    | Agency     | Location       | Description                                                                  | Size                                              | Progress | Est<br>com |
|------------|------------|----------------|------------------------------------------------------------------------------|---------------------------------------------------|----------|------------|
| AC/65/1/A. |            | Rome           | Track and minor repairs<br>Rome to Km.13.5 for second<br>track               | 13.5 Km. of track<br>repairs                      | 100%     | All<br>com |
| AC/65/2/A. |            | Sette Bagni    | Track & minor repairs for<br>and track Km.13.5 to Sette<br>Bagni             | 3.5 Kms of track<br>repairs                       | 100%     |            |
| AC/65/3/A. | Travaglini | Monterotondo   | Track & minor repairs for<br>second track Sette Bagni<br>to Monterotondo     | 8.5 Kms track rep.                                | 20%      | 8/         |
| "          | Parrini    | "              | " " "                                                                        | one culvert Km. 13+400 to begin                   | to begin | 3          |
| AC/65/4/A. | Travaglini | Fara Sabina    | Track and minor repairs for<br>second track Monterotondo<br>to Fara Sabina   | 11.5 Kms track rep.                               | 10%      |            |
| "          | Parrini    | "              | " " "                                                                        | 4 culverts Km. 32+000<br>34+500, 35+500<br>36+500 | 10%      |            |
| AC/65/5/A. | Travaglini | Poggio Mirteto | Track and minor repairs<br>for second track Fara<br>Sabina to Poggio Mirteto | 11.5 Kms track rep.                               | 60%      |            |
| "          | Ansoldi    | "              | " " "                                                                        | one culvert Km. 38+900                            | 95%      |            |
| AC/65/6/A. | Parrini    | Poggio Mirteto | Repairs to Fara Viaduct<br>Kms. 44.5                                         | 3 Arches 11.7 each<br>in 12 arch viaduct          | 15%      |            |

12031

Declassified E.O. 12356 Section 3.3/NND No. 785021

I

# RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Route

State of Works at 9/2/45

| Location       | Description                                                            | Size                                          | Progress | Est. date of completion | Remarks                    |
|----------------|------------------------------------------------------------------------|-----------------------------------------------|----------|-------------------------|----------------------------|
| Rome           | Track and minor repairs Rome to Km.13.5 for second track               | 13.5 Km. of track repairs                     | 100%     | All work completed      | The second track completed |
| Sette Bagni    | Track & minor repairs for and track Km.13.5 to Sette Bagni             | 3.5 Kms of track repairs                      | 100%     | idem                    | idem                       |
| Monterotondo   | Track & minor repairs for second track Sette Bagni to Monterotondo     | 8.5 Kms track rep.                            | 20%      | 8/3/45                  |                            |
| "              | " " "                                                                  | one culvert Km. 13+402 to begin               | 3/3/45   |                         |                            |
| Fara Sabina    | Track and minor repairs for second track Monterotondo to Fara Sabina   | 11.5 Kms track rep.                           | 10%      | 8/3/45                  |                            |
| "              | " " "                                                                  | 4 culverts Km. 42+010, 34+342, 35+585, 37+571 | 10%      | 3/3/45                  |                            |
| Poggio Mirteto | Track and minor repairs for second track Fara Sabina to Poggio Mirteto | 11.5 Kms track rep.                           | 60%      | 8/3/45                  |                            |
| "              | " " "                                                                  | one culvert Km. 38+906                        | 95%      | 3/3/45                  |                            |
| Poggio Mirteto | Repairs to Fara Viaduct Km. 44.5                                       | 3 Arches 11.7 each in 12 arch viaduct         | 15%      | 3/3/45                  |                            |

## Line 65 Roma - Orte (continued)

|             |                |                  |                                                                           |                                            |     |
|-------------|----------------|------------------|---------------------------------------------------------------------------|--------------------------------------------|-----|
| AC/65/7/A   | (1) Travaglini | Stimigliano      | Track and minor repairs for second track Poggio Mirteto to Stimigliano    | 8 Kms of track                             | 80% |
| "           | (2) Parrini    | "                | " " "                                                                     | One culvert<br>Km. 49.755                  | 20% |
| AC/65/8/A.  | (2) Parrini    | Stimigliano      | Repairs to bridge KM.49.1                                                 | 7M. arche culv.                            | 20% |
| AC/65/9/A.  | (1) Travaglini | Civitacastellana | Track and minor repairs second track Stimigliano to Civitacastellana      | 13 Km. of track repairs                    | 40% |
| AC/65/10/A. |                | Civitacastellana | Repairs to bridge over R. Imella at Km.63.5                               | Single span 4 m. to be lifted and repaired |     |
| AC/65/11/A. |                | Civitacastellana | Repairs to bridge over R. Tiber at Km.65.2                                |                                            |     |
| AC/65/12/A. | (1) Travaglini | Gallese Teverina | Track and minor repairs second track Civitacastellana to Gallese Teverina | 4 Kms of track repairs                     | 90% |
| AC/65/13/A. | (1) Travaglini | Orte             | Track & minor repairs second track Gallese to Orte                        | 9 Kms of track repairs                     | 85% |

- (1) All works of the contractor Travaglini are delayed for lack of rubble.
- (2) All works of contractor Parrini are delayed for non-arrival cement; three cars waited to day.

Orte (continued)

|                  |                                                                           |                                            |     |        |                                          |
|------------------|---------------------------------------------------------------------------|--------------------------------------------|-----|--------|------------------------------------------|
| Stimigliano      | Track and minor repairs for second track Poggio Mirteto to Stimigliano    | 8 Kms of track                             | 80% | 8/3/45 |                                          |
| "                | " " "                                                                     | One culvert<br>Km. 49.155                  | 20% | 3/3/45 |                                          |
| Stimigliano      | Repairs to bridge Km.49.1                                                 | 7M. arche culv.                            | 20% | 3/3/45 |                                          |
| Civitacastellana | Track and minor repairs second track Stimigliano to Civitacastellana      | 13 Km. of track repairs                    | 40% | 8/3/45 |                                          |
| Civitacastellana | Repairs to bridge over R. Imella at Km.63.5                               | Single span 4 m. to be lifted and repaired |     |        | No work on this bridge yet contemplated. |
| Civitacastellana | Repairs to bridge over R. Tiber at Km.65.9                                |                                            |     |        | idem                                     |
| Gallese Teverina | Track and minor repairs second track Civitacastellana to Gallese Teverina | 4 Kms of track repairs                     | 90% | 8/3/45 |                                          |
| Orte             | Track & minor repairs second track Gallese to Orte                        | 9 Kms of track repairs                     | 85% | 8/3/45 |                                          |

the contractor Travaglini are delayed for lack of rubble.

Contractor Parrini are delayed for non-arrival cement; three cars waited from Civitavecchia

1206

| N. | km.      | Description                               | Work carried out since last report                                                                                                                                                                                                | %  |
|----|----------|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|
|    |          | <u>Linea Roma - Orte</u>                  | <u>Lavori raddoppio</u>                                                                                                                                                                                                           |    |
| 1  | 23 + 422 | 4.00 Brick culvert                        | - al ponte km. 34 + 342 proseguono i lavori di demolizione delle murature dissestate: .....                                                                                                                                       | 15 |
| 2  | 32 + 010 | 4.00 " "                                  |                                                                                                                                                                                                                                   |    |
| 3  | 34 + 342 | 8.00 " "                                  |                                                                                                                                                                                                                                   |    |
| 4  | 35 + 585 | 1.00 " "                                  |                                                                                                                                                                                                                                   |    |
| 5  | 37 + 571 | 1.00 " "                                  |                                                                                                                                                                                                                                   |    |
| 6  | 38 + 906 | 4.00 Brick culvert                        | - eseguito muro frontale; in corso ricostruzione muro d'ala lato binario dispari: .....                                                                                                                                           | 85 |
| 7  | 44 + 540 | 12 Brick arches of 5.50 metres, 3 damaged | - al ponte km. 44 + 540, proseguono i lavori accessori di demolizione e sgombero - in corso montaggio centina - si attende il cemento per iniziare le murature della pila dissestata - iniziato approvvigionamento mattoni: ..... | 12 |
| 8  | 49 + 753 | One arch of 6.00 metres                   |                                                                                                                                                                                                                                   |    |
| 9  | 63 + 446 | Steel bridge 40.00 mts.                   |                                                                                                                                                                                                                                   |    |
| 10 | 65 + 859 | Steel bridge 57.00 mts.                   | - al ponte km. 49 + 753, ultimato sgombero macerie ed iniziata demolizione murature dissestate: .....                                                                                                                             | 10 |
| 11 | - - -    | Riparazione binari                        | - la ditta Travaglini ha riparato altri 600 ml. di binari: .....                                                                                                                                                                  | 23 |

574

15) 35

| Description             | Work carried out since last report                                                                                                                                                                                                | %  |  |
|-------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|--|
| <u>Line Roma - Orte</u> | <u>Lavori raddoppio</u>                                                                                                                                                                                                           |    |  |
| 1.50 m. culvert         | - al ponte km. 34 + 342 proseguono i lavori di demolizione delle murature dissestate: .....                                                                                                                                       | 15 |  |
| " "                     |                                                                                                                                                                                                                                   |    |  |
| " "                     |                                                                                                                                                                                                                                   |    |  |
| " "                     |                                                                                                                                                                                                                                   |    |  |
| 1.50 m. culvert         | - eseguito muro frontale; in corso ricostruzione muro d'ala lato binario dispari: .....                                                                                                                                           | 85 |  |
| 3 arches of 5.50        | - al ponte km. 44 + 540, proseguono i lavori accessori di demolizione e sgombero - in corso montaggio centina - si attende il cemento per iniziare le murature della pila dissestata - iniziato approvvigionamento mattoni: ..... | 12 |  |
| 3 damaged               | - al ponte km. 49 + 753, ultimato sgombero macerie ed iniziata demolizione murature dissestate: .....                                                                                                                             | 10 |  |
| of 6.00 metres          | - la ditta Travaglini ha riparato altri 600 ml. di binario: .....                                                                                                                                                                 | 23 |  |
| bridge 40.00 mts.       |                                                                                                                                                                                                                                   |    |  |
| bridge 57.00 mts.       |                                                                                                                                                                                                                                   |    |  |
| one binari              |                                                                                                                                                                                                                                   |    |  |

600

15) 35 (23)  
 38  
 90

574

| No | Kilom. | Description                               | Work carried out since last report                                                                                                                                                                                                                                                                             | %  | 22 GE |
|----|--------|-------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|-------|
|    |        | Linea Roma-Orte                           | <u>Lavori raddoppio</u>                                                                                                                                                                                                                                                                                        |    |       |
| 1  | 23+422 | 4.00 Brick culvert                        | Al ponte Km. 34+342 sono stati iniziati gli assaggi in corrispondenza della spalla riparata dal Comando Alleato.                                                                                                                                                                                               |    |       |
| 2  | 32+010 | 4.00 " "                                  |                                                                                                                                                                                                                                                                                                                |    |       |
| 3  | 34+342 | 8.00 " "                                  |                                                                                                                                                                                                                                                                                                                |    |       |
| 4  | 35+585 | 1.00 " "                                  |                                                                                                                                                                                                                                                                                                                |    |       |
| 5  | 37+571 | 1.00 " "                                  |                                                                                                                                                                                                                                                                                                                |    |       |
| 6  | 38+906 | 4.00 " "                                  | Prosegue la muratura per la ricostruzione della spalla della metà del ponte in corrispondenza binario pari - Si sono ottenuti altri 100 Q.li cemento direttamente dalla T.R.I.                                                                                                                                 | 70 |       |
| 7  | 44+540 | 12 Brick arches of 5,50 metres, 3 damaged | Al ponte Km.44+540 si è iniziato lo sgombero delle macerie e la demolizione della pila da consolidare -<br>L'Impresa sta anche provvedendo alla riparazione della G.C. Km.44 da utilizzarsi per ricovero materiali, cemento ed operai -<br>Si attende assegnazione del cemento -<br>Definito acquisto mattoni. |    |       |
| 8  | 49+753 | One arch of 6.00 metres                   |                                                                                                                                                                                                                                                                                                                |    |       |
| 9  | 63+446 | Steel Bridge 40 mts                       |                                                                                                                                                                                                                                                                                                                |    |       |
| 10 | 65+879 | " " 57 mts                                |                                                                                                                                                                                                                                                                                                                |    |       |
| 11 |        | Riparazione binari                        | Sono stati riparati altri 300 ml. di binario a cura della squadra -<br>I lavori sono stati ora affidati alla Impresa Travaglini e verranno consegnati il 22 corrente.                                                                                                                                          | 17 |       |

1209

| Description                                                                                   | Work carried out since last report                                                                                                                                                                                                                                                                                                | %  | 22 GEN 1945 |
|-----------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|-------------|
| Linea Roma-Orta                                                                               | <u>Lavori raddoppio</u>                                                                                                                                                                                                                                                                                                           |    |             |
| Brick culvert<br>" "<br>" "<br>" "                                                            | { Al ponte Km. 34+342 sono stati inizia-<br>ti gli assaggi in corrispondenza della<br>spalla riparata dal Comando Alleato.                                                                                                                                                                                                        |    |             |
| " "                                                                                           | { Prosegue la muratura per la ricostruzio-<br>ne della spalla della metà del ponte in<br>corrispondenza binario pari - Si sono<br>ottenuti altri 100 Q.li cemento diret-<br>tamente dalla T.R.I.                                                                                                                                  | 70 |             |
| Brick arches of 5,50<br>res, 3 damaged<br>arch of 6.00 metres<br>el Bridge 40 mts<br>" 57 mts | Al ponte Km.44+540 si è iniziato lo<br>sgombero delle macerie e la demolizione<br>della pila da consolidare -<br>L'Impresa sta anche provvedendo alla ri-<br>parazione della C.C. Km.44 da utilizzar-<br>si per ricovero materiali, cemento ed<br>operai -<br>Si attende assegnazione del cemento -<br>Definito acquisto mattoni. | 3  |             |
| Parazione binari                                                                              | { Sono stati riparati altri 300 ml. di<br>binario a cura della squadra -<br>I lavori sono stati ora affidati alla<br>Impresa Travaglini e verranno consegna-<br>ti il 22 corrente.                                                                                                                                                | 17 |             |

| nr | km.      | Description                               | Work carried out since last report                                                                                                                                                                                                                                             | %  | 29 |
|----|----------|-------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|----|
|    |          | <u>Linea Roma - Orte</u>                  | <u>Lavori raddoppio</u>                                                                                                                                                                                                                                                        |    |    |
| 1  | 23 + 422 | 4.00 Brick culvert                        |                                                                                                                                                                                                                                                                                |    |    |
| 2  | 32 + 010 | 4.00 " "                                  |                                                                                                                                                                                                                                                                                |    |    |
| 3  | 34 + 342 | 8.00 " "                                  | Al ponte km. 34+342 - in corso demolizione dei tratti rimasti della vecchia spalla lato Roma                                                                                                                                                                                   | 10 |    |
| 4  | 35 + 585 | 1.00 " "                                  |                                                                                                                                                                                                                                                                                |    |    |
| 5  | 37 + 571 | 1.00 " "                                  |                                                                                                                                                                                                                                                                                |    |    |
| 6  | 38 + 906 | 4.00 Brick culvert                        | Ultimata ricostruzione seconda metà del volto                                                                                                                                                                                                                                  | 80 |    |
| 7  | 44 + 540 | 12 Brick arches of 5,50 metres, 3 damaged | Completata riparazione C.C. km. 44 salvo opere di finimento e completamento posa in opera infissi - Quasi ultimato sgombrare macerie in corrispondenza 8 <sup>a</sup> ed 11 <sup>a</sup> arcata ponte 44+540 - Proseguono demolizioni in corrispondenza pila danneggiata - man | 10 |    |
| 8  | 49 + 753 | One arch of 6.00 metres                   | ca cemento per iniziare relativa muratura di ricostruzione - L'Impresa ha caricato a Tuscolana cantine occorrenti - Ponte km. 49+753 eseguito sgombrare macerie giacenti nell'alveo.                                                                                           |    |    |
| 9  | 63 + 446 | Steel Bridge 40.00 mts                    |                                                                                                                                                                                                                                                                                |    |    |
| 10 | 65 + 879 | Steel Bridge 57.00 mts                    |                                                                                                                                                                                                                                                                                |    |    |
| 11 | - -      | Riparazione binari                        | Dalle squadre sono stati riparati altri ml. 300 di binari - Ditta Travaglini ha impiantato cantiere a Poggio Mirteto ed ha riparato ml. 300 binari.                                                                                                                            | 21 |    |
|    |          | <u>Track Repairs.</u>                     | N.B. - i lavori sono ritardati dalla mancata fornitura di cemento.                                                                                                                                                                                                             |    |    |
|    |          | 6 kms Roma Termini - Tiburtina            |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 11 kms Tiburtina - Sette Bagni            |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 7 kms Sette Bagni - Monte Rotondo         |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 11 kms Monte Rotondo - Fara Sabazia       |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 12 kms Fara Sabazia - Poggio Mirteto      |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 5 kms Poggio Mirteto - Capignano          |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 3 kms Capignano - S. Maria                |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 15 kms S. Maria - Civita Castellana       |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 4 kms Civita Castellana - Gallese         |                                                                                                                                                                                                                                                                                |    |    |
|    |          | 9 kms Gallese - Orte                      |                                                                                                                                                                                                                                                                                |    |    |

| ription                                                                         | Wort carried out since last report                                                                                                                                                                                                                                                                                                                                                                                                                                            | %  | 29 GEN 1945 |
|---------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|-------------|
| Roma - Orte                                                                     | <u>Lavori raddoppio</u>                                                                                                                                                                                                                                                                                                                                                                                                                                                       |    |             |
| culvert                                                                         | Al ponte km. 34+342 - in corso demolizione dei tratti rimasti della vecchia spalla lato Roma                                                                                                                                                                                                                                                                                                                                                                                  | 10 |             |
| "                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |    |             |
| "                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |    |             |
| "                                                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |    |             |
| culvert                                                                         | Ultimata ricostruzione seconda metà del volto                                                                                                                                                                                                                                                                                                                                                                                                                                 | 80 |             |
| arches of 5,50<br>damaged<br>of 6.00 metres<br>edge 40.00 mts<br>edge 57.00 mts | Completata riparazione C.C. km. 44 salvo opere di finimento e completamento posa in opera infissi - Quasi ultimato sgombrò macerie in corrispondenza 8 <sup>a</sup> ed 11 <sup>a</sup> arcata ponte 44+540 - Proseguono demolizioni in corrispondenza pila danneggiata - <del>man</del> 10 ca cemento per iniziare relativa muratura di ricostruzione - L'Impresa ha caricato a Tuscolana cantine occorrenti - Ponte km. 49+753 eseguito sgombrò macerie giacenti nell'alveo. |    |             |
| one binari                                                                      | Dalle squadre sono stati riparati altri ml. 300 di binari - Ditta Travaglini ha impiantato cantiere a Poggio Mirteto ed ha riparato ml. 300 binari.                                                                                                                                                                                                                                                                                                                           | 21 |             |
|                                                                                 | N.B. - i lavori sono ritardati dalla mancata fornitura di cemento.                                                                                                                                                                                                                                                                                                                                                                                                            |    |             |

| Nº | Kilom. | Description                               | Wort carried out since last report                                                                                                                                                         |    |
|----|--------|-------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|
|    |        | <u>Linea Roma - Orte</u>                  | <u>Lavori raddoppio</u>                                                                                                                                                                    |    |
| 1  | 23+422 | 4.00 Brick culvert                        | Iniziato l'impianto del Cantiere per il ponte al Km.34+342, cantiere che servirà anche per i ponti al Km.23+422,32+010 35+585 e 37+571. Il cattivo tempo ha ostacolato i lavori all'aperto |    |
| 2  | 32+010 | 4.00 " "                                  |                                                                                                                                                                                            |    |
| 3  | 34+342 | 8.00 " "                                  |                                                                                                                                                                                            |    |
| 4  | 35+585 | 1.00 " "                                  |                                                                                                                                                                                            |    |
| 5  | 37+571 | 1.00 " "                                  |                                                                                                                                                                                            |    |
| 6  | 38+906 | 4.00 " "                                  | Iniziata muratura delle spalle della metà del ponte in corrispondenza binario pari                                                                                                         | 65 |
| 7  | 44+540 | 12 Brick arches of 5,50 metres, 3 damaged | Prosegue l'impianto del cantiere al ponte Km.44+540; detto cantiere servirà anche per il ponte al Km.49+753                                                                                |    |
| 8  | 49+753 | One arch of 6.00 metres                   |                                                                                                                                                                                            |    |
| 9  | 63+446 | Steel Bridge 40 mts                       |                                                                                                                                                                                            |    |
| 10 | 65+879 | " " 57 mts                                |                                                                                                                                                                                            |    |
| 11 |        | Riparazione binari                        | Sono stati riparati altri 400 ml. di binario a cura delle squadre.                                                                                                                         | 15 |

15 GEN 1945

| Description                                                                  | Work carried out since last report                                                                                                                                                         | *  |
|------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|
| a Roma - Orte                                                                | <u>Lavori raddoppio</u>                                                                                                                                                                    |    |
| Brick culvert                                                                | Iniziato l'impianto del Cantiere per il ponte al Km.34+342, cantiere che servirà anche per i ponti al Km.23+422,32+010 35+585 e 37+571. Il cattivo tempo ha ostacolato i lavori all'aperto | -  |
| " "                                                                          |                                                                                                                                                                                            |    |
| " "                                                                          |                                                                                                                                                                                            |    |
| " "                                                                          |                                                                                                                                                                                            |    |
| " "                                                                          |                                                                                                                                                                                            |    |
| " "                                                                          | Iniziata muratura delle spalle della metà del ponte in corrispondenza binario pari                                                                                                         | 65 |
| Brick arches of 5,50 m, 3 damaged arch of 6.00 metres Bridge 40 mts " 57 mts | Prosegue l'impianto del cantiere al ponte Km.44+540; detto cantiere servirà anche per il ponte al Km.49+753                                                                                | -  |
| Riparazione binari                                                           | Sono stati riparati altri 400 ml. di binario a cura delle squadre.                                                                                                                         | 15 |

|                         |        |                                           |                                                                                                                                                                                                                            | Date of report |  |
|-------------------------|--------|-------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|--|
| N                       | Kilom  | Description                               | Work Carried out since last report                                                                                                                                                                                         |                |  |
| <u>Linea Roma -Orte</u> |        |                                           | <u>Lavori raddoppio</u>                                                                                                                                                                                                    |                |  |
| 1                       | 23+422 | 4.00 Brick culvert                        | I lavori sono stati consegnati alla Ditta Parrini il 3 Gennaio. Si attende l'assegnazione del cemento.                                                                                                                     |                |  |
| 2                       | 32+010 | 4.00 " "                                  |                                                                                                                                                                                                                            | 0              |  |
| 3                       | 34+342 | 8.00 " "                                  |                                                                                                                                                                                                                            |                |  |
| 4                       | 35+585 | 1.00 " "                                  |                                                                                                                                                                                                                            |                |  |
| 5                       | 37+571 | 1.00 " "                                  | L'esercizio è stato passato sul binario dei dispari e si è iniziata la ricostruzione dei muri d'ala lato binari dei dispari.                                                                                               |                |  |
| 6                       | 38+906 | 4.00 " "                                  |                                                                                                                                                                                                                            | 55             |  |
| 7                       | 44+540 | 12 Brick arches of 5,50 metres, 3 damaged | I lavori sono stati consegnati alla Ditta Parrini il 3 Gennaio. E' in corso il trasporto del legname e dei materiali di cantiere per il ponte al Km.44+540. Anche per questi lavori si attende l'assegnazione del cemento. |                |  |
| 8                       | 49+753 | One arch of 6,00 metres                   |                                                                                                                                                                                                                            |                |  |
| 9                       | 63+446 | Steel Bridge 40 Mtes                      |                                                                                                                                                                                                                            | 0              |  |
| 10                      | 65+879 | " " 57 Mtes                               | Sono stati riparati altri 400 ml. di binario in altri tratti, a cura delle squadre.                                                                                                                                        |                |  |
| 11                      |        | Riparazione binari                        |                                                                                                                                                                                                                            | 12             |  |

Date of report. 8 GEN 1945

## Work Carried out since last report

Lavori raddoppio

I lavori sono stati consegnati alla Ditta Parrini il 3 Gennaio. Si attende l'assegnazione del cemento.

L'esercizio è stato passato sul binario dei dispari e si è iniziata la ricostruzione dei muri d'ala lato binari dei dispari.

I lavori sono stati consegnati alla Ditta Parrini il 3 Gennaio. E' in corso il trasporto del legname e dei materiali di cantiere per il ponte al Km.44+540. Anche per questi lavori si attende l'assegnazione del cemento.

Sono stati riparati altri 400 ml. di binario in altri tratti, a cura delle squadre.

ROME - CRTE  
DATE OF REPORTJan 1<sup>st</sup> 45.TERMINUS OF LINE. LIT 12 65  
ESTIMATED DATE COMPLETION FEB. 28TH.

|    | Miles. | Description                             | Present condition of work                                                                                                                                                                                                  |    |
|----|--------|-----------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|
| 1  | 25.422 | 4.00 Brick culvert                      | Contract has been let to work<br>will commence on Jan 2 <sup>nd</sup> 45                                                                                                                                                   |    |
| 2  | 32.010 | 5.00 Brick culvert                      |                                                                                                                                                                                                                            |    |
| 3  | 34.242 | 8.00 Brick culvert                      |                                                                                                                                                                                                                            |    |
| 4  | 35.595 | 1.00 Brick culvert                      |                                                                                                                                                                                                                            |    |
| 5  | 37.571 | 1.00 Brick culvert                      |                                                                                                                                                                                                                            |    |
| 6  | 38.906 | 4.00 Brick culvert                      | The arch in gray concrete is<br>complete the final will be<br>thrown over the arch on 3 <sup>rd</sup><br>January the other half of<br>arch complete                                                                        | 50 |
| 7  | 41.540 | 12 Brick arches of<br>5.00 Mts. damaged |                                                                                                                                                                                                                            |    |
| 8  | 49.753 | One arch of 6.00 Mts                    |                                                                                                                                                                                                                            |    |
| 9  | 63.446 | Steel bridge 40 Mts                     | Contract has been let<br>work will be started on<br>the 3 <sup>rd</sup> January                                                                                                                                            |    |
| 10 | 65.879 | Steel bridge 37 Mts                     |                                                                                                                                                                                                                            |    |
| 11 |        | Track repairs:                          | These bridges will not be<br>repaired for the time being<br>There are now 13000<br>meters of track damaged<br>or destroyed, 7400<br>meters of new track will<br>be required 1500 meters<br>of track have been<br>completed | 10 |

1213

LOCATION OF LINE. LINE NO. 65  
ESTIMATED DATE COMPLETION FEB. 28TH.

### Present condition of work

Contract has been let & work  
will commence on Jan 2<sup>nd</sup> 1955

The arch in pier one track at  
complete the track will be  
thrown over the arch a 3<sup>rd</sup>  
spanway - the other half of  
arch complete

Contract has been let  
work will be started at  
the 3<sup>rd</sup> spanway

These bridges will not be  
repaired for the time being  
There are a total 15000  
meters of track in a good  
or all shape, 7400  
meters of new track will  
be required 1500 meters  
of track have been  
completed

30

10

| N  | Kilom  | Description                                  | Wort Carried out since last report                                                                                                                                                                                                                                                                                                                                    |
|----|--------|----------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|    |        | <u>Linea Roma-Orte</u>                       | <u>Lavori raddoppio</u> %                                                                                                                                                                                                                                                                                                                                             |
| 1  | 23+422 | 4.00 Brick culvert                           | ( 1 lavoro sono stati appaltati all'Impresa<br>) PARRINI - E' stata effettuata la rico-<br>( gnizione ed i lavori avranno inizio il<br>( giorno 3 gennaio.                                                                                                                                                                                                            |
| 2  | 32+010 | 4,00 " "                                     |                                                                                                                                                                                                                                                                                                                                                                       |
| 3  | 34+342 | 8,00 " "                                     |                                                                                                                                                                                                                                                                                                                                                                       |
| 4  | 35+585 | 1,00 " "                                     |                                                                                                                                                                                                                                                                                                                                                                       |
| 5  | 37+571 | 1,00 " "                                     |                                                                                                                                                                                                                                                                                                                                                                       |
| 6  | 38+906 | 4,00 " "                                     |                                                                                                                                                                                                                                                                                                                                                                       |
|    |        |                                              | Appaltato Ing. ANSOLDI: ultimata rico-<br>struzione piedritto e volto lato bina-<br>rio dei dispari. Il giorno 3 gennaio<br>verrà passato l'esercizio su detto bi-<br>nario e s'inizierà la ricostruzione<br>dell'altra metà del ponte. 50                                                                                                                            |
| 7  | 44+540 | 12 Brick arches of 5,50<br>metres, 3 damaged | ( Appaltati Impresa PARRINI<br>( I lavori avranno inizio il 3 gennaio<br>( p.v.                                                                                                                                                                                                                                                                                       |
| 8  | 49+753 | One arch of 6,00 metres                      |                                                                                                                                                                                                                                                                                                                                                                       |
| 9  | 63+446 | Steel Bridge 40 Mtes                         |                                                                                                                                                                                                                                                                                                                                                                       |
| 10 | 65+879 | " " 57 Mtes                                  |                                                                                                                                                                                                                                                                                                                                                                       |
| 11 |        | Riparazione binari                           | Il binario da riparare ha una lunghezza<br>complessiva di ml.15.000. Per completare<br>l'armamento occorre impiantare ml.7394<br>di nuovo binario. In corso gara di ap-<br>palto lavori, necessita assegnare i car-<br>ri PoZ alla stazione di Roma S.to.<br>- Sono stati riparati 1500 m. fra le sta-<br>zioni di Civitacastellana e Orte a cu-<br>ra delle squadre. |

1 GEN 1945

| Description      | Work Carried out since last report                                                                                                                                                                                                     | %  |
|------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|
| Roma-Orte        | <u>Lavori raddoppio</u>                                                                                                                                                                                                                |    |
| Black culvert    | ( I lavori sono stati appaltati all'Impresa PARRINI - E' stata effettuata la ricognizione ed i lavori avranno inizio il giorno 3 gennaio.                                                                                              |    |
| "                |                                                                                                                                                                                                                                        |    |
| "                |                                                                                                                                                                                                                                        |    |
| "                |                                                                                                                                                                                                                                        |    |
| "                |                                                                                                                                                                                                                                        |    |
| "                | Appaltato Ing. ANSOLDI: ultimata ricostruzione piedritto e volto lato binario dei dispari. Il giorno 3 gennaio verrà passato l'esercizio su detto binario e s'inizierà la ricostruzione dell'altra metà del ponte.                     | 50 |
| 3 arches of 5,50 | (                                                                                                                                                                                                                                      |    |
| 3 damaged        | )                                                                                                                                                                                                                                      |    |
| of 6,00 metres   | ( Appaltati Impresa PARRINI                                                                                                                                                                                                            |    |
| bridge 40 Mtes   | ) I lavori avranno inizio il 3 gennaio                                                                                                                                                                                                 |    |
| " 57 Mtes        | ( p.v.                                                                                                                                                                                                                                 |    |
| zione binari     | Il binario da riparare ha una lunghezza complessiva di ml.15.000. Per completare l'armamento occorre impiantare ml.7394 di nuovo binario. In corso gara di appalto lavori, necessita assegnare i carri PoZ alla stazione di Roma S.to. |    |
|                  | - Sono stati riparati 1500 m. fra le stazioni di Civitacastellana e Orte a cura delle squadre.                                                                                                                                         |    |

1220

Declassified E.O. 12356 Section 3.3/NND No. 785021HOLE - ORTE  
DATE OF REPORTDOUBLING OF LINE. LINE 19 65  
ESTIMATED DATE COMPLETION FEB. 23TH.

|    | Kilometre | Description                                  | Work carried out since last report                 | %  |
|----|-----------|----------------------------------------------|----------------------------------------------------|----|
| 1  | 23.422    | 1.00 Brick culvert                           | Contract let to Firm Parrini Eugenio<br>22.12.1944 | 0  |
| 2  | 24.040    | 5.00 Brick culvert                           |                                                    |    |
| 3  | 24.342    | 8.00 Brick culvert                           |                                                    |    |
| 4  | 25.535    | 1.00 Brick culvert                           |                                                    |    |
| 5  | 27.371    | 1.00 Brick culvert                           | Brick work in hand                                 | 25 |
| 6  | 28.906    | 4.00 Brick culvert                           |                                                    |    |
| 7  | 44.540    | 12 Brick arches of<br>5.70 Metres, 3 damaged | Contract let to firm Parrini Eugenio<br>22.12.1944 | 0  |
| 8  | 49.753    | One arch of 6.00 Metres                      |                                                    |    |
| 9  | 63.446    | Steel Bridge 43 Mts                          |                                                    |    |
| 10 | 65.879    | Steel Bridge 57 Mts                          |                                                    |    |

DOUBLING OF LINE. LINE NO. 68  
ESTIMATED DATE COMPLETION MAR. 23TH.

| Description         | Work carried out since last report                 | %  | Remarks |
|---------------------|----------------------------------------------------|----|---------|
| Brick culvert       | Contract let to Firm Parrini Eugenio<br>22.12.1944 | 0  |         |
| Brick culvert       |                                                    |    |         |
| Brick culvert       |                                                    |    |         |
| Brick culvert       |                                                    |    |         |
| Brick culvert       |                                                    |    |         |
| Brick culvert       | Brick work in hand                                 | 25 |         |
| Brick culvert       |                                                    |    |         |
| Brick arches of     |                                                    |    |         |
| metres, 3 damaged   |                                                    |    |         |
| arch of 6.00 metres | Contract let to firm Parrini Eugenio<br>22.12.1944 | 0  |         |
| Bridge 40 Mts       |                                                    |    |         |
| Bridge 57 Mts       |                                                    |    |         |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

line 65 Rome - Orte

state of works

| job n.         | agency                                                                                                                                                                                                                                                                                                     | location        | description                                                              | size                                          | %      | est compl      |
|----------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|--------------------------------------------------------------------------|-----------------------------------------------|--------|----------------|
| A.C/65<br>1/A  |                                                                                                                                                                                                                                                                                                            | Rome            | track & minor repairs Rome to km. 13,5 for second track                  | 13,5 km. of track repairs                     | 100    | all work compl |
| A.C/65<br>2/A  |                                                                                                                                                                                                                                                                                                            | Settebagni      | track & minor repairs for and track km. 13,5 to Settebagni               | 3,5 km. of track repairs                      | 100    | compl          |
| A.C/65<br>3/A  | Travaglini(1)                                                                                                                                                                                                                                                                                              | Monterotondo    | track & minor repairs for second track Settebagni to Monterotondo        | 8,5 km. track repaired                        | (.) 95 | 10/            |
|                | Parrini                                                                                                                                                                                                                                                                                                    | " "             | " " "                                                                    | 1 culvert km. 25+428                          | (.) 50 | 3/             |
|                | Travaglini(1)                                                                                                                                                                                                                                                                                              | Farfa Sabina    | track & minor repairs for second track Monterotondo to Farfa Sabina      | 11,5 km. track repaired                       | (.) 35 | 10/            |
| A.C/65<br>4/A  | Parrini                                                                                                                                                                                                                                                                                                    | " "             | " " "                                                                    | 4 culverts, km. 32+010 34+342, 35+585, 37+571 | 65 (.) | 20/            |
| A.C/65<br>5/A  | Travaglini(1)                                                                                                                                                                                                                                                                                              | Poggio Mirteto  | track & minor repairs for second track Farfa Sabina to Poggio Mirteto    | 11,5 km. track repaired                       | 90     | 10/            |
|                | Ansoldi                                                                                                                                                                                                                                                                                                    | " "             | " " "                                                                    | 1 culvert km. 38+905                          | 100    |                |
| A.C/65<br>6/A  | Parrini                                                                                                                                                                                                                                                                                                    | Poggio Mirteto  | repairs to Farfa viaduct km. 44,5                                        | 3 arches 11,7 each in 12 arches               | 55     | 10/            |
| A.C/65<br>7/A  | Travaglini(1)                                                                                                                                                                                                                                                                                              | Stimigliano     | track & minor repairs for second track Poggio Mirteto to Stimigliano     | 8 km. of track                                | 95     | 10/            |
| A.C/65<br>8/A  | Parrini                                                                                                                                                                                                                                                                                                    | Stimigliano     | repairs to bridge km. 49,1                                               | T.M. arch culverts                            | 65     | 10/            |
| A.C/65<br>9/A  | Travaglini(1)                                                                                                                                                                                                                                                                                              | Civ. Castellana | track and minor repairs second track Stimigliano to Civita Castellana    | 13 kms. of track repairs                      | 90     | 10/            |
| A.C/65<br>10/A | Cenni                                                                                                                                                                                                                                                                                                      | Civ. Castellana | repair to bridge over R. Imella                                          | single span 4 m. to be lifted and repaired    |        | 20/            |
| A.C/65<br>11/A | Travaglini(1)                                                                                                                                                                                                                                                                                              | Gallese Tever.  | track and minor repairs second track Civ. Castellana to Gallese Teverina | 4 kms. of track repairs                       | 100    |                |
| A.C/65<br>12/A | Travaglini(1)                                                                                                                                                                                                                                                                                              | Orte            | track & minor repairs second track Gallese to Orte                       | 9 kms. of track repairs                       | 100    |                |
| A.C/65<br>13/A |                                                                                                                                                                                                                                                                                                            |                 |                                                                          |                                               |        |                |
| r/m            | (A) - in corso completamento impianto scambi al km. 63 per riattivare 2° binario tra Stimigliano e Civita Castellana si avrà servizio a semplice binario fino a che non si avrà completamento ponte sul Tevere - finiti i lavori al ponte sull'Imella, il 2° binario verrà esteso fino a Civita Castellana |                 |                                                                          |                                               |        |                |

## RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

Date

state of works at as 2/4/45

| Station                                                                                                                                                                                                                                                                                                                   | Description                                                              | Size                                           | %      | Est. date of completion | Remarks                                                                                                           |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------|------------------------------------------------|--------|-------------------------|-------------------------------------------------------------------------------------------------------------------|
|                                                                                                                                                                                                                                                                                                                           | track & minor repairs Rome to km. 13,5 for second track                  | 13,5 km. of track repairs                      | 100    | all work completed      | the second track completed                                                                                        |
| Settebagni                                                                                                                                                                                                                                                                                                                | track & minor repairs for and track km. 13,5 to Settebagni               | 3,5 km. of track repairs                       | 100    |                         |                                                                                                                   |
| Monterotondo                                                                                                                                                                                                                                                                                                              | track & minor repairs for second track Settebagni to Monterotondo        | 8,5 km. track repaired                         | (.) 95 | 10/3/45                 | per riattivare 2° binario si attende di più presto. Si ritiene possa pervenire nella prossima settimana.          |
| "                                                                                                                                                                                                                                                                                                                         | " " "                                                                    | 1 culvert km. 25+428                           | (.) 50 | 3/3/45                  |                                                                                                                   |
| Sabina                                                                                                                                                                                                                                                                                                                    | track & minor repairs for second track Monterotondo to Fara Sabina       | 11,5 km. track repaired                        | (.) 35 | 10/3/45                 | in questa tratta proseguono i lavori truppe indiane                                                               |
| "                                                                                                                                                                                                                                                                                                                         | " " "                                                                    | 4 culverts, km. 32+010 34+342, 35+585, 37+571. | 65 (.) | 20/3/45                 | entro la prossima settimana potranno essere completati i lavori per quanto riguarda il binario pari e interrotto. |
| Mirteto                                                                                                                                                                                                                                                                                                                   | track & minor repairs for second track Fara Sabina to Poggio Mirteto     | 11,5 km. track repaired                        | 90     | 10/4/45                 | in attesa pietriaco per finire                                                                                    |
| "                                                                                                                                                                                                                                                                                                                         | " " "                                                                    | 1 culvert km. 38+906                           | 100    |                         | completed                                                                                                         |
| Mirteto                                                                                                                                                                                                                                                                                                                   | repairs to Farfa viaduct km. 44,5                                        | 3 arches 11,7 each in 12 arches                | 55     | 10/4/45                 | (:)                                                                                                               |
| Stimigliano                                                                                                                                                                                                                                                                                                               | track & minor repairs for second track Poggio Mirteto to Stimigliano     | 8 km. of track                                 | 95     | 10/3/45                 | in attesa pietriaco per finire                                                                                    |
| Stimigliano                                                                                                                                                                                                                                                                                                               | repairs to bridge km. 49,1                                               | T.M. arch culverts                             | 65     | 10/3/45                 |                                                                                                                   |
| Castellana                                                                                                                                                                                                                                                                                                                | track and minor repairs second track Stimigliano to Civita Castellana    | 13 kms. of track repairs                       | 90     | 10/3/45                 | (A)                                                                                                               |
| Castellana                                                                                                                                                                                                                                                                                                                | repair to bridge over R. Imella                                          | single span 4 m. to be lifted and repaired     |        | 20/4/45                 | (B)                                                                                                               |
| e Tever.                                                                                                                                                                                                                                                                                                                  | track and minor repairs second track Civ. Castellana to Gallese Teverina | 4 kms. of track repairs                        | 100    |                         |                                                                                                                   |
|                                                                                                                                                                                                                                                                                                                           | track & minor repairs second track Gallese to Orte                       | 9 kms. of track repairs                        | 100    |                         |                                                                                                                   |
| <p>etamento impianto scambi al km. 63 per riattivare 2° binario tra Stimigliano e tale progresso a Civita Castellana si avrà servizio a semplice binario fino a che non sarà riparato il - finiti i lavori al ponte sull'Imella, il 2° binario verrà esteso fino al km. 65.</p> <p style="text-align: right;">./././.</p> |                                                                          |                                                |        |                         |                                                                                                                   |

line 65 Rome - Orte (continued)

- (B) - affidati i lavori alla Impresa Cehni in luogo dell'Impresa Parrini - in corso approvvigionamento legname per le stilate.
- (.) - completazione differita a causa difficoltà ingaggio mano d'opera locale ed impossibilità trasporto della medesima da Roma a Fara Sabina - E' stato concesso treno operai fino a Fara Sabina, ma a causa inosservanza dell'orario stabilito non é utilizzabile - Per la tratta Fara Sabina - Monterotondo si sta provvedendo con automezzo del Servizio Lavori.
- (:) - causa leggero cedimento verificatosi alla 9<sup>a</sup> arcata occorrerà ricostruirla in parte per conseguenza la mole del lavoro - Man mano che si procede nelle demolizioni si rileva che da ricostruire misura un volume maggiore.
- (1) - tutti i lavori della Ditta Travaglini ritardati per lento approvvigionamento di pietre sono arrivati ~~finora~~ altri 10 carri.

- Orte (continued)

lavori alla Impresa Cebni in luogo dell'Impresa Parrini - in corso approvvigionamento le stilate.

one differita a causa difficoltà ingaggio mano d'opera locale ed impossibilità di  
lla medesima da Roma a Fara Sabina - E' stato concesso treno operai fino a Fara  
causa inosservanza dell'orario stabilito non é utilizzabile - Per la tratta Settebagni  
do si stà provvedendo con automezzo del Servizio Lavori.

ero cedimento verificatosi alla 9<sup>a</sup> arcata occorrerà ricostruirla in parte - aumenta di  
la mole del lavoro - Man mano che si procede nelle demolizioni si rileva che la muratura  
re misura un volume maggiore.

avori della Ditta Travaglini ritardati per lento approvvigionamento di pietrisco del quale  
di ~~figure~~ altri 10 carri.

1 2 2 6