

ACC 113/PWU

10000/150/399

HIGHWAY  
PROGRESS  
JAN. 1942

0000/150/399

HIGHWAY CONSTRUCTION, ITALIAN  
PROGRESS REPORTS  
JAN. 1944 - OCT. 1946

ADMINISTRATION113 PWVES/9,03C50TO:

Ministry of Public Works  
 Civil Engineering Special Office  
 for the State Roads - Venezia -  
 U.S. Allied Commission A.C.I.O. - Milano -  
 Magistrate of Water - Venezia -

REASON:

Index File No: 7269      Venezia 6 October 1946

SUBJECT:Number of persons employed in the  
re-building works during September 1945.

With reference to instructions ordered  
with note No. 1121 of 3 June 1945, following data regarding  
workmen employed in works of the State roads of this zone,  
is communicated:

GENERAL WORKERS:

worker wages	4500
Working days	24,1
Average of employed workmen	20,2

OVER-TIME LABOUR:

Worker wages	13495
Working days	24,5
Average of employed workmen	550

THE CIVIL DEPARTMENT

S.G.A.

5 NOV 1946	UTILITIES SEC
113	

M I N I S T E R O D E I L A V O R I P U B B L I C I  
**UFFICIO SPECIALE DEL GENIO CIVILE**  
**DELLA VIABILITÀ STATALE**

per le Province di: Venezia - Padova - Rovigo - Treviso - Vicenza - Verona  
 COMPARTIMENTO CON SEDE IN VENEZIA

Venezia, li 8 OTTOBRE 1946  
 Palazzo Papadopoli, n. 1364 - Telef. 25-150

Prot. N. 1969 Allegati N. Risposta a nota N. del

OGGETTO: Numero delle persone impiegate nei lavori di ricostruzione durante il mese di SETTEMBRE 1946

HEDQUARTER = ALLIED COMMISSION A.C.C.L.C.

e.p.c.

M I L A N O

MAGISTRATO ALLE ACQUE

V E N E Z I A

Con riferimento alle istruzioni impartite con nota N. 11121 del 3.6.46 si comunicano i seguenti dati relativi alle mani d'opera attualmente impiegata nei lavori in corso lungo le strade statali di questo Compartimento:

LAVORI DI ORDINARIA MANUTENZIONE

Giornate operai	4880
Giornate lavorative	24,1
Media operai occupati	202

29/10/46


Ecco

LAVORI STRAORDINARI

Giorne te operaio	13495
Giornate lavorative	24.5
Media operai occupati	550

IL CAPO COMPARTIMENTO  
( Ing. Conte Mario )

*Secondo*



*Allen*  
 Director.

Roads and Bridges. Statistics..... D.Gs Reports.

1. I have now gone into the position noted in your Memo.attached, both with Sig.Pugliese and his Asstt. Sig.Ruggiano. They have done their utmost to comply with the letter d/d 8 Jan. that you sent to them; see File #~~8-113~~ 113 attached. In my opinion they have done a remarkably good job, considering the
  - (a) almost insuperable communications difficulties and their attendant delays
  - (b) the fact that their whole system of records has had to be changed to comply with the 20 separate items of detail you asked for; with No.13, for example, sub-divided into many more.
  - (c) their shortage of technical and statistical staff.
  - (d) hours of man-power involved.  
It takes one man in each Province several days to get the details needed, basic, and in Sig. Tizzano's office their compilation takes one skilled man up to 2 or 3 days more. This applies to each of the 15 sets(Provinces).
2. Directly under Sig.Pugliese are Provinces  
 Foggia  
 Campobasso  
 Naples  
 Benevento  
 Avellino  
 We have got all except Foggia, up to the 15 March (6 weeks ago), by a very great effort on Sig.Pugliese's part. The Foggia statistics will not be ready, even up to 15 March, for another 10 or 14 days.
3. Under Sig.Grauso are the 10 S.Italy Provinces. Figures for all these also come through Sig.Pugliese's office.  
 Owing to almost insuperable difficulties as in para.1 above, and particularly difficulty (a), NO REPORTS have been received. No one knows when they will be. When they do arrive, it is clear that they will be of academic, rather than any practical interest. Some did come to Naples 3 days ago but had to be sent back because they were incomplete.
4. You ordered these returns to come in twice a month. Recently you agreed with Sig.Tizzano to have them only monthly. Sig.Pugliese tells me that the period 15 March to 30 April(tomorrow) will be ready, he HOPES, by the first week of June— For the 5 N.Provinces.  
 As to Sig.Grauso's he does not know.)

ALLIED MILITARY GOVERNMENT  
INTER OFFICE MEMO

From:

SUBJECT:

FILE No.

TO: R Col Rhodes10/F 194

Did you get the statements on draft etc  
from the Italians for the month ending  
March 15? I have just seen my -

W) Sgt. Simard

(Q. What & find out. (R)  
(You know about these date)

MZ9961  
coming to work  
on this week

58 R  
15/4

LJ

5. Such information as we have, therefore, even since last January is incomplete to the point of uselessness, and there is little advantage in even taking some extracts from the few reports we have, for inclusion in our monthly reports. (Next one due early May). They could give only a fractional picture.
6. Again, as set out, these returns cover only roads and bridges. Important as these are, we are interested in many other things besides..... bldgs, ports, debris clearance, utilities, and all the things the Gen.Civ.do.

In insisting on these returns, as they stand, we are getting literally yards and yards of figures which do not concern us. Our work is that of a general control, not detailed execution, and not the examination of masses of detail figures and statistics which the parties directly concerned have not been in the habit of keeping, even in peace time. Sig. Pugliese informs me they never kept such details, as we have asked them to furnish. Certainly in the Indian Public Works Department, charged with direct executive responsibility (which we are not, here) I never remember our roads and bridges being tabulated in such meticulous detail. Yet the work ~~itself~~ was done.

7. The above facts speak for themselves. It is now time to cancel the letter of the 8 January, and to ask for a really simple monthly return, entailing on the Gen.Civ. the minimum of work, and yet sufficient for our needs. Up to now, we have set them an impossible task, and defeated our own purpose. The simpler form, that we may possibly get a month in arrear, should have a ~~simple~~ roads and bridges section as a first part, and a second covering "other works". It should not be in 15 parts but in 2, one for N. and one for S. ( 5 Provs. and 10 Provs; and even this is a flexible arrangement). It should give the barest essential information, such as bridges finished, cost  
 do in hand estd.cost  
 do not begun (reasons)  
 Roads... (Mily.) expenditure , Canton.  
 do do contract  
 mileages reconstd, re-surfaced, etc  
 and so on.

a: I am not even sure that it would not be better to have a plain written report, rather than forms, columns, figures, and totals.

29

G.E.R.

29/4.

HEADQUARTERS  
ALLIED CONTROL COMMISSION  
Public Works and Utilities Sub-Commission

RWS/FR

ACC/113/PWU

31 March 1944

Subject: Military Highway Maintenance and Repairs.

To : Headquarters No 3 Diet.

1. In accordance with your letter 3220/DDW dated 20 March we show on attachment estimated material requirements on Priority I and Priority II Roads during period 1 April to 30 June 1944.

2. No estimate is included for requirements in equipment and transport as it is our plan to employ contractors having equipment available for this work. If transport cannot be made available to the contractor by this Sub-Commission, we prefer to request crushed stone delivered on project rather than units of transport.

L.A. JENKY  
Lt. Col. C.E.  
Director.

*Note:*  
Original delivered by hand  
by Lt. Shepherd

*A29*

*29*

Priority INaples-Arzenzo  
Benev-BovinoNaples-Avellino  
to jet of Benev. Rd.

	April	May	June	Total	April	May	June	Total
Bitumen	450	450	450	1350	200	200	200	600
Solvent for Cutback	45	45	45	135	20	20	20	60
Rollers								
Bitumen heaters and Sprays								
Transport (dumps, etc)	796	796	796	2388	100	1100	2367	3300
Chips	400	400	400	1200	700	700	700	2100
Crushed stone								

Priority II

## Naples-Salerno (including Autostrada)

	April	May	June	July	Aug.	Sept.	Total
Bitumen	60	60	60	60	60	60	360
Solvent for Cutback	10	10	10	10	10	10	60
Rollers							
Bitumen heaters and Sprays							
Transport (dumps etc)	420	420	420	420	420	420	2520
Chips	110	110	110	110	110	110	660
Crushed stone							

Rec. 1

HEADQUARTERS

RWS/FR

ALLIED CONTROL COMMISSION

Public Works and Utilities Sub-Commission

ACC/113/PWU

31 March 1944.

Subject: Military Highway Reconstruction.

To : Headquarters, N° 3 District.

1. In accordance with verbal request made by Capt. Osborne, we show on attachment the present status of all roads which have been referred to this Sub-Commission for Maintenance and/or reconstruction through the Italian Civilian Agencies.
2. Every effort is being made to place all sections of the roads under Contract and in operation without delay.

L.A. JENNY  
Lt. Col. C.E.  
Director.

Copy  
1st Lt. W.R. Gentry.

29UK

Route	Description	Coat	Contracts	Start	Complete	Ken
rov.	Cancello-Arienzo		Donofrio	3 April	30 June 44	Estimate
7	Arienzo-Benevento		Lusaldi 2,000,000	15 March	30 June 44	Maintain will
7 "	Benevento-Avellino		Lusaldi 2,000,000	15 March	30 June 44	Maintain will
-7 B	Naples-Avellino		Di Sarno 2,300,000	27 March	30 June 44	Work care
18	Naples-Salerno	4000000	8 contractors total 12,000,000	Varying All now working	30 June 44	350 cont
	Naples- Pompei (Autostrada)		Carola 1,000,000 De Lieto 1,000,000	1 March	—	18 Maintain
90	Ponte Calore-Ariano					No Con possible
90	Ariano-Rovino					No Con be made

Contracts	Start	Complete	Ken	REMARKS
Bonofrio	3 April	30 June 44		Estimate being prepared and contract being awarded.
Lusaldi 2,000,000	15 March	30 June 44		Maintenance only. If needed additional contracts will be made.
Lusaldi 2,000,000	15 March	30 June 44		Maintenance only. If needed additional contracts will be made.
Di Sarno 2,300,000	27 March	30 June 44		work just starting organization will be expanded to care for needs. Stone and bitumen needed immediately. contracts are all between Naples-Pompeii
8 contractors varying total 12,000,000	All now working	30 June 44	350	Genio Civile instructed to make estimates and draw up maintenance contract for Pompeii-Salerno section maintenance and construction
Garcia 4,000,000	1 March	—	18	Maintenance
De Lieto 1,000,000	15 Mar 44	30 June 44		No Contract. Estimated will be prepared as soon as possible.
				No Contract. Estimate being prepared. Contract will be made as soon as possible.

Note re interview.

with Signore Pugliese; Sat. 22 Jan 44 at his  
Offices, Naples.

1. Arrangements made for meeting the Minister of Public Works, next day or two, (Lt Col Jenny).
2. Hours worked: (workmen)  
Nominally 8 per day, 6 days a week.  
Hrs. 8am to 4pm, but this includes time for mid-day meal. Effective daily time is therefore only 7 to 7 $\frac{1}{2}$  hrs. (Men are paid for whole 8 hrs.)
3. Transport.  
Informed Signore Pugliese about hope of air-transport, and seats in vehicles. Asked him to give us as much notice as possible whenever such facilities required. He said this will help his Dept. greatly. Much appreciates.
4. Returns. Bi-monthly.  
Gave him final road-priority lists. Returns will in future cover that.  
Went through headings of cols. with him and discussed generally. To get average no. of men employed daily, on any given job, col. 1 should be divided by 13 days (i.e. 15 days minus 2 Sundays). Similarly Col. 2 as to av. hours.

M. J. D. / 1/1/44 G. E.A.  
2/2/44.

MINISTERO DEI LAVORI PUBBLICI  
CORPO MILITARE DEL GENIO CIVILE  
UFFICIO DI NAPOLI

RAPPORTO DEI LAVORI RELATIVI ALLA RI COSTRUZIONE DI STRADE E PONTEI  
DISTROTTI O GRAVEMENTE DANNEGGIATI A SEGUITO DI AZIONI BELLICHE A  
TUTTO IL

31 DICEMBRE 1943

f. 583 Napoli, 11 17 gennaio 1944

LINGUA ITALIANA  
SERVIZIO STAMPA

RAPPORTO sui LAVORI RELATIVI ALLA RI COSTRUZIONE DI STABILI E PONTI  
DISTROTTI o GRAVEMENTE DANNEGGIATI A SEGUIMENTO DI AZIONI BELLICHE A  
TUTTO IL

31 DICEMBRE 1943

#583 Napoli, 14.17 gennaio 1944



MINISTERO DEI LAVORI PUBBLICI  
ISPEZIONE GENERALE DEL LAVORO CIVILE  
CON SEDE IN NAPOLI



IL CAPO DELL'ISPEZIONE

*G. Gelli*



MAPS AND CHARTS TOO LARGE TO FILM  
ON ONE EXPOSURE ARE FILMED CLOCKWISE  
BEGINNING IN THE UPPER LEFT CORNER,  
LEFT TO RIGHT, AND TOP TO BOTTOM.

SEE DIAGRAMS BELOW.



Nº	Indicazioni dei lavori	Nº persone impiegate 1	Nº ore lavorative di ogni rapporto 2	Somma complessiva spesa al 31 dicembre 1943			Somma del
				Salari 3	Materiali 4	Altre spese 5	
<u>Strade statali</u>							
1	Napoli-Torre Annunziata-Pompei Tratto nel Comune di Pontici.	400	2.800	25.200	467.000	—	492.000
2	Tratto nel Comune di Resina.	3.000	21.000	168.000	442.000	—	610.000
3	Tratto nel Comune di Torre del Greco.	1.600	11.400	91.200	470.800	—	568.000
4	Tratto nel Comune di Torre Annunziata.	300	2.100	16.800	53.800	—	70.600
5	Strada-Napoli-Aversa Tratto: Colonne di Giugliano-Capodichino -	3.564	26.802	241.218	—	38.000	279.218
<u>Strade comunali</u>							
Strade interne del Comune di Castellammare.							
1	Corso Vitt. Eman. II	500	3.500	28.000	18.000	—	46.000
2	Corso Garibaldi	700	4.700	37.600	5.700	—	43.300
3	Via Brin	150	1.050	8.400	5.100	—	13.500
Napoli							
4	Strada vecchia di S. Rocco di Capodimonte.	1410	125.400	127.416	66.300	25.000	218.716

These divided

Somma totale spesa al 31 d'ottobre 1943			Somma totale spesa alla data del rapporto.	Km. lunghezza del fronte co.	Km. in corso di ricostruzione.	Km. ultimati nel periodo del rapporto.	Totale Km. completati alla data del rapporto.	Tipo costru- zione strada- le.		
Altri spese	Totale	4	5	6	7	8	9	10	11	12
57.000	—	492.000	492.000	6	—	0.1	—	0.1	0.1	Borsolato
2.000	—	610.000	610.000	2	—	0.2	—	0.1	0.1	idem
0.800	—	568.000	562.000	8	—	0.7	—	0.1	0.1	idem
3.800	—	70.600	70.600	3	—	0.2	—	0.2	0.2	idem
—	38.000	279.218	279.218	12	0.500	11.500	—	3.00	3.00	"Mac Adam"
000	—	46.000	46.000	0.6	—	0.4	—	0.150	0.150	Inghiaiata
100	—	43.300	43.300	1-	—	0.6	—	0.3	0.3	idem
100	—	13.500	13.500	0.2	—	0.1	—	0.05	0.05	Borsolato
300	25.000	218.716	218.716	0.10	—	—	—	—	—	—

km spediti data del porto.	tipo costru- zione strada- le.	no dei ponti di- truffi nella lun- ghezza del tron- co in tipi e cam- pone.	Ponti in ricostruzio- ne.	Ponti com- pletati.	Totale mc. rimossi nel periodo di eui trattasi.	Totale mc. muratura e mattoni ese- guiti in detto periodo.	Totale mc. calcestruzzo gettato.	Totale mc. costruzione in legno esegu-
11	12	13	14	15	16	17	18	19
0.1	Barolato	-	-	-	-	-	-	-
0.1	idem	-	-	-	-	-	-	-
0.1	idem	-	-	-	-	-	-	-
0.2	idem	-	-	-	800	-	40	-
3.00	"Mac Adam"	-	-	-	-	-	-	-
0.150	Inghiaiata	1. Campato di luce 8,00 - Aro in matto- ni e spalle in pietra.	1	-	-	-	-	-
0.3	idem	-	-	-	-	-	-	-
0.05	Barolato	-	-	-	-	-	-	-
-	-	1. Apicato in mura- tura a tutto resto della luce di m. 10,40.	1	-	325	Turfo 250 mattoni 10	35	29

<i>E-</i> <i>10</i>	Totale mc. calcestruzzo gettato.	Totale mc. costruzione in legno eseguita	Totale complessivo di cui ai n. 16-17-18 -19, fino alla data del rapporto.	mq. pavimentazio- ne completata.	Anotazioni
	18	19	20	21	
	-	-	-	700	Ponte in ferro
	-	-	-	1.200	Ponte in calcestruzzo e Arco in calcestruzzo
	-	-	-	600	Arco in muratura di Ponti in legno
40	-	1.600	200		Totali
	-	-	-	-	Ponte in ferro
	-	-	-	-	Ponte in calcestruzzo e Arco in calcestruzzo
	-	-	-	1.000	Arco in muratura di Ponti in legno.
	-	-	-	1.500	Totali
	-	-	-	100	
35	29	649	-		Ponte in ferro Ponte in calcestruzzo Arco in calcestruzzo Arco in muratura di Ponti in legno

## Annotazioni

Ponti distrutti

	Campata inferiore a m. 5	Campata 5-10m.	Campata 10-15m.	Campata 15-20m.	Campata oltre 20m.	Totale
Ponte in ferro	-	-	-	-	-	-
Ponte in calcestruzzo e cem.ar.	-	-	-	-	-	-
Arco in calcestruzzo	-	-	-	-	-	-
Arco in muratura di pietra	-	1	1	-	-	2
Ponti in legno	-	-	-	-	-	-
Totali	-	1	1	-	-	2

Ponti in ricostruzione

Ponte in ferro	-	-	-	-	-	-
Ponte in calcestruzzo e cem.ar.	-	-	-	-	-	-
Arco in calcestruzzo	-	-	-	-	-	-
Arco in muratura di pietra	-	1	1	-	-	2
Ponti in legno.	-	-	-	-	-	-
Totali	-	1	1	-	-	2

Ponti completati

Ponte in ferro	
Ponte in calcestruzzo e cem.ar.	
Arco in calcestruzzo	N. 17
Arco in muratura di pietra	
Ponti in legno	



-	508.000	562.000	8	-	0.7	-	0.1	0.1	idem
-	70.600	70.600	3	-	0.2	-	0.2	0.2	idem
38.000	279.218	279.218	12	0.500	11.500	-	3.00	3.00	"Mac Adam"
-	46.000	46.000	0.6	-	0.4	-	0.150	0.150	Inghiaiata
-	43.300	43.300	1.-	-	0.6	-	0.3	0.3	idem
-	13.500	13.500	0.2	-	0.1	-	0.05	0.05	Barolato
25.000	218.716	218.716	0.10	-	-	-	-	-	1. Appar. furto o/ della luce

idem	-	-	-	-	-	-	-
idem	-	-	-	800	-	40	-
"Mac Adam."	-	-	-	-	-	-	-
Inghiaiata	1. Campato di luce 8,00 - Arco in matto ni e spalle in pietra.	1	-	-	-	-	-
idem	-	-	-	-	-	-	-
Barolato	-	-	-	-	-	-	-
-	1. Aprato in mura fura o tutto resto della luce di m. 10x10.	1	-	325	Tufo 250 mattoni 10	35	29

					Arci in calcestruzzo
					Arco in muratura di pietra
					Ponti in legno
40	-	1.600	600	200	Totale
					Ponte in ferro
					Ponte in calcestruzzo e cemento
					Arco in calcestruzzo
					Arco in muratura di pietra
					Ponti in legno.
					Totale
					Ponte in ferro
					Ponte in calcestruzzo e cemento
					Arco in calcestruzzo
					Arco in muratura di pietra
					Ponti in legno
35	29	649	-		Napoli, li

Arco in calcestruzzo	-	-	-	-	-	-
Arco in muratura di pietra	-	1	1	-	-	2
Ponti in legno	-	-	-	-	-	-
<u>Totale</u>	-	1	1	-	-	2

Ponti in ricostruzione

Ponte in ferro	-	-	-	-	-	-
Ponte in calcestruzzo e cem.ar.	-	-	-	-	-	-
Arco in calcestruzzo	-	-	-	-	-	-
Arco in muratura di pietra	-	1	1	-	-	2
Ponti in legno	-	-	-	-	-	-
<u>Totale</u>	-	1	1	-	-	2

Ponti completati

Ponte in ferro	
Ponte in calcestruzzo e cem.ar.	
Arco in calcestruzzo	N. N.
Arco in muratura di pietra	
Ponti in legno	

Napoli, li

L'Ingegnere Capo  
b.Tellini

MINISTERO DEI LAVORI PUBBLICI  
CORPO DEI LAVORI CIVILI  
UFFICIO DI NAPOLI

RAPPORTE SUI LAVORI REALIZZATI ALLA RICOSTRUZIONE DI S'ABRU  
E PONDI DISSESSUTTI O GRAVEMENTE DANEGGIATI A SEGUITO DI  
AZIONI MILITARI ED ESEGUITI NELLA

QUEDIONA dal 1 al 15 gennaio 1944

Napoli, 14 febbraio 1944

#0585

L'INGEGNER CAPO - 2962  
G. Gattullo

RAPPORTO SUI LAVORI ESEGUIMENTI ALLA RICOSTRUZIONE DI STRADE  
E PONTI DISTRUTTI O GRAVAMENTE DANEGGIATI A SEGUIMENTO DI  
MOLTI ESEGUITI ED ESEGUITI DA  
ITALIA

QUINDICINA 121 - 15 gennaio 1944


#0585 Noceti, li 17 gennaio 1944

INTEGRALE CAPO 29/1/44  
*G. Galdino*

MINISTERO DEI LAVORI PUBBLICI  
ISTITUTO SUPERIORE DEL CEDRO UNIT  
CON SEDE IN NAPOLI

IL CAPO DELL'ISPETTORATO

*M. Mazzinghi*



Nº	Indicazione dei lavori	Nº persone impiegate 1	Nº ore lavora- tive di ogni rapporto 2	Somma complessiva spesa nei quindici giorni			Som- la date parte
				Salari 3	Materiali 4	Altre spese 5	
<u>Strade Statali</u>							
1	Strada Statale Domiziana tratto nei pressi della Fanina della Monta oltremare	-	-	-	-	-	-
	Strada Regia Napoli Torre Annunziata - Pompei						
2	Tratto nel Comune di Portici	830	5800	58.000	50.000	-	108.000
3	" " Resina	2000	14.000	140.000	250.000	-	380.000
4	" " Torre del Greco	850	6.000	48.000	90.000	-	138.000
5	" " Torre Annunziata	380	2.640	26.400	13.000	-	39.400
6	" " Castellammare	30	200	1.500	-	-	1.500
7	Napoli - Aversa - Tratto Colonne di Giugliano Capodichino	1956	10.078	90.702	-	34.000	124.702
8	Napoli - Caserta Tratto Casoria - Caserta	929	7.732	85.000	4.000	-	89.000
<u>Strade Provinciali</u>							
9	Strada Provinciale Cerra tratto nei pressi del Cimitero di Fuorigrotta	220	1.760	13.500	10.000	-	23.500
<u>Comunal</u>							
10	Corso Vitt. Em. Castellammare	350	2.400	24.000	30.000	-	54.000
11	" Garibaldi "	120	750	7.500	9.200	-	16.700
12	Via Brin "	130	920	11.500	25.000	-	36.500
13	Napoli - Via Marimella angolo Duomo P. Duca degli Abruzzi	397	3176	33.774	10.000	21.000	62.774
14	Napoli - Strada Vecchia di S. Rocco di Capodimonte	277	2193	25.000	-	8.000	33.000

Somma totale spesa alla data del rapporto			Km lunghezza del tronco.	Km in corso di		Km ultimati nel periodo del rapporto.		Totale Km completi alla data del rapporto		Tipo costruzione stradale	
Periodi giorni	Altre spese	Totali	7	8	ricostruzione	riparazione	ricostruzione	riparazione	11	12	
4	5	6			km.						
=	=	=	=	0,200	0,050	0,150	=	=	=	a penetrazione di bitume.	
1.000	-	108.000	600.000	6.000	-	0.2	-	0.1	0.1	basolato	
1.000	-	380.000	1.000.000	2.000	-	0.4	-	0.2	0.2	basolato	
2.000	-	138.000	700.000	8.000	-	0.8	-	0.2	0.2	basolato	
.000	-	39.400	100.000	3.000	-	1.	-	0.3	0.3	basolato	
-	-	1.500	1.500	3.000	-	0.3	-	=	=	bitumato	
=	34.000	124.702	403.920	12.000	0.500	11.500	120	5.	5.	Mac Adam bituminoso	
1.000	-	89.000	89.000	18.000	1.	17.	-	2.	2.	idem	
0.000	-	23.500	23.500	0,050	0,020	0,030	-	-	-	a penetrazione di bitume	
0.000	-	54.000	100.000	0.600	-	0.400	-	0.250	0.250	inghiaiato	
9.200	-	16.700	60.000	1.	-	0.700	-	0.4	0.4	idem	
5.000	-	36.500	50.000	0.2	-	0.1	-	0.05	0.05	basolato	
0.000	21.000	62.774	582.000	0.950	0.400	0.550	0.040	-	0.890	basolato	
=	8.000	33.000	251.716	=	=	=	=	=	=	=	

Total Km completi al- la data del rapporto 11	Tipo costruzio- ne stradale 12	Nº dei ponti dis- trutti nella lun- ghezza del fron- to in tipi e composte 13	Ponti in ricostru- zione 14	Ponti com- pletati 15	Totale mc rimossi nel periodo di cui trattasi. 16	Totale mc muratura mattoni ese- guiti in detto periodo 17	Totale mc calcestruzzo gettato 18	Totale mc zione in leg- eseguita 19
=	a penetrazione di bitume.	Colleffore coperto di Bagnoli distrut- to o danneggiato per 200 m.	=	=	=	=	=	=
0.1	basolato	-	-	-	-	-	-	-
0.2	basolato	-	-	-	-	-	-	-
0.2	basolato	-	-	-	-	-	-	-
0.3	basolato	-	-	-	1.200	-	40	-
=	bitumato	-	-	-	-	-	-	-
5.	Moc Adam bituminoso	-	-	-	-	-	-	-
2.	idem	-	-	-	-	-	-	-
-	a penetrazione di bitume	n i in muratura ai tufo a 3 luci	9.1	-	100.00	-	-	-
0.250	inghiaiato	1 campana di luce m. 3 arco in mattoni spesse in muratura.	1	-	400.00	-	-	10.00
0.4	idem	-	-	-	-	-	-	-
0.05	basolato	-	-	-	-	-	-	-
0.890	basolato	-	-	-	-	-	-	-
=		n 1 arcata in mu- ratura a tutto sesto del la luce di m. 10,40	1	-	150.00	50 Tufo 2 mattoni	9	211

mc lura ni ese- in detto do	Totale mc calcestruzzo gettato	Totale mc costru- zione in legno eseguita	Totale complessivo di cui ai n. 16, 17, 18, 19 fino alla data di rapporto	mq. pavimentazio- ne completata	Annotazione
7	18	19	20	21	
	=	=	=	=	Ponte infer-
	-	-	-	-	Ponte in co- struzzo di ce- armato
	-	-	-	-	Arco in calce- struzzo
	-	-	-	700,-	Arco in mu- ra di pietra
	-	-	-	1.200,-	Ponte in legn-
	-	-	-	600,-	
40	-	-	1.600	200,-	Tot.
	-	-	-	-	Ponte in fer-
	-	-	-	-	Ponte in co- struzzo di ce- armato.
	-	-	-	-	Arco in calce- struzzo
	-	-	-	-	Arco in mu- ra di pietra
	-	-	-	-	Ponte in fer-
	-	-	100	-	
	-	10.00	410	2500	Tot.
	-	-	-	4000	Ponte in j-
	-	-	-	138	Popfe in co- struzzo di ce- armato.
	-	-	-	-	Arco di cal- cestruzzo
	-	-	-	-	Arco in mu- ra di pietra
9	211	620	-	-	Ponte in fer-
				1.000	
					2901

parimentazio  
mpletata

Annotazione

21

	<b>- Ponti distrutti -</b>					
	Campata inferio per o m. 5	Campata 5-10m	Campata 10-15	Campata 15-20	Campata oltre 20	Totale
Ponte in ferro	-	-	-	-	-	
Ponte in calce- struzzo di cem. armato	-	-	-	-	-	
Arco in calce- struzzo	-	-	-	-	-	
Arco in muratura di pietra	-	6	1	-	-	7
Ponte in legno	-	-	-	-	-	
<b>Totale</b>	<b>-</b>	<b>6</b>	<b>1</b>	<b>-</b>	<b>-</b>	<b>7</b>

	<b>- Ponti in ricostruzione -</b>					
	-	-	-	-	-	-
Ponte in ferro	-	-	-	-	-	-
Ponte in calce- struzzo di cem. armato.	-	-	-	-	-	-
Arco in calce- struzzo	-	-	-	-	-	-
Arco in muratura di pietra	-	4	1	-	-	5
Ponte in legno	-	-	-	-	-	-
<b>Totale</b>	<b>-</b>	<b>4</b>	<b>1</b>	<b>-</b>	<b>-</b>	<b>5</b>

**- Ponti completati -**

Ponte in ferro	
Ponte in calce- struzzo di cem. armato.	N. N.
Arco di calce- struzzo	
Arco in muratura di pietra.	
Ponte in legno	
2901	

		km	Lavoro	20.700	10.000	-	27.400
6	" " Annunziata Castellammare	30	200	1.500	-	-	1.500
7	Napoli - Aversa - Traffo Colonne di Giugliano Capodichino	1956	10.078	90.702	=	34.000	124.702
8	Napoli - Caserta Traffo Casoria - Caserta	929	7.732	85.000	4.000	-	89.000
	<u>Stra de</u>		<u>Provinciali</u>				
9	Strada Provinciale Cerra traffo: nei pressi del Cimitero di Fuorigrotta	220	1.760	13.500	10.000	-	23.500
	<u>Stra de</u>		<u>Comu nali</u>				
10	Corso Vitt. Eman. Castellammare	350	2.400	24.000	30.000	-	54.000
11	" Garibaldi "	120	750	7.500	9.200	-	16.700
12	Via Brin "	130	920	11.500	25.000	-	36.500
13	Napoli - Via Marinella angolo Duomo P. Duca degli Abruzzi	397	3176	33.774	10.000	21.000	62.774
14	Napoli - Strada Vecchia di S.Rocco di Capodimonte	277	2193	25.000	=	8.000	33.000
15	Resina - Quattro Orologi	20	1120	11.200	20.000	-	31.200
16	Barra - Quattro Novembre	30	3120	31.000	50.000	-	81.000
17	Poggioreale - via Nuova Tramvia	25	2600	20.700	50.000	-	70.800
18	S.Giovanni - via Ottaviano	25	2600	20.800	60.000	-	80.800
	Direttori L. Giuliano diario stradale						

15.000	-	15.400	100.000	3.000	-	0.3	-	0.7	0.7	variolato bitumato	
=	-	1.500	1.500	3.000	-	-	-	-	-		
=	34.000	124.702	403.920	12.000	0.500	11.500	120	5.	5.	Mac Adam bituminoso	
4.000	-	89.000	89.000	18.000	1.	17.	-	2.	2.	idem	
10.000	-	23.500	23.500	0.050	0.020	0.030	-	-	-	a penetrazione di bitume	
30.000	-	54.000	100.000	0.600	-	0.400	-	0.250	0.250	inghiottito	
9.200	-	16.700	60.000	1.	-	0.700	-	0.4	0.4	idem	
25.000	-	36.500	50.000	0.2	-	0.1	-	0.05	0.05	barolato	
10.000	21.000	62.774	582.000	0.950	0.400	0.550	0.040	-	0.890	barolato	
=	8.000	33.000	251.716	=	=	=	=	=	=	=	
20.000	-	31.200	31.200	2.000	-	0.200	-	0.100	0.100	barolato	
50.000	-	81.000	81.000	0.250	-	0.250	-	0.200	0.200	barolato	
50.000	-	70.800	70.800	0.280	-	0.280	-	0.200	0.200	Mac Adam	
60.000	-	80.800	80.800	0.300	-	0.300	-	0.200	0.200	idem	

0.5	vendolato bituminato	-	-	-	1.200	-	40	-
5.	Mac Adam bituminoso	-	-	-	-	-	-	-
2.	idem	-	-	-	-	-	-	-
-	a penetrazione di bitume	n. 1 in muratura. ai tufo a 3 luci	n. 1	-	100.00	-	-	-
0.250	inghiaiato	1 cerniere di luce m. 3 arco in mattoni spalle in muratura.	1	-	400.00	-	-	10.0
0.4	idem	-	-	-	-	-	-	-
0.05	barolato	-	-	-	-	-	-	-
0.890	barolato	-	-	-	-	-	-	-
-	=	n. 1 ancata in mura- tura a tutto sesto da la luce di m. 10,40	1	-	150.00	50 Tufo 2 mattoni	9	21
0.100	barolato	-	-	-	-	-	-	-
0.200	barolato	-	-	-	-	-	-	-
0.200	Mac Adam	-	-	-	-	-	-	-
0.200	idem	-	-	-	-	-	-	-

40

-

1.000

200,-

-

-

-

-

-

-

-

-

-

-

-

-

-

-

100

-

Ponte in  
Ponte in  
struzzo di  
armato.

Arco in colo  
struzzo

Arco in mu  
di pietra

Ponte in Pe

Tot

-

10,00

410

2500

Ponte in J  
Ponte in c  
struzzo di  
armato.

-

-

-

4000

-

-

-

138

-

-

-

-

9

211

620

-

Ponte in

2901

-

-

-

1.000

Na

-

-

-

1.600

-

-

-

1.200

-

-

-

1.200

- Ponti in ricostruzione -

Ponte in ferro	-	-	-	-	-
Ponte in calcestruzzo di cemento armato.	-	-	-	-	-
Arco in calcestruzzo	-	-	-	-	-
Arco in muratura di pietra	-	4	1	-	5
Ponte in legno	-	-	-	-	-
Total	-	4	1	-	5

- Ponti completati -

Ponte in ferro

Ponte in calcestruzzo di cemento armato.

N. N.

Arco di calcestruzzo

Arco in muratura di pietra.

Ponte in legno

2901

Napoli, li 17 gennaio 1944

1/ Ingegnere Capo  
B. Selliello

HEADQUARTERS  
ALLIED MILITARY GOVERNMENT  
Public Works and Roads Sub-Commission

Public Works Div.  
Roads

ACC/ [redacted]/PWM

6 Jan 44

113

Subject: Italian Progress Reports.

*This file*

*Save &  
[initials]*

In making reports as of the first and fifteenth day of each month, and which reports should be in my hands on the fifth and twentieth days of the month, we would like to have the following information incorporated therein:

(Dealing presently only with highway repair work and which should cover specific routes and location.)

1. Number of people engaged within portion of project covered by each report.
2. Number of total man hours worked during the report period.
3. Total amount of wages paid.
4. Total amount paid for materials.
5. Other expenses chargeable to this work.
6. Total sum of money spent (items 3,4 and 5).
7. Total sum of money spent to date of report.
8. Kms of length of total section of report.
9. Kms of length under reconstruction.
10. Kms of length of work completed during the report period.
11. Total kms of length of work completed to date of report.
12. Type of highway construction. If more than one type give kms of each type for total length of section covered by report.
13. Number of bridges destroyed on total length of section by types and spans.

example:	Span less than 5m	Span 5-10m	Span 10-15m	Span 15-20m	Span over 20m	Total
Steel bridge	.	.	.	.	.	1
Reinforced Concrete bridge	.	.	.	.	2	2
Concrete arch	3	.	.	.	290	3
Stone masonry arch	.	4	2	5	.	11
Wooden bridge	—	—	—	—	—	—
Total	3	4	3	7	1	18

- 2 -

14. Bridges under construction (give name type of statement as for 13 showing the number under each type under construction).
15. Bridges completed (give same type of statement as for 13 showing the number of bridges actually completed).
16. Total C.M. of earth moved during period.
17. Total C.M. of stone masonry constructed during period.
18. Total C.M. of concrete placed during period.
19. Total C.M. of timber construction built during period.
20. Total summary of each, 16, 17, 18 and 19 built up to the day of each report for entire period of work.

It may be found that additional information may be desired by us or by the Italian Government at a later period. However the above should serve as a convenient basis for starting such reports.

L.A. JENNY,  
Lt-Col., C.E.  
Director.

1528