

ACC

AC/TN/88/C.E.

10000/148/1566

10000/148/1566

MONTHLY REPORTS VENICE
SEPT. - NOV. 1945

Railway construction work under control of Allied Com

Line N° 53 Vicenza - Venezia

State of works as at

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
198 + 976 Vicenza - Mestre						
AC-53-1014	Marchioro Cestaro Cestaro Mazzacurati	Km. 203 + 798	Track	Km. 57 + 463		
AC-53-1015		Km. 223 + 216	3 Arch Bridge (F. Tesina)	53,5 m.		31/7/46
AC-53-1016		Km. 233 + 454	3 Arch Bridge (F. Brentelle)	20 m.	10%	28/2/46
			Steel Bridge Removal steel 3 steel spans	101 m.	90%	31/10/45
			Piers and abutments (F. Brenta)		100%	
Mestre - Venezia						
AC-53-1017	Mazzoleni	Km. 261 + 200	Track Arch Bridge	Km. 9 + 668 20 m.	30%	15/12/45

Work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
198 + 976 Vicenza - Mestre				
Track	Km. 57 + 463			Temporary Complete for one track contract not awarded
3 Arch Bridge (F. Tesina)	53.5 m.		31/7/45	
3 Arch Bridge (F. Brentelle)	20 m.	10%	28/2/46	Temporary repaire for tuo tracks. Final reconstruction in course
Steel Bridge Removal steel 3 steel spans	101 m.	90%	31/10/45	Temporary complete for one track.
Piers and abutments (F. Brenta)		100%		Completed
Mestre - Venezia				
Track	Km. 9 + 668	30%	15/12/45	Completed single track 2° track re built
Arch Bridge	20 m.			Other track removed no project

Railway construction work under control of Allied Commission

Line N° 71 Mestre - Udine

State of works as at 30 Nov

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-71-1024		Km. 6 + 691	Track Steel Bridge (F. Dese) 1 steel span abutment	Mestre - Mogliano Km. 9 + 273 8 m.			Double Tempo compl No pr nent
AC-71-1025	S.A.C.A.I.M.	Km. 10 + 097	Track Steel Bridge (F. Zero) 1 steel span abutment	Mogliano - Preganziol Km. 4 8 m.	100%	31/10/45	Compl Compl ctio
			Track	Preganziol - Spresiano Km. 20 + 830			Double
AC-71-1026		Km. 39 + 297	Track 20 arch Bridge (F. Piave)	Spresiano - Susegana Km. 5 + 300 100 m.			Compl track Tempo singl Re-co tract

struction work under control of Allied Commission

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
Km. 6 + 691	Track Steel Bridge (F. Dese) 1 steel span abutment	Mestre - Mogliano Km. 9 + 273 8 m.			Double track completed Temporary repairs completed. No project for perma- nent repairs
Km. 10 + 097	Track Steel Bridge (F. Zero) 1 steel span abutment	Mogliano - Preganziol Km. 4 8 m.	100%	31/10/45	Completed 2 track. Completed reconstru- ction for 2 track
	Track	Preganziol - Spresiano Km. 20 + 830			Double track completed
Km. 39 + 297	Track 20 arch Bridge (F. Piave)	Spresiano - Susegana Km. 5 + 300 100 m.			Completed for single track. Temporary repaired single track. Re-construction con- tract is in course.

Railway construction work under control of Allied Commis

Line N° 71 Mestre - Udine

State of works as at 30 No

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-71-1027		Km. 45 + 113	Track 4 Culverts Steel Bridge 1 steel span	Susegana - Sacile Km. 24 + 940 Average 4 m. 12 m.			Compl tempe track for p
AC-71-1028		Km. 45 + 264	Track 1 arch Bridge	Sacile - P. Mov.			Cont tempe compl
			Track	P. Mov. - Pordenone Km. 22			Compl track
AC-71-1029	S. A. E. C.	Km. 8 + 844	Track 8 arch Bridge (F. Meduna)	Pordenone - Casarsa Km. 15 + 100 160 m.			Comple comple

Work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Track Culverts Steel Bridge steel span	Susegana - Sacile Km. 24 + 940 Average 4 m. 12 m.			Completed double track Temporary repaired on track. No project for permanent repairs
Track Arch Bridge	Sacile - P. Mov.			Contract not awarded temporary repairs completed one track
Track	P. Mov. - Pordenone Km. 22			Completed double track.
Track Arch Bridge (Meduna)	Pordenone - Casarsa Km. 15 + 100 160 m.			Completed one track completed for 2 track

Railway construction work under control of Allied Commis

Line N° 71 Mestre - Udine

State of works as at 30 No

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-71-1030	S. A. E. C.	Km. 97 + 954	Casarsa - F. Tagliamento				Co
			Track	Km. 5 + 042			tr
			Steel Bridge (F. Tagliamento)				Te
			Removal steel 36 steel spans Piers and abutments	763			co
			F. Tagliamento - Udine				No
			Track	Km. 28 + 613			ma

work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Casarsa - F. Tagliamento				
Track	Km. 5 + 042			Completed double track
Steel Bridge (F. Tagliamento)				Temporary repairs completed for one track. No project for permanent repairs
Removal steel 36 steel spans Piers and abutments	763			
F. Tagliamento - Udine				
Track	Km. 28 + 613			Completed double track.

Railway construction work under control of Allied Commission

State of works as at 30/11/44

Line N° 84 Mestre - Portogruaro

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion
			Mestre - Fossalta			
			Track	Km. 27 + 789		
			Fossalta - Portogruaro			
			Track	Km. 31 + 352		
AC-84-1020		Km. 31 + 293	Steel Bridge (F. Piave) Removal steel 3 steel spans Piers and abutments	132,8 m.		
AC-84-1021		Km. 44 + 987	Steel Bridge (F. Livenza) Removal steel 2 steel spans Piers and abutments	97 m.		
AC-84-1022		Km. 48 + 088	Steel Bridge (Canal Fosson) Removal steel 1 steel span Abutments	32 m.		
AC-84-1023		Km. 57 + 655	Steel Bridge (P. Regghena) Removal steel 1 steel span Abutments	17 m.		

work under control of Allied Commission

State of works as at 30 November HT

Description	Size	Progress	Est date of Completion	REMARKS
Track	Mestre - Fossalta Km. 27 + 789			Completed one track 25 km. second track removed
Track	Fossalta - Portogruaro Km. 31 + 352			
Steel Bridge (F. Piave) Removal steel 3 steel spans Piers and abutments	132,8 m.			no project
Steel Bridge (F. Livenza) Removal steel 2 steel spans Piers and abutments	97 m.			no project
Steel Bridge (Canal Fosson) Removal steel 1 steel span Abutments	32 m.			no project completed
Steel Bridge (F. Reghena) Removal steel 1 steel span Abutments	17 m.			no project completed

Railway construction work under control of Allied Commission

Line B° 85 F. Po - Padova

State of works as at 30 Nov

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-85-1001 AC-85-1002	Zambellite R.C.E. 1	Km. 60 + 924 Km. 69 + 823	Track Calvert Steel Bridge (Canal Bianco) Removal steel 1 steel span abutments	F. Po - Rovigo Km. 26 + 651 2 m. m. 38 + 15	100% 50%	30/11/45 31/1/46	One track 4 km. Both tracks and double track Temporary construction on one
AC-85-1003 AC-85-1004 AC-85-1005	Zambellite R.C.E. 1 Gistri R.C.E. 1	Km. 79 + 474 81 + 690 Km. 79 + 888 Km. 81 + 705	Track 1 Arch. Bridge 1 Arch. Bridge Steel bridge (F. Adige) Removal steel 3 steel span Piers and abutments	Rovigo - Stanghella Km. 6 + 735 m. 3,5 m. 4,5 m. 81	70% 100% 65%	30/12/45 30/11/45 31/1/46	Double Does not have track Both tracks fully reconstructed

work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
F. Po - Rovigo				
Track	Km. 26 + 651			One track removed
Calvert	2 m.	100%	30/11/45	Both tracks completely
Steel Bridge (Canal Bianco)	m. 38 + 15	50%	31/1/46	and defintely re-constructed
Removal steel				Temporary reconstruction in course only
1 steel span abutments				on one track
Rovigo - Stanghella				
Track	Km. 6 + 735			Double track removed
1 Arch. Bridge	m. 3,5	70%	30/12/45	Does not concern main
1 Arch. Bridge	m. 4,5	100%	30/11/45	; track
Steel bridge (F. Adige)	m. 81	65%	31/1/46	Both tracks definate-ly reconstructed
Remeval steel				
3 steel span				
Piers and abutmnts				

Railway construction work under control of Allied Commi

Line N° 85 F. Po - Padova

State of works as at 30

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
			Stanghella - Monselice				
AC-85-1006	Zambellite	Km. 86 + ⁴⁵³ 423	Track	Km. 14 + 211			On
AC-85-1007	R.C.E. 1	Km. 86 + 605	1 Arch Bridge	4 m.	100%	30/11/45	Bo te
			Steel Bridge (F. Gorzone)	29,9 m.	60%	15/12/45	
AC-85-1008	R.C.E. 1	Km. 98 + 101	Removal steel 1 steel span abutments				
			Steel Bridge (Canal Bisatto)	18,32 m.	60%	15/12/45	Cher
			Removal steel 1 steel span Abutments				

Construction work under control of Allied Commission

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Stanghella - Monselice				
	Track	Km. 14 + 211			one track removed 3.600 km.
Km. 86 + 423	1 Arch Bridge	4 m.	100%	30/11/45	Both tracks definitely reconstruction
Km. 86 + 605	Steel Bridge (F. Gorzone)	29,9 m.	60%	15/12/45	
	Removal steel 1 steel span abutments				
m. 98 + 101	Steel Bridge (Canal Bisatto)	18,32 m.	60%	15/12/45	Changing 3 girders
	Removal steel 1 steel span Abutments				

Railway construction work under control of Allied Commission

Line N° 85 F. Po - Padova

State of works as at 30 Nov 1945

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
			Monselice - Padova				
			Track	Km. 22 + 748.			Completed
AC-85-1009	Zambellite	Km. 107 + 500	Tunnel Cattaio	700 m.	45%	31/12/45	Completed
AC-85-1010	I S R Zambellite	Km. 108 + 164	Steel Bridge Abutments	10 m.	100%	30/10/45	Completed
AC-85-1011	Zambellite	Km. 114 + 300	1 Arch Bridge f. Riotta	4 m.	80%	15/12/45	Completed
AC-85-1012	Zambellite	Km. 117 + 838	Steel Bridge Abutments	60 m.	80%	15/12/45	Completed
AC-85-1013	Zambellite	Km. 118 + 063	1 Arch Bridge f. Bacchi- glione	4 m.	100%	30/11/45	Completed

ction work under control of Allied Commission

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Monselice - Padova				
	Track	Km. 22 + 748.			Completed for on track
107 + 500	Tunnel Cattaio	700 m.	45%	31/12/45	One track removed
108 + 164	Steel Bridge	10 m.	100%	30/10/45	Complete for on track
	Abutments				Other reconstruction in course. 8 m. repair reef
14 + 300	1 Arch Bridge f. Riotto	4 m.	80%	15/12/45	Definitely re-constructed for one track
17 + 838	Steel Bridge	60 m.	80%	15/12/45	Temporary repairs completed for one track
8 + 063	1 Arch Bridge f. Bacchi-glione	4 m.	100%	30/11/45	Definitely re-constructed

Railway construction work under control of Allied Commis

Line N° 165 Rovigo - Chioggia

State of works as at 30 No

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
			Rovigo-Adria				
			Track	Km. 24 + 556			
			Adria-Chioggia				
AC-165-1018		Km. 44 + 013	Track Steel Bridge (F. Adige) Remeval steel 3 steel spans Piers and abutments	Km. 31 + 235 127 m.			Reo gar Tre ugh upt
AC-165-1019		Km. 52 + 248	Steel Bridge (F. Brenta) Remeval steel 6 steel spans Piers and abutments	185 m.			

Work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Rovigo-Adria				
Track	Km. 24 + 556			Complete
Adria-Chioggia				
Track	Km. 31 + 235			Redersed to narro gange by germans Track is being bro- ught to normal gange upto Adige Bridge
el Bridge (Adige)	127 m.			no project
neval steel eel spans s and abutments				
el Bridge (Brenta)	185 m.			no project
neval steel eel spans s and abutments				

Railway construction work under control of Allied Comm

Line N° 174 Mestre - Primolano

State of works as at 30

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
AC-174-1031	S. A. R.	Km. 33 + 053	Mestre-Cismon del Grappa Track Concrete Bridge 1 span (F. Monsone)	Km. 73 + 747 10 m.		
AC-174-1032	Vettore G.	Km. 74 + 971	Cismon del Grappa-Primolano Track Steel Bridge (F. Cismon) Removal steel 3 steel spans Piers and abutments	Km. 6 + 255 m. 128,85	50% 50%	31/12/45 31/12/45

Construction work under control of Allied Commission

lano

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
Km. 33 + 058	Mestre-Cismon del Grappa				
	Track	Km. 73 + 747			Temporary completed for single track
	Concrete Bridge 1 span (F. Monsone)	10 m.			Temporary complete no project for permanent repairs
Km. 74 + 971	Cismon del Grappa-Primolano				
	Track	Km. 6 + 255			
	Steel Bridge (F. Cismon)	m. 128,85	50%	31/12/45	Temporary reconstruction in course
	Removal steel 3 steel spans Piers and abutments		50%	31/12/45	

Railway construction work under control of Allied Commission

Line N° 175 Bassano - Camposampiero

State of works as at 30 November

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-175-1051		Km. 25 + 676	Track Atul Bridge (F. Vandura)	Km. 29 + 039 6 m.			Track Temp. completed permanent

work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Track	Km. 29 + 039			Track completed
Atul Bridge (F. Vandura)	6 m.			Temp.rerepairs completed-no project for permanent repairs

Railway construction work under control of Allied Commission

Line N° 176 Padova - Calalzo

State of works as at 30 Nov

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-176-1034		Km. 42 + 994	Padova - Vigodarzere				
			Track	Km. 4 + 750			
			Steel Bridge	91 m.			
			Removal steel				
			Continuents spen over 8 steel bents				
			Piers and abutments (f. Brenta)				
			Vigodarzere - Camposampiero				
			Track	Km. 13 + 302			
AC-176-1035	S. A. R.	Km. 11 + 057	Camposampiero - Casteltranco				
			Track	Km. 11 + 974			
			Steel Bridge	9,7 m.			

Boub
comp
Temp
tres
compNo p
permaComple
trOne tra
Repair
garden

ction work under control of Allied Commission

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
42 + 994	Padova - Vigodarzere				
	Track	Km. 4 + 750			Double track complete Temporary wooden trestle one track completed No project for permanent repairs
	Steel Bridge	91 m.			
	Removal steel				
	Continuents span over 8 steel bents				
	Piers and abutments (f. Brenta)				
	Vigodarzere - Camposampiero				
	Track	Km. 13 + 302			Complete double track
1 + 057	Camposampiero - Castelfranco				
	Track	Km. 11 + 974			One track removed Repairs to one garden
	Steel Bridge	9,7 m.			

Railway construction work under control of Allied Com

Line N° 176 Padova - Calalzo

State of works as at

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
			Castelfranco-Montebelluna			
			Double track	Km. 16 + 296		
			Montebelluna-Busche			
AC-176-1036		Km. 25 + 284	Single track Steel Bridge (F. Brentellone)	Km. 41 + 576 9,5 m.		
AC-176-1037		Km. 36 + 839	Remeval steel 1 steel span Abutments 1 arch Bridge (F. Fontane)	17 m.		

work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Castelfranco-Montebelluna				
Double track	Km. 16 + 296			Completed single track other track removed
Montebelluna-Basche				
Single track	Km. 41 + 576			Completed single track
Steel Bridge (F. Brentellone)	9,5 m.			Temporary repaired no project for permanent repairs. Not Destroyed.
Removal steel steel span abutments				
Arch Bridge (Fontane)	17 m.			Temporary repairs completed no project for permanent repairs

Railway construction work under control of Allied Commission

Line N° 176 Padova-Calalzo

State of works as at 30 Nov

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-176-1038	Pierobon	Km. 62 + 399	Busche-Sedico				
			Track	Km. 11 + 386			
			9 arch Bridge (F. Viere)	154,2 m.		31/1/47	4 a pro rec
AC-176-1039		Km. 72 + 434	Removal Rabbles 25 m. Height				
AC-176-1039		Km. 72 + 434	9 arch Bridge (F. Cordevole)	168 m.			8 a Pro
C-176-1040		Km. 72 + 633	Concrete Underpass	3 m.			Pro
			Sedico-Belluno				
			Single track	Km. 12 + 068			No

tion work under control of Allied Commission

1528

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Busche-Sedico				
	Track	Km. 11 + 386			
+ 399	9 arch Bridge (F. Viere)	154,2 m.		31/1/47	4 arches destroyed project being prepa- red
	Removal Rabblies 25 m. Height				
+ 434	9 arch Bridge (F. Cordevole)	168 m.			8 arches destroyed Preparing project
+ 633	Concrete Underpass	3 m.			Preparing project
	Sedico-Belluno				
	Single track	Km. 12 + 068			Not Destroyed

Railway construction work under control of Allied Commission

Line N° 176 Padova - Calalzo

State of works as at 30 November 1945

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
			Belluno - Calalzo				
			Single track	Km. 44 + 219			Not
AC-176-1042	Caldart	Km. 96 + 075	2 arch Bridge (F. Molin dei Frari)	35 m.	90%	15/12/45	One a
AC-176-1043	Caldart	Km. 102 + 118	7 arch Bridge (F. Maè)	80,4 m.	90%	" " "	One 1 yed. One 8 yed.
AC-176-1044	Caldart	Km. 102 + 311	1 Calvert	3,2 m.	100%	15/12/45	
AC-176-1045	Deon	Km. 106 + 397	2 arch Bridge	28 m.	90%	15/12/45	

work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Belluno - Calalzo				
Single track	Km. 41 + 219			Not damaged
2 arch Bridge (F. Molin dei Frari)	35 m.	90%	15/12/45	One arch destroyed
7 arch Bridge (F. Maè)	80,4 m.	90%	" " "	One 14 m. arch destroyed. One 8 m. arch destroyed.
1 Calvert	3,2 m.	100%	15/12/45	
2 arch Bridge	28 m.	90%	15/12/45	

Railway construction work under control of Allied Commis

Line N° 177 Conegliano - Ponte nelle Alpi

State of works as at 30 No

Job N.°	Agency	Location	Description	Size	Progress	Est date of Completion	
			Conegliano - Vittorio Veneto Single track	Km. 13 + 559			
			Vittorio V. - Ponte nelle Alpi Single track	Km. 26 + 388			No
AC-177-1033	Marchioro	Km. 16 + 685	12 arch Bridge (F. Meschio)	216 m.	60% 90%	T 15/12/45 P. 15/12/46	(°) 4 (°) (+)

Under control of Allied Commission

1526

State of works as at 30 November 1945

Location	Size	Progress	Est date of Completion	REMARKS
Regliano - Vittorio Veneto	Km. 13 + 559			Completed
Vittorio V. - Ponte nelle Alpi	Km. 26 + 388			Not Destroyed
	216 m.	60% 90%	T 15/12/45 P. 15/12/46	(°) 4 arches damaged (°) temp. repair (+) defin. repair

Railway construction work under control of Allied Commission

Line N° 180 Vicenza-Treviso

State of works as at 30 March 1946

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
			Vicenza - Lisiera Track	Km. 7 + 492			Dev ted
AC-180-1046		Km. 8 + 162	Lisiera - Carmignano Track 1 Arch Bridge (F. Tesina)	Km. 9 + 425 64,75 m.			Sing ted. red No p rent
AC-180-1047		Km. 18 + 870	Carmignano - Cittadella Track Steel Bridge (F. Brenta)	Km. 6 + 749 300 m.			ho
AC-180-1048		Km. 20 + 178	Removal steel 30 steel spans Piers and abutments Steel Bridge Removal steel 1 steel span Abutments	10 m.			no

Work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Track Vicenza - Lisiera	Km. 7 + 492			Deuble track comple- ted
Track Lisiera - Carmignano	Km. 9 + 425			Single track comple- ted. Temporary repay- red for single track. No project for perma- nent repaire.-
Arck Bridge (F. Tesina)	64,75 m.			
Track Carmignano - Cittadella	Km. 6 + 749			no project
Steel Bridge (F. Brenta)	300 m.			
Removal steel 30 steel spans Piers and abutments				
Steel Bridge Removal steel 1 steel span Abutments	10 m.			no project

Railway construction work under control of Allied Commis

Line N° 180 Vicenza - Treviso

State of works as at 30 N

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
			Cittadella-Treviso				
			Track	Km. 34 + 753	100%	20/10/45	Com rep girs girs
AC-180-1049	T. A. R.	Km. 34 + 413	Steel Bridge (F. Musone)	9,25 m.			
AC-180-1050		Km. 59 + 279	Steel Bridge (F. Sile)	24 m.			One yed Bri trac
			Removal steel 1 steel span Abutments				20

work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Cittadella-Treviso				
Track	Km. 34 + 753	100%	20/10/45	Complete deuble track repaire temporary one girder Replace one girder.
Steel Bridge (F. Musone)	9,25 m.			One bridge not destro- yed.
Steel Bridge (F. Sile)	24 m.			Bridge for second track destroyed
Removal steel 1 steel span Abutments				no project.

Railway construction work under control of Allied Commission

Line N° 181 Treviso - Portogruaro

State of works as at 30 Nov 1945

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
			Track	Km. 59 + 233			Completed
AC-181-1054	S.A.C.A.I.M.	Km. 1 + 447	1 Arch Bridge (Canale)	5 m.	100%	15/11/45	Temporary completion
AC-181-1055		Km. 2 + 731	Steel Bridge (F. Storga)	9 m.			One Temporary completion
AC-181-1056		Km. 17 + 543	Steel Bridge (F. Piave)	248 m.			No 4 spans Temporary completion
			Removal steel				
			1 steel span				
			Abutments				
			Removal steel				
			5 Steel spans				
			Piers and abutments				

work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Track	Km. 59 + 233			Completed single track
1 Arch Bridge (Canale)	5 m.	100%	15/11/45	Temporary repairs completed
Steel Bridge (F. Storga)	9 m.			No project One abutment destroyed
Removal steel				Temporary repairs completed
1 steel span Abutments				
Steel Bridge (F. Piave)	248 m.			No project 4 spans demolished
Removal steel				Temporary diversion completed
5 Steel spans				
Piers and abutments				

Railway construction work under control of Allied Commis

Line N° 181 Treviso - Portogruaro

State of works as at 30 Nov

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-181-1057	Simonetti	Km. 30 + 281	Steel Bridge (F. Monticano) 1 steel span Abutments	20 m.			Co Temp ted othe
AC-181-1058		Km. 34 + 796	1 arch Bridge (Ditch) 25 m. wide Mola station Yard	25 m.		31/5/46	Com temp
AC-181-1059	T. A. R.	Km. 34 + 927	Steel Bridge (F. Livenza Old) 1 steel span Abutments	46,4 m.			Temp comp No p proj Not

on work under control of Allied Commission

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
+ 281	Steel Bridge (F. Monticano) 1 steel span Abutments	20 m.			Completed Temp.repairs completed to one abutment Other good.
+ 796	1 arch Bridge (Ditch) 25 m. wide Mota station Yard	2,5 m.		31/5/46	Completely destroyed temporarily filled in
- 927	Steel Bridge (F. Livenza Old) 1 steel span Abutments	46,4 m.			Temporary repaired completed No permanent repair projected Not destroyed

Railway construction work under control of Allied Commiss

Line N° 181 Treviso - Portogruaro

State of works as at 30 Nov

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-181-1060	S.A.C.A.I.M.	Km. 35 + 735	Steel Bridge (F. Livenza new) Removal steel 3 steel spans Piers ad abutments	93 m.			Tempo compl m

n work under control of Allied Commission

State of works as at 30 November 1945.

	Description	Size	Progress	Est date of Completion	REMARKS
735	Steel Bridge (F. Livenza new) Removal steel 3 steel spans Piers ad abutments	93 m.			Temporary diversion completed in project

Railway construction work under control of Allied Comm

Line N° 182 Casarsa - Gemona

State of works as at 30

Job N.°	Agency	Location	Description	Size	Progress	Est date of Completion
AC-182-1072		Km. 7 + 374	Casarsa-Prevesana Single track Steel Bridge (Ditch) 1 Steel span Abutments	Km. 13 + 407 4 m.		
AC-182-1073		Km. 14 + 080	Prevesana-Cernino Single track Steel Bridge (F. Cesa) 3 steel spans Piers and abutments	Km. 22 + 416 72 m.	30%	31/12/45

on work under control of Allied Commission

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
374	Casarsa-Prevesana				
	Single track	Km. 13 + 407			Completed
	Steel Bridge (Ditch)	4 m.			Temporary repairs Completed No project for permanent repairs
	1 Steel span Abutments				No damaged
080	Prevesana-Cernino				
	Single track	Km. 22 + 416			completed
	Steel Bridge (F. Cesa)				
	3 steel spans Piers and abutments	72 m.	30%	31/12/45	

Railway construction work under control of Allied Commi

Line N° 182 Casarsa - Gemona

State of works as at 30

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
AC-182-1074		Km. 23 + 583	Steel Bridge (Ditch) 1 steel span Abutments	25 m.		
AC-182-1075		Km. 26 + 726	3 arch Bridge	30 m.		
AC-182-1076		Km. 31 + 223	Steel Bridge (F. Argino) 4 steel spans Piers and abutments	100 m.		

work under control of Allied Commission

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Steel Bridge (Ditch) 1 steel span Abutments	25 m.			Completed temporary repairs No project for perman- ent repairs. Not damaged
3 arch Bridge	30 m.			1 arch destroyed 1 arch damaged temporary repairs completed. No project for per- manent repairs.
Steel Bridge (F. Argino) 4 steel spans Piers and abutments	100 m.			Temporary repairs completed. No project for per- manent repairs Not damaged

Railway construction work under control of Allied Cor

Line N° 182 Casarsa - Gemona

State of works as a

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion
Cornino - Gemona						
			Track	Km. 13 + 577		
AC-182-1077		Km. 36 + 646	Steel Bridge (F. Tagliamento) Removal steel 4 steel spans Piers and abutments	168 m.		
AC-182-1078		Km. 37 + 364	Steel Bridge (F. Tagliamento) 8 steel spans Piers and abutments	336 m.		
AC-182-1079		Km. 37 + 584	Culvert	2,5 m.		
AC-182-1080		Km. 37 + 793	Culvert	1 m.		
AC-182-1081		Km. 38 + 881	Steel Bridge (F. Zedra) Removal steel 1 Steel span Abutments	25 m.		

Work under control of Allied Commission

1945

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Cornino - Gemona				
Track	Km. 13 + 577			Completed 1 span to remove 3 " to repairs No project for permanent repairs
Steel Bridge (F. Tagliamento)				
Removal steel				
4 steel spans	168 m.			
Piers and abutments				
Steel Bridge (F. Tagliamento)	336 m.			No project for repairs. 4 piers to repairs
8 steel spans				
Piers and abutments				
Culvert	2,5 m.			No project
Culvert	1 m.			No project
Steel Bridge (F. Zedra)				
Removal steel	25 m.			No project
1 Steel span				Not damaged
Abutments				

Railway construction work under control of Allied Comm

Line N° 183 Motta - S. Vito

State of works as at 30

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion
AC-183-1061		Km. 0 + 217	Single track Steel Bridge (F. Livenza Old) 1 steel span	Km. 26 + 796 46,4 m.		
AC-183-1062		Km. 1 + 025	Steel Bridge (F. Livenza new)			
AC-183-1063		Km. 21 + 333	Steel Bridge (Canal Bricca) 1 steel span Abutments	5,7 m.		

uction work under control of Allied Commission

State of works as at 30 November 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
Km. 0 + 217	Single track Steel Bridge (F. Livenza Old) 1 steel span	Km. 26 + 796 46,4 m.			Repairs completed Completely demolished no project Diversion made over line Motta-Portogrua. to bridge over new Livenza
Km. 1 + 025	Steel Bridge (F. Livenza new)				See line 181
Km. 21 + 333	Steel Bridge (Canal Bricca) 1 steel span Abutments	5,7 m.			Temporary repairs finished. No project. for permanent repairs

Railway construction work under control of Allied Commission

Line N° 184 Sacile - Pinzano

State of works as at 30 November

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	RE
Sacile-Montereale							
AC-184-1067		Km. 8 + 969	Track 3 arch Bridge (F. Artugna)	Km. 27 + 231 30 m.			Comple 1 arches no proje
Montereale-Pinzano							
AC-184-1068		Km. 28 + 601	Track 12 arch Bridge (F. Cellina)	Km. 25 + 524 276 m.			no proje 4 arches no proje
AC-184-1069		Km. 39 + 062	9 arch Bridge (F. Meduna)	165 m.			1 arch d 1 arch d no pr
AC-184-1070		Km. 50 + 590	8 arch Bridge (F. Gercia)	120 m.			3 arches 2 piers. no proje
AC-184-1071		Km. 50 + 872	8 arch Bridge (F. Gercia)	120 m.			

on work under control of Allied Commission

1947

State of works as at 30 November 1945.

tion	Description	Size	Progress	Est date of Completion	REMARKS
	Sacile-Montereale				
	Track	Km. 27 + 231			Completed
+ 969	3 arch Bridge (F. Artugna)	30 m.			1 arches destroyed no project
	Montereale-Pinzano				
	Track	Km. 25 + 524			no project
+ 601	12 arch Bridge (F. Cellina)	276 m.			4 arches destroyed no project.
+ 062	9 arch Bridge (F. Meduna)	165 m.			1 arch destroyed 1 arch damaged no project.
+ 590	8 arch Bridge (F. Gercia)	120 m.			3 arches destroyed 2 piers.
+ 872	8 arch Bridge (F. Gercia)	120 m.			no project.

Railway construction work under control of Allied Commission

Line N° 186 Montebelluna - Susegana

State of works as at 30 November

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	R
AC-186-1052	Bellomo	Double	Track	Km. 19 + 040			One tr Other o
		Km. 17 + 645	Concrete Bridge (Canale)	5,2 m.			Tempora comple track. No permanen
			2 spen				
AC-186-1053	Bellomo	Km. 17 + 734	1 arch Bridge Underpass	10 m.	100%	31/10/45	Definate

work under control of Allied Commission

1316

State of works as at 30 November 1945

Description	Size	Progress	Est date of Completion	REMARKS
Track	Km. 19 + 040			One track removed Other completed
Concrete Bridge (Canale) 2 span	5,2 m.			Temporary repairs completed for one track. No project for permanent repairs
1 arch Bridge Underpass	10 m.	100%	31/10/45	Definately repaired

Railway construction work under control of Allied Commission

Line N° 187 Portogruaro - Casarsa

State of works as at 30 Nov 1945

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
			Track	Km. 21 + 416		31/12/45	
AC-187-1064		Km. 7 + 639	Under Pass 1 Steel span	4 m.			Ter co Cor
AC-187-1065		Km. 11 + 257	1 Arch Bridge	3,5 m.			Ter co for
AC-187-1066		Km. 13 + 791	1 Arch Bridge	1,5 m.			Ter co No ne

work under control of Allied Commission

1515

State of works as at 30 November 1945

	Description	Size	Progress	Est date of Completion	REMARKS
	Track	Km. 21 + 416		31/12/45	Completed
9	Under Pass				
	1 Steel span	4 m.			Temporary repairs completed Contract not awarded
7	1 Arch Bridge	3,5 m.			Temporary repairs completed.No project for permanent repairs
1	1 Arch Bridge	1,5 m.			Temporary repairs completed No project for perma- nent repairs.

Railway construction work under control of Allied Commis

Line N° 53 Vicenza - Venezia

State of works as at 31

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
			198 + 976 Vicenza - Mestre				
AC-53-1014	Cestaro Cestaro Mazzacurati	Km. 203 + 798	Track	Km. 57 + 463			
AC-53-1015		Km. 223 + 216	3 Arch Bridge (F. Tesina)	53,5 m.		31/7/46	Temp Comp trak awa
AC-53-1016		Km. 233 + 454	3 Arch Bridge (F. Brentelle)	20 m.		30/6/46	Temp two app
			Steel Bridge Removal steel 3 steel spans	101 m.	90 %	31/10/45	Temp for
			Piers and abutments (F. Brenta)		100 %		C
			Mestre - Venezia				
AC-53-1017		Km. 261 + 200	Track	Km. 9 + 668			Comp trak Other no
			Arch Bridge	20 m.			

work under control of Allied Commission

State of works as at 31 Oct. 1945

	Description	Size	Progress	Est date of Completion	REMARKS
	198 + 976 Vicenza - Mestre				
	Track	Km. 57 + 463			
- 798	3 Arch Bridge (F. Tesina)	53,5 m.		31/7/46	Temporary. Complete for one track contract not awarded.
- 216	3 Arch Bridge (F. Brentelle)	20 m.		30/6/46	Temporary repairs for two tracks awaiting approval.
- 454	Steel Bridge Removal steel 3 steel spans	101 m.	90 %	31/10/45	Temporary complete for one track.
	Piers and abutments (F. Brenta)		100 %		Completed
	Mestre - Venezia				
	Track	Km. 9 + 668			Completed single track.
- 200	Arch Bridge	20 m.			Other track removal no project

Railway construction work under control of Allied Comm

Line N° 71 Mestre - Udine

State of works as at

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion
AC-71-1024		Km. 6 + 691	Mestre - Mogliano Track Steel Bridge (F. Dese) 1 steel span abutment	Km. 9 + 273 8 m.		
AC-71-1025	S.A.C.A.I.M.	Km. 10 + 097	Mogliano - Preganziol Track Steel Bridge (F. Zero) 1 steel span abutment	Km. 4 8 m.	70 %	31/10/45
			Preganziol - Spresiano Track	Km. 20 + 830		
AC-71-1026		Km. 39 + 297	Spresiano - Susegana Track 20 arch Bridge (F. Piave)	Km. 5 + 300 400 m.		

Construction work under control of Allied Commission

State of works as at 31 Oct. 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
Km. 6 + 691	Track Steel Bridge (F. Dese) 1 steel span abutment	Mestre - Mogliano Km. 9 + 273 8 m.			Double track completed Temporary repairs completed. No project for per- manent repairs.-
Km. 10 + 097	Track Steel Bridge (F. Zero) 1 steel span abutment	Mogliano - Preganziol Km. 4 8 m.	70 %	31/10/45	Completed single track. Completed for single track.-
	Track	Preganziol - Spresiano Km. 20 + 830			Double track comple- ted.-
Km. 39 + 297	Track 20 arch Bridge (F. Piave)	Spresiano - Susegana Km. 5 + 300 400 m.			Completed for single track. Temporary repaired single track. Awaiting approval of project.

Railway construction work under control of Allied Commis

Line N° 71 Mestre - Udine

State of works as at 31

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-71-1027		Km. 45 + 113	Susegana - Sacile Track 4 Culverts Steel Bridge 1 steel span	Km. 21 + 940 Average 4 m. 12 m.			Com Ten tre for
AC-71-1028		Km. 45 + 264	Sacile - P. Mov. Track 1 arch Bridge				Com Ten con
			P. Mov. - Pordenone Track	Km. 22			Com tre
AC-71-1029	S. A. E. C.	Km. 8 + 844	Pordenone - Casarsa Track 8 arch Bridge (F. Meduna)	Km. 15 + 100 160 m.			Com ne trac

tion work under control of Allied Commission

State of works as at 31 okt. 945

Location	Description	Size	Progress	Est date of Completion	REMARKS
Km. 45 + 113	Track 4 Culverts Steel Bridge 1 steel span	Susegana - Sacile Km. 21 + 940 Average 4 m. 12 m.			Completed double track Temporary repaired on track. No project for permanent repairs
Km. 45 + 264	Track 1 arch Bridge	Sacile - P. Mov.			Contract not awarded temporary repairs completed one track
	Track	P. Mov. - Pordenone Km. 22			Completed double track.
Km. 8 + 844	Track 8 arch Bridge (F. Meduna)	Pordenone - Casarsa Km. 15 + 100 160 m.			Completed one track Completed for 2 track no project for 2 nd track.

Railway construction work under control of Allied Commis

Line N° 71 Mestre - Udine

State of works as at 31 0

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-71-1030	S. A. E. C.	Km. 97 + 954	Casarsa - F. Tagliamento				Com tra
			Track	Km. 5 + 042			Rem com tra to nen
			Steel Bridge (F. Tagliamento)				
			Removal steel 36 steel spans Piers and abutments	763			
			F. Tagliamento - Udine				Com tra
			Track	Km. 28 + 613			

work under control of Allied Commission

State of works as at 31 Okt. 945

	Description	Size	Progress	Est date of Completion	REMARKS
64	Casarsa - F. Tagliamento				
	Track	Km. 5 + 042			Completed double track.
	Steel Bridge (F. Tagliamento)				Temporary repairs completed for one track. No project for permanent repairs.
	Removal steel 36 steel spans Piers and abutments	763			
	F. Tagliamento - Udine				
	Track	Km. 28 + 613			Completed double track.

Railway construction work under control of Allied Com

Line N° 81 Mestre - Portogruaro

State of works as at

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
			Mestre - Fossalta			
			Track	Km. 27 + 789		
			Fossalta - Portogruaro			
AC-84-1020		Km. 31 + 293	Track Steel Bridge (F. Piave) Removal steel 3 steel spans Piers and abutments	Km. 31 + 352 132,8 m.		
AC-84-1021		Km. 44 + 987	Steel Bridge (F. Livenza) Removal steel 2 steel spans Piers and abutments	97 m.		
AC-84-1022		Km. 48 + 088	Steel Bridge (Canal Fosson) Removal steel 1 steel span Abutments	32 m.		
AC-84-1023		Km. 57 + 655	Steel Bridge (F. Reghena) Removal steel 1 steel span Abutments	17 m.		

tion work under control of Allied Commission

State of works as at 31 Okt. 945

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Mestre - Fossalta				
	Track	Km. 27 + 789			Completed one track 25 Km. second track removed.-
	Fossalta - Portogruaro				
	Track	Km. 31 + 352			
1 + 293	Steel Bridge (F. Piave) Removal steel 3 steel spans Piers and abutments	132,8 m.			no project
4 + 987	Steel Bridge (F. Livenza) Removal steel 2 steel spans Piers and abutments	97 m.			no project
8 + 088	Steel Bridge (Canal Fosson) Removal steel 1 steel span Abutments	32 m.			no prject Completed
+ 655	Steel Bridge (F. Reghena) Removal steel 1 steel span Abutments	17 m.			no project completed.

Railway construction work under control of Allied Commi

Line B° 85 F. Po - Padova

State of works as at 31

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
AC-85-1001 AC-85-1002	Zambellite R.C.E. 1	Km. 60 + 924 Km. 69 + 823	F. Po - Rovigo		50 %	30/11/45 15/12/45
			Track Calvert Steel Bridge (Canal Bianco) Removal steel 1 steel span abutments	Km. 26 + 651 2 m. m. 38 + 15		
AC-85-1003 AC-85-1004 AC-85-1005	Zambellite " R.C.E. 1 Gistri R.C.E. 1	Km. 79 + 474 81 + 690 Km. 79 + 888 Km. 81 + 705	Rovigo - Stanghella		20 % 95 % 25 %	30/11/45 30/11/45 15/12/45
			Track 1 Arch. Bridge	Km. 6 + 735 m. 3,5		
			1 Arch. Bridge Steel bridge (F. Adige) Removal steel 3 steel span Piers and abutments	m. 4,5 m. 81		

work under control of Allied Commission

State of works as at 31 October 1945

Description	Size	Progress	Est date of Completion	REMARKS
F. Po - Rovigo				
Track	Km. 26 + 651			One track res 4 Km.
Calvert	2 m.	50 %	30/11/45	
Steel Bridge (Canal Bianco)	m. 38 + 15		15/12/45	
Removal steel				
1 steel span				
abutments				
Rovigo - Stanghella				
Track	Km. 6 + 735			Double track moved
1 Arch. Bridge	m. 3,5	20 %	30/11/45	
1 Arch. Bridge	m. 4,5	95 %	30/11/45	
Steel bridge (F. Adige)	m. 81		15/12/45	
Remeval steel		25 %		
3 steel span				
Piers and abutmnts				

Railway construction work under control of Allied Commiss

Line N° 85 F. Po - Padova

State of works as at 31 Oct.

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
			Stanghella - Monselice				
			Track	Km. 14 + 211			One
AC-85-1006	Zambellite	Km. 86 + 423	1 Arch Bridge	4 m.	30 %	30/11/45	
AC-85-1007	R.C.E. 1	Km. 86 + 605	Steel Bridge (F. Gorzone)	29,9 m.		15/12/45	
			Removal steel 1 steel span abutments				
AC-85-1008	R.C.E. 1	Km. 98 + 101	Steel Bridge (Canal Bisatto)	18,32 m.		15/12/45	Char
			Removal steel 1 steel span Abutments				

work under control of Allied Commission

State of works as at 31 October 1945

Description	Size	Progress	Est date of Completion	REMARKS
Stanghella - Monselice				
Track	Km. 14 + 211			One track removed 3+600 Km.
1 Arch Bridge	4 m.	30 %	30/11/45	
Steel Bridge (F. Gorzone)	29,9 m.		45/12/45	
Removal steel 1 steel span abutments				
Steel Bridge (Canal Bisatto)	18,32 m.		15/12/45	Changing 3 gird
Removal steel 1 steel span Abutments				

Railway construction work under control of Allied Comr

Line N° 85 F. Po - Padova

State of works as at

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
			Monselice - Padova			
AC-85-1009	Zambellite	Km. 107 + 500	Track	Km. 22 + 748.		
AC-85-1010	Zambellite	Km. 108 + 164	Tunnel Cattaio	700 m.	15%	30/11/49
AC-85-1011	Zambellite	Km. 114 + 300	Steel Bridge Abutments	10 m.	100 %	30/10/45
AC-85-1012	Zambellite	Km. 117 + 838	1 Arch Bridge f. Riotta	4 m.	30 %	30/11/45
AC-85-1013	Zambellite	Km. 118 + 063	Steel Bridge Abutments	60 m.	30 %	30/11/45
			1 Arch Bridge f. Bacchiaglione	4 m.	30 %	30/11/45

work under control of Allied Commission

State of works as at 31 October 1945

	Description	Size	Progress	Est date of Completion	REMARKS
	Monselice - Padova				
	Track	Km. 22 + 748.			Complete for 3 track
500	Tunnel Cattaio	700 m.	15%	30/11/45	One track temp Complete for 3 track N. requirete
164	Steel Bridge Abutments	10 m.	100 %	30/10/45	Temporary repairs completed for one track
300	1 Arch Bridge f. Riotta	4 m.	30 %	30/11/45	
838	Steel Bridge Abutments	60 m.	30 %	30/11/45	
063	1 Arch Bridge f. Bacchi- glione	4 m.	30 %	30/11/45	

Railway construction work under control of Allied Com

Line N° 165 Rovigo - Chioggia

State of works as at

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion
			Rovigo-Adria			
			Track	Km. 24 + 556		
			Adria-Chioggia			
AC-165-1018		Km. 44 + 013	Track	Km. 31 + 235		
			Steel Bridge (F. Adige)	127 m.		
			Removal steel			
			3 steel spans			
			Piers and abutments			
AC-165-1019		Km. 52 + 248	Steel Bridge (F. Brenta)	185 m.		
			Removal steel			
			6 steel spans			
			Piers and abutments			

Construction work under control of Allied Commission

State of works as at 31 Okt. 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Rovigo-Adria				
	Track	Km. 24 + 556			Complete
	Adria-Chioggia				
Km. 44 + 013	Track	Km. 31 + 235			
	Steel Bridge (F. Adige)	127 m.			Redersed to narrow gauge by germans
	Removal steel				
	3 steel spans				
	Piers and abutments				
n. 52 + 248	Steel Bridge (F. Brenta)	185 m.			no project
	Removal steel				
	6 steel spans				no project
	Piers and abutments				

Railway construction work under control of Allied Commission

Line N° 174 Mestre - Primolano

State of works as at 30

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-174-1031	S. A. R.	Km. 33 + 053	Mestre-Cismon del Grappa Track Concrete Bridge 1 span (F. Mosone)	Km. 73 + 747 10 m.			For for temp no man
AC-174-1032	Vettore G.	Km. 74 + 971	Cismon del Grappa-Primolano Track Steel Bridge (F. Cismon) Removal steel 3 steel spans Piers and abutments	Km. 6 + 255 m. 128,85	10 % 20%	31/12/45 31/10/45	Proj repa

on work under control of Allied Commission

State of works as at

30 October/45

on	Description	Size	Progress	Est date of Completion	REMARKS
	Mestre-Cismon del Grappa				
	Track	Km. 73 + 747			Temporary completed for single track
- 058	Concrete Bridge 1 span (F. Mosone)	10 m.			Temporary complete no project for permanent repair.
	Cismon del Grappa-Primolano				
	Track	Km. 6 + 255			
- 971	Steel Bridge (F. Cismon)	m. 128,85	10 %	31/12/45	project for temporary repairs in process.
	Removal steel 3 steel spans				
	Piers and abutments		20%	31/10/45	

Railway construction work under control of Allied Commi

Line N° 175 Bassano - Camposampiero

State of works as at 31

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
AC-175-1051		Km. 25 + 676	Track Atul Bridge (F. Vandura)	Km. 29 + 039 6 m.		

Construction work under control of Allied Commission

Napier

State of works as at 31 Okt. 945

Location	Description	Size	Progress	Est date of Completion	REMARKS
Km. 25 + 676	Track	Km. 29 + 039			Track completed
	Atul Bridge (F. Vandura)	6 m.			Temp. repairs completed- no project for permanent repairs

Railway construction work under control of Allied Comm

Line N° 176 Padova - Calalzo

State of works as at 00

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
AC-176-1034		Km. 42 + 994	Padova - Vigodarzere			
			Track	Km. 4 + 750		
			Steel Bridge	91 m.		
			Remeval steel			
			Continuens spen over 8 steel bents			
			Piers and abutments (f. BRENTA)			
			Vigodarzere - Camposampiero			
			Track	Km. 13 + 302		
AC-176-1035	S. A. R.	Km. 11 + 057	Camposampiero - Casteltranco			
			Track	Km. 11 + 974		
			Steel Bridge	9,7 m.		

tion work under control of Allied Commission

State of works as at October 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
42 + 994	Padova - Vigodarzere				
	Track	Km. 4 + 750			Double track complete
	Steel Bridge	91 m.			Temporary wooden trestle one track completed
	Removal steel				No project for permanent repairs
	Continuents span over 8 steel bents				
	Piers and abutments (f. BRENTA)				
	Vigodarzere - Camposampiero				
	Track	Km. 13 + 302			Complete double track
	Camposampiero - Casteltranco				
11 + 057	Track	Km. 11 + 974			One Track removed
	Steel Bridge	9,7 m.			Repairs to one girder

Railway construction work under control of Allied Commis

Line N° 176 Padova - Calalzo

State of works as at 31 0

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
			Castelfranco-Montebelluna			
			Double track	Km. 16 + 296		Com tra re
			Montebelluna-Busche			
AC-176-1036		Km. 25 + 284	Single track Steel Bridge (F. Brentellone)	Km. 41 + 576 9,5 m.		Comp tra Temp no p mane not
AC-176-1037		Km. 36 + 839	Remeval steel 1 steel span Abutments 1 arch Bridge (F. Fontane)	17 m.		Temp no p mane

Construction work under control of Allied Commission

1502

State of works as at 31 October 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Castelfranco-Montebelluna				
	Double track	Km. 16 + 296			Completed single track other track removed.
	Montebelluna-Busche				
25 + 284	Single track Steel Bridge (F. Brentellone)	Km. 41 + 576			Completed single track.
	Removal steel	9,5 m.			Temporary repaired no project for permanent repairs. Not Destroyed.
6 + 839	1 steel span Abutments				
	1 arch Bridge (F. Fontane)	17 m.			Temporary repaired no project for permanent repairs.

Completed

Railway construction work under control of Allied Commis

Line N° 176 Padova-Calalzo

State of works as at 31/1/46

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-176-1038	Pierobon	Km. 62 + 399	Track 9 arch Bridge (F. Viere) Removal Rabbles 25 m. Height	Busche-Sedico Km. 11 + 386 154,2 m.		31/1/46	4 arch projec pared
AC-176-1039		Km. 72 + 434	9 arch Bridge (F. Cordévole)	168 m.			3 arch Prepar
AC-176-1040		Km. 72 + 633	Concrete Underpass	3 m.			Prepe
			Single track	Sedico-Belluno Km. 12 + 068			Not de

Construction work under control of Allied Commission

State of works as at 31 October 45

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Busche-Sedico				
	Track	Km. 11 + 386			
Km. 62 + 399	9 arch Bridge (F. Viere)	154,2 m.		31/1/46	4 arches destroyed project being pre- pared
	Removal Rabbles 25 m. Height				
Km. 72 + 434	9 arch Bridge (F. Cordévole)	168 m.			8 arches destroyed preparing project
Km. 72 + 633	Concrete Underpass	3 m.			preparing project
	Sedico-Belluno				
	Single track	Km. 12 + 068			Not destroyed

Railway construction work under control of Allied Commis

Line N° 176 Padova - Calalzo

State of works as at 31-0-

Job N.°	Agency	Location	Description	Size	Progress	Est date of Completion	
			Belluno - Calalzo				
			Single track	Km. 41 + 219			Not
AC-176-1042	Caldart	Km. 96 + 075	2 arch Bridge (F. Molin dei Frari)	35 m.	70 %	15/12/45	One
AC-176-1043	Caldart	Km. 102 + 118	7 arch Bridge (F. Maè)	80,4 m.	60 %	" "	One yed.
AC-176-1044	Caldart	Km. 102 + 311	1 Calvert	3,2 m.	90 %	30/11/45	One ed.
AC-176-1045	Deon	Km. 106 + 397	2 arch Bridge	28 m.	55 %	15/12/45	

work under control of Allied Commission

State of works as at 31 October 1945

Description	Size	Progress	Est date of Completion	REMARKS
Belluno - Calalzo				
Single track	Km. 41 + 219			Not damaged
2 arch Bridge (F. Molin dei Frari)	35 m.	70 %	15/12/45	One arch destroyed
7 arch Bridge (F. Maè)	80,4 m.	60 %	" "	One 14 m. arch destroyed. One 8 m. arch destroyed.
1 Calvert	3,2 m.	90 %	30/11/45	
2 arch Bridge	28 m.	55 %	15/12/45	

Railway construction work under control of Allied Comm

Line N° 177 Conegliano - Ponte nelle Alpi

State of works as at 3

Job N.°	Agency	Location	Description	Size	Progress	Est date of Completion
			Conegliano - Vittorio Veneto			
			Single track	Km. 13 + 559		
			Vittorio V. - Ponte nelle Alpi			
			Single track	Km. 26 + 388		
AC-177-1033	Marchioro	Km. 16 + 685	12 arch Bridge (F. Meschio)	216 m.	30 % T 10 % P	15/12/45 ⁶ 15/10/46 ⁶

Work under control of Allied Commission

State of works as at 31 Okt. 945

	Description	Size	Progress	Est date of Completion	REMARKS
	Conegliano - Vittorio Veneto				Completed
	Single track	Km. 13 + 559			
	Vittorio V. - Ponte nelle Alpi				Not destroyed
	Single track	Km. 26 + 388			
+ 685	12 arch Bridge (F. Meschio)	216 m.	30 % 10 %	T 15/12/45 ⁽¹⁾ P 15/10/46 ⁽²⁾	4 arches damaged (1) temp. repair (2) defin. repair

Railway construction work under control of Allied Comm

Line N° 180 Vicenza-Treviso

State of works as at 3

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
			Vicenza - Lisiera Track	Km. 7 + 492		
AC-180-1046		Km. 8 + 162	Lisiera - Carmignano Track 1 Arch Bridge (F. Tesina)	Km. 9 + 425 64,75 m.		
AC-180-1047		Km. 18 + 870	Carmignano - Cittadella Track Steel Bridge (F. Brenta)	Km. 6 + 749 300 m.		
AC-180-1048		Km. 20 + 178	Removal steel 30 steel spans Piers and abutments Steel Bridge Removal steel 1 steel span Abutments	10 m.		

on work under control of Allied Commission

State of works as at 31 Okt. 45

	Description	Size	Progress	Est date of Completion	REMARKS
	Vicenza - Lisiera				
	Track	Km. 7 + 492			Deuble track comple- ted.
	Lisiera - Carmignano				
	Track	Km. 9 + 425			Single track comple- ted. Temporary repay- red for single track.
162	1 Arck Bridge (F. Tesina)	64,75 m.			No project for perma- nent repaire.-
	Carmignano - Cittadella				
	Track	Km. 6 + 749			
870	Steel Bridge (F. Brenta)	300 m.			no project
	Removal steel 30 steel spans Piers and abutments				
178	Steel Bridge Removal steel 1 steel span Abutments	10 m.			no project.

8641
1498

Railway construction work, under control of Allied Commission

Line N° 180 Vicenza - Treviso

State of works as at 31

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
			Cittadella-Treviso				
			Track	Km. 34 + 753	100 %	20/10/45	Comp Repl Repl
AC-180-1049	T. A. R.	Km. 34 + 413	Steel Bridge (F. Musone)	9,25 m.			
AC-180-1050		Km. 59 + 279	Steel Bridge (F. Sile)	24 m.			On stre Brid trac
			Removal steel 1 steel span Abutments				

work, under control of Allied Commission

State of works as at 31 Oct. 1945

Description	Size	Progress	Est date of Completion	REMARKS
Cittadella-Treviso				
Track	Km. 34 + 753	100 %	20/10/45	Complete double track temporary Repaired one girder Replace one girder
Steel Bridge (F. Musone)	9,25 m.			
Steel Bridge (F. Sile)	24 m.			One bridge not destroyed. Bridge for second track destroyed.
Removal steel 1 steel span Abutments				no project.

Railway construction work under control of Allied Comm

Line N° 181 Treviso - Portogruaro

State of works as at 3/

Job N°	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-181-1054	S.A.C.A.I.M.	Km. 1 + 447	Track 1 Arch Bridge (Canale)	Km. 59 + 233 5 m.	70 %	15/11/45	Con tr
AC-181-1055		Km. 2 + 731	Steel Bridge (F. Storga) Removal steel 1 steel span Abutments	9 m.			Tem co
AC-181-1056		Km. 17 + 543	Steel Bridge (F. Piave) Removal steel 5 Steel spans Piers and abutments	248 m.			No One Temp com

action work under control of Allied Commission

State of works as at 31 October 45

Location	Description	Size	Progress	Est date of Completion	REMARKS
1 + 417	Track 1 Arch Bridge (Canale)	Km. 59 + 233	70 %	15/11/45	Completed single track
2 + 731	Steel Bridge (F. Storga)	5 m.			Temporary repairs completed
	Removal steel	9 m.			No project
7 + 543	1 steel span Abutments	248 m.			One abutment destroyed Temporary repairs completed
	Steel Bridge (F. Piave)				No project
	Removal steel				1 span demolished Temporary diversion completed
	5 Steel spans				
	Piers and abutments				

Railway construction work under control of Allied Commission

Line N° 181 Treviso - Portogruaro

State of works as at 31

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-181-1057	Simonetti	Km. 30 + 281	Steel Bridge (F. Monticano) 1 steel span Abutments	20 m.			Com Temp to d othe
AC-181-1058		Km. 34 + 796	1 arch Bridge (Ditch) 25 m. wide Mota station Yard	2,5 m.		31/5/46	Cont temp
AC-181-1059	T. A. R.	Km. 34 + 927	Steel Bridge (F. Livenza Old) 1 steel span Abutments	46,4 m.			Cont com to p pre not

on work under control of Allied Commission

State of works as at 31 Oct. 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
+ 281	Steel Bridge (F. Monticano) 1 steel span Abutments	20 m.			Completed Temp. repairs completed to one abutment Other good.
+ 796	1 arch Bridge (Ditch) 25 m. wide Mota station Yard	2,5 m.		31/5/46	Completely destroyed temporarily filled in
+ 927	Steel Bridge (F. Livenza Old) 1 steel span Abutments	46,4 m.			temporarily repaired completed No permanent repair projected not destroyed

Railway construction work under control of Allied Commission

Line N° 181 Treviso - Portogruaro

State of works as at 31 Oct 1945

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-181-1060	S.A.C.A.I.M.	Km. 35 + 735	Steel Bridge (F. Livenza new) Removal steel 3 steel spans Piers and abutments	93 m.			Temporary complete no p.

n work under control of Allied Commission

State of works as at 31 Okt. 945

	Description	Size	Progress	Est date of Completion	REMARKS
35	Steel Bridge (F. Livenza new) Removal steel 3 steel spans Piers ad abutments	93 m.			Temporary diversion cmpleted no project

Railway construction work under control of Allied Commiss

Line N° 182 Casarsa - Gemona

State of works as at 31 Oct

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-182-1072		Km. 7 + 374	Casarsa-Prevesana				
			Single track	Km. 13 + 407			
			Steel Bridge (Ditch)	4 m.			
			1 Steel span				
			Abutments				
AC-182-1073		Km. 14 + 080	Prevesana-Cernino				
			Single track	Km. 22 + 416			
			Steel Bridge (F. Cesa)				
			3 steel spans	72 m.	30 %	31/12/45	
			Piers and abutments				

Work under control of Allied Commission

State of works as at 31 October 45

Description	Size	Progress	Est date of Completion	REMARKS
Casarsa-Prevesana Single track Steel Bridge (itch) Steel span abutments	Km. 13 + 407 4 m.			Completed Comperary repairs Completed No project for per manent repairs No damaged
Prevesana-Cernino Single track Steel Bridge (Cesa) steel spans iers and abutments	Km. 22 + 416 72 m.	30 %	31/12/45	completed

Railway construction work under control of Allied Com

Line N° 182 Casarsa - Gemona

State of works as at

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
AC-182-1074		Km. 23 + 583	Steel Bridge (Ditch) 1 steel span Abutments	25 m.		
AC-182-1075		Km. 26 + 726	3 arch Bridge	30 m.		
AC-182-1076		Km. 31 + 223	Steel Bridge (F. Argino) 4 steel spans Piers and abutments	100 m.		

Work under control of Allied Commission

State of works as at 31 October 1945

Description	Size	Progress	Est date of Completion	REMARKS
Bridge (h) el span ments	25 m.			Completed temporary repairs. No project for perma- nent repairs. Not damaged
Bridge	30 m.			1 arch destroyed 1 arch damaged temporary repairs completed. No project for per- manent repairs.
Bridge (ino) spans and abutments	100 m.			Temporary repairs completed No project for perma- nent repairs Not damaged

Allied Commission

ate of works as at 31 October 1945

Progress	Est date of Completion	REMARKS
		Completed temporary repairs. No project for perma- nent repairs. Not damaged
		1 arch destroyed 1 arch damaged temporary repairs completed. No project for per- manent repairs.
		Temporary repairs completed No project for perma- nent repairs Not damaged

Railway construction work under control of Allied Com

Line N° 182 Casarsa - Gemona

State of works as at 3

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
			Cornino - Gemona			
AC-182-1077		Km. 36 + 646	Track	Km. 13 + 577		
AC-182-1078		Km. 37 + 364	Steel Bridge (F. Tagliamento) Removal steel 4 steel spans Piers and abutments	168 m.		
AC-182-1079		Km. 37 + 584	Steel Bridge (F. Tagliamento) 8 steel spans Piers and abutments	336 m.		
AC-182-1080		Km. 37 + 793	Culvert	2,5 m.		
AC-182-1081		Km. 38 + 881	Culvert	1 m.		
			Steel Bridge (F. Zedra) Removal steel 1 Steel span Abutments	25 m.		

uction work under control of Allied Commission

State of works as at 31 October 45

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Cornino - Gemona				
	Track	Km. 13 + 577			Completed
m. 36 + 646	Steel Bridge (F. Tagliamento)				1 span to remove
	Removal steel				3 " to repairs
	4 steel spans	168 m.			No project for permanent repairs
	Piers and abutments				
a. 37 + 364	Steel Bridge (F. Tagliamento)	336 m.			No project for repairs,
	8 steel spans				4 piers to repairs
	Piers and abutments				
37 + 584	Culvert	2,5 m.			
37 + 793	Culvert	1 m.			No project
38 + 881	Steel Bridge (F. Zedra)				No project
	Removal steel	25 m.			
	1 Steel span				No project
	Abutments				Not damaged

Railway construction work under control of Allied Commis

Line N° 183 Motta - S. Vito

State of works as at 31 Oct

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-183-1061		Km. 0 + 217	Single track Steel Bridge (F. Livenza Old) 1 steel span	Km. 26 + 796 46,4 m.			Rep Comp no Dive line to b Liv
AC-183-1062		Km. 1 + 025	Steel Bridge (F. Livenza new)				See
AC-183-1063		Km. 21 + 333	Steel Bridge (Canal Bricca) 1 steel span Abutments	5,7 m.			Temp fini for

n work under control of Allied Commission

State of works as at 31 Oct. 1945

	Description	Size	Progress	Est date of Completion	REMARKS
17	Single track Steel Bridge (F. Livenza Old) 1 steel span	Km. 26 + 796 46,4 m.			Repairs completed Completely demolished no project. Diversion made over line Motta-Portogruaro to bridge over new Livenna.-
25	Steel Bridge (F. Livenza new)				See line 181
33	Steel Bridge (Canal Bricca) 1 steel span Abutments	5,7 m.			Temporary repairs finished. No project. for permanent repairs

Railway construction work under control of Allied Com

Line N° 184 Sacile - Pinzano

State of works as at

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
AC-184-1067		Km. 8 + 969	Sacile-Montereale			
			Track	Km. 27 + 231		
			3 arch Bridge (F. Artugna)	30 m.		
AC-184-1068		Km. 28 + 601	Montereale-Pinzano			
			Track	Km. 25 + 524		
			12 arch Bridge (F. Cellina)	276 m.		
			9 arch Bridge (F. Meduna)	165 m.		
AC-184-1069		Km. 39 + 062	8 arch Bridge (F. Gercia)	120 m.		
AC-184-1070		Km. 50 + 590	8 arch Bridge (F. Gercia)	120 m.		
AC-184-1071		Km. 50 + 872	8 arch Bridge (F. Gercia)	120 m.		

construction work under control of Allied Commission

Pinzano

State of works as at 31 October 1945

Location	Description	Size	Progress	Est date of Completion	REMARKS
Sacile-Montereale					
Km. 8 + 969	Track 3 arch Bridge (F. Artugna)	Km. 27 + 231 30 m.			Completed 1 arches destroyed no prjeot.
Montereale-Pinzano					
Km. 28 + 601	Track 12 arch Bridge (F. Cellina)	Km. 25 + 524 276 m.			no prjeot.
Km. 39 + 062	9 arch Bridge (F. Meduna)	165 m.			4 arches destroyed no project.
Km. 50 + 590	8 arch Bridge (F. Gercia)	120 m.			1 arch destroyed 1 arch damaged no prjeot.
Km. 50 + 872	8 arch Bridge (F. Gercia)	120 m.			3 arches destroyed 2 piers no prjeot.

Railway construction work under control of Allied Commis

Line N° 186 Montebelluna - Susegana

State of works as at 31/10/45

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion	
AC-186-1052	Bellomo	Double Km. 17 + 645	Track Concrete Bridge (Canale) 2 span	Km. 19 + 040 5,2 m.			One oth
AC-186-1053		Km. 17 + 734	1 arch Bridge Underpass	10 m.	10 %	31/10/45	Temp comp tra perm Nin

Construction work under control of Allied Commission

Regana

State of works as at 31 Oct. 945

Location	Description	Size	Progress	Est date of Completion	REMARKS
Double	Track	Km. 19 + 040			One track removed Other completed
Km. 17 + 645	Concrete Bridge (Canale)	5,2 m.			Temporary repairs completed for one track. No project for permanent repairs
2 span					
Km. 17 + 734	1 arch Bridge Underpass	10 m.	10 %	31/10/45	Ring damaged

Railway construction work under control of Allied Com

Line N° 187 Portogruaro - Casarsa

State of works as at 3

Job N.º	Agency	Location	Description	Size	Progress	Est date of Completion
			Track	Km. 21 + 416		31/12/45
AC-187-1064		Km. 7 + 639	Under Pass 1 Steel span	4 m.		
AC-187-1065		Km. 11 + 257	1 Arch Bridge	3,5 m.		
AC-187-1066		Km. 13 + 791	1 Arch Bridge	1,5 m.		

Construction work under control of Allied Commission

State of works as at 31 Oct. 945

Location	Description	Size	Progress	Est date of Completion	REMARKS
	Track	Km. 21 + 416		31/12/45	Completed
Km. 7 + 639	Under Pass 1 Steel span	4 m.			Temporary repairs completed Contract not awarded
Km. 11 + 257	1 Arch Bridge	3,5 m.			Temporary repairs completed. No project for permanent repairs
Km. 13 + 791	1 Arch Bridge	1,5 m.			Temporary repairs completed No project for permanent repairs.

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line No. 53 Vicenza-VeneziaState of works

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion
<u>198+976 VICENZA - MESTRE</u>						
AC/53/1014	Andriolo	203+798	Track 3 Arch Bridge (F. Tesina)	Km. 57+463 53.5 m.		31/7/46
AC/53/1015	Danella	223+216	3 Arch. Bridge (F. Brentelle)	20 m.		30/6/46
AC/53/1016	Cestaro Cestaro Mazzacurati	233+454	Steel Bridge Removal steel 3 steel spans Piers and abutments (F. Brenta)	101 m.	40 % 100 %	31/10/
<u>MESTRE - VENEZIA</u>						
AC/53/1017	---	261+200	Track Arch. Bridge	Km. 9+668 20 m.		

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at

30th Sept. 45

Location	Description	Size	Progress	Est. date of completion	Remarks
<u>198+976 VICENZA - MESTRE</u>					
	Track	Km. 57+463			
203+798	3 Arch Bridge (F. Tesina)	53.5 m.		31/7/46	Temporary Complete for one steel track
223+216	3 Arch. Bridge (F. Brentelle)	20 m.		30/6/46	contract not awarded for permanent repair. Temporary repairs for two tracks
233+454	Steel Bridge Removal steel 3 steel spans	101 m.	70%	31/10/45	awaiting approval permanent project. Temporary complete for one track
	Piers and abutments (F. Brenta)		100%		Completed
<u>MESTRE - VENEZIA</u>					
	Track	Km. 9+668			
61+200	Arch. Bridge	20 m.			Completed single track Other track removed no project

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line No. 71 Mestre - Udine

State of works as at

Job No.	Agency	Location	Prescription	Size	Progress	Est. date of completion
<u>Mestre - Megliano</u>						
AC/71/1024		Km. 6+691	Track Steel Bridge (F. Dese) 1 steel span Abutment	Km. 9+273 8 m.		
<u>Megliano - Preganziel</u>						
AC/71/1025	S.A.C.A.I.M.	Km. 10+097	Track Steel Bridge (F. Zero) 1 steel span Abutment	Km. 4 8 m.	70%	30/10/45
<u>Preganziel - Spretano</u>						
			Track	Km. 20+830		
<u>Spretano - Susegana</u>						
AC/71/1026		Km. 39+297	Track 20 arch Bridge (F. Piave)	Km. 5+300 400 m.		

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30. Sep. 45.

Station	Prescription	Size	Progress	Est. date of completion	Remarks
<u>Mestre - Megliano</u>					
6+691	Track Steel Bridge (F. Dese) 1 steel span Abutment	Km. 9+273 8 m.			Double track completed temporary repairs completed No project for permanent repairs
<u>Mogliano - Preganziel</u>					
10+097	Track Steel Bridge (F. Zere) 1 steel span Abutment	Km. 4 8 m.	70%	30/10/45	Completed single track Completed for single track
<u>Preganziel - Spresiano</u>					
	Track	Km. 20+830			Double track completed
<u>Spresiano - Susegana</u>					
9+297	Track 20 arch Bridge (F. Piave)	Km. 5+300 400 m.			Completed for single track Temporary repaired single track Awaiting approval of project

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line No. 71 Mestre - Udine

State of work as at

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion	
AC/71/1027	I.S.R. F.D.R.	Km.45+113	Track 4 Culverts Steel Bridge 1 steel span	<u>Susegana - Sacile</u> Km.24+940 Average 4 m. 12 m.			Com Temp No p
AC/71/1028		Km.45+264	Track 1 arch Bridge	<u>Sacile - P. Nev.</u> Km.			Cent Temp ted
			Track	<u>P. Nev. - Perdenone</u> Km. 22			Compl
AC/71/1029	S.A.E.C.	Km.81+844	Track 8 arch Bridge (F. Meduna)	<u>Perdenone - Casarsa</u> Km.15+100 160 m.			Comple Comple No p

WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at

13
30
28 Sep 45.

Size	Progress	Est. date of completion	Remarks
<u>Legana - Sacile</u> Km. 24+940 Average 4 m. 12 m.			Completed double track Temporary repaired on track <i>No project for permanent repair</i>
<u>Sacile - P. Nev.</u> Km. .			Contract not awarded Temporary repairs comple- ted one track
<u>P. Nev. - Pordenone</u> Km. 22			Completed double track
<u>Pordenone - Casarsa</u> Km. 15+100 160 m.			Completed one track Completed for 2 tracks <i>No project for 2nd track</i>

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine No. 71 Mestre - UdineState of work as at 30.3.50

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion
			<u>Casarsa - F. Tagliamento</u>			
			Track	Km. 5+042		
AC/71/1030	S.A.E.C.	Km.97+954	Steel Bridge (F.Tagliamento) Removal steel 36 steel spans Piers and abutments	763		
			<u>F. Tagliamento - Udine</u>			
			Track	Km. 28+613		

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION.

State of works as at 30 Sep 45

Location	Description	Size	Progress	Est. date of completion	Remarks
	<u>Casarsa - F. Tagliamento</u>				
	Track	Km. 5+042			Completed double track
954	Steel Bridge (F. Tagliamento) Removal steel 36 steel spans Piers and abutments	763			Temporary repairs completed for one track <i>No project for permanent repair.</i>
	<u>F. Tagliamento - Udine</u>				
	Track	Km. 28+613			Completed double track

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line N°. 84 Mestre-PortogruaroState of works as at 30th

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
<u>Mestre - Fossalta</u>						
			Track	Km. 27+789		
<u>Fossalta - Portogruaro</u>						
AG/84/1020		Km. 31+293	Track Steel Bridge (P. Piave) Removal steel 3 steel spans Piers and abutments	Km. 31+352 132,8 m.		
AG/84/1021		Km. 44+987	Steel Bridge (P. Livenza) Removal steel 2 steel span Piers and abutments	97 m.		
AG/84/1022		Km. 48+088	Steel Bridge (Canal Fossan) Removal steel 1 steel span Abutments	32 m.		
AG/84/1023		Km. 57+655	Steel Bridge (P. Raghena) Removal steel 1 steel span Abutments	17 m.		

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at

30th Sept. 45

Location	Description	Size	Progress	Est. date of completion	Remarks
	<u>Mestre - Fossalta</u>				
	Track	Km. 27+789			Completed one track 25 Km. second track removed
	<u>Fossalta - Portogruaro</u>				
Km. 31+293	Track	Km. 31+352			
	Steel Bridge (F. Piave)	132,8 m.			
	Removal steel 3 steel spans Piers and abutments				no project
Km. 44+987	Steel Bridge (F. Livenza)				
	Removal steel 2 steel span Piers and abutments	97 m.			
Km. 48+088	Steel Bridge (Canal Fossan)				no project
	Removal steel 1 steel span Abutments	32 m.			
Km. 57+655	Steel Bridge (F. Reghena)				no project
	Removal steel 1 steel span Abutments	17 m.			Completed
					no project completed

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line B°. 85 F. Po - PadovaState of works as at 30

Job N°.	Agency	Location	Description	Size	Progress	Est. date of Completion
<u>F. PO - ROVIGO</u>						
			Track	Km. 26+651		
AG/85/1001	Zambellite	60+924	Culvert	2 m.	5%	30/11/45
AG/85/1002	R.C.E. 1	69+823	Steel Bridge (Canal Bianco)	m. 38 + 15		15/12/45
			Removal steel 1 steel span abutments			
<u>ROVIGO - STANGHELLA</u>						
			Track	Km. 6+735		
AG/ 85/1003	Zambellite	79+474	1 Arch. Bridge	m. 3,5		30/11/45
AG/85/1004	"	79+888	1 Arch. Bridge	m. 4,5	5%	30/11/45
AG/85/1005		81+705	Steel bridge F. Adige	m. 81		15/12/45
	R.C.E. 1		Removal steel		5%	
	Gistri		3 steel span			
	R.C.E. 1		Piers and abutments			

1482

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30th Sept. 45

Description	Size	Progress	Est. date of Completion	Remarks
<u>P. PO - ROVICO</u>				
Track	Km. 26+651	5%		One track removed 4 Km.
Culvert	2 m.		30/11/45	
Steel Bridge (Canal Bianco)	m. 38 + 15		15/12/45	
Removal steel 1 steel span abutments				
<u>ROVICO - STANGHELLA</u>				
Track	Km. 6+735	5%		Double track removed
1 Arch. Bridge	m. 3,5		30/11/45	
1 Arch. Bridge	m. 4,5		30/11/45	
Steel bridge F. Adige	m. 81	5%	15/12/45	
Removal steel 3 steel span Piers and abutments				

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line N°. 85 - F. Po - Padova

State of works as at 30/11/45

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
Stanghella - Monselice						
AC/85/1006	Zembellite	86+423	Track 1 Arch Bridge	Km. 14+211 4 m.		30/11/45
AC/85/1007	E.C.E. 1	86+605	Steel Bridge (F. Gerzone) Removal steel 1 steel span abutments	29.9 m.		15/12/45
AC/85/1008	R.C.E. 1	98+101	Steel Bridge (Canal Bisatto) Removal steel 1 steel span abutments	18.32 m.		15/12/45

1871

NOTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as at 30/11 Sept. 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Stanghella - Menselice</u>				
Track	Km. 14+211			One track removed 3+600 Km.
Arch Bridge	4 m.		30/11/45	
Steel Bridge (Gorzene)	29.9 m.		15/12/45	
Removal steel steel span atments				Changing 3 girders
Steel Bridge (Bisatto)	18.32 m.		15/12/45	
Removal steel steel span atments				

ACTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30th Sept. 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Stanghella - Menselice</u>				
Track	Km. 14+211			One track removed 3+600 Km.
Arch Bridge	4 m.		30/11/45	
Steel Bridge (. Gerzone)	29.9 m.		15/12/45	
Removal steel steel span atments				Changing 3 girders
Steel Bridge (nal Bisatto)	18,32 m.		15/12/45	
Removal steel steel span atments				

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine N°. 85 F. Po - PadovaState of works

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
<u>Monselice - Padova</u>						
			Track	Km. 22+748		
AC/85/1009	Zambellite	107+500	Tunnel Cattalo	700 m.	20%	30/11/45
AC/85/1010	T.A.R. I.S.R. Zambellite	108+164	Steel Bridge Abutment (F. Riatta)	10 m.	10%	30/12/45
AC/85/1011	Zambellite	114+300	1 Arch Bridge	4 m.	10%	30/11/45
AC/85/1012	Zambellite	117+838	Steel Bridge Abutment (F. Bacchiglione)	60 m.	?	30/11/45
AC/85/1013	Zambellite	118+063	1 Arch Bridge	4 m.	5%	30/11/45

1480

AY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30th Sept. 45

Location	Description	Size	Progress	Est. date of completion	Remarks
<u>Monselice - Padova</u>					
	Track	Km. 22+748			Complete for one track
0	Tunnel Cattaio	700 m.	20%	30/11/45	One track removed 4 Km. Complete for one track
4	Steel Bridge Abutment (F. Riatta)	10 m.	10%	30/10/45	8 m. repairate roof
0	1 Arch Bridge	4 m.	10%	30/11/45	
3	Steel Bridge Abutment (F. Bacciglione)	60 m.	?	30/11/45	
1	Arch Bridge	4 m.	5%	30/11/45	Temporary repairs completed for one track

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine N°. 165 Rovigo-ChioggiaState of works as

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
			<u>NOVIGO - ADRIA</u>			
			Track	Km. 24+550		
			<u>ADRIA - CHIOGGIA</u>			
			Track	Km. 31+235		
AC/165/1018		44+013	Steel Bridge (F. Adige) Removal steel 3 steel spans Piers and abutments	127 m.		
AC/165/1019		52+248	Steel Bridge (F. Brenta) Removal steel 6 steel spans Piers and abutments	185 m.		

6271

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30. Sep 45

on	Description	Size	Progress	Est. date of completion	Remarks
	<u>ROVIGO - ADRIA</u>				
	Track	Km. 24+550			Complete
	<u>ADRIA - CHILOGGIA</u>				
	Track	Km. 31+235			Rederced to narrow gauge by germans
	Steel Bridge (P. Adige)	127 m.			
	Removal steel 3 steel spans Piers and abutments				No project
	Steel Bridge (F. Brenta)	185 m.			
	Removal steel 6 steel spans Piers and abutments				No project

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line N°. 174/ Mestre - PrimolanoState of work

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
<u>Mestre - Cisson del Grappa</u>						
AG/174 1031	S.A.R.	33+053	Track Concrete Bridge 1 span (F. MUSONE)	Km. 73+747 10 m.		30/5/46
<u>Cisson del Grappa - Primolano</u>						
AG/174/1032	Vittorio G. Vittorio G.	74+971	Track Steel Bridge (F. Cisson) Removal steel 3 steel spans Piers and abutments	Km. 6+255 m. 128,85	20 %	31/12/45 31/10/45

1478

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as at 30 Sep 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Mestre - Cisson del Grappa</u>				
Track	Km. 73+747			Temporary complete for single track
Concrete Bridge span (F. MUSONE)	10 m.		30/5/46	Temporary complete No project for permanent repairs
<u>Cisson del Grappa - Primelano</u>				
Track	Km. 6+255			
Steel Bridge (F. Cisson)	m. 128,55		31/12/45	Project for temporary repairs in process.
Removal steel 3 steel spans Piers and abutments		20%	31/10/45	

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine No. 175/ Bassano - CamposampieroState of works as of

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion
AG/175/1051		Km. 25+676	Track Atal Bridge (P. Vandura)	Km. 29+039 6 m.		

1177

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

ExamplesState of works as at 30 H. Sept. 45

Station	Description	Size	Progress	Est. date of completion	Remarks
676	Track Atal Bridge (F. Vandura)	Km. 29+039 6 m.			Track completed Temp. repairs completed - no project for permanent repairs

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as a

Line N° 176 Padova - Calalzo

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
AC/176/1034	Messageria	42+994	<u>Padova - Vigodarzere</u>			
			Track	Km. 4+750		
			Steel Bridge Removal steel Continuous span over 8 steel bents Piers and abutments (F. Brenta)	91 m.		not considered
AC/176/1035	S.A.R.	11+037	<u>Vigodarzere - Camposampiere</u>			
			Track	Km. 13+302		
			<u>Camposampiere - Castelfranco</u>			
			Track	Km. 11+974		
			Steel Bridge	9.7 m.		

176

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30 Sep 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Padova - Vigodarzere</u>				
Track	Km. 4+750			Double track complete
Steel Bridge Removal steel Continuous span over 8 steel bents Piers and abutments (F. Brenta)	91 m.		not considered	Temporary wooden trestle one track completed <i>no project for permanent repairs</i>
<u>Vigodarzere - Camposampiere</u>				
Track	Km. 13+302			Complete double track
<u>Camposampiere - Castelfranco</u>				
Track	Km. 11+974			<i>One track completed</i> One track removed
Steel Bridge	9,7 m.			Repairs to one girder

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine N°. 176 Padova - CalalzoState of works as at 30 Sep.

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion	
			<u>Castelfranco - Montebelluna</u>				
			Double track	Km. 16+296			Comp Oth
			<u>Montebelluna - Busche</u>				
AC/176/1036		Km. 25+284	Single track Steel Bridge (F. Brentellene) Removal steel 1 steel span Abutments	Km. 41+576 9.5 m.			Comp Temp No p nent Not
AC/176/1037		Km. 36+839	1 arch Bridge (F. Fontane)	17 m.			Temp comp No p nent

1475

WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30 Sept. 45.

Description	Size	Progress	Est. date of completion	Remarks
<u>Castelfranco - Montebelluna</u>				
track	Km. 16+296			Completed single track Other track removed
<u>Montebelluna - Busche</u>				
track	Km. 41+576			Complete single track
bridge (ellene) steel span	9.5 m.			Temporary repaired No project for permanent repairs Not Destroyed
bridge (e)	17 m.			Temporary repairs completed No project for permanent repairs

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line No. 176 Padova - CalalzoState of works

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion
<u>Busche - Sedico</u>						
AC/176/1038	Pierobon	Km.62+399	Track 9 arch Bridge (F. Viere) Removal rabbles 25 m. Height	Km. 11+386 154,2 m.		31/1/46
AC/176/1039		Km.72+434	9 Arch Bridges (F. Cordevele)	168 m.		
AC/176/1040		Km.72+633	Concrete Underpass	3 m.		
<u>Sedico - Belluno</u>						
		Single track		Km. 12+068		

1471

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as at 30 Sep 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Busche - Sedico</u>				
Track	Km. 11+386			
9 arch Bridge (F. Viere)	154,2 m.		31/1/46	4 arches destroyed Project being prepared
Removal rabbles 25 m. Height				
9 Arch Bridges (F. Cordevele)	168 m.			8 arches destroyed Preparing project
Concrete Underpass	3 m.			Preparing project
<u>Sedico - Belluno</u>				
	Km. 12+068			Not destroyed

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine No. 176 Padova - CalalzoState of works as

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion
<u>Belluno - Calalzo</u>						
		Single	track	Km. 44+219		
AO/176/1042	Caldart	Km. 96+075	2 arch Bridge (F. Molin dei Frari)	35 m.	30 %	15/12/45
AC/176/1043	Caldart	Km. 102+118	7 arch. Bridge (F. Maè)	80,4 m.	30 %	15/12/45
AC/176/1044	Caldart	Km. 102+311	1 Culvert	3,2 m.	30 %	30/11/45
AC/176/1045	Deon	Km. 106+397	2 Arch Bridge	28 m.	20 %	15/12/45

1471

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as at . 30 Sep 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Belluno - Calalzo</u>				
track	Km. 44+219			Not damaged
2 arch Bridge (F. Molin dei Frari)	35 m.	30 %	15/12/45	One arch destroyed
7 arch. Bridge (F. Mado)	80,4 m.	30 %	15/12/45	One 14 m. arch destroyed One 8 m. " "
1 Culvert	3,2 m.	30 %	30/11/45	
2 Arch Bridge	28 m.	20 %	15/12/45	

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as atLine N° 177 Conegliano - Ponte nelle Alpi

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
			<u>Conegliano-Vittrio Veneto</u>			
			Single track	Km. 13+559		
			<u>Vittrio V° - Ponte nelle Alpi</u>			
			Single track	Km. 26+388		
AC/177/1033	Marchiore	Km. 16+685	12 arch Bridge (F. Meschio)	216 m.	10 % 5 %	T. 15/12/45 P. 15/10/46

177

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONConegliano - Ponte nelle AlpiState of works as at 30 Sept. 45

Location	Description	Size	Progress	Est. date of completion	Remarks
	<u>Conegliano-Vittrerie Venete</u>				
	Single track	Km. 13+559			Completed
	<u>Vittrerie V^o - Ponte nelle Alpi</u>				
	Single track	Km. 26+388			Not destroyed
Km. 16+685	12 arch Bridge (F. Meschio)	216 m.	10 % 5 %	T. 15/12/45 P. 15/10/46	4 arches damaged

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine N°. 180 Vicenza - TrevisoState of works as at

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion	
			<u>Vicenza - Lisiera</u>				
			Track	Km. 7+492			Dev
			<u>Lisiera - Carmignano</u>				
AC/180/1046		Km. 8+162	Track	Km. 9+425			Sim
			7 Arch Bridge (F. Tesina)	64.75 m.			Tem sin No nes
			<u>Carmignano - Cittadella</u>				
AC/180/1047		Km. 18+870	Track	Km. 6+749			
			Steel Bridge (F. Brenta)	300 m.			No
			Removal steel 30 steel spans Piers and abutments				
AC/180/1048		Km. 20+178	Steel Bridge	10 m.			No
			Removal steel 1 steel span Abutments				

1471

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as at 30 Sept. 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Vinzenza - Lissiera</u>				
Track	Km. 7+492			Double track completed
<u>Lissiera - Camignano</u>				
Track	Km. 9+425			Single track completed
7 Arch Bridge (F. Tesina)	64.75 m.			Temporary repaired for single track No project for permanent repairs
<u>Camignano - Cittadella</u>				
Track	Km. 6+749			
Steel Bridge (F. Brenta)	300 m.			
Removal steel 30 steel spans Piers and abutments				No project
Steel Bridge Removal steel 1 steel span Abutments	10 m.			No project

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of work

Line No. 180 Vicenza - Treviso

Job No.	Agency	Location	Description	Size	Progress	Est date of completion
Cittadella - Treviso						
AC/180/1049	T.A.R.	Km.34+413	Track Steel Bridge (F. Musone)	Km.34+753 9,25 m.	90%	31/10/45
AC/180/1050		Km.59+279	Steel Bridge (F. Sile) Removal steel 1 steel span Abutments	24 m.		

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30 Sept. 45

Description	Size	Progress	Est date of completion	Remarks
<u>Cittadella - Treviso</u>				
Track	Km. 34+753	90%	31/10/45	Complete double track
Steel Bridge (S. Musone)	9.25 m.			Repairs to one girder Replace one girder
Steel Bridge (S. Sile)	24 m.			One bridge not destroyed Bridge for second track destroyed. no project
oval steel steel span atments				

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine No. 181 Treviso-PortofruaroState of works as at 2

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion
AC/181/1054	SACAIM	Km. 1+447	Track	Km. 59+233	70 %	15/10/45
AC/181/1055		Km. 2+731	1 Arch Bridge (Canale)	5 m.		
AC/181/1056		Km. 17+543	Steel Bridge (F. Sterga) Removal steel 1 steel span Abutments	9 m.		
			Steel Bridge (F. Piave) Removal steel 5 Steel spans Piers and abutments	248 m		

149

ACTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as at 30 Sept. 45

Description	Size	Progress	Est. date of completion	Remarks
Track	Km. 59+233			
Arch Bridge (Canale)	5 m.	70 %	15/10/45	Completed single track Temporary repairs completed
Steel Bridge (Sterga)	9 m.			No project One abutment destroyed Temporary repairs completed
Steel Bridge (Pieve)	248 m			no project 4 spans demolished Temporary diversion completed

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine No. 181 Treviso - PortogruaroState of works as at

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion
AC/181/1057		Km. 30+281	Steel Bridge (F. Monticane) 1 steel span Abutments	20 m.		
AC/181/1058	Simenetti	Km. 34+796	1 arch Bridge (Ditch) 25 m. wide Motta station Yard	2,5 m.		31/5/46
AC/181/1059	T.A.R.	Km. 34+927	Steel Bridge (F. Livenza Old) 1 steel span Abutments	46,4 m.		

1468

RAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30 Sept. 45

Description	Size	Progress	Est. date of completion	Remarks
Steel Bridge (F. Monticane) 1 steel span Abutments	20 m.			Completed Temp. repairs completed to one abutment Other good
1 Arch Bridge (Ditch) 25 m. wide Motta station Yard	2.5 m.		31/5/46	Completely destroyed temporarily filled in
Steel Bridge (F. Livenza Old) 1 steel span Abutments	46.4 m.			Temporary repaired completed No permanent repairs projected Not destroyed

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine No. 181 Treviso - PortogruaroState of works as at

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion	
MAC/181/1060	SACAIM	Km. 35+735	Steel Bridge (P. Livenza new) Removal steel } steel spans Piers and abutments	93 m.			Ter con n

LJN

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONareState of works as at 30 Sept. 45

Description	Size	Progress	Est. date of completion	Remarks
Steel Bridge (F. Livorno new) Removal steel 3 steel spans piers and abutments	93 m.			Temporary diversion completed no project

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at

Line N°. 182 Casarsa - Genova

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
<u>Casarsa - Prevesana</u>						
AG/182/1072	.	Km. 7+374	Single Track Steel Bridge (Ditch) 1 steel span Abutments	Km. 13+407 4 m.		
<u>Prevesana - Cornino</u>						
AG/182/1073	MIROLO MIROLO	Km. 14+080	Single track Steel Bridge (F. Cesa) 3 steel spans Piers & abutments	Km. 22+416 72 m.	2 %	31/12/45 31/12/45

1466

ION WORK UNDER CONTROL OF ALLIED COMMISSION

State of worke as at 30 Sep 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Caserta - Provasana</u>				
le Track	Km. 13+407			Completed
l Bridge (ch)	4 m.			Temporary repairs completed
el span nts				No project for per- manent repairs No damaged
<u>Provasana - Cornino</u>				
e track	Km. 22+416			completed
Bridge (Gosa)				
el spans	72 m.		31/12/45	
& abutments		2%	31/12/45	

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine No. 182 Casarsa - GemonaState of works as of

Job No.	Agency	Location	Description	Size	Progress	Est. date of completion
AC/182/1074		Km. 23+583	Steel Bridge (Ditch) 1 steel span Abutments	25 m.		
AC/182/1075		Km. 26+726	3 arch Bridge	30 m.		
AC/182/1076		Km. 31+223	Steel Bridge (F. Argine) 4 steel spans Piers & abutments	100 m.		

1465

WAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

ona

State of works as at 30 Sep 45

ion	Description	Size	Progress	Est. date of completion	Remarks
583	Steel Bridge (Ditch) 1 steel span Abutments	25 m.			Completed temporary repairs No project for per- manent repairs Not damaged
726	3 arch Bridge	30 m.			1 arch destroyed 1 arch damaged temporary repairs completed No project for per- manent repairs
23	Steel Bridge (F. Argine) 4 steel spans Piers & abutments	100 m.			Temporary repairs completed No project for per- manent repairs Not damaged

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

Line N°. 182 Casarsa - Genova

State of works as at

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
<u>Cernine - Genova</u>						
AG/182/1077		Km. 36+646	Track Steel Bridge (F. Tagliamento) Removal steel 4 steel spans Piers and abutments	Km. 13+577 168 m.		
AG/182/1078		Km. 37+364	Steel Bridge (F. Tagliamento) 8 steel spans Piers and abutments	336 m.		
AG/182/1079		Km. 37+584	Calvert	2,5 m.		
AG/182/1080		Km. 37+793	Calvert	1 m.		
AG/182/1081		Km. 38+881	Steel Bridge (F. Zedra) Removal steel 1 steel span Abutments	25 m.		

1464

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as at 30. Sep. 45

Description	Size	Progress	Est. date of completion	Remarks
<u>Cornino - Genova</u>				
Track	km. 13+577			Completed
Steel Bridge (F. Tagliamento)				1 span to remove 3 " to repair
Removal steel 4 steel spans	168 m.			No project for permanent repairs
Piers and abutments				
Steel Bridge (F. Tagliamento)	336 m.			No project for repairs
8 steel spans				4 piers to repairs
Piers and abutments				
Culvert	2,5 m.			No project
Culvert	1 m.			No project
Steel Bridge (F. Zedra)				No project
Removal steel 1 steel span	25 m.			Not damaged
Abutments				

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine N° 183 Metta - B. ViteState of works as at

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion
AC/183/1061		Km. 0+217	Single track Steel Bridge (F. Livenza Old) 1 steel span	Km. 26+796 46.4 m.		
AC/183/1062		Km. 1+025	Steel Bridge (F. Livenza new)			
AC/183/1063		Km. 21+333	Steel Bridge (Canal Bricca) 1 steel span Abutments	5.7 m.		

1438

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at 30 Sep 45

Description	Size	Progress	Est. date of completion	Remarks
Track	Km. 26+796			Repairs completed
Bridge (Livenza Old)	46.4 m.			Completely demolished no project
Steel span				Diversions made over line Motta-Portogruaro to bridge over new Livenza -
Bridge (Livenza new)				See line 181
1 Bridge (Briocca)	5.7 m.			Temporary repairs finished. No project for permanent repairs
21 spans				
ents				

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine N°. 184 Sacile - PonzanoState of works as at 30

Job N°.	Agency	Location	Description	Size	Progress	Est. date of Completion
<u>Sacile - Montebelluna</u>						
AC/184/1067		Km. 8+969	Track 3 arch Bridge (F. Artagna)	Km. 27+231 30 m.		
<u>Montebelluna - Ponzano</u>						
AC/184/1068		Km. 28+601	Track 12 arch Bridge (F. Cellina)	Km. 25+524 276 m.		
AC/184/1069		Km. 39+062	9 arch Bridge (F. Meduna)	165 m.		
AC/184/1070		Km. 50/590	8 arch Bridge (F. Garcia)	120 m.		
AC/184/1071		Km. 50+872	8 arch Bridge (F. Garcia)	120 m.		

1462

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONState of works as at 30 Sept. 45

Description	Size	Progress	Est. date of Completion	Remarks
<u>Sacile - Montebelluna</u>				
Track	Km. 27+231			Completed
1 arch Bridge (F. Artagna)	30 m.			1 arch destroyed No project
<u>Montebelluna - Pinzano</u>				
Track	Km. 29+524			No project
12 arch Bridge (F. Cellina)	276 m.			4 arches destroyed No project
9 arch Bridge (F. Meduna)	165 m.			1 arch destroyed 1 arch damaged No project
8 arch Bridge (F. Garcia)	120 m.			1 arch destroyed 1 arch damaged No project
8 arch Bridge (F. Garcia)	120 m.			3 arches destroyed 2 piers " no project

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine N°. 186 Montebelluna - SuseganaState of works as at . 30.

Job N°.	Agency	Location	Description	Size	Progress	Est. date of completion	
AC/186/1052		Double Km. 17+645	Track Concrete Bridge (Canale) 2 span	Km. 19+040 5,2 m.			On Ot
AC/186/1053	Bellomo	Km. 17+734	1 arch Bridge Underpass	10 m.	10 %	30/11/45	Ta ce Ne me

1461

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

- Susegana

State of works as at 30 Sep 45

Location	Description	Size	Progress	Est. date of completion	Remarks
Double	Track	Km. 19+040			One track removed Other completed
7+645	Concrete Bridge (Canale) 2 spans	5,2 m.			Temporary repairs completed for one track No project for permanent repairs
7+734	1 arch Bridge Underpass	10 m.	10 %	30/11/45	Wing damaged

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSIONLine No. 187 Portofruaro - CasarsaState of works as of

Job No.	Agency	Location	Description	Size	Progress	Est. Date of completion
AC/187/1064		Km. 7+639	Track Under Pass 1 Steel span	Km. 21+416 4 m.		31/12/45
AC/187/1065		Km. 11+257	1 Arch Bridge	3,5 m.		
AC/187/1066		Km. 13+791	1 Arch Bridge	1,5 m.		

1460

CONSTRUCTION WORK UNDER CONTROL OF ALLIED COMMISSION

State of works as at

30 Sept. 45

Description	Size	Progress	Est. Date of completion	Remarks
Track	Km. 21+416			Completed
Under Pass Steel span	4 m.		31/12/45	Temporary repairs completed Contract not awarded
Arch Bridge	3.5 m.			Temporary repairs completed. No project for permanent repairs
Arch Bridge	1.5 m.			Temporary repairs completed No project for permanent repairs

0296