

ACC

AC 41

10000/148/1715

REPORTS L 11
JUN. - AUG. 194

10000/148/1715

REPORTS LINE 86. NORTH AND SOUTH
JUN. - AUG. 1945

2 56 NORTH

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIED COMMISSION

State of work as at 31 August 45

Job No.	Agency	Location	Description	Size	%	Est'd Comple	
AC/86N/1001	Contract Imp. Griffoni	Falconara	Repairs to Bridge at 192.85 Km. (Esino River)	Build 21 arches each of 12 mt. Span .	100% 15%		3 arch to cri erecta waybea
AC/86N/1002	Contract Imp. Mancini	Senigallia	Repairs to Bridge at 172.63 Km. (Cesano River)	Build 14 mass concrete arches each of 12 mt. span.	100%		
AC/86N/1003	Contract Imp. Mancini	Fano	Repairs to Bridge at 159.80 Km. (Metauro River)	Build 18 mass concrete arches each 12mt.span	90%	29 Sept	Last t Track, can be
AC/86N/1004	Contract Imp. Garbarino	Fano	Repairs to Bridge at 155.20 Km. (Arzillo River)	Build one abut- ment & 3 brick spans of 12 mt. each two tracks.	90%	12 Sept	Arches comple abutme Steel
AC/86N/1005	Contract Imp. Garbarino	Pesaro	Repairs to Bridge at 143.81 Km. (Foglia River)	Build 4 piers & 5 brick spans of 12 mt. each Two track.	95%	12 Sept	All ma except Ballas remova
AC/86N/1006	Contract Imp. Garbarino	Cattolica	Repairs to Bridge at 129.80 Km. (TAVALLO RIVER)	Build one brick span of 15 mt. Two tracks.	45%	29 Sept	No. 1 U is for for on

Sheet 1

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OFALLIED COMMISSIONState of work as at 31 August 45*Office Copy*

Location	Description	Size	Est'd Compl	Remarks
Conara	Repairs to Bridge at 192.85 Km. (Esino River)	Build 21 arches each of 12 mt. span.	100% 15% Date ?	3 arches now to rebuild additional to original contract. Centering erected. Awaiting placing of steel waybeams.
Agallia	Repairs to Bridge at 172.63 Km. (Cesano River)	Build 14 mass concrete arches each of 12 mt. span.	100%	
no	Repairs to Bridge at 159.80 Km. (Metauro River)	Build 18 mass concrete arches each 12 mt. span	90% 29 Sept	Last three arches complete for 1 Track. Track being laid. All steel can be removed 1st week September.
no	Repairs to Bridge at 155.20 Km. (Arzillo River)	Build one abutment & 3 brick spans of 12 mt. each two tracks.	90% 12 Sept	Arches, spandrels & parapets completed. Thickening of old abutment wall in hand 70% complete. Steel can be removed 1st week Sept.
esaro	Repairs to Bridge at 143.81 Km. (Foglia River)	Build 4 piers & 6 brick spans of 12 mt. each Two track.	95% 12 Sept	All masonry work completed with exception of parapet walls. Ballast placed for track. Awaiting removal of steelwork.
stolica	Repairs to Bridge at 129.80 Km. (TAVALLA RIVER)	Build one brick span of 15 mt. Two tracks.	45% 29 Sept	No. 1 UCRB span dismantled. Bridge is for two tracks. Arch & spandrels for one track completed.

SSB No.	Agency	Location	Description	Size	Comp	Est'd Compl.	
AC/85N/1007	Contract Imp. Garbarino	Riccione	Repairs to Bridge at 120.41 Km. (Maranello Bridge)	Build one brick SPAN OF 15 mt. Two tracks.	40%	29 Sept.	No. 1 UG is for total w
AC/85N/1008	Contract Imp. Garbarino	Riccione	Repairs to Bridge at 118.17 Km. (Marano River)	Build two brick spans of 12 mt. each. Two tracks	85%	29 Sept.	2 arches eted on Ready to Sept. 31
AC/86N/1009	Contract Imp. Dambria	Senigallia	Repairs to Bridge at 177.89 Km.	Build a single span bridge of steel superstruc- ture. Two tracks.	75%	12 Sept.	Abutmen deck wi
AC/86N/1010	Contract Imp. Garbarino	S. Arcangelo	Repairs to Bridge at 100.08 Km. (Uso River)	Build one pier 12 3 arches of 118 mt span each. Two tracks.	4%		Excavati complete for cent availabl
AC/86N/1011	Contract Imp. Garbarino	Savignano	Repairs to Bridge at 95.85 Km. (Rubicone or Fiumicino River)	Build a single span brick arch of 15.14 mt. Two tracks.	13%		Preparat 25.000 m No cemen
AC/86N/1012	Contract Imp. Garbarino	Cesena	Repairs to Bridge at 85.22 Km. (Rubicone River)	Build a single span brick arch of 15.40 mt. Two tracks.	3%		Preparat 12.000 m availabl
AC/86N/1013	Contract Imp. Garbarino	Cesena	Repairs to Bridge at 81.23 Km. (Savio River)	Build 4 brick spans each of 14 175 mt. Two tracks	1%		Preparat No cemen

Sheet 2

Location	Description	Size	Comp.	Est'd Compl.	Remarks
Riccione	Repairs to Bridge at 120.41 Km. (Maranello Bridge)	Build one brick SPAN OF 15 mt. Two tracks.	40%	29 Sept.	No. 1 UCRB span dismantled. Bridge is for two tracks. Arch for 65% of total width completed.
Riccione	Repairs to Bridge at 118.17 Km. (Marano River)	Build two brick spans of 12 mt. each. Two tracks	85%	29 Sept.	2 arches completed, spandrels compl- eted one side and 50% on other side. Ready to dismantle steel 1st week Sept. Single line working necessary.
Senigallia	Repairs to Bridge at 177.89 Km.	Build a single span bridge of steel superstruc- ture. Two tracks.	75%	12 Sept.	Abutments completed. Rail clust deck will be used.
S. Arcangelo	Repairs to Bridge at 100.08 Km. (Uso River)	Build one pier 12 3 arches of 118 mt span each. Two tracks.	4%		Excavations for North pier 60% completed. 20,000 bricks and timber for centering on site. No cement available.
Savignano	Repairs to Bridge at 95.85 Km. (Rubicone or Fluminio River)	Build a single span brick arch of 15.14 mt. Two tracks.	13%		Preparation of centering in hand. 25,000 bricks delivered to site. No cement available.
Cesena	Repairs to Bridge at 85.22 Km. (Rubicone River)	Build a single span brick arch of 15.40 mt. Two tracks.	3%		Preparation of centering in hand. 12,000 bricks on site? No cement available.
Cesena	Repairs to Bridge at 81.23 Km. (Savio River)	Build 4 brick spans each of 14 75 mt. Two tracks	1%		Preparation of centering in hand. No cement available.

LINE 85 NORTH

Job No.	Agency	Location	Description	Size	% Compl	Est'd compln	Pre har No
AC/85N/1014	Contract Imp. Lanino	Forlì	Repairs to Bridge at 57.82 Km.	Build 5 brick spans varying 15.83 to 16.12 mt. Two tracks	3%		Pre har No
AC/85N/1015	Contract Imp. Lanino	Forlì	Repairs to Bridge at 51.58 Km. (Montone River)	Build 3 piers & 4 brick arches each of 15.50 mt. span.	3%		Pre har No
AC/85N/1016	Contract Imp. Pardi	Faenza	Repairs to Bridge at 50.03 Km. (Lamone River)	Build 3 piers & 4 brick arches each of 15 mt. span.	3%		Pre har No
AC/85N/1017	Contract Imp. Marreo	Faenza	Repairs to Bridge at 44.03 Km. (Senio River)	Build 2 piers & 3 brick arches each of 15 mt span.	3%		Pre har No

5773

Sheet 3

Station	Description	Size	% Compl	Est'd compln	Remarks
1	Repairs to Bridge at 67.82 Km.	Build 5 brick spans varying 15.83 to 16.12 mt. Two tracks	3%		Preparation of centering in hand 14,000 bricks on site. No cement available/
1	Repairs to Bridge at 51.58 Km. (Montone River)	Build 3 piers & 4 brick arches each of 15.50 mt. span.	3%		Preparation of centering in hand. 18,000 bricks on site. No cement available.
nza	Repairs to Bridge at 50.03 Km. (Lamone River)	Build 3 piers & 4 brick arches each of 15 mt. span.	3%		Preparation of centering in hand. 41,000 bricks on site. No cement available.
nza	Repairs to Bridge at 44.03 Km. (Senio River)	Build 2 piers & 3 brick arches each of 15 mt. span.	3%		Preparation of centering in hand. 43,000 bricks on site. No cement available.

5793

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OFLINE 86 SOUTHALLIED COMMISSIONState of work as at 31 AUGUST 1945

Job No.	Agency	Location	Description	Size	% Comp.	Est'd Comp'n.	
AO/86S/1001	Contract Imp. Pascoli	Ofanto	Repairs to Bridge at 585.66 Km. for 2 tracks.	Completely rebuild 3 brick arches each of 15 mt. span. Stone abutments and 2 piers	40%	131 Oct.	Abu Cen Cen pre slo
AO/86S/1002	Contract Imp. FINA	Ternoli	Repairs to Bridge at 444.86 Km.	Rebuild 6 brick arches 12/12 mt. and 4/15 mt. spans.	10%	28 April 1946	Eri gir Ske con con pre pro

5172

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

ALLIED COMMISSION

Office Copy

State of work as at 31 AUGUST 1945

Location	Description	Size	% Comp.	Est'd comple.	Remarks
Ofanto	Repairs to Bridge at 585.66 Km. for 2 tracks.	Completely rebuild 3 brick arches each of 15 mt. span. Stone abutments and 2 piers.	40%	31 Oct.	Abutments and piers completed. Centering for 1 arch erected. Centering for second arch in preparation at site. Progress slow.
Ternoli	Repairs to Bridge at 444.85 Km.	Rebuild 6 brick arches 2/12 mt. and 4/15 mt. spans.	10%	28 April 1946	Brick stools completed and plate girders slewed onto new alignment. Slew backs out. Bricks and cement on site. Timber for centering on site and 10% prepared for centering. Good progress.

26/5

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED
COMMISSION

Office Copy.

LINE 85 NORTHState of Work as at 31 July 45

Job No.	Agency	Location	Description	Size	% Compl.	Est'd Compln.	Remarks
AC/86N/1001	Contract Imp. Griffoni	Falconara	Repairs to Bridge at 192.85 Km. (Esino River)	Build 21 arches each of 12 mt. span.	100%	14 Aug.	Additional to build. 100% original contract
AC/86N/1002	Contract Imp. Mancini	Senigallia	Repairs to Bridge at 172.63 Km. (Cesano River)	Build 14 mass concrete arches each of 12 mt. span.	100%	16 July	Steel handrail No material available. T additional to
AC/86N/1003	Contract Imp. Garbarino	Fano	Repairs to Bridge at 159.80 Km. (Metauro River)	Build 18 mass concrete arches each 12 mt. span.	85%	1 Sept.	14 Arches con 3 Piers 100 New abutment 1 Arch 60%
AC/86N/1004	Contract Imp. Garbarino	Fano	Repairs to Bridge at 155.20 Km. (Argilla River)	Build one abutment & 3 brick spans of 12 mt. each two tracks.	75%	16 Aug	3 Arches con and span
AC/86N/1005	Contract Imp. Garbarino	Pesaro	Repairs to Bridge at 143.81 Km. (Foglia River)	Build 4 piers & 6 brick spans of 12 mt. each Two tracks.	70%	31 Aug.	6 Arches con 3 Spandrel Completed
							/to 3

Sheet 1

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED
COMMISSION

Office Copy.

State of Work as at 31 July 45

Agency	Location	Description	Size	% Compl.	Est'd Compln.	Remarks
Contract Imp. Riffoni	Falconara	Repairs to Bridge at 192.85 Km. (Esino River)	Build 21 arches each of 12 mt. span.	100%	14 Aug.	Additional two arches to build. 100% refers to original contract for 19 arches.
Contract Imp. Ancini	Senigallia	Repairs to Bridge at 172.63 Km. (Cesano River)	Build 14 mass concrete arches each of 12 mt. span.	100%	16 July	Steel handrail required No material at present available. This is additional to contract.
Contract Imp. Ancini	Fano	Repairs to Bridge at 159.80 Km. (Metauro River)	Build 18 mass concrete arches each 12 mt. span.	85%	1 Sept.	14 Arches completed 3 Piers 100% completed New abutment 75% completed 1 Arch 50% completed.
Contract Imp. Barbarino	Fano	Repairs to Bridge at 155.20 Km. (Argilla River)	Build one abutment & 3 brick spans of 12 mt. each two tracks.	75%	16 Aug.	3 Arches completed and spandrel walls.
Contract Imp. Barbarino	Pesaro	Repairs to Bridge at 143.81 Km. (Foglia River)	Build 4 piers & 6 brick spans of 12 mt. each Two tracks.	70%	31 Aug.	6 Arches completed 3 Spandrel walls Completed
						/to Sheet 2

5774

LINE 86 NORTH

Job No.	Agency	Location	Description	Size	% Comp.	Est'd Compl.	Re
AC/86N/1006	Contract Imp. Garbarino	Cattolica	Repairs to Bridge at 129.80 Km. (Tavallo River)	Build one brick span of 15 mt. Two tracks	2%	18 Sept	Cement on alewing e Site work
AC/86N/1007	Contract Imp. Garbarino	Riccione	Repairs to Bridge at 120.41 Km. (Maranello River)	Build one brick span of 15 mt. Two tracks.	2%	18 Sept	Cement on alteratio Centering
AC/86N/1008	Contract Imp. Garbarino	Riccione	Repairs to Bridge at 118.17 Km. (Marano River)	Build two brick spans of 12 mt. each. Two tracks.	4%	18 Sept	Centering one arch.
AC/86N/1009	Contract Imp. Dambria	Senigallia	Repairs to Bridge at 177.89 Km.	Build a single span bridge of steel super- structure. Two tracks.	10%	14 Aug.	Temporary in positi completed
AC/86N/1010	Contract Imp. Arcangelo	San Arcangelo	Repairs to Bridge at 100.08 (Uso River)	Build one pier & 3 arches of 8 mt. span each. Two tracks.			Tenders office Bo July.
AC/86N/1011	Contract Imp. Savignano	Savignano	Repairs to Bridge at 96.86 Km. (Rubicone or Piumicino River)	Build a single span brick arch of 15.40 mt. Two tracks.			Tenders Office B July.

Sheet 2

TH

Agency	Location	Description	Size	% Comp.	Est'd Compl.	Remarks
Contract Imp. Garbarino	Cattolica	Repairs to Bridge at 129.80 Km. (Tavalle River)	Build one brick span of 15 mt. Two tracks	2%	18 Sept	Cement on site. Awaiting slewing existing girders. Site work only commenced.
Contract Imp. Garbarino	Riccione	Repairs to Bridge at 120.41 Km. (Maranello River)	Build one brick span of 15 mt. Two tracks.	2%	18 Sept	Cement on site. P.Way alterations completed. Centering on site.
Contract Imp. Garbarino	Riccione	Repairs to Bridge at 118.17 Km. (Marano River)	Build two brick spans of 12 mt. each. Two tracks.	4%	18 Sept	Centering erected for one arch.
Contract Imp. Dambria	Senigallia	Repairs to Bridge at 177.89 Km.	Build a single span bridge of steel super- structure. Two tracks.	10%	14 Aug.	Temporary steel waybeams in position. Excavations completed.
Contract Imp. Arcangelo	San Arcangelo	Repairs to Bridge at 100.08 (Uso River)	Build one pier & 3 arches of 8 mt. span each. Two tracks.			Tenders received I.S.R. Office Bologna 31st July.
Contract Imp. Bavignano	Bavignano	Repairs to Bridge at 95.86 Km. (Rubicone or Municipino River)	Build a single span brick arch of 15.40 mt. Two tracks.			Tenders received I.S.R. Office Bologna 31st July.
						/to Sheet 3

LINE 86 NORTH

Job No.	Agency	Location	Description	Size	1% Compl.	Est'd Compln.
AC/86N/1012	Contract	Cesena	Repairs to Bridge at 86.22 Km. (Rubicone River)	Build a single span Brick arch of 15.40 mt. Two tracks.		Tend 1.5.0 31
AC/86N/1013	Contract	Cesena	Repairs to Bridge at 81.23 Km. (Savio River)	Build 4 bricks spans each of 14.75 mt. Two tracks.		D
AC/86N/1014	Contract	Forlì	Repairs to Bridge at 67.82 Km. Ave Ronco	Build 5 brick spans varying 15.83 to 16.12 mt. Two tracks.		D
AC/86N/1015	Contract	Foltri	Repairs to Bridge at 61.58 Km. R. MONTONE.	Build 3 piers & 4 brick arches each of 15.50 mt. span.		D
AC/86N/1016	Contract	Faenza	Repairs to Bridge at 50.03 Km. (Lamone River)	Build 3 piers & 4 bricks arches each of 15 mt. span.		D
AC/86N/1017	Contract	Faenza	Repairs to Bridge at 44.03 Km. (Senio River)	Build 2 piers & 3 bricks arches each of 15 mt. span.		D

6325

Sheet 3

Agency	Location	Description	Size	% Compl.	Est'd Compln.	Remarks
Contract	Cesena	Repairs to Bridge at 86.22 Km. (Rubicon River)	Build a single span Brick arch of 15.40 mt. Two tracks.			Tenders received I.S.R. Bologna Office 31 July
Contract	Cesena	Repairs to Bridge at 81.23 Km. (Savio River)	Build 4 bricks spans each of 14.75 mt. Two tracks.			Ditto
Contract	Forli	Repairs to Bridge at 67.82 Km. Ave Ronco	Build 5 brick spans varying 15.83 to 16.12 mt. Two tracks.			Ditto
Contract	Forli	Repairs to Bridge at 61.58 Km. R. MONTONE	Build 3 piers & 4 brick arches each of 15.50 mt. span.			Ditto
Contract	Faenza	Repairs to Bridge 50.03 Km. (Lanone River)	Build 3 piers & 4 bricks arches each of 15 mt. span.			Ditto
Contract	Faenza	Repairs to Bridge at 44.03 Km. (Senio River)	Build 2 piers & 3 bricks arches each of 15 mt. span.			Ditto

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED
COMMISSION

LINE 86 NORTHState of Work as at 30 June 1945

Job No.	Agency	Location	Description	Size	Complete	Compln.	Remarks
AC/86N/1001	Contract Imp. Griffoni	Falconara	Repairs to Bridge at 192.85 Km. (Esino River)	Build 21 arches each of 12 m. span.	80%	14 Aug.	Waiting waybeds
AC/86N/1002	Contract Imp. Mancini	Senigallia	Repairs to Bridge at 172.63 Km. (Cesano River)	Build 14 mass concrete arches each of 12 m. span.	95%	16 July	Parapets complete
AC/86N/1003	Contract Imp. Mancini	Fano	Repairs to Bridge at 159.80 Km. (Metauro River)	Build 18 mass concrete arches each 12 m. span.	80%	1 Sept.	14 Aug.
AC/86N/1004	Contract Imp. Garbarino	Fano	Repairs to Bridge at 155.20 Km. (Arzillo River)	Build one abutment & 3 brick spans of 12 m. each. two tracks.	40%	16 Aug.	Piers, abutment centering 1 Arch Bricks
AC/86N/1005	Contract Imp. Garbarino	Cesaro	Repairs to Bridge at 143.81 Km. (Paglia River)	Build 4 piers & 6 brick spans of 12 m. each. Two tracks.	30%	31 Aug.	1 Pier 3 Piers Centering at side Bricks

...../to Sh

Sheet 1.

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED
COMMISSION

State of Work as at 30 June 1945

Agency	Location	Description	Size	Complete	Compln.	Remarks
Contract Imp. Griffoni	Falconara	Repairs to Bridge at 192.85 Km. (Esino River)	Build 21 arches each of 12 m+. span.	80%	14 Aug.	Waiting placing of waybeds.
Contract Imp. Mancini	Senigallia	Repairs to Bridge at 172.63 Km. (Cesano River)	Build 14 mass concrete arches each of 12 m+. span.	95%	16 July	Parapets only to complete.
Contract Imp. Mancini	Fano	Repairs to Bridge at 159.80 Km. (Metauro River)	Build 18 mass concrete arches each 12 m+. span.	80%	1 Sept.	14 Arches completed.
Contract Imp. Garbarino	Fano	Repairs to Bridge at 155.20 Km. (Arzillo River)	Build one abutment & 3 brick spans of 12 m+. each. two tracks.	40%	16 Aug.	Piers completed Abutment 25% completed Centering erected 1 Arch 30% completed Bricks and cement on j.
Contract Imp. Garbarino	Cesaro	Repairs to Bridge at 143.81 Km. (Foglia River)	Build 4 piers & 6 brick spans of 12 m+. each. Two tracks.	30%	31 Aug.	1 Pier completed 3 Piers 50% completed Centering being prepared at side. Bricks and cement on site.

...../to Sheet 2

3199

...../ +0 31

Sheet 2

Agency	Location	Description	Size	% Compl.	Est'd Compln.	Remarks
Contract Imp. Garbarino	Cattolica	Repairs to Bridge at 129.80 Km. (Tavalle River)	Build one brick span of 15 mt. Two tracks		38 Sept.	Cement on site. No site work commenced
Contract Imp. Garbarino	Riccione	Repairs to Bridge at 120.41 Km. (Maranello River)	Build one brick span of 15 mt. Two tracks.		38 Sept.	Cement on site. No site work commenced
Contract Imp. Garbarino	Riccione	Repairs to Bridge at 118.17 Km. (Marano River)	Build two brick spans of 12 mt. each. Two tracks		38 Sept.	Cement on site. No site work commenced
Contract	Genigallia	Repairs to Bridge at 177.89 Km.	Build a single span bridge of steel super- structure. Two tracks.			Drawings prepared Out to tender No site work commenced
Contract	San Arcangelo	Repairs to Bridge at 10008 (Uso River)	Build one pair of 3-arches of 18 mt. span each. Two tracks.			Drawings in course of preparation. No site work commenced
Contract	Savignano	Repairs to Bridge at 9586 Km. (Rubicone or Fiumicino River)	Build a single span brick arch of 15.40 mt. Two tracks.			Drawings in course of preparation. No site work commenced.

...../to Sheet 3.

LINE 86 NORTH

Job No.	Agency	Location	Description	Size	Compl.	Est'd Compln/	Re
AC/86N/1012	Contract	Cesena	Repairs to Bridge at 85.22 Km. (Rubicone River)	Build a single span Brick arch of 15.40 mt. Two tracks.			Drawings prepared No r/c
AC/86N/1013	Contract	Cesena	Repairs to Bridge at 81.23 Km. (Savio River)	Build 4 brick spans each of 14.75 mt. Two tracks.			Drawings prepared No r/c
AC/86N/1014	Contract	Forlì	Repairs to Bridge at 67.82 Km.	Build 5 brick spans varying 15.83 to 16.12 mt. Two tracks.			Drawings prepared No r/c
AC/86N/1015	Contract	Forlì	Repairs to Bridge at 61.58 Km. (Montene River)	Build 3 piers & 4 brick arches each of 15.50 mt. span			Drawings prepared No r/c
AC/86N/1016	Contract	Faenza	Repairs to Bridge at 50.03 Km. (Lamone River)	Build 3 piers & 4 brick arches each of 15 mt. span			Drawings prepared No r/c
AC/86N/1017	Contract	Faenza	Repairs to Bridge at 44.03 Km. (Senio River)	Build 2 piers & 3 brick arches each of 15 mt. span.			Drawings prepared No r/c

Sheet 3.

RTH

Agency	Location	Description	Size	Compl.	Est'd Compl.	Remarks
Contract	Cesena	Repairs to Bridge at 86.22 Km. (Rubicone River)	Build a single span Brick arch of 15.40 mt. Two tracks.			Drawings in course of preparation. No site work commenced.
Contract	Cesena	Repairs to Bridge at 81.23 Km. (Savio River)	Build 4 brick spans each of 14.75 mt. Two tracks.			Drawings in course of preparation. No site work commenced.
Contract	Forlì	Repairs to Bridge at 67.82 Km.	Build 5 brick spans varying 15.83 to 16.12 mt. Two tracks.			Drawings in course of preparation. No site work commenced.
Contract	Forlì	Repairs to Bridge at 61.58 Km. (Montone River)	Build 3 piers & 4 brick arches each of 15.50 mt. span			Drawings in course of preparation. No site work commenced.
Contract	Faenza	Repairs to Bridge at 50.03 Km. (Lamone River)	Build 3 piers & 4 brick arches each of 15 mt. span			Drawings in course of preparation. No site work commenced.
Contract	Faenza	Repairs to Bridge at 44.03 Km. (Senio River)	Build 2 piers & 3 brick arches each of 15 mt. span.			Drawings in course of preparation. No site work commenced.

27
926

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIED COMMISSIONState of Work as at 31 JULY 1945

Office

BINE 65 SOUTH

Job No.	Agency	Location	Description	Size	% Compl.	Est'd Compin.	Remarks
AG/855/1001	Contract Imp. Pascoli	Ofanto	Repairs to Bridge at 535.65 Km. for 12 tracks.	Completely re- build 3 brick arches each of 15 mt. span. Stone abutments and 2 piers.	30%	31 Oct.	Abutments springing completed site and unable to
AG/863/1002	Contract Imp. Fina	Ternoli	Repairs to Bridge at 444.85 Km.	Rebuild 6 brick arches spans 2/12 mt. and 4/15 mt.	3%	28 April 1945	Work com Brick sto steelwork

5705

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIED COMMISSION

State of work as at 31 JULY 1945

Office Copy

Agency	Location	Description	Size	% Compl.	Set'd Compl.	Remarks
Contract Imp. Assoli	Ofanto	Repairs to Bridge lat 525.66 Km. for 12 tracks.	Completely re- build 3 brick arches each of 15 mt. span. Stone abutments and 2 piers.	30%	31 Oct.	Abutments completed to springing and 2 piers 30% completed. No bricks on site and Contractor unable to obtain timber.
Contract Imp. Line	Ternoli	Repairs to Bridge lat 444.86 Km.	Rebuild 6 brick arches spans 2/12 mt. and 4/15 mt.	3%	28 April 1946	Work commenced 23 July. Brick stools to carry steelwork 50% completed.

5725

LINE 66 NORTH (ANCONA-RIMINI)

PROGRAMME OF THE WORKS REQUIRED FOR REMOVAL OF PROVISIONAL GIRDERS FROM
FOGLIA, ARZILLA, AND MARANO BRIDGES AND FOR LAYING OF GIRDERS ON 15, 16, AND
18 ARCH OF ESINO BRIDGE.

== FOGLIA BRIDGE == 1th phase

25 OCTOBER = Interruption of the line between 13, 30 and 16, 00 hours for re-
moval and loading on POZ of No 15 Girders.

ARZILLA, MARANO AND ESINO BRIDGES=

1th Phase-

1th Nov. - Interruption of the track up between Pesaro and Fano until 8th
November. - Disassembling of up track. - Disassembling of girders.

Disassembling of girders

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

" " "

- 2nd phase-

As above said - read Up instead of Down and viceversa.
Read sea instead of hillside.

0174