

ACC

AC43

10000/148/1717

REPORTS LINES
JUL. - SEPT. 1945

000/148/1717

REPORTS LINES 283-294-279
JUL. - SEPT. 1945

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF
ALLIED COMMISSION

State Work as at 31 JULY 1945

Office Copy

LINE 283 - AVELLINO-BENEVENTO

Job No.	Agency	Location	Description	Size	% Compl	Est'd Compln	Remarks
AC/283/1001	Contract Imp. Galzenati	Benevento	Repairs to Bridge at 23.75 Km.	Completely build 2 span bridge each span 4.20 brick arches, stone pier & abutments (Formerly 15 metres mt. W.I. span)	4%	5 Oct.	Demolition
AC/283/1002	Contract Imp. Galzenati	Benevento	Repairs to Bridge at 23.40 Km.	Completely build a 2 span bridge each span 7.60 mt. Brick arches stone pier and abutments.	15%	5 Oct.	Abutments completed. erected for
AC/283/1003	Contract Imp. Galzenati	Chianche	Repairs to Bridge at 19.27 Km.	Rebuild abutments & 1 pier in stone. Repair existing W.I. Lattice girders 3 spans of 18.70 mt. 2 spans to be repair- red.	20%	30 Sept.	One abutment Pier 50% c
AC/283/1004	Contract Imp. Galzenati	Chianche	Repairs to Bridge at 16.94 Km.	Completely build a 2 span bridge. Brick arches 13.75 mt. span, stone pier & abutment. (Formerly W.I. superstructure.	4%	5 Jan. 1946	Demolition clearance

RAILWAY CONSTRUCTION WORK UNDER CONTROL OF
ALLIED COMMISSION

State Work as at 31 JULY 1945

Office Copy

Sheet 1

INO-BENEVENTO

Contract	Location	Description	Size	% Compl	Est'd Compl	Remarks
Contract	Benevento	Repairs to Bridge	Completely build a			Demolition 90% complete.
Contract	Benevento	at 23.75 Km.	2 span bridge each	4%	5 Oct.	
Contract	Benevento		span 4.20 brick			
Contract	Benevento		arches, stone pier			
Contract	Benevento		& abutments (Formerly			
Contract	Benevento		15 metres mt. W.I.			
Contract	Benevento		span)			
Contract	Benevento	Repairs to Bridge	Completely build a			Abutments and piers
Contract	Benevento	at 23.40 Km.	2 span bridge each	15%	5 Oct.	completed. Centering
Contract	Benevento		span 7.60 mt. Brick			erected for one arch.
Contract	Benevento		arches stone pier			
Contract	Benevento		and abutments.			
Contract	Chianche	Repairs to Bridge	Rebuild abutments &			One abutment completed.
Contract	Chianche	at 19.27 Km.	1 pier in stone.		30 Sept.	Pier 50% completed.
Contract	Chianche		Repair existing W.I.			
Contract	Chianche		Lattice girders 3	20%		
Contract	Chianche		spans of 18.70 mt.			
Contract	Chianche		2 spans to be repair			
Contract	Chianche		red.			
Contract	Chianche	Repairs to Bridge	Completely build a			Demolition and site
Contract	Chianche	at 16.94 Km.	2 span bridge. Brick	4%	5 Jan. 1946	clearance 90% complete.
Contract	Chianche		arches 13.75 mt.			
Contract	Chianche		span, stone pier &			
Contract	Chianche		abutment. (Formerly			
Contract	Chianche		W.I. superstructure.			

...../to Sheet 2

State of Work as at 31 JULY 1945LINE 283 - AVELLINO-BENEVENTO

Job No.	Agency	Location	Description	Size	% Compl.	Est'd Compl.	
AC/283/1005	Contract Imp. Galzenati	Altavilla	Repairs to Bridge at 14.89 Km.	Rebuild 5 brick arches each of 8 mt. span & 4 stone piers.	10%	4 Nov.	Demoli 1 Pier
AC/283/1006	Contract Imp. Galzenati	Tufo	Repairs to Bridge at 13.03 Km.	Completely build a 9 spans each of 8 mt. in brickwork. 8 piers & abutments in stone. (Formerly 3 W.I. spans of 31.5 mt. each)	3%	5 Jan. 1946	Demoli cleara
AC/283/1007	Contract Imp. Galzenati	Tufo	Repairs to Bridge at 10.64 Km.	Completely build a 3 span bridge. One span 13 mt. & 2/9.7 mt. in brickwork; stone abutments & piers. Formerly W.I. span of 37.56 meters.	1%	5 Jan. 1946	Demoli
AC/283/1008	Contract Imp. Lauro	Benevento	Repairs to Bridge at 462 Km.	Rebuild 3 brick spans each of 14.30 mt. Two piers in stone.	5%	5 Oct.	Site c comple 1 pier

State of Work as at 31 JULY 1945

Sheet 2

BINO-BENEVENTO

Agency	Location	Description	Size	% Compl.	Est'd Comp'n.	Remarks
Contract Genati	Altavilla	Repairs to Bridge at 14.89 Km.	Rebuild 5 brick arches each of 8 mt. span & 4 stone piers.	10%	4 Nov.	Demolition 50% complete 1 Pier completed.
Contract Genati	Tufo	Repairs to Bridge at 13.03 Km.	Completely build a 19 spans each of 8 mt. in brickwork. 18 piers & abutments in stone. (Formerly 3 W.I. spans of 31.5 mt. each)	3%	5 Jan. 1946	Demolition and site clearance 30% complete.
Contract Genati	Tufo	Repairs to Bridge at 10.64 Km.	Completely build a 3 span bridge. One span 13 mt. & 2/9.7 mt. in brickwork; stone abutments & piers. Formerly W.I. span of 37.56 meters.	1%	5 Jan. 1946	Demolition 25% complete.
Contract p.uro	Benevento	Repairs to Bridge at 4.62 Km.	Rebuild 3 brick spans each of 14.30 mt. Two piers in stone.	5%	5 Oct.	Site clearance 90% completed. 1 pier 7% completed.

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIANCE COMMISSION

LINE 283 - AVELLINO-BENEVENTO

State of Work as at 31 AUGUST 1945

Job No.	Agency	Location	Description	Size	% compl	EST'D compl	
AC/283/1001	Contract Imp. Galzenati	Benevento	Repairs to Bridge at 23.75 km.	Completely build 2 span bridge each span 4.20 brick arches, stone pier & abutments (Formerly 15 mt.W.I.span)	10%	5 Oct.	Demol Excav compl
AC/283/1002	Contract Imp. Galzenati	Benevento	Repairs to Bridge at 23.40 km.	Completely build a 2 spans bridge each span 7.50 mt.Brick arches, stone pier & abutments.	50%	5 Oct.	1 arc 1 arc span
AC/283/1003	Contract Imp. Galzenati	Chianche	Repairs to Bridge at 10.27 Km.	Rebuild abutments & 1 pier in stone.Repair existing W.I.Lattice girders 3 spans of 18.70 mt.2 spans to be repaired.	30%	30 Sept.	2 abut 50% prepa
AC/283/1004	Contract Imp. Galzenati	Chianche	Repairs to Bridge at 16.94 Km.	Completely build a 2 span bridge.Brick arches 13.75 mt.span,stone pier & abutment. (Formerly W.I.superstructure)	5%	5 Jan. 1946	Demol
AC/283/1005	Contract Imp.	Altavilla	Repairs to Bridge at 14.89 Km.	Rebuild 5 brick arches each of 8 mt.span & 4 stone piers.	15%	4 Nov.	2 pier 1 pier

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

Sheet 21

EVENETO

ALLIED COMMISSION

Office Copy

State of Work as at 31 AUGUST 1945

Location	Description	Size	% compl	Est'd compl	Remarks
Eveneto	Repairs to Bridge at 23.75 km.	Completely build 2 span bridge each span 4.20 brick arches, stone pier & abutments (Formerly 15 mt.W.I.span)	10%	5 Oct.	Demolition Completed. Excavation for new central pier completed.
Eveneto	Repairs to Bridge at 23.40 km.	Completely build a 2 spans bridge each span 7.60 mt.Brick arches, stone pier & abutments.	50%	5 Oct.	1 arch completed. 1 arch 30% - Stone prepared for spandrels.
Sanche	Repairs to Bridge at 10.27 Km.	Rebuild abutments & 1 pier in stone.Repair existing W.I.Lattice girders 3 spans of 18.70 mt.2 spans to be repaired.	30%	30 Sept.	2 abutments completed. 1 pier 50% completed. Steelwork being prepared . Progress bad.
Sanche	Repairs to Bridge at 16.94 Km.	Completely build a 2 span bridge.Brick arches 13.75 mt.span,stone pier & abutment. (Formerly W.I.superstructure)	5%	5 Jan. 1946	Demolition completed . No progress.
Avilla	Repairs to Bridge at 14.89 Km.	Rebuild 5 brick arches each of 8 mt.span & 4 stone piers.	15%	4 Nov.	2 piers completed. 1 pier 50% completed.

LINE 283 -AVELLINO-BENEVENTOState of Work as at 31 AUGUST 1945

Job No.	Agency	Location	Description	Size	% compl	Est'd comple	
AC/283/1006	Contract Imp. Galzenati	Tufo	Repairs to Bridge at 13.03 Km.	Completely build 19 spans each of 8 mt. in brickwork. 8 piers & abutments in stone. (Formerly 3 W.I. spans of 31.5 mt. each)	5%	5 Jan. 1946	Demo
AC/283/1007	Contract Imp. Galzenati	Tufo	Repairs to Bridge at 10.64 Km.	Completely build a 3 span bridge. One span 13 mt. & 2/9/7 mt. in brickwork; stone abutments & piers. (Formerly W.I. span of 37.56 mt.)	3%	5 Jan. 1946	Demo com
AC/283/1008	Contract Imp. Lauro	Benevento	Repairs to Bridge at 462 Km.	Rebuild 3 brick spans each of 14.30 mt. Two piers in stone.	15%	5 Oct.	1 of 1 pi Cent at

State of Work as at 31 AUGUST 1945

Sheet 2

Location	Description	Size	% compl	Est'd comple	Remarks
Tufo	Repairs to Bridge at 13.03 Km.	Completely build 1 9 spans! each of 8 mt. in brickwork. 8 piers & abutments in stone. (Formerly 3 W.I. spans of 31.5 mt. each)	5%	5 Jan. 1946	Demolition complete. Progress bad.
Tufo	Repairs to Bridge at 10.64 Km.	Completely build a 3 span bridge. One span 13 mt. & 2/9/7 mt. in brickwork; stone abutments & piers. (Formerly W.I. span of 37.55 mt.)	3%	5 Jan. 1946	Demolition still in hand. 75% complete. Progress bad.
enevento	Repairs to Bridge at 462 Km.	Rebuild 3 brick spans each of 14.30 mt. Two piers in stone.	15%	5 Oct.	1 pier 75% complete. 1 pier 60% complete. Centering for one arch ready at site.

LINE 283 - AVELLINO - BENEVENTO

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIED COMMISSION

State of work as at 26 SEPTEMBER 1945

Job No.	Agency	Location	Description	Size	%	Est'd compl.	
AC/283/1001	Contract Galzanati	Benevento	Repairs to bridge at 23.75 Km.	Completely build 2 span bridge each brick arches, stone pier & abutments. (Formerly 15 mt. V.I span)	12%	5 Oct.	Bridge com- plete central has reinforced completed. driver away Progress b
AC/283/1002	Contract Imp? Galzanati	Benevento	Repairs to bridge at 23.40 Km.	Completely build a 2 span bridge each span 7.50 mt. Brick arches, stone pier & abutments.	98%	5 Oct.	Only copy on brick out of li Unsatisfac
AC/283/1003	Contract Imp. Galzanati	Phlancho	Repairs to bridge at 10.27 Km.	Rebuild abutments & 1 pier in stone. Repair existing W.I. lattice girders 3 spans of 18 mt, 2 spans to be repaired.	30%		State of August re Essential floods ca structure impossible September
AC/283/1004	Contract Impresa Galzanati	Phlancho	Repairs to bridge at 16.94 Km.	Completely build a 2 span bridge. Brick arches 13.75 mt. span stone pier & abut- ments. (Formerly W.I superstructure).	5%	5 Jan. 45	No work d Contractor

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

ALLIED COMMISSION

State of work as at 26 SEPTEMBER 1945

Sheet 1

9615

Location	Description	Size	%	Est'd compl.	Remarks
Station 23.75 Km.	Repairs to bridge	Completely build 2 span bridge each span 4.20 mt. brick arches, stone pier & abutments. (Formerly 15 mt. W.I span)	12%	5 Oct.	Scheme changed without reference to HQ. Now central pier to be founded on 40 iron reinforced piles 8 mt. long. 29 piles completed. Heavy floods washed pile driver away, excavation filled in. Progress bad.
Station 23.40 Km.	Repairs to bridge	Completely build a 2 span bridge each span 7.60 mt. Brick arches, stone pier & abutments.	93%	5 Oct.	Only coping to complete job. Workmanship on brick arches bad. Brick courses out of line and many joints 1" wide. Unsatisfactory job.
Station 10.27 Km.	Repairs to bridge	Rebuild abutments & pier in stone. Repair existing W.I. lattice girders 3 spans of 18 mt, 2 spans to be repaired.	30%		State of work exactly same as for August report. No progress whatsoever. Essential work be completed before floods cause further damage to superstructure and make work on pier impossible. Contract time expired 30 September.
Station 16.94 Km.	Repairs to bridge	Completely build a 2 span bridge. Brick arches 13.75 mt. span, stone pier & abutments. (Formerly W.I superstructure).	5%	5 Jan. 45	No work during current month. Contractor unsatisfactory.

LINE 283 - NELLINO - BENEVENTO

Job No.	Agency	Location	Description	Size	%	Est'd	1
AC/283/1005	Contract Imp/	Altavilla	Repairs to bridge at 14.89 Km.	Rebuild 5 brick arches each of 8 mt. span & 4 stone piers.	22%	4 Nov.	3 piers Centering brickwork bad vert up with unsatisf
AC/283/1006	Contract Impresa Galzenati	Tufo	Repairs to bridge at 13.03 Km.	Completely build 19 spans each of 8 mt. in brickwork. 8 piers & abutments in stone (Formerly 3 W.I. spans of 31.5 mt. each).	8%	5 Jan. 45	1 foundat of 40. 2nd completed 17 piles Progress
AC/283/1007	Contract Impresa Galzenati	Tufo	Repairs to bridge at 10.54 Km.	Completely build a 3 span bridge. One span 13 mt. & 2/9/7 mt. in brickwork; stone abut- ments and piers. (Formerly W.I. span of 37.56 mt).	3%	5 Jan. 45	As for Au during no
AC/283/1008	Contract Impresa Lauro	Benevento	Repairs to bridge at 462 Km.	Rebuild 3 brick spans each of 14.30 mt. Two piers in stone.	17%	5 Oct.	1 pier 95 max pier Progress

Sheet 2

VENTO

Location	Description	Size	%	Est'd	Remarks
				comple	
Villa	Repairs to bridge at 14.89 Km.	Rebuild 5 brick arches each of 8 mt. span & 4 stone piers.	22%	4 Nov.	3 piers completed. 1 pier 70%. Centering for one arch erected & brickwork 30% completed. Brickwork had vertical joints not fully flushed up with mortar. Progress most unsatisfactory.
	Repairs to bridge at 13.03 Km.	Completely build 19 spans each of 8 mt. in brickwork. 8 piers & abutments in stone (Formerly 3 W.I. spans of 31.5 mt. each).	8%	5 Jan. 45	1st foundation 12 piles completed out of 40. 2nd foundation 20 piles completed out of 40. 3rd foundation 17 piles completed out of 40. Progress most unsatisfactory.
	Repairs to bridge at 10.64 Km.	Completely build a 3 span bridge. One span 13 mt. & 2/9/7 mt. in brickwork; stone abutments and piers. (Formerly W.I. Span of 37.56 mt).	3%	5 Jan. 45	As for August. No work whatsoever during month of September.
VENTO	Repairs to bridge at 462 Km.	Rebuild 3 brick spans each of 14.30 mt. Two piers in stone.	17%	5 Oct.	1 pier 95% completed. 1 pier 60% completed. Progress most unsatisfactory.

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIED COMMISSION

LINE 294 - AVELLINO - ROCCETTA

State of work as at 30 SEPTEMBER 1945

Job No.	Agency	Location	Description	Size	%	Est'd comple	
AC/294/1001	Contract Imp. Barba	Salza	Repairs to bridge at 67.0 Km.	Rebuild 3 brick arches each of 10 mt. & 2 stone piers.	100%		
AC/294/1002	Contract Impresa Galzanati	Luogosano	Repairs to bridge at 25.16 Km.	Rebuild 4 brick arches each 12 mt. span & 2 stone piers 1 stone abutment.	100%		
AC/294/1003	Contract Imp. Galzanati	Montemarano	Repairs to bridge at 35.95 Km.	Rebuild brick arch of 5 mt. span	100%		
AC/294/1004	Contract Impresa Galzanati	Montemarano	Repairs to bridge at 37.35 Km.	Jack up existing 40 mt. W.I lattice girders. Splice together two ends to form span 31 mt., erect timber trestle & R.S.J's to complete span.	70%	31 Oct.	All ma 50 % c
AC/294/1005	Contract Impresa Galeone	Montella	Repairs to bridge at 44.75 Km.	Rebuild 3 brick arches each span of 12 mt. & 2 stone piers and abut- ments.	70%	31 Oct.	1 arch 2 arch Progres expired

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

Sheet 1

CCHETTA

ALLIED COMMISSION

State of work as at 30 SEPTEMBER 1945

Location	Description	Size	%	Est'd comple	Remarks
Salza	Repairs to bridge at 57.0 Km.	Rebuild 3 brick arches each of 10 mt. & 2 stone piers.	100%		
Luogosano	Repairs to bridge at 25.16 Km.	Rebuild 4 brick arches each 12 mt. span & 2 stone piers 1 stone abutment.	100%		
Montemarano	Repairs to bridge at 35.95 Km.	Rebuild brick arch of 5 mt. span	100%		
Montemarano	Repairs to bridge at 37.35 Km.	Jack up existing 40 mt. W.I lattice girders. Splice together two ends to form span 31 mt., erect timber trestle & R.S.J.s to complete span.	70%	31 Oct.	All material at site. Steel trestle 50 % complete.
Montella	Repairs to bridge at 44.75 Km.	Rebuild 3 brick arches each span of 32 mt. & 2 stone piers and abut- ments.	70%	31 Oct.	1 arch completed. 2 arches 50% completed. Progress very bad. Contract time expired 9 Sept.

294 - AVELLINO - ROCCAMATEA

Job No.	Agency	Location	Description	Size	%	Est'd Completion	
AG/294/1005	Contract	Musco	Repairs to bridge at 52.51 Km.	Timber centering to two arches.	81%	11	Design of short ribs. No work
AG/294/1007	Contract Impresa Polentone	Paterno- poli.	repairs to bridge at 54.45 Km.	Rebuild a brick span of 10 mt. & repair stone abutments.	95%	15 Oct.	Only parapet work
AG/294/1008	Contract Impresa Buonassisi	Lioni	Repairs to bridge at 55.15 Km.	Rebuild a brick arch of 4.5 mt. span.	99%	15 Oct	Part of coping
AG/294/1009	Contract Impresa Galzenati	Lioni	Repairs to bridge at 55.91 Km.	Jack up & repair W.I lattice girders (19.75 mt. long) with new 9 mt. section and approx mid span.	20%	31 Oct. (?)	Two sections of approx correct birdcage towers altered; Two sec steel trestles with R.F.J.'s. C of new 9 mt. span Essential work before floods Stated not possible. Contract to
AG/294/1010	Contract Impresa Galzenati	Morra	Repairs to bridge at 70.89 Km.	Jack up & repair existing W.I La- tice girders (28 mt. long) with a 2 mt. section near one end.	10%	31 Oct. (?)	Sections of gir position on ele work commenced. Inspection new appears not cor Aug. report. Res before floods w Contract time e

Sheet 2

Description	Size	%	Est'd Completed	Remarks
Repairs to bridge at 52.51 Km.	Timber centering to two arches.	Nil		Design of shoring now altered, to steel pihs. No work as yet been commenced. Only parapet walls to complete work.
Repairs to bridge at 54.45 Km.	Rebuild a brick span of 10 mt. & repair stone abutments.	33%	145 Oct.	61.5
Repairs to bridge at 55.16 Km.	Rebuild a brick arch of 4.5 mt. span.	99%	15 Oct	Part of coping only to complete work.
Repairs to bridge at 65.91 Km.	Jack up & repair W.I lattice girders (19.75 mt long) with new 9 mt. section and approx mid span.	20%	31 Oct. (7)	Two sections of old girders jacked up into approx correct position, on sleeper birdage towers. Stated at site design now altered; Two sections to be spliced together steel truss to be made, and bridged with R.S.J's. Cracked original scheme of new 9 mt. splice to be carried out. Essential work be completed immediately before floods wash away birdage towers. Stated not possible obtain steel plated etc. Contract time expired 30 Aug.
Repairs to bridge at 70.89 Km.	Jack up & repair existing W.I La- tice girders (20 mt. long) with a 12 mt. section near one end.	10%	31 Oct. (?)	Sections of girder jacked up into correct position on sleeper birdage towers. Splice work commenced. Statement at previous inspection new Section at works in Naples appears not correct. No site work since Aug. report. Essential work be completed before floods wash temporary work away. Contract time expired 30 Aug.

Job No.	Agency	Location	Description	Size	%	Est'd Compl't	
AC/294/1011	Contract Impresa GALZENATI.	Calitri	Repairs to bridge at 75.85 Km. <i>82</i>	Jack up & repair W.I. Lattice girders (31.50 mt. long) with a 6 mt. splice at mid span.		31 Oct	See Job

DOCHETTA

Location	Description	Size	%	Est'd comple	Remarks
Alitri	Repairs to bridge at 75.85 Km. 82	Jack up & repair W.I. Lattice girders (31.50 mt. long) with a 6 mt. splice at mid span.	1	31 00	See Job AC/294/1010 report. 2615

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE 279 TERNOLI-CAMPOBASSO

ALLIED COMMISSION

State of work as at 31 AUGUST 1945

Job No.	Agency	Location	Description	Size	% Compl	Est'd compl	
AC/279/1001	Contract Imp. Gerimele	Matrice	Repairs to tunnel at 72.73 Km. Length 65 mt.	Completely rebuild tunnel lining in stone & brick . Length 65 mt.	90%	15 Sept.	58 mt.
AC/279/1002	Contract Russo & Scarano	Ripalimo- sani.	Repairs to tunnel at 79.53 Km. Length 202 mt.	Complete renewal of arch for a tung length of 124 mt.	40 %	3 Oct.	50 mt. of side retard Bricks
AC/279/1003	Contract Imp. Grazzini	Ripalimo- sani.	Repairs to tunnel at 80.97 Km. Length 155 mt.	Complete renewal of tunnel lining in stone & brick soffit.Length 155 mt.	30 %	3 Oct.	36 mt. I.S.R. walls delive delive
AC/279/1004	Contract Imp. Grazzini	Ripalimo- sani	Repairs to tunnel at 81.35 Km. Length 84 mt.	Completely rebuild tunnel lining in stone & brick soffit.Length 84 mt	40 %	3 Oct.	Side w Brick
AC/279/1005	Contract Imp. Molinari	Campobasso	Repairs to tunnel at 83.64 Km.	Completely rebuild tunnel lining in stone and brick soffit for 90 mt.	55 %	15 Sept.	Progre short being

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIED COMMISSION

State of work as at 31 AUGUST 1945

Office Copy

Location	Description	Size	% Compl	Est'd compln	Remarks
	Repairs to tunnel at 72.73 Km. Length 65 mt.	Completely rebuild tunnel lining in stone & brick. Length 65 mt.	90%	15 Sept.	58 mt. of Tunnel completed.
mo-	Repairs to tunnel at 79.53 Km. Length 202 mt.	Complete renewal of arch for a tunnel length of 124 mt.	80%	3 Oct.	50 mt. of tunnel completed. 20 mt. of side walls completed. Work retarded by short supply of bricks. Bricks now available.
mo-	Repairs to tunnel at 80.97 Km. Length 155 mt.	Complete renewal of tunnel lining in stone & brick soffit. Length 155 mt.	30%	3 Oct.	36 mt. of tunnel completed to new I.S.R. section. 15 mt. of two side walls completed. Work retarded by non delivery of bricks. Bricks now being delivered to site.
mo-	Repairs to tunnel at 81.35 Km. Length 84 mt.	Completely rebuild tunnel lining in stone & brick soffit. Length 84 mt.	40%	3 Oct.	Side walls 60% completed. Brick arch 25% completed.
basso	Repairs to tunnel at 83.64 Km.	Completely rebuild tunnel lining in stone and brick soffit for 90 mt.	55%	15 Sept.	Progress slow. Work retarded by short supply of bricks. Bricks now being delivered to site?

RAILWAY CONSTRUCTION CONTRACT WORK UNDER DIRECT CONTROL OF
ALLIED COMMISSION

Office C

LINE 279 -TERMOLE-CAMPORASSO

State of Work as at 31 JULY 1945

Job No.	Agency	Location	Description	Size	Comp.	Est'd Comm.	Remarks
AC/279/1001	Contract Imp. Cerinale	Matrice	Repairs to tunnel at 72.73 Km. Length 65 mt.	Completely re- build tunnel lining in stone 14 bricks length 165 meters.	80%	15 Sept.	52 mt. length to new I.S.R.
AC/279/1002	Contract Russo & Scareno	Pipalmo- sand	Repairs to tunnel at 79.53 Km. Length 202 meters.	Complete rene- wal of arch for a length of 124 meters.	25%	3 Oct.	Existing being rep work for one 100 m 24 meters
AC/279/1003	Contract Imp. Grassini	Pipalmo- sand	Repairs to Tunnel at 80.37 Km. Length 195 meters.	Complete renewal of tunnel lining in stone & brick soffit. Length 155 meters.	15%	3 Oct.	22 meters to new I.S.R.
AC/279/1004	Contract Grassini	Pipalmo- sand	Repairs to Tunnel at 80.35 Km. Length 84 meters.	Completely re- build tunnel lining in stone & brick soffit. Length 84 meters.	12%	3 Oct.	20 meters walls con I.S.R. n
AC/279/1005	Contract Molinari	Campobasso	Repairs to tunnel at 63.54 Km.	Completely re- build tunnel lining in stone & brick soffit for 90 meters.	50%	15 Sept.	45 meters new I.S.R. Required purposes

RAILWAY CONSTRUCTION CONTRACT WORK UNDER DIRECT CONTROL OF
ALLIED COMMISSION

Office Copy

State of Work as at 31 JULY 1945

Location	Description	Size	Comp.	Est'd Compin.	Remarks.
Matrice	Repairs to tunnel at 72.73 Km. Length 65 mt.	Completely re- build tunnel lining in stone & bricks. Length 155 meters.	80%	15 Sept.	52 mt. length completed to new I.S.R. Section
Ripalino- sand	Repairs to tunnel at 79.53 Km. Length 202 meters	Complete rene- wal of arch for a length of 124 meters.	25%	3 Oct.	Existing stone arch is being replaced by brick- work for two sections, one 100 mt. long & other 24 meters long.
Ripalino- sand	Repairs to Tunnel at 80.97 Km. Length 155 meters	Complete renewal of tunnel lining in stone & brick soffit. Length 155 meters.	15%	3 Oct.	22 meters completed to new I.S.R. Section.
Ripalino- sand	Repairs to Tunnel at 81.38 Km. Length 84 meters	Completely re- build Tunnel lining in stone & brick soffit. Length 84 meters	12%	3 Oct.	20 meters ^{RM} of side walls completed to I.S.R. new section.
Campobasso	Repairs to tunnel at 83.64 Km.	Completely re- build tunnel lining in stone & brick soffit for 90 meters.	50%	15 Sept.	45 meters completely to new I.S.R. Section Required for shunting purposes at Campobasso.

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIED COMMISSION

LINE 294 - AVELLINO - ROCCHETTA

State of Work as at 31 AUGUST 1945

Office

Job No.	Agency	Location	Description	Size	% compl	Est'd compl	Re
AC/294/1001	Contract Imp. Barba	Slaza	Repairs to Bridge at 67.0 km.	Rebuild 3 brick arches each of 10 mt. & 2 stone piers.	100%		
AC/294/1002	Contract Imp. Galzenati	Luogosano	Repairs to Bridge at 25.16 Km.	Rebuild 4 brick arches each of 12 mt. span & 2 stone piers 1 stone abutment.	100%		
AC/294/1004	Contract Imp. Galzenati	Montemara no.	Repairs to Bridge at 37.35 Km.	Jack up existing 40 mt. W.I Lattice girders. Splice two ends together to form span 31 mt. Erect timber trestle & R.S.J's to complete span.	75%	20 Aug.	Main girder Foundation for
AC/294/1005	Contract Imp. Galeone	Montella	Repairs to Bridge at 44.75 Km.	Rebuild 3 brick arches each span of 30/12 mt. & 2 stone piers & abutments.	45%	9 Sept.	2 Piers comple 1 arch 10% com on job.

6813

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

Sheet 1

COCHETTA

ALLIED COMMISSION

State of Work as at 31 AUGUST 1945

Office Copy

Location	Description	Size	% comp	Est'd comple	Remarks
Asa	Repairs to Bridge at 67.0 km.	Rebuild 3 brick arches each of 10 mt. & 2 stone piers.	100%		
Gosano	Repairs to Bridge at 25.16 Km.	Rebuild 4 brick arches each of 12 mt. span & 2 stone piers 1 stone abutment.	100%		
temara-	Repairs to Bridge at 37.35 Km.	Jack up existing 40 mt. W.I Lattice girders. Splice two ends together to form span 31 mt. Erect timber trestle & R.S.J's to complete span.	75%	20 Aug.	Main girder repairs completed. Foundation for trestle 80% complete.
stella	Repairs to Bridge at 44.75 Km.	Rebuild 3 brick arches each span of 30/12 mt. & 2 stone piers & abutments.	4%	9 Sept.	2 Piers completed. 1 arch 50% completed. 1 arch 10% completed. All centering on job.

5th 294 -AVELLINO - ROCCHETTA

Date of Work as at 31 AUGUST 1945

Job No.	Agency	Location	Description	Size	% Compl	Est'd of compl	
AC/294/1006	Contract	Nusco	Repairs at to Bridge at 52.61 Km.	Tamper centering to two arches			Scheme change used. In con
AC/294/1007	Contract Imp. Calantuo- mo.	Paternopo- li.	Repairs to Bridge at 54.45 Km.	Rebuild 1 brick span of 10 mt. & repair stone abutments.	85%	20 Aug.	Arch and spa & parapet wa
AC/294/1008	Contract Imp. Buonas- sisi.	Lioni	Repairs to Bridge at 65.16 Km.	Rebuild 1 brick arch of 4.5 mt. span.	100%		
AC/294/1009	Contract Imp. Galzenati	Lioni	Repairs to Bridge at 65.81 Km.	Jack up & repair W.I Lattice girders (39.75mt long) with new 9 mt Section at approx mid span	12%	30 Aug.	Contractors since previo
AC/294/1010	Contract Imp. Galzenati	Mofra	Repairs to Bridge at 70.89 Km.	Jack up and repair W.I Lattice girders (20 mt. long) with a new 2 mt section near one end.	30%	30 Aug.	Girders jack fabricated a
AC/294/1011	Contract Imp. Galzenati	Calitri	Repairs to Bridge at 87.86 Km.	Jack up & repair W.I Lattice girders (31.60 mt long) with a 6 mt. splice at mid end.	30%		Girder jack to be fabric Naples.

NOTE : Line for 36 Km. from Avellino in use for Works trains. Remaining 81 Km. ready for traffic structures.

CHETTA

State of Work as at 31 AUGUST 1945

Sheet 2

Location	Description	Size	% Compl	Est'd compl	Remarks
seco	Repairs to Bridge at 52.61 Km.	Timber centering to two arches			Scheme changed. Steel ribs to be used. In course of preparation.
ternopo	Repairs to Bridge at 54.45 Km.	Rebuild 1 brick span of 10 mt. & repair stone abutments.	85%	20 Aug.	Arch and spandrels completed. Filling & parapet walls to complete job.
oni	Repairs to Bridge at 65.16 Km.	Rebuild 1 brick arch of 4.5 mt. span.	100%		
oni	Repairs to Bridge at 65.81 Km.	Jack up & repair W.I Lattice girders (39.75 mt long) with new 9 mt Section at approx mid span	12%	30 Aug.	Contractors have made no progress since previous report.
fra	Repairs to Bridge at 70.89 Km.	Jack up and repair W.I Lattice girders (20 mt. long) with a new 2 mt section near one end.	30%	30 Aug.	Girders jacked up. New end stated fabricated at Naples.
itri	Repairs to Bridge at 87.86 Km.	Jack up & repair W.I Lattice girders (31.60 mt long) with a 6 mt. splice at mid end.	30%		Girder jacked up. New section stated to be fabricated and despatched from Naples.

from Avellino in use for Works trains. Remaining 81 Km. ready for traffic except over damaged

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF
ALLIED COMMISSION

State of Work as at 31 July 1945

Office Co

LINE 294 - AVELLINO-ROCCHEFFA

Job No.	Agency	Location	Description	Size	Compl.	Est'd Compin.	Remarks
AC/294/1001	Contract Imp. Barba	Salza	Repairs to Bridge at 67.0 Km.	Rebuild 3 brick arches each of 10 mt. & 2 stone piers.	97%	-	Only coping to work.
AC/294/1002	Contract Imp. Galzenati	Luogosano	Repairs to Bridge at 25.16 Km.	Rebuild 4 brick arches each 12 mt. span & 2 stone piers 1 stone abutment.	97%	-	Only coping to work.
AC/294/1003	Contract Imp. Galzenati	Montemara no	Repairs to Bridge at 35.95 Km.	Rebuild brick arch of 5 mt. span	100%		
AC/294/1004	Contract Imp. Galzenati	Montemara no	Repairs to Bridge at 37.35 Km.	Jack up existing 40 mt. W.I. lattice girders. Splice two ends together to form span 31 mt erect timber trestle & R.S.J's to complete span	40%	20 Aug.	Original girder position and sp Foundation tres excavation comp
AC/294/1005	Contract Imp. Galeone	Montella	Repairs to Bridge at 44.75 Km.	Rebuild 3 brick arch each span of 12 mt. & 2 stone piers and abutments	30%	9 Sept.	Abutments compl 40% completed prepared at sit

23/2

...../

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

State of Work as at 31 July 1945

Office Copy

ALINO-ROCCHEFFA

Contract	Location	Description	Size	Compl.	Set'd	Remarks
Contract Alba	Salza	Repairs to Bridge at 67.0 Km.	Rebuild 3 brick arches each of 10 mt. & 2 stone piers.	97%	-	Only coping to complete work.
Contract Genati	Luogosano	Repairs to Bridge at 25.16 Km.	Rebuild 4 brick arches each 12 mt. span & 2 stone piers 1 stone abutment.	97%	-	Only coping to complete work.
Contract Genati	Montemara no	Repairs to Bridge at 35.95 Km.	Rebuild brick arch of 5 mt. span	100%		
Contract Genati	Montemara no	Repairs to Bridge at 37.35 Km.	Jack up existing 40 mt. W.I. Lattice girders. Splice two ends together to form span 31 mt erect timber trestle & R.S.J's to complete span	40%	20 Aug.	Original girders in new position and spliced. Foundation trestles excavation completed.
Contract P. leone	Montella	Repairs to Bridge at 44.75 Km.	Rebuild 3 brick arch each span of 12 mt. & 2 stone piers and abutments	30%	9 Sept.	Abutments completed 2 piers 40% completed centering prepared at site.

...../to Sheet 2

State of Work as at 31 July 1945

LINE 294 - AVELLINO-ROCCHESTA

Gob No.	Agency	Location	Description	Size	% Compl.	Est'd Compl.	Rem
AC/294/1006	Contract	Nusco	Repairs to Bridge at 52.61 Km.	Timber centening to two arches	-	-	No contr Timber n
AC/294/1007	Contract Imp. Colantuono	Paternopoli	Repairs to Bridge at 54.45 Km.	Rebuild a brick span of 10 mt. & repair stone abutments.	65%	28 Aug.	Abutment arch 30%
AC/294/1008	Contract Imp. Buonassisi	Lioni	Repairs to Bridge at 65.16 Km.	Rebuild a brick arch of 4.5 mt. span.	98%	-	Coping t
AC/294/1009	Contract Imp. Galzenati	Lioni	Repairs to Bridge at 65.81 Km.	Jack up and x repair W.I. Lattice girders (39.75 mt. long) with new 9 mt. section at approx. mid span.	12%	30 Aug.	All mate & perman site.
AC/294/1010	Contract Imp. Galzenati	Morra	Repairs to Bridge at 70.89 Km.	Jack up and repair W.I. Lattice girders (20 mt. long) with a 2 mt section near one end.	1%	30 Aug.	Material work on
AC/294/1011							

5786

State of Work as at 31 July 1945

Sheet 2

VELLINO-ROCCETTA

Agency	Location	Description	Size	% Compl.	Est'd Compln.	Remarks
Contract	Nusco	Repairs to Bridge at 52.61 Km.	Timber centening to two arches	-	-	No contract let Timber now near site.
Contract Imp. Colantuono	Paternopoli	Repairs to Bridge at 54.45 Km.	Rebuild a brick span of 10 mt. & repair stone abutments.	65%	28 Aug.	Abutments completed arch 30% completed.
Contract Imp. Buonassisi	Lioni	Repairs to Bridge at 65.16 Km.	Rebuild a brick arch of 4.5 mt. span.	98%	-	Coping to complete work
Contract Imp. Galzenati	Lioni	Repairs to Bridge at 65.81 Km.	Jack up and x repair W.I. Lattice girders (39.75 mt. long) with new 9 mt. section at approx. mid span.	12%	30 Aug.	All material for temporary & permanent work now on site.
Contract Imp. Galzenati	Morra	Repairs to Bridge at 70.89 Km.	Jack up and repair W.I. Lattice girders (20 mt. long) with a 2 mt section near one end.	1%	30 Aug.	Material for temporary work on site.
						/to Sheet 3

State of Work as at 31 July 1945LINE 294 - AVELLINO-ROCCHETTA

Job No.	Agency	Location	Description	Size	% Compl.	Est'd Compl.	
AO/294/1011	Contract Imp. Galzenati	Calitri	Repairs to Bridge at 87.86 Km.	Jack up and repair W.I. Lattice girders (31.60 mt. long) with a 6 mt. splice at mid span.	40%	30 Aug.	Girders splice

NOTE - P.Way ready for traffic for 35 Kilometres from Avellino - Remaining 81 Kilometres traffic except over damaged structures.

2812

State of Work as at 31 July 1945

Sheet 3

AVELLINO-ROCCETTA

Agency	Location	Description	Size	% Compl	Est'd Compln	Remarks
Contract Sp. Alzenati	Calitri	Repairs to Bridge at 87.86 Km.	Jack up and repair W.I. Lattice girders (31.60 mt. long) with a 6 mt. splice at mid span.	40%	30 Aug.	Girders jacked up and splice work commenced.

ready for traffic for 36 Kilometres from Avellino - Remaining 81 Kilometres ready for
except over damaged structures.

0 2 3 0