

ACC AC 25/4/TD4 10000/148/2201 CARDIN A 12-9-91
JAN 1995

0896

Declassified E.O. 12356 Section 3.3/NND No. 785021

148/207 EARDW. 4 1253 BUI DING AND REPAIRS
JAN. 1995

HEADQUARTERS
ALLIED COMMISSION
SARDEGNA REGION

19th January 1945.

Ref. aptn/1606.

Subject : Weekly Report on Railway Buildings (Ferrovie dello Stato).

to : H.Q., Allied Commission, Director
Transportation Sub-Commission.

Pursuant to instructions per Cable No. 3 your Headquarters dated 4 January 1945, the following report is submitted for the period 7th January to 14th January.

For the Regional Commissioner,

D1DB/cjm

D. I. D. Bruce Major.
D. I. D. BRUCE
Major REME
Regional Transportation Officer.

HEADQUARTERS
ALLIED COMMISSION
SARDINIA REGION

18th January 1945.

Ref. Intn/1606.

Subject : New Buildings and Repairs (Ferrovia dello Stato)

To : H.Q., Allied Commission, Director Transportation
Sub-Commission.

1. Repairs and work along the various stations and work-shops of the Ferrovia dello Stato are progressing slowly because of material shortage such as: lumber, bricks, nails and roofing materials. However, some repairs have been completed while work on other stations and shops have been terminated at least 50%.

2. Constructions and Buildings.

A. Station of Cagliari.

Two structures of Air Force type being rebuilt which are to be used as billets for Railway Personnel. Constructors: Ditta Putzu Giuseppe. Cost of construction: 150,000 lire. Percentage of work done: 50%.

B. Station of Macomer.

i) Construction of building originally to be used for offices and now awaiting approval from Rome for use as billets. Working being done by Ing. Pirrone Firm. Cost of construction: 350,000 lire. Percentage of work completed: 60%.

ii) Construction of a work-shop for vehicles. Lack of building materials is holding up the completion of this structure. Amount of labor already done by the Ing. Anselmi Firm is 65%. Cost of construction: 460,000 lire.

C. Station of Chilivani.

Repairs on bombed Station completed 3 weeks ago by Dau Antonio Firm. Cost of repairs: 350,000 lire.

0 8 9 9

1. Repairs and work along the various stations and work-shops of the Ferrovia dello Stato are progressing slowly because of material shortage such as: lumber, bricks, nails and roofing materials. However, some repairs have been completed while work on other stations and shops have been terminated at least 50%.

2. Constructions and Buildings.

A. Station of Cagliari.

Two structures of Air Force type being rebuilt which are to be used as billets for Railway Personnel. Constructors: Ditta Putzu Giuseppe. Cost of construction: 150,000 Lire. Percentage of work done: 50%.

B. Station of Macomer.

i) Construction of building originally to be used for offices and now awaiting approval from Rome for use as billets. Working being done by Ing. Pirrone Firm. Cost of construction: 350,000 Lire. Percentage of work completed: 60%.

ii) Construction of a work-shop for vehicles. Lack of building materials is holding up the completion of this structure. Amount of labor already done by the Ing. Ansoldi Firm is 65%. Cost of construction: 460,000 Lire. ¹⁰⁰

C. Station of Chilivani.

Repairs on bombed Station completed 3 weeks ago by Dau Antonio Firm. Cost of repairs: 350,000 Lire.

D. Station of Olbia.

i) Work has been completed on bombed station by Dau Antonio Firm. Cost: 250,000 Lire.
ii) New building have been finished to be used as lavatories. Constructors: Dau Antonio Firm. Cost: 55,000 Lire.

3. Signal and communication sets. Repairs on all communication and signal sets damaged by bombardments are progressing favorably. Amount of work already completed is 50%.

/Continued

4. Accidents and casualties during work.

NONE.

5. Conferences with the Allied Authorities concerning work.

NONE.

6. Indications and proposals.

Proposals are being sent into FFSS by different Firms on the unrepaired sections of the workshops at Cagliari damaged by bombing. On the 23rd of the month all firms that have forwarded bids for this work will meet with Railway Officials to decide which proposal merits the contract.

For the Regional Commissioner,

D:DB/cjm.

D. D. Bruce

D. L. D. BRUCE.

Major REME.

Regional Transportation Officer.

140

0901