Declassified E.O. 12356 Section 3.3/NND No. 785021

ACC AC/TN/51/C.E. 10000/148/1525

Declassified E.O. 12356 Section 3.3/NND No. 785021

10000/148/1525

HONTHLY REPORTS TURIN
MAY - NOV. 1945

0636

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIO

LINE 108 SAVONA = CARMAGNOLA

STATE OF WORKS

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/108/1001 T	DE MARTINI ALESSIO	River Acquabo	a Repairs to Bridge at Km.8+127	Permanent recons= truction of 3 arches 2 abutments in bricks and cement	20 %	11.12.45
AC/108/1002 T	DE MARTINI ALESSIO	River Rio Isola	Repairs to Bridge at Km. 9+408	Permanent recons= truction to first abutment and sub= staining cone.	20 %	11.12.45
AC/108/1003 T	DE MARTINI ALESSIO	River Letimbro	Repairs to Bridge at Km.10+561	Permanent recons= truction of 4 arches 4 abutments	30 %	11.12.45
AC/108/1004 T	BOLACLAVA	RiverBormida	Repairs to Bridge at Km.30+176	Permanent recons= truction to one arch.	20 %	18.12.45
AC/108/1005 T	DAVOLI GIOVANNI	River Cevetta	Repairs to Bridge at Km.41+995	Permanent recons= truction of 3 arches	20 %	20.12.45

0637

Declassified E.O. 12356 Section 3.3/NND No. 785021

LWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 26.November 1945. . . .

IOLA

ation	Description	Size	Progress	Est' d Compln	Remarks
r Acquaboma	Repairs to Bridge at Km.8+127	Permanent recons= truction of 3 arches 2 abutments in bricks and cement	20 %	11.12.45	Setting up centerings, demolition of walls, and digging of foundations nearly finished.
Rio Isola	Repairs to Bridge at Km. 9+408	Permanent recons= truction to first abutment and sub= staining cone.	20 %	11.12.45	" " "
r Letimbro	Repairs to Bridge at Km.10+561	Permanent recons= truction of 4 arches 4 abutments	30 %	11.12.45	" " "
rBormida	Repairs to Bridge at Km.30+176	Permanent recons= truction to one arch.	20 %	18.12.45	
r Cevetta	Repairs to Bridge at Km.41+995	Permanent recons= truction of 3 arches	20 %	20.12.45	

p.p. Capt. Conway

COMMISSIONER U.S.C. (Italy) C.C. BRANCH (I) N.W. ITALY OFFICIAL

0 6 8 8

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIO

STATE OF WORK

LINE 108 SAVONA = CARMAGNOLA (continued)

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/108/1006 T	FENAROLI	River Tanaro	Repairs to Bridge at Km.57+529	Permanent recons= truction of 3 arches	52 %	15.12.4
AC/108/1007 T	DUTTO MORESCO & CHIARIVA	River Pesio	Repairs to Bridge at Km.63+959	Permanent recons= truction of 1 arch and 1 abutment	100 %	19.11.4
AC/108/1008 T	RONCO GIUSEPPE	Between Carrù and Farigliano	Repairs to Bridge at Km.69+795	Permanent repairs to front walls and damaged arch	40 %	30.11.4
AC/108/1009 T	VAGLIO BERNE	Between Farigliano and Monchiero	Repairs to Underway at Km.76+609	Permanent repairs	60 %	9.12.4
AC/108/1010 T	RACCA COSTANZO	River Tanaro	Repairs to Bridge at Km.81+072	Temporary repairs with Iron beams.	48 %	29.1

0639

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

MAGNOLIA (continued) STATE OF WORKS AT 26 November 1945 . . . .

Location	Description	Size	Progress	Est' d Compln	Remarks
River Tanaro	Repairs to Bridge at Km.57+529	Permanent recons= truction of 3 arches	52 %	15.12.45	Reconstruction works proceeding.
River Pesio	Repairs to Bridge at Km.63+959	Permanent recons= truction of 1 arch and 1 abutment	100 %	19.11.45	The work has been completed on the 21.11.45
Between Carrù and Farigliano	Repairs to Bridge at Km.69+795	Permanent repairs to front walls and damaged arch	40 %	30.11.45	Works for permanent repairs proceeding.
Between Farigliano and Monchiero	Repairs to Underway at Km.76+609	Permanent repairs	60 %	9.12.45	Restoration works proceeding.
River Tanaro	Repairs to Bridge at Km.81+072	Temporary repairs with Iron beams.	48 %	29.11.45	Works for temporary restoration proceeding.

p.p. Capt. Conway

COMMANDING OFFICER C.E. BRANCH HQ N.W. ITALY OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIO

STATE OF WORKS

LINE 129 GENOVA = OVADA = ASTI

Job No	Agency	Location	Description	Size	Progress	Est' d Compln
AC/129/1001 T	ANSALDO (Iron works)	River Tanaro	Repairs to Iron Bridge at Km.101+ 710	Permanent reppairs with iron trusses and concrete abutment and spandrels.	26 %	15.12.45
(	TESSITORE (Wall works)	-----	------	-----	----	- ----

0647

Declassified E.O. 12356 Section 3.3/NND No. 785021

AILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .26 November. 1945. . .

= ASTI

ocation	Description	Size	Progress	Est' d Compln	Remarks
er Fanaro -----

0642

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS A

LINE 53 TORINO = MILANO

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/53/1001T	GUERRINI	River Ticino	Repairs to Rail & Road at Km.114+13	Permanent recons=truction	15 %	31.3.46

0643

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 26.November 1945. . . .

O

Location	Description	Size	Progress	Est' d Compln	Remarks
ver Ticino	Repairs to Rail & Road at Km.114+13	Permanent recons=truction	15 %	31.3.46	Permanent reconstruction proceeding; setting up centerings for reconstruction of an arch. This is open to traffic. BRIDGE

P.p. Capt. Commanding

Richardson

COMMISSION
Allied Commission
C.C.E. BRANCH (I)
N.W. ITALY
OFFICIAL

0644

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS

LINE [illegible]

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/161/1001 T	[illegible] FELICE	River Chiene	Reinstatement of Bridge Repairs to Bridge (Rail & Road) at Km.2+372	Deviation alongside line.	32 %	25.11.45

0643

Declassified E.O. 12356 Section 3.3/NND No. 785021

AILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 26 November 1945

Location	Description	Size	Progress	Est' d Compln	Remarks
er Chiana	Construction of single line Deposito to Bridge (Rail & Road) at Madonna	Deviation alongside line.	82 %	25.11.45	Not yet completed Owing to the overflooding of the river it is presumed to complete the job for the beginning of December.

pp. Capt. Conway

Lieut Col

ALLIED COMMISSION
Tn S.C. (Rails)
C E. BRANCH
N W ITALY
OFFICIAL

0646

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS A

LINE 123 NOVARA = DOMODOSSOLA

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/123/1001 T	SAVIGLIANO (Iron works)	River Toce	Repairs to Iron Bridge at Km.66+ 217	One abutment and 3 spans renewal	20 %	31.1.46
	BRIGO (Wall works)	" "	" " "	" "	2 %	31.1.46
AC/123/1002 T	CRISTINA	Lanca di Ornavasso	Repairs to Bridge at Km.64+481	Permanent reconstruction	100 %	22.11.45

0647

Declassified E.O. 12356 Section 3.3/NND No. 785021

LWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . .26 November .1945. . .

SSOLA

cation	Description	Size	Progress	Est' d Compln	Remarks
r Toce	Repairs to Iron Bridge at Km.66+217	One abutment and 3 spans renewal	20 %	31.1.46	Officine Savigliano has received 55 ton. iron ; works proceed for the lif= ting of the beamfor the 5th and 6th pier.
" "	" " "	" "	2 %	31.1.46	Wall works have been par= tially suspended on the 20.11.45 because the iron beamx prevents the going on fx of xxxxxxxxx xxxxxxx it as it concerns the basis of the pier.
nca di rnavasso	Repairs to Bridge at Km.64+481	Permanent reconsxxxxxxx truction	100 %	22.11.45	Job completed

p. p. Capt. Conway

COMMANDING OFFICER
C. E. BRANCH (I)
N W ITALY
OFFICIAL

0648

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISS

STATE OF WOR

LINE 50 TORINO - GENOVA

Job N°	Agency	Location	Description	Size	Progress	Est' Compl
AC/50/1001 T	RONCO GIU= SEPPE	River Po	Repairs to Bridge at Km.7+803	Removal of debris	28 %	29.12.45
AC/50/1002T	CASTAUDI & SERRA	River Stenavasso	Repairs to Bridge at Km.37+733	Temporarily res= tored with Differ= dingen beams. Permanent recons= truction proceeding.	48 %	31.12.
AC/50/1003 T	DE BERNARDI	River Traversu	Repairs to Bridge at Km. 46+150	Temporarily res= tored with Differ= dingen beams. Permanent resto= ration proceeding.	90 %	12.11.
AC/50/1004 T	DE BERNARDI	Between Pessione and Villanova	Repairs to Viaduct at Km.23+007	Temporarily res= tored.	95 %	15.11.
AC/50/1005	DE BERNARDI	River Borbore	Repairs to Bridge at Km.54+797	Temporarily res= tored	100 %	15.1

0649

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 25 November 1945

A

Location	Description	Size	Progress	Est' d Compln	Remarks
ver Po	Repairs to Bridge at Km.7+803	Removal of debris	28 %	29.12.45	The removal of debris has been suspended on the 21/10/45 ~~xxxxxxxxx~~ on account of the bad weather and is still suspended for the overflooding of the river.
ver Stenavasc	Repairs to Bridge at Km.37+733	Temporarily res=tored with Differ=dingen beams. Permanent recons=truction proceeding.	48 %	31.12.45	Restoration of shoulders side Genoa and Turin proceeding.
River Traverse	Repairs to Bridge at Km. 46+150	Temporarily res=tored with Differ=dingen beams. Permanent resto=ration proceeding.	90 %	12.11.45	Not yet finished; restoration to front and side walls proceeding. The ddte of completion is presumed to be for the begining of December.
Between Pessione nd Villanova	Repairs to Viaduct at Km.23+007	Temporarily res=tored.	95 %	15.11.45	Not yet finished; works proceeding for the res=toration of the parapet.
River Borbore	Repairs to Bridge at Km.54+797	Temporarily res=tored	100 %	15.11.45	The WORK has been completed on the 23.11.45

COMMANDING OFFICIAL N.W. ITALY

0650

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS

LINE 118 AIRASCA = CAVALLERMAGGIORE

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/118/1001 T	ATES	River Pellice	Repairs to Rail & Road Bridge at Km.13+339	Temporary restora= tion with iron beams on wooden piers.	5 %	12.1.46

5310

0651

Declassified E.O. 12356 Section 3.3/NND No. 785021

AILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 26.November 1945. . . .

ALLERMAGGIORE

ocation	Description	Size	Progress	Est' d Compln	Remarks
er Pellice	Repairs to Rail & Road Bridge at Km.13+339	Temporary restoration with iron beams on wooden piers.	5 %	12.1.46	Works for temporary restoration proceeding, very slow!

53/10

p.p. Capt. Conway

ALLIED COMMISSION
This Document is the property of
BRANCH
ITALY
OFFICIAL

0 6 5 2

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE 52 CUNEO GESSO = VENTIMIGLIA

STATE OF WORKS

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/52/1001T	BONGIOVANNI	River Rivoira	Repairs to Bridge at Km.26+991	Repairs to damaged pier	100 %	16.11.45
AC/52.1002T	DALMAZZO	River Roya	~~Removal of debris~~ Repairs to Bridge at Km.43+987	Removal of debris	60 %	6.12.45

0651

Declassified E.O. 12356 Section 3.3/NND No. 785021

Y CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .26 November.1945 . . .

MIGLIA

ion	Description	Size	Progress	Est' d Compln	Remarks
Rivoira	Repairs to Bridge at Km.26+991	Repairs to damaged pier	100 %	16.11.45	Repairs to damaged pier completed. Works for permanent re-es= tablishment not yet started.
Roya	~~Rxxxxxx xfxxxhxxx~~ Repairs to Bridge at Km.43+987	Removal of debris	60 %	6.12.45	

pp. Capt. Conway
Lieut. R.E.

ALLIED COMMISSION
H.Q. T.R.S.C. (P31)
C.M.F.E. BRANCH
N.W. ITALY
OFFICIAL

0654

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSI

STATE OF WORK

LINE 52 [illegible]

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/52/1001 T	[illegible] FRANCE	River Meller	Repairs to bridge at Km.34+963	Temporary repairs to 1 span of 10 m.	50 %	11.12.4

2338

0635

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 26 November 1945. . . .

CUNEO

Location	Description	Size	Progress	Est' d Compln	Remarks
River Bellea	Repairs to Bridge at Km.34+963	Temporary repairs to 1 span of 10 m.	50 %	11.12.45	Setting up of centerings for the arches

0635

A.P. Capt. F. Conway

ALLIED COMMISSION
FOR
NORTH WEST ITALY
OFFICIAL

0636

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIO

STATE OF WORKS

LINE 105 SAVIGLIANO = SALUZZO

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/105/100I	SOC. NUOVE COSTRUZIONI	River Varaita	Repairs to Bridge at Km.6+737	Temporary repairs to collapsed arch	to 50 %	15.11.

3367

0 6 5 7

Declassified E.O. 12356 Section 3.3/NND No. 785021

ILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

SALUZZO

STATE OF WORKS AT 26. November 1945. . . .

ocation	Description	Size	Progress	Est' d Complr	Remarks
er Kmxkxx aita	Repairs to Bridge at Km.6+737	Temporary repairs to collapsed arch	to 50 %	15.11.45	Setting up centerings for the arches. Delay caused by badweather and overflooding of the river. The date of completion is presumed to be for the end of December if nothing else happens.

5337

p.p. Capt. Conway

ALLIED COMMISSION C E BRANCH N W ITALY OFFICIAL

0658

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE 105 SAVIGLIANO = SALUZZO

STATE OF WORKS

Job No	Agency	Location	Description	Size	Progress	Est'd Compln
AC/105/1001T	SOC. NUOVE COSTRUZIONI	River Varaita	Repairs to bridge at Km.6+737	Temporary repairs to collapsed arch	15 %	10.11.45

3.3

0659

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CALUZZO

STATE OF WORKS AT 29.October.1945 . . .

Section	Description	Size	Progress	Est'd Compln	Remarks
River Varaita	Repairs to bridge at Km.6+737	Temporary repairs to collapsed arch	15 %	10.11.45	Temporary repairs proceeding

3.3(b)

P. Capt Conway

Lt. Col. Duncan

ALLIED COMMISSION
Tn. S C. (Rail)
C E BRANCH (I)
in W ITALY
OFFICIAL

0 6 6 0

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS

LINE 53 TORINO = MILANO

Job No.	Agency	Location	Description	Size	Progress	Est'd Complin
AC/53/1001T	GUERRINI	River Ticino	Rail & Road Bridge repairs at Km.114+133	Permanent reconstruction	5 %	31.3.46

RS 3385

0661

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

NO

STATE OF WORKS AT 28 October 1945 . . .

Location	Description	Size	Progress	Est'd Complin	Remarks
ver Ticino	Rail & Road Bridge repairs at Km.114+133	Permanent reconstruction	5 %	31.3.46	Bridge open to traffic. Temporary repairs completed permanent reconstruction commenced.

53 C.S.

p. Capt. Barnby

Victoria Dressin

ALLIED COMMISSION
Tn S.C. (Rails)
E. BRANCH (S)
N.W. ITALY
OFFICIAL

0 6 6 21

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS A

LINE 52 CENTO MESSO e. VENTIMIGLIA

Job No	Agency	Location	Description	Size	Progress	Estd Complin
AC/52/1001T	DUTTO MORESCO & CHIARIVA	River Gesso	Repairs to Bridge at Km.12+850	Temporary restoration	100 %	21.10.45
AC/52/1002T	BONGIOVANNI	River Rivoira	Repairs to Bridge at Km.26+991	Removal of debris. Repairs to damaged pier	20 % 60 %	16.11.45 16.11.45
AC/52/1003T	DALMASSO	River Roya	Repairs to Bridge at Km.43+987	Removal of debris	15 %	6.12.45

0631

Declassified E.O. 12356 Section 3.3/NND No. 785021

AILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29.OCOTBER.1945 . . .

NTIMIGLIA

ation	Description	Size	Progress	Est'd Complin	Remarks
er Gessc	Repairs to Bridge at Km.124850	Temporary restoration.	100 %	21.10.45	Temposrary restoration Completed.
er Rivoira	Repairs to Bridge at Km.264991	Removal of debris.	20 %	16.11.45	Removal of debris proceeding and repairs to damegd pier
		Repairs to damaged pier.	60 %	16.11.45	
er Roya	Repairs to Bridge at Km.43+987	Removal of debris	15 %	6.12.45	

P. Capt. Lowrey

ALLIED COMMISSION
Tn. S.C. (Rails) (I)
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL

0664

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSI

LINE 114 CHIVASSO = ASTI

STATE OF WOR

Job No	Agency	Location	Description	Size	Progress	Date Complin
AC/114/1001T	PIGLIONE EDOARDO	River Po	Repairs to Bridge at Km.46+838	Permanent repairs to 1 arch, and reppairs.	100 %	20.10.45

5333

0665

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 29.October.1945 . .

Section	Description	Size	Progress	Est'd Complin	Remarks
er Po	Repairs to Bridge at Km.46+838	Permanent repairs to 1 arch, and reppirs.	100 %	20.10.45	Completed

R3333

P. Capt. Conway

Victoria Jurcevic

ALLIED COMMISSION
To. S. C. (Rails)
C. E. BRANCH
N W ITALY
OFFICIAL

0666

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS

LIVRO CEVA = ORMEA

Job N°	Agency	Location	Description	Size	Progress	Est' d Complin
AC/110/1001T	DECISI LUIGI	River Tanaro	Repairs to Bridge at Km.4+446	Rebuilding 7 arches 15 m. span Removal of debris	% 100 %	30.11.45
AC/110/1002T	DECISI LUIGI	River Tanaro	Repairs to Bridge at Km.6+366	Rebuilding of 5 collapsed arches . Debris have been removed	100 %	20.10.45
AC/110/1003T	DECISI LUIGI	River Cevetta	Repairs to Viaduct at Km.0+782	Rebuilding 6arches and 5 abutments Debris have been removed	80 %	20.10.45

0667

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29 October 1945.

Location	Description	Size	Progress	Est'd Complin	Remarks
Tanaro	Repairs to Bridge at Km.4+446	Rebuilding 7 arches 15 m. span Removal of debris	0 % 100 %	30.11.45	Removal of debris Completed Works not yet commenced
Tanaro	Repairs to Bridge at Km.6+366	Rebuilding of 5 collapsed arches. Debris have been removed	100 %	30.10.45	Removal of debris Completed Works for the reconstriction not yet commenced.
Cevetta	Repairs to Viaduct at Km.0+782	Rebuilding 6arches and 5 abutments Debris have been removed	80 %	20.10.45	Debris have been removed and works proceeding for the strenghtening of weak piers. The Firm has not completed the works in spite of the estimated date of completion, supposed to be finished for the beginning of November.

P. Capt. Commanding
Distr. Engineer

Dist. S.C. (Piemonte)
N. W. ITALY
OFFICIAL

0668

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE 108 SAVONA = CARMAGNOLA

STATE OF WORKS

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/108/1001 T	DE MARTINI ALESSIO	River Acquabo=na	Repairs to Bridge at Km.8+127	Permanent recons=truction of 3 arches 2 abutments in bricks and cement	6 %	11.12.45
AC/108/1002 T	DE MARTINI AESSIO	River Rio Isola	Repairs to Bridge at Km.9+408	Permanent recons=tructi on to first abutment and substaining cone	6 %	11.12.45
AC/108/1003 T	DE MARTINI ALESSIO	River Letimbro	Repairs to Bridge at Km.10+561	Permanent Reconstruc=tion of 4 arches 4 abutments	6 %	11.12.45
AC/108/1004 T	BOLACLAVA CORTEMILIA	River Bormida	Repairs to Bridge at Km.30+176	Permanent recon=struction to one arch	4 %	18.12.45
AC/108/1005 T	DAVOLI GIOVANNI	River Cevetta	Repairs to Bridge at Km.41+995	Permanent reconstr=uction of 3 arches	6 %	20.12.45

0669

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

RMAGNOLA

STATE OF WORKS AT .29 October 1945 . . . .

Location	Description	Size	Progress	Est' d Compln	Remarks
River Acquabo=na	Repairs to Bridge at Km.8+127	Permanent recons=truction of 3 arches 2 abutments in bricks and cement	6 %	11.12.45	Works proseeding rather slow on account of the difficulties of getting equipments on the place.
River Rio Isola	Repairs to Bridge at Km.9+408	Permanent recons=tructi on to first abutment and substaining cone	6 %	11.12.45	" " "
River Letimbro	Repairs to Bridge at Km.10+561	Permanent Reconstruc tion of 4 arches 4 abutments	6 %	11.12.45	" " "
River Bormida	Repairs to Bridge at Km.30+176	Permanent recon=struction to one arch	4 %	18.12.45	Setting up timber yard Works to the Bridge not yet commenced.
River Cevetta	Repairs to Bridge at Km.41+995	Permanent reconstr uction of 3 arches	6 %	20.12.45	

P. Capt. Capotondi

Victoria Cross

Tn S.C. (Pass) C.E. BRANCH N.W. ITALY OFFICIAL

0670

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE 108 SAVONA = CARMAGNOLA

STATE OF WORKS

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/108/1006 T	TENAROLI	River Tanaro	Repairs to Bridge at Km.57+529	Permanent recons= truction of 3 arches.	45 %	13.11.45
AC/108/1007 T	DUTTO MORE= SCO & CHIARIVA	River Pesio	Repairs to Bridge at Km.63+959	Permanent recons= truction of 1 arch and 1 abut= ment.	30 %	9.11.45
AC/108/1008 T	RONCO GIUSEPPE	Between Carrù and Farigliano	Repairs to Bridge at Km.69+795	Permanent repairs to front walls and damaged arch.	15 %	30.11.45
AC/108/1009 T	VAGLIO BERNE	Between Fari= gliano and Monchiero	Repairs to Underway at Km.76+609	Permanent repairs	35 %	9.12.45
AC/108/1010 T	RACCA COSTANZO	River Tanaro	Repairs to Bridge at Km.81+072	Temporary repairs with iron beams	25 %	29.11.45

Declassified E.O. 12356 Section 3.3/NND No. 785021

ILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29.October.1945 . . . .

NOLA

ocation	Description	Size	Progress	Est' d Compln	Remarks
er Tanaro	Repairs to Bridge at Km.57+529	Permanent recons= truction of 3 arches.	45 %	13.11.45	Restoration works proceeding
ver Pesio	Repairs to Bridge at Km.63+959	Permanent recons= truction of 1 arch and 1 abut= ment.	30 %	9.11.45	Setting up centerings
tween Carrù d Farigliano	Repairs to Bridge at Km.69+795	Permanent repairs to front walls and damaged arch.	15 %	30.11.45	Restoration works proceeding
etween Fari= liano and onchiero	Repairs to Underway at Km.76+609	Permanent repairs	35 %	9.12.45	Restoration works proceeding
iver Tanaro	Repairs to Bridge at Km.81+072	Temporary repairs with iron beams	25 %	29.11.45	Works for C.E. Branch restoration proceeding

p. Capt. Commanding
Luciano Zaccagnini

To S. C. (Rails) C.E. BRANCH OFFICIAL

0672

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF FORCE A

LINE 101 PINEROLO = TORREPELLICE

Job No	Agency	Location	Description	Size	Progress	Est'd Complin
AC/101/1001T	MAFFIOTTO FELICE	River Chisone	Repairs to Rail & Road Bridge at Km.2+872	Deviation alongside line.	75 %	23.10.45

0673

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

REPELLICE STATE OF WORKS AT 29 October 1945

Location	Description	Size	Progress	Est' d Compln	Remarks
iver Chisone	Repairs to Rail & Road Bridge at Km. 2+872	Deviation alongside line.	75 %	23.10.45	Works have not been completed in spite of the ~~date~~ estimated date of completion. It is unknown when it will be finished.

P. Capt. Conway

ALLIED MILITARY GOVT. S. C. (ITALY) C. E. BRANCH N. W. ITALY OFFICIAL

0674

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSI

LINE 109 CUNEO = MONDOVI

STATE OF WORK

Job N°	Agency	Location	Description	Size	Progress	Est' d Compln
AC/109/1001 T	PIOVANO DOMIZIO	River Pesio	Repairs to Bridge at Km.13+401	Tempozzry restora= tion.	90 %	1.11.45

5327

0675

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ONDOVI

STATE OF WORKS AT 29.October.1945 . . . .

Location	Description	Size	Progress	Est' d Compln	Remarks
River Pesio	Repairs to Bridge at Km.13+401	Temporary restoration.	90 %	1.11.45	

5327

P. Capt. Conway

Dist. Sig. Treasurer

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0 6 7 6

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSI

STATE OF ITA

LINEGENOVA = OVADA = ASTI

Job No	Agency	Location	Description	Size	Progress	Est' d Complm
AC/129/1001T	ANSALDO & TESSITURE	River Tanaro	Repairs to Iron Bridge at Km.101+710	Permanent repairs with iron trusses and concrete ~~abutments and~~ abutments and spandrels	21 %	15.12.45

0671

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

= ASTI

STATE OF WORKS AT 29 October 1945. . . . .

Location	Description	Size	Progress	Est' d Complin	Remarks
River Tanaro	Repairs to Iron Bridge at Km.101+710	Permanent repairs with iron trusses and concrete ~~abutments and~~ abutments and spandrels	21 %	15.12.45	

C.O. C.N. 33 Lr.

R. Capt. Conway

ALLIED COMMISSION
Tn. 5 C. (Polit.)
C.C. BRANCH (U)
N.W. ITALY
OFFICIAL

0678

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT

LINE 55 SANTHIA = ARONA

Job No	Agency	Location	Description	Size	Progress	Est' d Complin
AC/55/1001T	SAVIGLIANO	River Elvo	Repairs to Iron Bridge at Km.6+398	Repairs to two spans	200 %	30.9.45

5365

0 6 7 9

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

RONA STATE OF WORKS AT 29 October 1945

Location	Description	Size	Progress	Est'd Complin	Remarks
River Elvo	Repairs to Iron Bridge at Km.6+398	Repairs to two spans	100 %	30.9.45	Completed

3625

t. Capt. Conway

Victoria Grecoan

ALLIED COMMISSION
To S.C. (Rails)
C.E. BRANCH
N.W. ITALY
OFFICIAL

0680

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSI

STATE OF WORK

LINE 50 GENOVA - TORINO

Job N°	Agency	Location	Description	Size	Progress	Est' d Complⁿ
AC/50/1001T	RONCO GIUSEPPE	River Po	Repairs to Bridge at Km.74+803	Removal of Debris	25 %	29.12.4
AC/50/1002T	CASTAUDI & SERRA	River Stehavaso	Repairs to Bridge at Km.37+733	Temporarily restored with Differdingen beams. Permanent reconstruction proceeding	40 %	31.12.45 CD CV
AC/50/1003T	DE BERNARDI	River Traversa	Repairs to Bridge at Km.46+150	Temporarily restored with Differdingen beams. Permanent restoration proceeding	70 %	CD 12.47.4
AC/50/1004T	DEBERNARDI	Between Possione and Villanova	Repairs to Viaduct at Km.23+007	Temporarily restored	75 %	15.11.4
AC/50/4005T	DEBERNARDI	River Borbore	Repairs to Bridge at Km.54+797	Temporarily restored	60 %	15.11.
AC/50/1006T	DEBERNARDI	Between Cambiano and Possione	Repairs to Overline at Km.21+656	Temporarily restored	80 %	15.1

0681

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTHUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29.October.1945 . . . .

HQ

Location	Description	Size	Progress	Est' d Compln	Remarks
River Po	Repairs to Bridge at Km.7+803	Removal of Debris	25 %	29.12.45	Removal of debris proceeding.
River Stemavas-so	Repairs to Bridge at Km.37+733	Temporarily restored with Differdingen beams. Permanent reconstruction proceeding	40 %	31.12.45	
River Traverse	Repairs to Bridge at Km.46+150	Temporarily restored with Differdingen beams. Permanent restoration proceed-ing	70 %	12.11.45	Damaged arch under oven track demolished, setting up centerings for its reconstruction.
Between Pessione and Villanova	Repairs to Viaduct at Km.23+007	Temporarily resto-red	75 %	15.11.45	Permanent restoration proceeding.
River Borbore	Repairs to Bridge at Km.54+797	Temporarily resto-red	60 %	15.11.45	Permanent restoration proceeding, demolition of the arch to be rebuilt.
Between Caniano and Pessione	Repairs to Overline at Km.21+656	Temporarily restored	80 %	15.11.45	

P. Capt. [illegible]

U.S.A. Tr. S.C. (Rail) C.E. BRANCH HQ ITALY OFFICIAL

0682

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE 118 AIRASCA = CAVALLERMAGGIORE

STATE OF WORKS

Job No	Agency	Location	Description	Size	Progress	Est'd Complin
AC/118/1001T	ATES	River Pellice	Repairs to Rail & Road Bridge at Km.13+339	Removal of Debris. Temporary restoration with iron beams on wooden piers.	- 100 % 2 %	25.10.45 12.1.46

0831

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CAVALLERMAGGIORE STATE OF WORKS AT ~~XXXXXX~~ 29 October 1945

Location	Description	Size	Progress	Est'd Complin	Remarks
River Pellice	Repairs to Rail & Road Bridge at Km.13+339	Removal of Debris. Temporary restoration with iron beams on wooden ~~pedest~~ piers.	- 100 % —	25.10.45	— Completed The Firm has just started the work.
			2 %	12.1.46	

p. Capt Commdg
Fidon. Pucceau

ALLIED COMMISSION
H.Q. C.C. BRANCH
N.W. ITALY
OFFICIAL

0684

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMIS

STATE OF W

LINE 52 TROFARELLO = CUNEO

Job No.	Agency	Location	Description	Size	Progress	Est' Compl
AC/52/1001T	MAFFIOTTO FELICE	River Mellea	Repairs to Bridge at Km.34+963	Temporary repairs to 1 span of 10 m.	20 %	11.11. 1944

0685

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29 October 1945.

CUNEO

Location	Description	Size	Progress	Est'd Complin	Remarks
River Mellea	Repairs to Bridge at Km.34+963	Temporary repairs to 1 span of 10 m.	20 %	11.11.45	

3211

p. Capt. Conway

Historical Section

ALLIED COMMISSION
Th. S. C. Italian
C. C. BRANCH G
A. M. G. O. T.
OFFICIAL

0686

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT

LINE 56/123 NOVARA - DOMODOSSOLA

Job No.	Agency	Location	Description	Size	Progress	Est'd Complin	
AC/56/123/ 1001T	SAVIGLIANO (Iron works) BRIGO (Well works)	River Toce	Repairs to Iron Bridge at Km.65+217	One abutment and 11 spans renewed	—	—	It bl be on ar Th wa bi ha O
AC/56/123/ 1002T	CRISTINA	River Landa di Ornavasso	Repairs to Bridge at Km.64+481	Permenent reconstruction	40 %	15.1.46	15.1.46 W

0687

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

...M. DOMODOSSOLA STATE OF WORKS AT . . 29 October 1945 .

Location	Description	Size	Progress	Est' d Complin	Remarks
...0 River Toce ...rks)	Repairs to Iron Bridge at Km.65+217	One abutment and 3 spans renewed	11 %	—	It is not possible to esta= blish the date of completion because Off. Savigliano has only received 30 Ton. iron and has not started the work
...ks)			—	—	The date of complettion of wall works cannot be esta= blished because the works cannot be commenced until Officine Savigliano has lifted the fallen beam.
River Lenza di Crevoleso	Repairs to Bridge at Km.64+481	Permanent recons= truction	40 %	15.1.46	Works proceeding.

A. Capt. Smith
Ministero Lavori Pubblici

ALLIED COMMISSION
To S.C. (Rail)
C.E. BRANCH
N.W. ITALY
OFFICIAL

0688

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED FORCES — STATE OF [illegible]

LINE 129 GENOVA = OVADA = ASTI

Job No.	Agency	Location	Description	Size	Progress	Est' Complet
1001 AC/129/AT	ANSALDO & TESSITORE	River Tanaro	Repairs to Iron Bridge at Km.101+710 .	Permanent repairs with iron trusses and concrete shoulders and abutment	17 %	15-[illegible]

Civil
ITALI
Transpo
H. C

0689

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . 24. September. 1945 .

VADA = ASTI

Location	Description	Size	Progress	Est'd Complin	Remarks
River Tanaro	Repairs to Iron Bridge at Km.101+ 710 .	Permanent repairs with iron trusses and concrete shoulders and abutment	17 %	15-12-45	

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. Italy
Transportation Subcommission
H. Q. Allied Commission

ALLIED COMMISSION
Tn S. C. (Rails)
C E. BRANCH
N. W ITALY
OFFICIAL
NOTICE

0690

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF TORINO

LINE 52 TROFARELLO = CUNEO

Job No.	Agency	Location	Description	Size	Progress	Est' d Complin
AC/52/1001 T	MAFFIOTTO FELICE	River Mekkea	Repairs to Bridge at Km.34+963	Temporary repairs to 1 span of 10 m.	3 %	11-11-4

5316

0691

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CUNEO

STATE OF WORKS AT , 24 September 1945.

Location	Description	Size	Progress	Est'd Complin	Remarks
River Mekkea	Repairs to Bridge at Km.34+963	Temporary repairs to 1 span of 10 m.	3 %	11-11-45	Temp repair completed Permanent reconstruction commenced.

5318

Civil Engineering Division
ITALIAN STATE RAILWAYS
Transportation Sub-Commission
H. Q. Allied Commission

ALLIED COMMISSION
S. C. (Rail)
E. BRANCH
N. W. ITALY
OFFICIAL

0692

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK

LINE 53 TORINO = MILANO

Job No.	Agency	Location	Description	Size	Progress	Est'd Completion
AC/53/1T 1047	UMBERTO GIROLA	River Ticino	Rail & Road Bridge repairs at Km.114+133	Repairs to two spans of 24 m.	95%	30-9-[illegible]

Civil
ITALI

Transpo
H. Q.

0693

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24 September 1945.

LANO

Location	Description	Size	Progress	Date Complete	Remarks
River Ticino	Rail & Road Bridge repairs at Km.114+133	Repairs to two spans of 24 m.	95%	30-9-45	Bridge open to traffic.

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. ITALY

Capt.
Transportation Sub Commission
H. Q. Allied Commission

COMMUNICATION ZONE
T. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0694

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE 56/123 NOVARA = DOMODOSSOLA

STATE OF WO

Job No.	Agency	Location	Description	Size	Progress	Est' d Complt
AC/56/123/1T	SAVIGLIANO WORKS	River Toce	Repairs to Iron Bridge at KM.66+217	One abutment and 3 spans renewal	10%	Work com. 56.25

Civil Eng
ITALIAN
N

Transporta
H. Q.

0695

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT , 24. September. 1945 .

R = DOMODOSSOLA

Location	Description	Size	Progress	Est'd Complin	Remarks
O River Toce	Repairs to Iron Bridge at KM.66+217	One abutment and 3 spans renewal	10 %	Work stopped for lack of cem. 3 cwt tonnes of 56.25 m each required.	

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. ITALY
Capt.
Transportation Sub Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0696

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF FOR

LINES ~~SANTHIA — ARONA~~

Job No.	Agency	Location	Description	Size	Progress	Est' d Complt'n
AG/55/1T	SAVIGLIANO River Elvo WORKS		Repairs to Iron Bridge at Km. 6+398	Repairs to two spans	90%	30-9- 2315

Civil E
ITALIA

Transpor
H. Q

0697

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT , 24 September 1945 .

Location	Description	Size	Progress	Est' d Complin	Remarks
Ivrea Elvo	Repairs to Iron Bridge at Km. 6+398	Repairs to two spans	90%	30-9-45	

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. Italy
Capt.
Transportation Sub Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn. S. C. (Rail. & C. E. BRANCH (U)
N. W. ITALY
OFFICIAL

0698

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS A

LINE 114 CHIVASSO = ASTI

Job No.	Agency	Location	Description	Size	Progress	Date Complete
AC/114/1T (ex)	PIGLIONE EDOARDO	River Po	Repairs to Bridge at Km.46+838	1 Arch rebuilt and repairs	76%	20-10-45

5347

Civil Engine
ITALIAN ST
N. W
Transportation
H. Q. Allie

0 6 9 9 1

Declassified E.O. 12356 Section 3.3/NND No. 785021

AILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

I

STATE OF WORKS AT . 24. September. 1945 .

ection	Description	Size	Progress	Est'd Complin	Remarks
ver Po	Repairs to Bridge at Km.46+838	1 Arch rebuilt and repairs	76%	20-10-45	

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. ITALY
Capt.
Transportation Corps Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn. S. C. (Rail...)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0700

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF PIEDMONT

LINE 101 PINEROLO - TORREPELLICE

Job No.	Agency	Location	Description	Size	Progress	Est'd Complt'n
AC/101/1T (old)	MAFFIOTTO FELICE	River Chisone	Repairs to Rail & Road Bridge at Km. 2+872	~~Renewal of 3 arches~~ Deviation alongside line	30%	13-10-6 33 25.

Civil Eng
ITALIAN
N
Transporta
H. Q. A

0701

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24 September 1945

TORREPELLICE

Location	Description	Size	Progress	Date of Complin	Remarks
River Chisone	Repairs to Rail & Road Bridge at Km. 2+872	~~Renewal of 3 arches~~ Deviation alongside line	30%	23-10-45	Foundations + centering for removal of arches beginning.

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. ITALY
Capt.
Transportation Corps Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tr. S. C. (Rails)
C. E. BRANCH H.Q.
N. W. ITALY
OFFICIAL

0702

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS

LINE 110 CEVA = ORMEA

Job No.	Agency	Location	Description	Size	Progress	Est'd Complin
1001 AC/110/1 T	Works to be leased	River Tanaro	Repairs to Bridge at Km.4+466	Rebuilding 7 arches 15,00 m. span	~~NOT YET BEGUN~~	31-12-45
1002 AC/110/2 T	DECISI LUIGI	River Tanaro at Km.6+366	Repairs to Bridge at Km.6+366	Rebuilding 5 collapsed arches Removal of debris	~~10%~~ 10%	14-10-45
1003 AC/110/3T	DECISI LUIGI	River Cevetta	Repairs to Viaduct at Km.0.782	Rebuilding 6 arches and 5 abutments	working ~~2%~~	[illegible] 10-10-45

Civ
ITA
Trans
H.

0703

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24 September 1945

AREA

Location	Description	Size	Progress	Est'd Compln	Remarks
River Tanaro	Repairs to Bridge at Km.4+466	Rebuilding 7 arches 15,00 m. span	~~NOTHING DONE~~	30-12-45	Contract with yd made.
River Tanaro at Km.6+366	Repairs to Bridge at Km.6+366	Rebuilding 5 collapsed arches Removal of debris	~~10%~~ 10%	16-10-45	Work yet commenced.
River Cevetta	Repairs to Viaduct at Km.0.782	Rebuilding 6 arches and 5 abutments	~~NOTHING~~ 20%	~~30-10-45~~	Work yet have also except the strengthening of 1 damaged abutment.

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. ITALY
Capt.
Transportation Corps Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn S. C. (Rail) U.
C. E. BRANCH U.
N. W. ITALY
OFFICIAL

0704

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE 111 FOSSANO - CUNEO — STATE OF ITALY

Job No.	Agency	Location	Description	Size	Progress	Est' & Complt
AC/111 /ART	RACCA COSTANZO	River Ellero	Repairs to Viaduct at Km.19+722	Removal of debris Rebuilding of 8 arches 6 abutments and 1 shoulder in cement	65% ~~65~~ %	20-10-45
AC/111 /ART	BELLINO MICHELE	River Tanaro	Repairs to Viaduct at Km.37+319	Removal of debris Rebuilding 6 arches 4 abutments and 1 shoulder	100% ~~100~~ %	Complete

Civil Eng
ITALIAN
N
Transportatio
H. Q. Al

0705

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

= GENOA

STATE OF WORKS AT , 24 September 1945 .

Z	Location	Description	Size	Projected	Est' d Complin	Remarks
	River Fiumaro	Repairs to Viaduct at Km.19+722	Removal of debris Rebuilding of 8 arches 6 abutments and 1 shoulder in cement	65% ~~65~~ %	20-10-45	
	River Tamaro	Repairs to Viaduct at Km.37+319	Removal of debris Rebuilding 6 arches 4 abutments and 1 shoulder	100% ~~100~~ %	Complete	

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. Italy
Capt.
Transportation Sub Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn. S. C. (Rail)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0706

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS

LINE 52 CUNEO GESSO = VENTIMILGIA

Job No.	Agency	Location	Description	Size	Progress	Stat'd Compln
AC/52/1 T	DUTTO MORESCO & CHIARIVA	River Gesso	Repairs to Bridge at Km.12+850	Rebuilding of 3 arches and repairs to damaged abut= ment and shoulder	80%	21-10-45

Civil Engine
ITALIAN STA
N. V

Transportation
H. Q. Allie

0707

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 24. September. 1945 .

= VENTIMILGIA

Location	Description	Size	Progress	Est' d Complin	Remarks
iver Gesso	Repairs to Bridge at Km.12+850	Rebuilding of 3 arches and repairs to damaged abut= ment and shoulder	80%	21-10-45	Temporary bridge ahy.

Civil Engineering Division
ITALIAN STATE RAILWAYS
A. N. W. I.
Capt.
Transportation Sub Commission
H. Q. Allied Commission

ALLIED COMMISSION
To S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0708

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT

LINE 108 SAVONA = CARMAGNOLA

Job No.	Agency	Location	Description	Size	Progress	Date Completed
AC/108/1001T	COOPERATIVA SAVONESE	River Acquabona	Repairs to Bridge at Km.8+127	Renewal of 3 arches 2 abutments in bricks and cement	2%	11-12-45
AC/108/1002T	GAGGERO & FALCO	River Rio Isola	Repairs to Bridge at Km.9+408	Renewal first abutment and sustaining cone	2%	11-12-45
AC/108/1003T	ASTENGO & SAVIO	River Letimbro	Repairs to Bridge at Km.10+561	Renewal of 4 arches 4 Abutments	2%	11-12-45
AC/108/1004T	RIZZO RACCA	At Km. 46+291 Brolo	Repairs to Bridge	Renewal of 3 Abutments and 4 arches in bricks and cement	100%	20-9-45 Completed
AC/108/1005T	FENAROLI	River Tanaro	Repairs to Bridge at Km.57+529	Renewal of 2 abutment and 3 arches in brick and cement	16%	13-11-45
AC/108/1006T	DUTTO MORESCO & CHIARIVA	River Pesio	Repairs to Bridge at Km.63+959	Renewal of 1 arch and 1 abutment	5%	9-11-45

0709

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24 September 1945.

AGNOLA

ocation	Description	Size	Progress	Dat' d Complin	Remarks
ver Acquabona	Repairs to Bridge at Km.8+127	Renewal of 3 arches 2 abutments in bricks and cement	2 %	11-12-45	
ver Rio ola	Repairs to Bridge at Km.9+408	Renewal first abutment and sustaining cone	9%	11-12-45	
iver Letimbro	Repairs to Bridge at Km.10+561	Renewal of 4 arches 4 Abutments	9%	11-12-45	
t Km. 46+291 BRBIA	Repairs to Bridge	Renewal of 3 Abutments and 4 arches in bricks and cement	100%	23-9-45 Completed	
iver Tanaro	Repairs to Bridge at Km.57+529	Renewal of 2 abutment and 3 arches in brick and cement	16%	13-11-45	
River Pesio	Repairs to Bridge at Km.63+959	Renewal of 1 arch and 1 abutment	5%	9-11-45	

FILED IN SECRETARIAT ALLIED COMMISSION
C.C.E. BRANCH
N. W. ITALY
OFFICIAL

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. ITALY
Transportation Commission
H. Q. Allied Commission

0710

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS

LINE 108 SAVONA = CARMAGNOLA (continued)

Job No.	Agency	Location	Description	Size	Progress	Date of Completion
AC/108/7T 100%	RIZZO PAOLO	Between Carrù & Farigliano	Repairs to Bridge at Km.69+795	Repairs to front walls and damaged arch	60%	22-10-45
AC/108/8T 100%	ROSAZZA & LANZA	River Stura	Repairs to Bridge at Km. 88+901	Renewal of 4th arch	100%	20-9-45

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ARMAGNOLA (continued)

STATE OF WORKS AT 24 September 1945.

Location	Description	Size	Progress	Dat' d Complin	Remarks
0 Between Carrù & Farigliano	Repairs to Bridge at Km.69+795	Repairs to front walls and damaged arch	60%	22-10-45	
River Stura	Repairs to Bridge at Km. 88+901	Renewal of 4th arch	100%	20-9-45	Complete

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. ITALY
Capt.
Transportation Corps Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn S. C. (Rail)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0 7 1 2

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK

LINE 118 AIRASCA = CAVALLERMAGGIORE

Job No.	Agency	Location	Description	Size	Progress	Est'd Complin
AC/118/AT (001)	ATES	River Pellice	Repairs to Rail & Road Bridge at Km.13+335	~~Rebuilding of 5 arches~~ Removal of debris	30%	25-10-

Civil E
ITALIA
Transpor
H. Q.

0713

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CAVALLERMAGGIORE

STATE OF WORKS AT 24 September 1945.

Location	Description	Size	Progress	Est'd Complt	Remarks
River Pellice	Repairs to Rail & Road Bridge at Km.13+335	~~Rebuilding of 5 arches~~ Removal of debris	30%	28-10-45	Repairs not commenced.

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. ITALY
Chief
Transportation Sub Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn. S. C. (Italian)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0714

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE 105 SAVIGLIANO = SALUZZO

STATE OF PIEDMONT

Job N°	Agency	Location	Description	Size	Progress	Date Complete
AC/105/1T (1001)	SOC. NUOVE COSTRUZIONI	River Varaita	Repairs to Bridge at Km.6+737	Temporary repairs to collapsed arch	3%	10-11-43

Civil E
ITALIAN
Transporta
H. Q.

0715

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

NO = SALUZZO

STATE OF WORKS AT 24. September. 1945

Location	Description	Size	Progress	Est' d Complin	Remarks
River Varaita	Repairs to Bridge at Km.6+737	Temporary repairs to collapsed arch	3%	10-11-45	

5336

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. Area
Capt.
Transportation Sub Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0716

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE 50 TORINO-GENOVA

STATE C

Job No.	Agency	Location	Description	Size
AC/50/ 1 T	Ing.CASTAUDI & SERRA	River Stenavasso	Walled Bridge	Spans m. 12
AC/50/ 2 T	DEBERNARDI FELICE	River Traversa	Walled Bridge	Spans m. 8 m. 3
AC/50/ 3 T	DEBERNARDI FELICE	Km. 23+007	Aqueduct	m. 5
AC/50/ 4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Spans m. 9
AC/50/ 5 T	DEBERNARDI FELICE	Km. 70+095	Underway	m. 5

0737

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT ~~23 July 1945~~ . . .

ion	Description	Size	Progress	Est'd date of completion	Remarks
enavasso	Walled Bridge	Spans m. 12	8 %	18/10	Supply of materials and demolishing damaged masonry.
raversa	Walled Bridge	Spans m. 8 m. 3	10 %	12/9	as above
007	Aqueduct	m. 5	15 %	12/9	as above
orbore	Walled Bridge	Spans m. 9	—	—	Works not yet begun
095	Underway	m. 5	—	Temporary restored	

For Capt. Conway
R. Ingrals
Lieut. Colonel

COMMISSION (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0718

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COM

STATE OF W

LINE SANTHIA'-ARONA

Job No.	Agency	Location	Description	Size
AC/ /1T	SAVIGLIANO WORKS	River Elvo Km. 6+398	Iron Bridge	Spans m. 19,65 m. 25,20

3674

0719

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23 July 1945 . .

n	Description	Size	Progress	Est'd date of completion	Remarks
vo	Iron Bridge	Spans m. 19,65 m. 25,20	Nothing done	30/9	
		5314			

H.Q. ... (Rear)
... E. BRANCH
... STREET
... DIVISION

0120

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE CHIVASSO-AOSTA STATE OF

Job No.	Agency	Location	Description	Size
40/ /1 T	COGNE	Km. 32+838	Iron Beam	m. 54

0721

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .23 July.1945 .

n	Description	Size	Progress	Est'd date of completion	Remarks
8	Iron Beam	m. 54	50 %	15/8	

CO
SCI
ITALY
OFFICIAL

0722

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNIER CONTROL OF ALLIED COM

LINE ASTI-CHIVASSO

STATE OF WO

Job No.	Agency	Location	Description	Size
AC/ / 1 T	PIGLIONE EDOARDO	River Po Km. 46+838	Walled Bridge	Spans m. 10 m. 20

61
63
153

0723

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNIER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT ~~23 July 1945~~

ion	Description	Size	Progress	Est'd date of completion	Remarks
38	Walled Bridge	Spans m. 10 m. 20	4 %	31/8	Supply of camberings removal of debris

for Capt. Connerley
Ch. Liaison Officer
Victoria Crossing

COMMISSIONE ALLEATA
CLEARANCE
N. W. ITALY
OFFICIAL

0724

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK CONTROL OF ALLIED COMMISSION

LINE CASALE-MORTARA

STATE OF WORK AT .23

Job No.	Agency	Location	Description	Size
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge	Spans m. 17,00
AC/ / 2T	BRIDGE STAFF	River Agogna	Walled Bridge	Spans m. 17

5361

0725

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT WORK CONTROL OF ALLIED COMMISSION

STATE OF WORK AT 23 July 1945 . .

	Description	Size	Progress	Est'd date of completion	Remarks
a	Bridge	Spans m. 17,00	100 %	Complete 21/7/45	
na	Walled Bridge	Spans m. 17	80 %	31/7	

5631

U.S.C. (Rolls)
E. BRANCH
N. W ITALY
OFFICIAL

0726

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED C

LINE ASTI-CASALE STATE OF

Job No.	Agency	Location	Description	Size
AC/ / 1T	BRIDGE STAFF	Ric Maggiorino	Iron Beam	m. 9,9

(D)
(53)

0727

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .23 July.1945 . . .

	Description	Size	Progress	Est'd date of completion	Remarks
ino	Iron Beam	m. 9,90	90 %	31/7	Bridge Staff will provide to set the tracks as soon as the line Chivasso = Casale be restored.

In S. C. Rails
BRANCH
N. W ITALY
OFFICIAL

0728

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

STATE OF

LINE 52 TROFARELLO-CUNEO

Job No.	Agency	Location	Description	Size
AC/52/ 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Spans m. 10
AC/50/ 2 T	VOLI	River Stura	Walled Bridge	Spans m. 15

5269

0729

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 22 July 1945 . . .

on	Description	Size	Progress	Est'd date of completion	Remarks
ilea aggiore nc	Walled Bridge	Spans m. 10	85 %	31/7	
ura	Walled Bridge	Spans m. 15			

5286

For Capt. COM
Lt. C. Wells
BRANCH
N. W. ITALY
OFFICIAL

0730

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMIS

LINE 110 SAVONA-CARMAGNOLA

STATE OF WORK

Job No.	Agency	Location	Description	Size
AC/110/ 1 T	COOPERATIVA SAVONESE	River Acquabona Km. 8+127	Walled Bridge	Spans m. 30
AC/110/ 2 T	GAGGERO & FALCO	Rio Isola Km. 9+408	Walled Bridge	Spans m. 18
AC/110/ 3 T	ASTENGO & SAVIO	Letimbro	Walled Bridge	Spans m. 14 m. 18
AC/110/ 4 T	ROSAZZA & LONZA	River Stura bet ween Cherasco and Bra	Bridge	Spans m. 20

0731

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . 23. July 1945. . . . .

ion	Description	Size	Progress	Est'd date of completion	Remarks
uabone	Walled Bridge	Spans m. 30	5 %	Not known	The works have been given to the Firm JEDA 23 Luglio '45 of Milano.
	Walled Bridge	Spans m. 18	5 %	Not known	
	Walled Bridge	Spans m. 14 m. 18	5 %	Not known	
ura Che- d Bra	Bridge	Spans m. 20	10 %	2/9/45	Supply of materials demolition of old walls.

Ten. S. C. (Polla) (S)
BRANCH
N W ITALY
OFFICIAL

0732

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMM

LINE NOVARA-DOMODOSSOLA STATE OF W

Job No.	Agency	Location	Description	Size
AC/ / 1T	ZAPELLONI	Lanca di Ornavasso Km. 64+481	Underway	Spans m. 4,90
AC/ / 2T	SAVIGLIANO WORKS	River Toce Km. 66+217	Iron Bridge	Spans m. 56,25 m. 68,00

6297

07331

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

OLA

STATE OF WORK AT . 23.July 1945. . .

	Description	Size	Progress	Est'd date of completion	Remarks
	Underway	Spans m. 4,90	8 %	Date of com= pletion cannot established un= til cement is not supplied.	Removal of debris basis repaired for wall reconstruction
	Iron Bridge	Spans m. 56,25 m. 68,00	Nothing done	———	

5297

C. B. BRANCH
N W ITALY
OFFICIAL

0734

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE CHIVASSO-CASALE

STATE OF W

Job No.	Agency	Location	Description	Size
AC/ / 1 T	DECAROLI RICCARDO	River Dora Baltea	Walled Bridge	Spans m. 18,20
AC/ / 2 T	BRIDGE STAFF	Lampero Street	Underway	5 m.

5296

0735

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23 July 1945 . .

	Description	Size	Progress	Est'd date of completion	Remarks
	Welled Bridge	Spans m. 18,20	100 %	Complete 20/7	
reet	Underway	5 m.	100 %	Complete 5/7	

5296

for Capt. Pomeroy
G. Lipinski
Victoria Impressa

U.S.C. BRA... N.W. ITALY OFFICIAL

0736

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAIWLVAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED C

LINE 129 GENOVA-OVADA-ASTI

STATE OF

Job No	Agency	Location	Description	Size
AC/129/ 1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tanaro	Iron Bridge	Spans m. 58 m. 47,1

3293

0737

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . .

	Description	Size	Progress	Est'd date of completion	Remarks
o	Iron Bridge	Spans m. 58 m. 47,10	5 %	31/10	Supply of materials

23629

COMM
CE BRANCH
N W ITALY
OFFICIAL

0738

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE /[redacted] STATE OF

CUNEO = VENTIMIGLIA

Job No.	Agency	Location	Description	Size
AC/ / 1 T	[redacted]	[redacted]	[redacted]	[redacted]
AC/ / 2 T	[redacted]	[redacted]	[redacted]	[redacted]
AC/ /1 T	MARRO GIACOMO di Mimone OLGIATI CARLO di Torino	Colla di Tenda Km.33+230 & Km.41+379	(Galleria)Tunnel	m.l. 600

1966

0739

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 23 July 1945

A

	Description	Size	Progress	Est'd date of completion	Remarks
	~~Welded Bridge~~	~~Span~~			
~~SEX~~	~~EXECUTED~~	~~EXEX~~			
ada	(Galleria)Tunnel	m.l. 600	10 %	30/9/45	

per Capo Compartimento
G. Fiumara
Victoria Zaccaria

U.S. ALLIED COMMISSION
NEW ITALY
OFFICIAL

0740

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMM

LINE 50 TORINO-GENOVA

Job No.	Agency	Location	Description	Size
AC/50/ 1 T	Ing. CASTAUDI & SERRA	River Stenavasso	Walled Bridge	Spans m. 12
AC/50/ 2 T	DEBERNARDI FELICE	River Traverse	Walled Bridge	Spans m. 8 m. 3
AC/50/ 3 T	DEBERNARDI FELICE	Km. 23+007	Aqueduct	m. 5
AC/50/ 4 T	DEBERNaRDI FELICE	River Borbore	Walled Bridge	Spans m. 9
AC/50/ 5 T	DEBERNARDI FELICE	Km. 104+095	Underway	m. 5

Declassified E.O. 12356 Section 3.3/NND No. 785021

UCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 16 July 1945. . . .

tion	Description	Size	Progress	Est'd date of completion	Remarks
Stenevasso	Walled Bridge	Spans m. 12	7 %	30/9	Supply of materials demolition of old walls.
Traversa	Walled Bridge	Spans m. 8 m. 3	7 %	30/9	Supply of materials demolition of old walls
+007	Aqueduct	m. 5	7 %	30/9	Idem
Borbore	Walled Bridge	Spans m. 9	7 %	30/9	Idem
+095	Underway	m. 5	7 %	30/9	Idem

2626

ALLIED COMMISSION
To S. C. (Rail)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0782

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMIS

LINE ASTI-CHIVASSO

STATE OF WORK

Job No.	Agency	Location	Description	Size
AC/ / 1 T	PIGLIONE EDOARDO	River Po Km. 46+838	Walled Bridge	Spans m. 10 m. 20

9745

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . 16 July 1945 . . .

ion	Description	Size	Progress.	Est'd date of completion	Remarks
38	Walled Bridge	Spans m. 10 m. 20	5 %	31/8	Clearing off debris, camberings supply proceeding

5262

COMMISSION
In S.C. (Rail)
C.F. BRANCH
N.W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMI

LINE ASTI-CASALE

STATE OF PO

Job No.	Agency	Location	Description	Size
AT/ / 12	BRIDGE STAFF	Rio Maggiorino	Iron Fence	m. 2.90

5291

0745

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . 16 July 1945 . .

n	Description	Size	Progress	Est'd date of completion	Remarks
rino	Iron Beam	m.9.20	60 %	31/7	Bridge Staff will start working immedi diately after the restoration of the Chivasso = Casale

52-91

Capt

ALLIED COMMISSION
U.S.C. (Band)
C.E. BRANCH
N.W. ITALY
OFFICIAL

0 7 4 6

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE 129 GENOVA-OVADA-ASTI

STATE OF

Job No	Agency	Location	Description	Size
AC/129/ 1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tanaro	Iron Bridge	Spans m. 58 m. 47.10

2 65

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ASTI

STATE OF WORKS AT . 16 July 1945. . .

tion	Description	Size	Progress	Est'd date of completion	Remarks
maro	Iron Bridge	Spans n. 58 m. 47.10	5 %	31/10	Supply of materials

25 GIU 1945

ALLIED COMMISSION
Tr. & C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0748

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK CONT[illegible] OF ALLIED COMMISSION

LINE CASALE-MORTARA

STATE OF WORK AT . 16

Job No.	Agency	Location	Descriptio	Size
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge	Spans m. 17.00
AC/ / 2T	BRIDGE STAFF	River Agogna	Walled Bridge	Spans m. 17

6875

07491

Declassified E.O. 12356 Section 3.3/NND No. 785021

UCTION CONTRACT WORK CONT S OF ALLIED COMMISSION

STATE OF WORK AT . 16 July 1945 . .

ation	Descriptio	Size	Progress.	Est'd date of completion	Remarks
r Senis	Bridge	Spans m. 17.00	90 %	31/7	
E Aggius	Walled Bridge	Spans m. 17	80 %	31/7	Bridge staff will start working immed= iately after the res= toration of the Asti=Casale.

52866

Capt. COMMISSION
To S.C. (Rome)
C.E BRANCH
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE SANTHIA-ARONA

STATE OF

Job No.	Agency	Location	Description	Size
AC/ /1T	SAVIGLIANO WORKS	River Elvo Km. 64+398	Iron Bridge	Spans m. 19.65 m. 25.20

8878

9751

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 16 July 1945 . . .

on	Description	Size	Progress	Est'd date of completion	Remarks
vo 8	Iron Bridge	Spans m. 19.65 m. 25.20	—	Nothing done	As the price asked b by Savigliano seems to be excesive other Firms have been consulted.

8875

COMMISSION
... BRANCH
... W. ITALY
... OFFICIAL

0752

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COM

LINE CHIVASSO-AOSTA

STATE OF W

Job No.	Agency	Location	Description	Size
AC/ /1 T	COGNE	Km. 32+838	Iron Beam	m. 54

5825

0753

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . 16 July 1945

	Description	Size	Progress	Est'd date of completion	Remarks
	Iron Beam	m. 54	15 %	10/8	

1827

Stanley Cato

COMMISSION
To S.C. (Rails)
C.E. BRANCH
N.W. ITALY
OFFICIAL

0754

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMM

LINE 52 TROFARELLO-CUNEO

STATE OF WO

Job No.	Agency	Location	Description	Size
AC/52/ 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	W alled Bridge	Spans m. 10
AC/50/ 2 T	VOLI	River Stura	Walled Bridge	Spans m. 15

3822

0 7 5 5

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . .16 July .1945. . .

n	Description	Size	Progress	Est'd date of completion	Remarks
llea ggiore no	W alled Bridge	Spans m. 10	—	Complete	
ara	Walled Bridge	Spans m. 15	70 %	31/7	

3827 C3

ALLIED COMMISSION
T. & C. (Rails)
C. C. BRANCH
N. W. ITALY
OFFICIAL

0756

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE NOVARA DOMODOSSOLA STATE

Job No.	Agency	Location	Description	Size
AC/ / 1T	ZAPELLONI	Lanca di Ornavasso Km. 64+481	Underway	Spans m. 4.
AC/ / 2T	SAVIGLIANO WORKS	River Toce Km. 66+217	Iron Bridge	Spans m. 56. m. 68.

2875

0757

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ODOSSOLA

STATE OF WORK AT . 16.July.1945 . . .

cation	Description	Size	Progress.	Est'd dat of complet m	Remarks
di ssa +481	Underway	Spans m. 4.90	5 %	31/8	Removal of debris Supply of ~~[illegible]~~ timber for camberin gs
Toce +217	Iron Bridge	Spans m. 56.25 m. 68.00	10%	31/10	Dealings proceeding with several Firms especially qualified for the reconstructi tion of the new beam

5875

ALLIED COMMISSION
To. S. C. (Italy)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0758

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED C

LINE CHIVASSO-CASALE

STATE OF

Job No.	Agency	Location	Description	Size
AC/ / 1 T	DECAROLI RICCARDO	River Dora Baltea	Walled Bridge	Spans m. 18.
AC/ / 2 T	BRIDGE STAFF	Lampero Street	Underway	5

07591

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ALE

STATE OF WORKS AT 16 July 1945 . . .

tion	Description	Size	Progress	Est'd date of completion	Remarks
Dora	Walled Bridge	Spans m. 18.20	———	Complete 14/7	
o Street	Underway	5 m.	———	Complete 5/7	

21-8-25

ALLIED COMMISSION
In S.C. Trotter
C.E. BRANCH
N.W. ITALY
OFFICIAL

0760

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISS

LINE 110 SAVONA-CARMAGNOLA

STATE OF WORK

Job No.	Agency	Location	Description	Size
AC/110/ 1 T	COOPERATIVA SAVONESE	River Acquabona Km. 8+127	Walled Bridge	Spans m. 30
AC/110/ 2 T	GAGGERO & FALCO	Rio Isola Km. 9+408	Walled Bridge	Spans m. 18
AC/110/ 3 T	ASTENGO & SAVIO	Letimbro	Walled Bridge	Spans m. 14 m. 18
AC/110/ 4 T	ROSAZZA & LONZA	River Stura bet ween Che= rasco and Bra.	Bridge	Spans m. 20

3822-53

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . 16 July 1945 . . .

on	Description	Size	Progress.	Est'd date of completion	Remarks
uabon	Walled Bridge	Spans m. 30	Nothing	done	Lease proceeding for pillar restoration, since the local Firms refused to take engagements for the wall reconstructions
	Walled Bridge	Spans m. 18	Nothing	done	The military trusses Roth-Wa Wagener type will be supplied by Allied Command after the construction of the piers.
	Walled Bridge	Spans m. 14 m. 18	Nothing	done	
ura Che- d Bre	Bridge	Spans m. 20	Nothing	done	Supply of materials removal of debris .

53 8022

COMMISSION
Hq. S.C. (Rails)
C.E. BRANCH
N.W. ITALY
OFFICIAL

0707

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMIS

LINE 50A TURIN-MODANE

STATE OF WOR

Job No.	Agency	Location	Description	Size
AC/50A/ 1 T	GALLIO	River Dora Riparia Km. 44+190	Walled Bridge	Spans 15.53 m.
AC/50A/ 2 T	ANGTOLINI	Rio Gelasso Km. 51+622	Bridge Viaduct	Spans 12 m.
AC/50A/ 3 T	ASEA	River Aquila Km. 52+850	Bridge Viaduct	Spans 15 m.
AC/50A/ 4 T	M.R.S.	River Dora Riparia	Iron Bridge	30.83 m.
AC/50A/ 5 T	STATE STREET AGENCY	Pont Ventoux	Artificial Tunnel	12.00 m.
AC/50A/ 6 T	M.R.S.	River Dora Riparia Km. 70+585	Iron Bridge	48 m.

0763

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 16 July 1945

tion	Description	Size	Progress.	Est'd date of completion	Remarks
ora 190	Walled Bridge	Spans 15.53 m.	———	Complete	
asso 522	Bridge Viaduct	Spans 12 m.	6 %	30/9	Demolition old wall supply of materials
quila 850	Bridge Viaduct	Spans 15 m.	6 %	31/10	Demolition old wall supply of materials
ora	Iron Bridge	30.83 m.	———	Nothing done	Works undertaken by M.R.S.
ntoux	Artificial Tunnel	12.00 m.	———	Railway Complete	
ora 585	Iron Bridge	48 m.			

5222

Capt.

ALLIED COMMISSION
Tn S.C. (Rails)
C E BRANCH (I)
N. W ITALY
OFFICIAL

0764

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMIS

LINE 50A TURIN-MODANE

STATE OF WORK

Job No.	Agency	Location	Description	Size
AC/50A/ 7 T	GILLIO	Main Road Bardonecchia Km. 82+310	Underway	5.77 m.
AC/50A/ 8 T	GILLIO	Km. 82+328	Walled Bridge	18.21 m.
AC/50A/ 9 T	ANGIOLINI	River Melezet	Walled Bridge	Spans 20 m. 10 m.
AC/50A/10 T	M.R.S.	Frejus	Tunnel	150 m.

0165

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . 16 July 1945. . . . .

n	Description	Size	Progress.	Est'd date of completion	Remarks
d hia 0	Underway	5.77 m.	6 %	30/9	Removal of debris supply of materials
8	Walled Bridge	18.21 m.	6 %	30/9	Removal of debris supply of materials
ezet	Walled Bridge	Spans 20 m. 10 m.	6 %	30/9	
	Tunnel	150 m.	??	??	Works undertaken by M.R.S.

RESTRICTED
Fn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL
COMMISSION

0766

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAIWLVAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COM

STATE OF WO

LINE 129 GENOVA-OVADA-ASTI

Job No	Agency	Location	Description	Size
AC/129/ 1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tanaro	Iron Bridge	Spans m. 58 m. 47,10

620

Declassified E.O. 12356 Section 3.3/NND No. 785021

ION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 6 August 1945

n	Description	Size	Progress	Est'd date of completion	Remarks
ro	Iron Bridge	Spans m. 58 m. 47,10	7 %	31/10/45	Works in workshop proceeding, supply of materials.

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0768

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE 50 TORINO-GENOVA

STATE OF

Job No.	Agency	Location	Description	Size
AC/50/ 1 T	Ing. CASTAUDI & SERRA	River Stenavasso	Walled Bridge	Spans m. 12
AC/50/ 2 T	DEBERNARDI FELICE	River Traversa	Walled Bridge	Spans m. 8 m. 3
AC/50/ 3 T	DEBERNARDI FELICE	Km. 23+007	Aqueduct	m. 5
AC/50/ 4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Spans m. 9
AC/50/ 5 T	DEBERNARDI FELICE	Km. 70+095	Underway	m. 5

0759

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 6 August 1945 . .

ion	Description	Size	Progress	Est'd date of completion	Remarks
enavasso	Walled Bridge	Spans m. 12	10 %	18/10/45	Supply of materials and demolition old walls proceeding
raversa	Walled Bridge	Spans m. 8 m. 3	16 %	19/9/45	
007	Aqueduct	m. 5	17 %	12/9/45	Demolition old walls
orbore	Walled Bridge	Spans m. 9	—	—	Works have not yet begun
095	Underway	m. 5	2 %	12/9/45	

52719

U.S. FOR... C.C. Regt. ... C.E. BRANCH N.W. ITALY OFFICIAL

0770

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COM

LINE 52 TROFARELLO-CUNEO

STATE OF W

Job No.	Agency	Location	Description	Size
AC/52/ 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Spans m. 10
AC/50/ 2 T	VOLI	River Stura	Walled Bridge	Spans m. 15

0271

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 6 August 1945 . . .

n	Description	Size	Progress	Est'd date of completion	Remarks
lea ggiore o	Walled Bridge	Spans m. 10	100 %	Complete 6/8/45	
ra	Walled Bridge	Spans m. 15	98 %	Complete 6/8/45	

527

P.P.

ALLIED COMMISSION
In S. C. (Rail)
C. C. F. BRANCH (S)
N. W. ITALY
OFFICIAL

0772

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK CONTROL OF ALLIED COMMISSION

LINE CASALE-MORTARA

STATE OF WORK AT 6 AUG

Job No.	Agency	Location	Description	Size	P
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge	Spans m. 17,00	
AC/ / 2T	BRIDGE STAFF	River Agogna	Walled Bridge	Spans m. 17	

5217

0773

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK CONTROL OF ALLIED COMMISSION

STATE OF WORK AT 6 August 1945 . .

lon	Description	Size	Progress	Est'd date of completion	Remarks
esia	Bridge	Spans m. 17,00	100 %	Complete 21/7/45	
gogna	Walled Bridge	Spans m. 17	100 %	Complete 3/8/45	

52-17

COPY
U.S.A.C. Italy
C. Engineer Branch
APO 794 U.S. Army
OFFICIAL

0774

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISS

LINE NOVARA-DOMODOSSOLA STATE OF WORK

Job No.	Agency	Location	Description	Size
AC/ / 1T	ZAPELLONI	Lanca di Ornavasso Km. 64+481	Underway	Spans m. 4,90
AC/ / 2T	SAVIGLIANO WORKS	River Toce Km. 66+217	Iron Bridge	Spans m. 56,25 m. 68,00

5276

0715

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

OSSOLA

STATE OF WORK AT .6 August 1945. . .

ion	Description	Size	Progress	Est'd date of completion	Remarks
31	Underway	Spans m. 4,90	10 %	The date of comple tion cannot be established until they have not re- ceived the cement	Debris removed prapering foundations for wall reconstruc -tion.
ce 17	Iron Bridge	Spans m. 56,25 m. 68,00	5 %	31/10	Works being done in the workshop.

2216

d-p.

OCA
Fr. S.C. Mail
BRANCH
OFFICIAL

0776

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMM

STATE OF WO

LINE SANTHIA'-ARONA

Job No.	Agency	Location	Description	Size
AC/ /1T	SAVIGLIANO WORKS	River Elvo Km. 6+398	Iron Bridge	Spans m. 19,65 m. 25,20

0777

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 6 August 1945 . . .

n	Description	Size	Progress	Est'd date of completion	Remarks
o	Iron Bridge	Spans m. 19,65 m. 25,20	5 %	30/9	Works for the raising of the collapsed beams.

COMMANDO
U. S. C. (Rail)
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL
NO.

0778

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE CHIVASSO-AOSTA

STATE OF

Job No.	Agency	Location	Description	Size
40/ /1 T	COGNE	Km. 32+838	Iron Beam	m. 54

0729

Declassified E.O. 12356 Section 3.3/NND No. 785021

RTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .6 August 1945 .

ion	Description	Size	Progress	Est'd date of completion	Remarks
838	Iron Beam	m. 54	90 %	15/8/45	

COMMAND
Fn. S. C. (Rails)
C E. BRANCH
N. W. ITALY
OFFICIAL
ALLIED

0 7 8 01

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COM

LINE ASTI-CHIVASSO

STATE OF WO

Job No.	Agency	Location	Description	Size
AC/ / 1 T	PIGLIONE EDOARDO	River Po Km. 46+838	Walled Bridge	Spans m. 10 m. 20

0781

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . 6 August 1945 .

on	Description	Size	Progress	Est'd date of completion	Remarks
8	Walled Bridge	Spans m. 10 m. 20	20 %	31/8	Construction of camberings being completed

5271

for S.C. Italy
A.C. E. BRANCH
N. W. ITALY
OFFICIAL

0782

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMM

LINE 50A TURIN-MODANE

STATE OF WO

Job No.	Agency	Location	Description	Size
AC/50A/ 1 T	GILLIO	River Dora Riparia Km. 44+190	Walled Bridge	Spans 15,53 m.
AC/50A/ 2 T	~~ANGIOLINI~~ GILLIO	~~Rivers Selasso Km. 51+622~~ Bardocchia river Km. 82+328	~~Bridge Viaduct~~ Bridge & Underway	~~Spans 12 m.~~ m. 18.21 m. 5.77
AC/50A/ 3 T	~~XAMBA'~~ ANGIOLINI	~~River Arquilas Km. 62+850~~ Helezet Km. 83+622	~~Bridge Viaduct~~ Bridge	~~Spans 15 m.~~ Spans 20m. 10 m.
AC/50A/ 4 T	~~M.R.S.~~ BRUNETTI	~~River Dora Riparia~~ Frejus Km.85+400	~~Iron Bridge~~ Aritficial Tunnel	~~30,83 m.~~ 200 ml.
AC/50A/ 5 T	STATE STREET AGENCY	Pont Ventoux	Artificial Tunnel	12,00 m.
AC/50A/ 6 T	M.R.S.	River Dora Riparia Km. 70+585	Iron Bridge	48 m.

0783

Declassified E.O. 12356 Section 3.3/NND No. 785021

ION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 6 August 1945 . . . . .

.on	Description	Size	Progress	Est'd date of completion	Remarks
'a 0	Walled Bridge	Spans 15,53 m.	5 %	8/10/45	
ero 2 river	~~Bridge~~ ~~Viaduct~~ Bridge & Underway	~~Spans 12 m.~~ m. 18.21 m. 5.77	10 %	10/10/45	Construction of Turin side shoulder completed, demolition old walls.
ida 0 22	~~Bridge~~ ~~Viaduct~~ Bridge	~~Spans~~ m. Spans 20m. 10 m.	10 %	10/10/45	Demolition of old walls
a n.85+400	~~Iron Bridge~~ Aritficial Tunnel	~~30,83 m.~~ 200 ml.	2 %	31/10/45	
coux	Artificial Tunnel	12,00 m.			
'a 35	Iron Bridge	48 m.			

COMMAND
Fr. S.C. (Rail)
E. BRANCH
NW. ITALY
OFFICIAL
6.

0784

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE ~~BRENNER~~ STATE OF

TORINO = MILANO

Job No.	Agency	Location	Description	Size
AC/ / 1T	~~BRIDGE STAFF~~	~~Rio Maggiorino~~	~~Iron Beam~~	~~m x 8,90~~
/1T	GIROLA UMBERTO	River Ticino Km. 114+133	Bridge	Spans 24 m.

1 Span 25

0785

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 6 August 1945 .

NO = MILANO

	Description	Size	Progress	Est'd date of completion	Remarks
no	~~Iron Beam~~	~~mx8x,80~~			
no	Bridge	Spans 24 m.	6 %	No reconstruction to be done , only reinforcing	
				two greater arcades damaged, traffic is normal only speed slackened	

RECEIVED
C.C.
Tr. S.C. (Belle...)
C.C. BRANCH H.Q.
N. W. ITALY
OFFICIAL

0 7 8 6

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CON ACT WORK UNDER CONTROL OF ALL ED COMM

LINE ASTI-CASALE

STATE OF WO

Job No.	Agency	Location	Description	Size
AC/ / 1T	BRIDGE STAFF	Ric Maggiorino	Iron Beam	m. 9,90

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 30 July 1945. . . .

ion	Description	Size	Progress	Est'd date of completion	Remarks
torino	Iron Beam	m. 9,90	10 %	31/8	Removal of debris construction of camberings, awaiting for cement

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0788

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COM

LINE CHIVASSO-AOSTA

STATE OF W

Job No.	Agency	Location	Description	Size
40/ /1 T	COGNE	Km. 32+838	Iron Beam	m. 54

5268

0789

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 30. July 1945.

	Description	Size	Progress	Est'd date of completion	Remarks
	Iron Beam	m. 54	70 %	15/8/45	

5269



0790

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMI

LINE ASTI-CASALE STATE OF WOR

Job No.	Agency	Location	Description	Size
AC/ / 1T	BRIDGE STAFF	Rio Maggiorino	Iron Beam	m. 9,90

23-3-23

0791

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 30 Jul 1945

n	Description	Size	Progress	Est'd date of completion	Remarks
rino	Iron Beam	m. 9,90	100 %	Complete 30/7	

52 93 525

ALLIED COMMISSION
To S.C. (Rome)
C.E. BRANCH
N.W. ITALY
OFFICIAL

0792

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK CONTROL OF ALLIED COMMISSION

LINE CASALE-MORTARA STATE OF WORK AT .

Job No.	Agency	Location	Description	Size
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge	Spans m. 17,00
AC/ / 2T	BRIDGE STAFF	River Agogna	Walled Bridge	Spans m. 17

F2 67

0793

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK CONTROL OF ALLIED COMMISSION

STATE OF WORK AT ~~30 July 1945~~

on	Description	Size	Progress	Est'd date of completion	Remarks
esia	Bridge	Spans m. 17,00	100 %	Complete 21/7	
gogna	Walled Bridge	Spans m. 17	80%	4/8	Bridge Staff will provide for end of the works as soon as the line Asti-Casale will be restored.

F2367

ALLIED COMMISSION
Tn. S. C. (Rails)
C. C. BRANCH
N. W. ITALY
OFFICIAL

0794

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

LINE 50 TORINO-GENOVA

STATE OF

Job No.	Agency	Location	Description	Size
AC/50/ 1 T	Ing. CASTAUDI & SERRA	River Stenavasso	Walled Bridge	Spans m. 12
AC/50/ 2 T	DEBERNARDI FELICE	River Traversa	Walled Bridge	Spans m. 8 m. 3
AC/50/ 3 T	DEBERNARDI FELICE	Km. 23+007	Aqueduct	m. 5
AC/50/ 4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Spans m. 9
AC/50/ 5 T	DEBERNARDI FELICE	Km. 70+095	Underway	m. 5

0795

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT ~~30 July 1945~~ . . .

n	Description	Size	Progress	Est'd date of completion	Remarks
avasso	Walled Bridge	Spans m. 12	9 %	18/10	Supply of materilan demolition of old walls proceeding.
versa	Walled Bridge	Spans m. 8 m. 3	15%	19/9	Cement and Benzine are required
97	Aqueduct	m. 5	16 %	12/9	Demolition of old walls proceeding
rbore	Walled Bridge	Spans m. 9	—	—	Nothing begun
95	Underway	m. 5	2 %	12/9	

COMMAND
Tn. S. C. (Railways)
C. E. BRANCH
ITALY
OFFICIAL
SECTION

0796

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COM

LINE CHIVASSO--CASALE

STATE OF W

Job No.	Agency	Location	Description	Size
AC/ / 1 T	DECAROLI RICCARDO	River Dora Baltea	Walled Bridge	Spans m. 18,20
AC/ / 2 T	BRIDGE STAFF	Lampero Street	Underway	5 m.

5263

0797

Declassified E.O. 12356 Section 3.3/NND No. 785021

ION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 30 July 1945 .

E

ion	Description	Size	Progress	Est'd date of completion	Remarks
ra	Walled Bridge	Spans m. 18,20	100 %	Complete 20/7	
Street	Underway	5 m.			
		5263			

ALLIED COMMISSION
Tn. S. C. (Rails)
C. F. BRANCH (I)
W ITALY
OFFICIAL

0788

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMI

LINE SANTHIA'-AROMA

STATE OF WOR

Job No.	Agency	Location	Description	Size
AC/ /1T	SAVIGLIANO WORKS	River Elvo Km. 6+398	Iron Bridge	Spans m. 19,65 m. 25,20

52614

0799

Declassified E.O. 12356 Section 3.3/NND No. 785021

ON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 30.July 1945. . .

n	Description	Size	Progress	Est'd date of completion	Remarks
ro 3	Iron Bridge	Spans m. 19,65 m. 25,20	———	30/9	Orders given at the workshops
		52664			

CC
Tn S. C. [illegible]
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL
NOV

0800

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAIWLVAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISS

STATE OF WORKS

LINE 129 GENOVA-OVADA-ASTI

Job No	Agency	Location	Description	Size	Pr
AC/129/ 1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tanaro	Iron Bridge	Spans m. 58 m. 47,10	

3263

0801

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STI

STATE OF WORKS AT 30 July 1945

tion	Description	Size	Progress	Est'd date of completion	Remarks
naro	Iron Bridge	Spans m. 58 m. 47,10	5 %	31/10	Supply of materials works proceeding in the workshops.

5233

COMM. ALLIED
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0802

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMI

LINE NOVARA-DOMODOSSOLA

STATE OF WO

Job No.	Agency	Location	Description	Size
AC/ / 1T	ZAPELLONI	Lanca di Ornavasso Km. 64+481	Underway	Spans m. 4,90
AC/ / 2T	SAVIGLIANO WORKS	River Toce Km. 66+217	Iron Bridge	Spans m. 56,25 m. 68,00

2262

0803

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CONT CT WORK UNDER CONTROL OF ALLI) COMMISSION

SSOLA

STATE OF WORK AT ~~30 JULY 1945~~

on	Description	Size	Progress	Est'd date of completion	Remarks
1	Underway	Spans m. 4,90	10 %	31/10	Debris removed awaiting for cement to begin the works
e 7	Iron Bridge	Spans m. 56,25 m. 68,00	———	30/10	Orders given to the workshops

20652

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL

0804

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CC TRACT WORK UNDER CONTROL OF AI ED COMMIS

LINE 52 TROFARELLO-CUNEO

STATE OF WORK

Job No.	Agency	Location	Description	Size
AC/52/ 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Spans m. 10
AC/50/ 2 T	VOLI	River Stura	Walled Bridge	Spans m. 15

52(1)

0805

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CO('RACT WORK UNDER CONTROL OF AL ED COMMISSION

STATE OF WORKS AT , 30 July 1949. . .

n	Description	Size	Progress	Est'd date of completion	Remarks
lea ggiore o	Walled Bridge	Spans m. 10	92 %	6/8	
ra	Walled Bridge	Spans m. 15			

5263

COMM
To S.C. (Rail)
E. BRANCH
IN W. ITALY
OFFICIAL

0806

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CO[illegible]RACT WORK UNDER CONTROL OF AL[illegible]ED COMMI

LINE ~~ASTI-CASALE~~ TORINO — MILANO

STATE OF WOR

Job No.	Agency	Location	Description	Size
AC/ / 1T	~~BRIDGE STAFFE~~	~~Rivo Maggiorino~~	~~Iron Beam~~	~~Max 9.00~~
/ /1T	GIROLA UMBERTO of Milan	On River Ticino Km.114+133	Bridge	Spans 24.m.

0826

0807

Declassified E.O. 12356 Section 3.3/NND No. 785021

ION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ORINO = MILANO

STATE OF WORKS AT . 30 July 1945 . .

on	Description	Size	Progress	Est'd date of completion	Remarks
orino	~~Iron Beam~~	~~Nr 3 x 20~~			
r 3	Bridge	Spans 24.m.	5 %	It is not a restoration but only consolidation of the two principal y damaged arcades, traffic is not interupted only speed limits.	The contractor is gathering timber for camburhng constructions.

COMMG
Th. S. C. (Reilly)
U. BRANCH
APO W TTALY
OFFICIAL

0808

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSI

LINE SANTHIA'-CARCIRI CUNEO GESSO = VENTIMIGLIA STATE OF WORKS

Job No.	Agency	Location	Description	Size	Pr
AC/ /1T	SAVIGLIANO WORKS	River Elvo Km. 6+398	Iron Bridge	19,65 x 25,20	
/ /1T	MARRO GIACOMO of Limone	Colle di Tenda Km. 33+230 and Km. 41+379	Tunnel	600 ml. lenght	

25-3-52

T
lu
th
Yo
Jo

0809

Declassified E.O. 12356 Section 3.3/NND No. 785021

RUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

WORK CUNEO GESSO = VENTIMIGLIA STATE OF WORKS AT 30. July 1945. . . .

cation	Description	Size	Progress	Est'd date of completion	Remarks
Elyo 398	Iron Bridge	19,65 m x 25,20			
le di Tenda 3+230 and 1+379	Tunnel	600 ml. lenght	10 %	??? Not known because the works have been given to the Genio Civile by order of AC	

This Tunnel was handed over to the P. W. & U. by Major Buckley for the reconstruction

COMMISSION
Tn. S. C. (Rolls) (5)
BRANCH
W ITALY
OFFICIAL

0810

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Work under Control of Allied Commission.

Line 130. Ovada-Alessandria. State of Works as at 1

Job No.	Agency	Location	Description	Size	Progress	Date Completion	
AC/130/1d	a) Rosaldo b) Jacazio	Bormida (Castellazzo -Alessandria)	Bridge	Spans:38-35-48-38-19			Work Neko Firm this

ALLIED COMMISSION Tn. S. C. (Rails) C. E. BRANCH N. W. ITALY OFFICIAL *

Capt.
R. Signal

0811

Declassified E.O. 12356 Section 3.3/NND No. 785021

...ay Construction Contract Work under Control of Allied Commission.

...Trade - Secondaria. State of Works as at 10th July 1945.

...ation	Description	Size	Progress	Est'd date Completion	Remarks
...nida ...ta Lisano ...e Secondaria)	Bridge	Spans: 38-35-48-38-19			Works not yet commenced. Negotiations with the various Firms will be concluded during this week.

ALLIED COMMISSION
Tn. S. C. (Rails)
C E BRANCH
N. W. ITALY
OFFICIAL

Capt.
R. Signals

0812

Declassified E.O. 12356 Section 3.3/NND No. 785021

50 TURIN = MODANE

RAILWAY CONSTRUCTION CONTRACT PER CONTROL OF ALLI

STATE O

Job No.	Agency	Location	Description	Size
50 / 1 T AC/ /	OTTLIO	River Dora Riparia Km. 44+190	Walled Bridge	Spans 15.53 m.
50 / 2 T AC/ /	ANGELINI	Rio Gelasso Km. 51 + 622	Bridge Viaduct	Spans 12 m.
50 / 3 T AC/ /	ASSA	River Aquila Km. 62 + 850	Bridge Viaduct	Spans 15 m.
50 / 4 T AC/ /	M.R.S.	River Dora Riparia	Iron Bridge	30.83 m.
50 / 5 T AC/ /	STATE STREET AGENCY	Pont Ventoux	Artificial Tunnel	12.00 m.
50 / 6 T AC/ /	M.R.S.	River Dora Riparia Km. 70 + 585	Iron Bridge	48 m.

52-3-1

0813

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

= MODANE STATE OF WORKS AT 9 JULI 1945

...on	Description	Size	Progress.	Est'd date of completion	Remarks
...Dora ...a ...+190	Walled Bridge	Spans 15.53 m.	———	Complete	
...Riano ... + 622	Bridge Viaduct	Spans 12 m.	5 %	30/9	
...Aquila ...2 + 850	Bridge Viaduct	Spans 15 m.	5%	31/10	Supply of materials and removal of debris
...Dora ...ia	Iron Bridge	30.83 m.	??	??	M.R.S. will provide for the substitution of beams
...Ventoux	Artificial Tunnel	12.00 m.	———	Complete (Railway)	
...Dora ...ia ...0 + 585	Iron Bridge	48 m.			

ALLIED COMMISSION
Tn. S. C. (Rails) G
C. E. BRANCH G
N. W. ITALY
OFFICIAL

0 8 1 41

Declassified E.O. 12356 Section 3.3/NND No. 785021

50 TORINO = MODANE

Job No.	Agency	Location	Description	Size
AC/ 50 / 7 T	GILLIO	Nerin Road Bardonecchia Km. 82 + 310	Underway	5.17 m.
AC/ 50 / 8 T	GILLIO	Km. 82 + 328	Walled Bridge	18.21 m.
AC/ 50 / 9 T	ANGIOLINI	River Melezet	Walled Bridge	Spans 20 m. 10 m.
AC/ 50 / 10 T	M.R.S.	Frejus	Tunnel	150 m.
AC/ /				
AC/ /				

0815

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT FOR RAILWAY CONTROL BY ALLIED COMMISSION

MODANE — STATE OF WORKS AT . . . 9 Jull 1945 . . .

tion	Description	Size	Progress	Est'd date of completion	Remarks
Road mecchia 32 + 310	Underway	5.77 m.	3 %	30/9	Removal of derris supply of materials
32 + 328	Walled Bridge	18.21 m.	3 %	30/9	
Meleset	Walled Bridge	Spans 20 m. 10 m.	3 %	30/9	
le	Tunnel	150 m.	??	??	Works taken by U.S.A. M.R.S.E.

Capt.

ALLIED COMMISSION
In. S. C. (Rails) C
C. E. BRANCH C
N. W. ITALY
OFFICIAL

0816

Declassified E.O. 12356 Section 3.3/NND No. 785021

ANAS 110 SAVONA-CARMAGNOLA

Job No.	Agency	Location	Description	State
AS/110 / 1 T	COOPERATIVA SAVONESE	River Acquabona Km. 8 + 127	Walled Bridge	Spans m. 30
AS/110 / 2 T	GAGGERO & FALCO	Rio Isola Km. 9 + 408	Walled Bridge	Spans m. 18
AS/110 / 3 T	ASTENGO & SAVIO	Letimbro	Walled Bridge	Spans m. 14 m. 18
AS/110 / 4 T	ROSAZZA & LONZA	River Sture Cherasco Bra	Bridge	Spans m. 20
AS/ /				
AS/ /				

0817

Declassified E.O. 12356 Section 3.3/NND No. 785021

-CARMAGNOLA

STATE OF WORKS AT 9 Juli 1945

	Description	Span	Programme	Revised date of completion	Remarks
cquabona 127	Walled Bridge	Spans m. 30	—	Nothing done	The Lease is proceeding for the restoration of the pillars since the firms on the place refused to take engagements for the wall reconstructions.-The military trusses Toth Wagner type will be supplied with by the Allied Command after the reconstruction of the pillars.
la 408	Walled Bridge	Spans m. 18	—	Nothing done	
o	Walled Bridge	Spans m. 14 m. 18	—	Nothing done	
tura erasco a	Bridge	Spans m. 20	—	Nothing done	Supply of materials

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0818

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT [illegible] CONTROL OF ALLIED

LINE 50 TORINO-GENOVA STATE OF

Job No.	Agency	Location	Description	Size	Pr
AC/ 50 / 1 T	Ing.CASTAUDI & SERRA	River Stenavasso	Walled Bridge	Spans m. 12	
AC/ 50 / 2 T	DEBERNARDI FELICE	River Traversa	Walled Bridge	Spans m. 8 m. 3	
AC/ 50 / 3 T	DEBERNARDI FELICE	Km. 23 + 007	Aqueduct	m. 5	
AC/ 50 / 4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Spans m. 9	
AC/ 50 / 5 T	DEBERNARDI FELICE	Km. 70 + 095	Underway	m. 5	
AC/ /					

0819

Declassified E.O. 12356 Section 3.3/NND No. 785021

...STRUCTION CONTRACT NO. ... SECTION OF ALLIED COMMISSION

...-GENOVA STATE OF WORKS AT 9 July 1945

...tion	Description	Data	Progress.	Est'd date of completion	Remarks
Stenavasso	Walled Bridge	Spans m. 12	5%	30/9	Removal of derris for getting ready dock-yard
Traversa	Walled Bridge	Spans m. 8 m. 3	5%	30/9	Supply of materials
+ 007	Aqueduct	m. 5	5%	30/9	
Borbore	Walled Bridge	Spans m. 9	5%	30/9	Supply of materiale dock-yard ~~plant~~ getting ready
+ 095	Underway	m. 5	5%	30/9	

ALLIED COMMISSION
Tn. S. C. (Rails) U.
C. E. BRANCH
N. W. ITALY
OFFICIAL

0820

Declassified E.O. 12356 Section 3.3/NND No. 785021

ANAS 129 GENOVA-OVADA-ASTI

Job No.	Agency	Location	Description	Size
AC/129 / 1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tanaro	Iron Bridge	Spans 58 m. 47.10 m.
AC/ /				
AC/ /				
AC/ /				
AC/ /				
AC/ /				

52.3.3

0821

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION LOTS UNDER WORK UNDER CONTROL OF ALLIED COMMISSION

GENOVA-OVADA-ASTI

STATE OF WORKS AT . . 9 Juli 1945 . . .

...tion	...sure Works	Size	Progress	Est'd Date of completion	Remarks
Tanaro	Iron Bridge	Spans 58 m. 47.10 m.	1% 5%	31/10	Materials supply

52.23

L. N. Bailey. Capt.

ALLIED COMMISSION
In S. C. (Rails)
E. BRANCH
N. W. ITALY
OFFICIAL

0821

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE CHIVASSO-AOSTA

Job No.	Agency	Location	Description	Size
AC/ / 1 T (	COGNE	Km. 32 + 838	Iron Beam	54 m.
AC/ /				
AC/ /				
AC/ / (				
AC/ /				
AC/ /				

2626

0823

Declassified E.O. 12356 Section 3.3/NND No. 785021

STATE OF WORKS AT . . 9 Juli 1945. . . . .

AOSTA

	Description	Size	Progress.	Est'd date of completion	Remarks
838	Iron Beam	54 m.	10%	10/8	

COMMISSION
In S. C. (Rails)
BRANCH (I)
N W ITALY
OFFICIAL

0824

Declassified E.O. 12356 Section 3.3/NND No. 785021

52 TROFARELLO-CUNEO

Job No.	Agency	Location	Description	Size
AC/ 52 / 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Spans 10 m.
AC/50 / 2 T	VOLI	River Stura	Walled Bridge	Spans 15 m.
AC/ /				
AC/ /				
AC/ /				
AC/ /				

52 A T

0823

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

RELLO-CUNEO

STATE OF WORKS AT 9 Juli 1945

tion	Description	Size	Progress.	Est'd date of completion	Remarks
Mellea m ermaggiore iano	Walled Bridge	Spans 10 m.	———	Complete	
Stura	Walled Bridge	Spans 15 m.	60 %	31/7	

22.7.45

L. A. Brierley Capt.

COMM
To S. C. (Rail)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0826

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT FOR METER GAUGE OF ABOUT STATE OF

LINE CHIVASSO-CASALE

Job No.	Agency	Location	Description	Size
AC/ / 1 T	DECAROLI RICCARDO	River Dora Baltea	Walled Bridge	Spans 18.20 m.
AC/ / 2 T	BRIDGE STAFF	Lampero Street	Underway	5 m.
AC/ /				
AC/ /				
AC/ /				
AC/ /				

5220

0821

Declassified E.O. 12356 Section 3.3/NND No. 785021

IVASSO-CASALE

STATE OF WORKS AT 9 Juli 1945

ation	Description	Base	Progress	Est'd date of completion	Remarks
er Dora tea	Walled Bridge	Spans 18.20 m.	80 %	14/7	
pero Street	Underway	5 m.	———	Complete 5/7	

52590



0828

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE NOVARA–DOMODOSSOLA

Job No.	Agency	Location	Description	Size
AC/ / 1 T	ZAPELLONI	Lanca di Ornavasso Km. 64+481	Underway	Spans 4.90 m.
AC/ / 2 T	SAVIGLIANO WORKS	River Toce Km. 66 + 217	Iron Bridge	Spans 56.25 m. 68.00
AC/ /				
AC/ /				
AC/ /				
AC/ /				

0829

Declassified E.O. 12356 Section 3.3/NND No. 785021

A-DOMODOSSOLA

STATE OF WORKS AT . . 9 July 1945 . . . .

ation	Description	Size	Progress.	Est'd date of completion	Remarks
a di avasso 64+481	Underway	Spans 4.90 m.	5	31/8	Supply of timber for camberinge proceeds-Remomal of debris
ar Toce 66 + 217	Iron Bridge	Spans 56.25 m. 68.00	5%	31/10	Supply of timber for camberinge proceeds-Remodial of debris

L. F. Brown Capt.

CCI.
Th. S. C. Pers.
C. E. BRANCH
N. W. ITALY
OFFICIAL
ALLIED

0850

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE CASALE-MORTARA

Job No.	Agency	Location	Description	Size
AC/ / 1 T	??	River Sesia	Bridge	Spans m. 17.00
AC/ / 2 T	BRIDGE STAFF	River Agogna	Walled Bridge	Spans 17 m.
AC/ /				
AC/ /				
AC/ /				
AC/ /				

8-52

0831

Declassified E.O. 12356 Section 3.3/NND No. 785021

LE-MORTARA

STATE OF WORKS AT 9 July 1945

...tion	Description	Size	Progress	Date of complet...	Remarks
r Sesia	Bridge	Spans m. 17.00		Complete	
r Agogna	Walled Bridge	Spans 17 m.		Complete	

52.55

ERA...
W ITALY
OFFICIAL

0832

Declassified E.O. 12356 Section 3.3/NND No. 785021

ASTI-CHIVASSO

Job No.	Agency	Location	Description	Size
AO/ / 1 T	PIGLIONE EDOARDO	River Po Km. 46 + 838	Walled Bridge	Spans m. 10 m. 20
AO/ /				
AO/ /				
AO/ /				
AO/ /				
AO/ /				

0 8 5 3

Declassified E.O. 12356 Section 3.3/NND No. 785021

9 July 1945

VASSO

Description	Size	Progress	Date of completion	Remarks
Walled Bridge Po 6 + 838	Spans m. 10 m. 20	5%	31/8	Timber supply for camberings removal of debris

52-57



0834

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE ASTI-CASALE

Job No.	Agency	Location	Description	Miles
AC/ / 1 T	BRIDGE STAFF	Rio Maggiorino	Iron Beam	m. 9.90
AC/ /				
AC/ /				
AC/ /				
AC/ /				
AC/ /				

0835

Declassified E.O. 12356 Section 3.3/NND No. 785021

COMMUNICATION SENT TO THE FOREIGN OFFICE REGARDING PRISONERS

SALE

STATE OF WORKS AT 9 Juli 1945

tion	Description	Size	Progress	Date of completion	Remarks
aggiorino	Iron Beam	m. 9.90	50%	15/7	

32 5 3

Cpl.

COMMISSION
In S.C. (Rolls) (I)
E. BRANCH C.
W. ITALY
OFFICIAL
31

0836

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE SANTHIA-ARONA

Job No.	Access	Location	Description	Size
AC/ / 1 T	SAVIGLIANO WORKS	River Elvo Km. 6 + 398	Iron Bridge	Spans m. 19.65 m. 25.20
AC/ /				
AC/ /				
AC/ /				
AC/ /				

5235

0837

Declassified E.O. 12356 Section 3.3/NND No. 785021

-ARONA

STATE OF WORKS AT 9 Juli 1945

...tion	Description	Size	Progress	Est'd date of completion	Remarks
Elvo + 398	Iron Bridge	Spans m. 19.65 m. 25.20	—	Nothing done	Supply of materials proceeding

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0838

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY RECONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMIS
STATE OF

LINE 52 TROFARELLO - CUNEO

Job No.	Agency	Location	Description	Size
52 / 1 T	SAVIGLIANO WORKS	Stream Mellea	Walled Bridge	Spans 10 m.
52 / 2 T	VOLI	River Stura	Walled Bridge	Spans 15 m.

0839

Declassified E.O. 12356 Section 3.3/NND No. 785021

[illegible] COMMISSION [illegible]

[illegible] STATE OF WORKS AT 2 July 1945

[illegible]tion	[illegible]ription	Size	Progress	Est'd date of completion	Remarks
am Mellea	Walled Bridge	Spans 10 m.	Complete		
r Stura	Walled Bridge	Spans 15 m.	50%	31/7	Works suspended on account of delay in bolts supply by Savigliano Works.

[signature]

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0840

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE ASTI-CHIVASSO

STATE OF W

Job No.	Agency	Location	Description	Size	Pro
AC/ / 1 T (	PIGLIONE EDOARDO	River Po	Walled Bridge	Spans 10 m. 20 m.	
AC/ /					
AC/ /					
AC/ / (					
AC/ /					
AC/ /					

0841

Declassified E.O. 12356 Section 3.3/NND No. 785021

AN CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STI-CHIVASSO

STATE OF WORKS AT . . 2 July 1945

ation	Description	Size	Progress.	Est'd date of completion	Remarks
Po	Walled Bridge	Spans 10 m. 20 m.	5 %	31/8	Removal of debris and camberings supply proceedings

Lt. Engineer. Capt.

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL

0842

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSI

STATE OF WO

LINE ASTI - CASALE

Job No.	Agency	Location	Description	Size
AC/ /1 T (	SQUADRA PONTI (BRIDGE STAFF)	Maggiorino Brook	Iron Beam	9.90 m.
AC/ /				
AC/ /				
AC/ / (				
AC/ /				
AC/ /				

0843

Declassified E.O. 12356 Section 3.3/NND No. 785021

RUCTION CONTRACT WORK ORDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 2 July 1945

cation	Description	Size	Progress	Fet'd date of completion	Remarks
giorino ok	Iron Beam	9.90 m.	50 %	15/7	

52 Sqd 22
52 Sqd 1

Lt. Engineer Lt.

ALLIED COMMISSION
Tn. S. C. (Rails)
C E. BRANCH
N W ITALY
OFFICIAL

0844

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE CHIVASSO-AOSTA

STATE OF

Job No.	Agency	Location	Description	Size	P
AC/ / 1T	COGNE	Km. 32+838 Between Ivrea and Montaldo Dora	Iron Beam	54 m.	
AC/ /					
AC/ /					
AC/ /					
AC/ /					
AC/ /					

0845

Declassified E.O. 12356 Section 3.3/NND No. 785021

MX CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

VASSO-AOSTA

STATE OF WORKS AT . . 2 July 1945 . . .

ation	Description	Size	Progress.	Est'd date of completion	Remarks
2+838 en Ivrea lontaldo	Iron Beam	54 m.	50 %	10/8	

ALLIED COMMISSION
Tn. S. C. (Rolls)
C E. BRANCH
W. ITALY
OFFICIAL

0841

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE SANTHIA - ARONA

Job No.	Agency	Location	Description	Size
1 T	SAVIGLIANO WORKS	Elvo Stream	Iron Bridge	Spans 19.65 m. 25.20 m.
2 T	BRIDGE STAFF	La Garrata Road	Over-line Bridge (Iron)	Spans 4 m.
3 T	BRIDGE STAFF	S. Cristina Road	Iron Overline Bridge	Spans 6 m.

0425

0847

Declassified E.O. 12356 Section 3.3/NND No. 785021

STATE OF WORKS AT 2 July 1945

Location	Description	Dimensions	Progress	Est'd date of completion	Remarks
o Stream	Iron Bridge	Spans 19.65 m. 25.20 m.	———	Nothing done	Providing for materials
Carrata d	Over-line Bridge (Iron)	Spans 4 m.	———	Complete	
Cristina d	Iron Overline Bridge	Spans 6 m.	———	Complete	

ALLIED COMMISSION
Tn S. C. (Rails) (J)
C. E. BRANCH (J)
N. W. ITALY
OFFICIAL

0848

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT NOW UNDER CONTROL OF ALLIED COMMIS

LINE CHIVASSO-CASALE

STATE OF

Job No.	Agency	Location	Description	Size
AC/ / 1T	DE CAROLI RICCARDO	Stream Dora Baltea Between Crescentino & Borgo Revel	Walled Bridge	Span: 18.20 m.
AC/ / 2T	BRIDGE STAFF	Lempero Street	Underway	5 m.
AC/ /				
AC/ /				
AC/ /				
AC/ /				

0848

0849

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT FOR UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . 2 July 1945 . . .

ion	Description	Size	Progress	Est'd date of completion	Remarks
altea n Crescen= Borgo Revel	Walled Bridge	Span: 18.20 m.	65%	14/7	
o Street	Underway	5 m.	———	Complete 5/7	Bridge Staff engaged on more important works - temporary settlement with rails

Lt. Col.

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL

0850

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMI

STATE OF

LINE 50 TURIN-GENOA

Job No.	Agency	Location	Description	Size
AC/ 50 / 1T	CASTAUDI & SERRA	Stream Stenavasso	Walled Bridge	Spans 12 m.
AC/ 50 / 2T	DEBERNARDI FELICE	Stream Traversa Km. 46+150	Walled Bridge	Spans 8 m. 3 m.
AC/ 50 / 3T	DEBERNARDI FELICE	River Tanaro	Walled Bridge	Spans 10.20 m.
AC/ 50 / 4T	DEBERNARDI FELICE	River Po	Walled Bridge	Spans 17 m.
AC 50 / 5T	RODIO	River Bormida	Walled Bridge	Spans 15 m.
AC/ 50 / 6T	DEBERNARDI FELICE	Km. 23+207	Aqueduct	5 m.

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 2 July 1945.

ion	Description	Size	Progress	Est'd date of completion	Remarks
m vasso	Walled Bridge	Spans 12 m.	~~5 %~~ NIL	30/9	~~Getting ready~~ ~~Dock-yard~~
m rsa 6+150	Walled Bridge	Spans 8 m. 3 m.	5%	30/9	
Tanaro	Walled Bridge	Spans 10.20 m.	~~5 %~~ NIL	30/9	Dealing with Agencies
Po	Walled Bridge	Spans 17 m.	——	Complete	It has been asked to the High Commissioner for better foundations ???
Bormida	Walled Bridge	Spans 15 m.	Suspended Nothing done		Rodio Agency refused to take up the works on account of uncertain conditions of prices
23+207	Aqueduct	5 m.	5 %	30/9	

Lt. Col.

ALLIED COMMISSION
In. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0832

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMI
STATE OF

LINE 50 TURIN - GENOA

Job No.	Agency	Location	Description	Size
AC/ 50 / 7T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Spans: 9 m.
AC/ 50 / 8T	DEBERNARDI FELICE	Km. 70+095	Underway	5 m.
AC/ /				
AC/ /				
AC/ /				
AC/ /				
AC/ /				

1.23.23

0853

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 2 July 1945 . . .

continued

tion	Description	Size	Progress	Est'd date of completion	Remarks
Borbore	Walled Bridge	Spans: 9 m.	5 %	30/9	NIL
0+095	Underway	5 m.	5 %	30/9	NIL

Lt Col. Engr.

ALLIED COMMISSION
Tn. S. C. (Rails)
C E. BRANCH
N. W. ITALY
OFFICIAL

0854

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIO
STATE OF VO

LINE NOVARA - DOMODOSSOLA

Job No.	Agency	Location	Description	Size
AC/ / 1T	BRIDGE STAFF	Km. 29+857	Underway	Spans: 4.95 m.
AC/ / 2T	ZAPPELLONI	Slavina del Pendola	Viaduct	Spans: 10 m.
AC/ / 3 T	BRIDGE STAFF	Rivo Ronco Morandi	Walled Bridge	Spans: 5.50 m.
AC/ / 4T	BRIDGE STAFF	Stream Gabbio	Iron Bridge and Underway	18 m. 2.50 m.
AC/ / 5T	ZAPPELLONI	Lanca di Ornavasso	Underway	Spans: 4.90 m.
AC/ / 6T	GIROLA	River Toce	Iron Bridge	Spans: 56.25 m. 68.00 m.

0855

Declassified E.O. 12356 Section 3.3/NND No. 785021

...ON CONTRACT ... UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 2 July 1945 . . .

...on	Description	Size	Progress	Rep'd date of completion	Remarks
...857	Underway	Spans: 4.95 m.	———	Complete	
...% del ...a	Viaduct	Spans: 10 m.	———	Complete	
...nco ...i	Walled Bridge	Spans: 5.50 m.	———	Complete	
Gabbio	Iron Bridge and Underway	18 m. 2.50 m.	———	Complete	
...di ...sso	Underway	Spans: 4.90 m.	5 %	31/8	Timber supply for camberings proceeding Removal of debris
Toce	Iron Bridge	Spans: 56.25 m. 68.00 m.	Nothing done		Cirola Company asked excessive prices - dealing with other companies

COMMISSIONE ALLEATA
Tn. S. C. (Rails)
E. BRANCH
N. W ITALY
OFFICIAL

0854

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT BOOK UNDER CONTROL OF ALLIED COMM

STATE OF

LINE NOVARA - DOMODOSSOLA continued

Job No.	Agency	Location	Description	Size
AD/ /7 T	RAILWAY LINES SURVEYORS	Main Road Varallo Km. 39+460	Underway	5 m.
AD/ /				
AC/				
AC/ /				
(				
AC/ /				
AC/ /				

5233

0857

Declassified E.O. 12356 Section 3.3/NND No. 785021

MLA

STATE OF WORKS AT

2 July 1945

continued

	Description	Size	Progress	Est'd date of completion	Remarks
ad o +460	Underway	5 m.	———	Complete	~~Awaiting a definitive answer from the Savigliano Works~~

5233

L. N. Bracey Capt.

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0858

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER DIRECTION OF ALF

LINE 50A TURIN-MODANE

STATE

Job No.	Agency	Location	Description	Size
AC/ 50A / 1T	RAILWAY LINES SURVEYORS	River Dora Riparia	Walled Bridge	Spans 15.53 m.
AC/ 50A / 2T	ANGIOLINI	Stream Gelasso	Walled Viaduct	Spans 12 m.
AC/ 50A / 3T	ABBA	Stream Aquila	Walled Bridge	Spans 15 m.
AC/ 50A / 4T	~~A. C.~~ MRS	River Dora Riparia	Iron Bridge	30.83 m.
AC/ 50A / 5T	STATE STREET AGENCY	Pont Ventoux	Artificial Tunnel (Road)	12 m.
AC/ 50A / 6T	~~A. C.~~ MRS.	River Dora Riparia Km. 70+585	Iron Bridge	48 m.

0859

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

IN-MODANE STATE OF WORKS AT . . 2 July 1945

cation	Description	Size	Progress.	Est'd date of completion	Remarks
r Riparia	Walled Bridge	Spans 15.53 m.	___	Complete	
am sso	Walled Viaduct	Spans 12 m.	5 %	30/9	Removal of debris and supply of materials
am Aquila	Walled Bridge	Spans 15 m.	5 %	31/10	Supply of materials and removal of debris
r Riparia	Iron Bridge	30.83 m.	—	??	MRS A.C. will provide for the substitu= tion of beams
Ventoux	Artificial Tunnel (Road)	12 m.	—	Railway Complete	
r Riparia 70+585	Iron Bridge	48 m.	—	??	MRS A.C. will provide for the substitu= tion of beams

COMMANDING OFFICER
Tn. & C. (Rails) U
C E. BRANCH
N. W. ITALY
OFFICIAL

0860

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSIO

STATE OF WOR

LINE 50 A TURIN - MODANE

contin

Job No.	Agency	Location	Description	Size	Pr
AC/50 A /7 T	GILLIO	Km. 82+310	Underway	5.77 m.	
AC/50 A /8 T	GILLIO	Km. 82+328	Walled bridge	18.21 m.	
AC/50 A /9 T	ANGIOLINI	Stream Melizet	Walled Bridge	Spans 20 m. 10 m.	
AC/50 A /10 T	~~A.C.~~ MRS.	Frejus Km. 85+400	Tunnel	150 m.	
AC/50 A /11 T	GILLIO	River Dora Riparia Km. 33+387	Walled Bridge	Spans 10 M.	
AC/ /					

0861

Declassified E.O. 12356 Section 3.3/NND No. 785021

UCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT - 2 July 1945

continued

ation	Description	Size	Progress	Est'd date of completion	Remarks
82+310	Underway	5.77 m.	5 %	30/9	Debris removal and supply of material
82+328	Walled bridge	18.21 m.	5 %	30/9	
eam izet	Walled Bridge	Spans 20 m. 10 m.	5 %	30/9	
ajus 85+400	Tunnel	150 m.		? ?	Clearing of mines and restoration of tunnel taken up by the Allied Commission
ver ra Riparia . 33+387	Walled Bridge	Spans 10 M.	—	Complete	

ALLIED COMMISSION Tn. S. C. (Rails) C. E. BRANCH N. W. ITALY OFFICIAL

Capt.

0862

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT — SECTION OF A

LINE CASALE-MORTARA — STATE

2325

Job No.	Agency	Location	Description	Size
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge	Spans 17 m.
AC/ / 2T	BRIDGE STAFF	River Agogna between Zeme and Castel Agogna	Walled Bridge	Spans 17 m.
AC/ /				
AC/ /				
AC/ /				
AC/ /				

0 8-6 3

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT [illegible] CONTROL OF ALLIED COMMISSION

LE-MORTARA

STATE OF WORKS AT . . . 2 July 1945

2375

tion	Description	Size	Progress.	Est'd date of completion	Remarks
Sesia	Bridge	Spans 17 m.	50 %	1/7	
Agogna n Zeme astel Agogna	Walled Bridge	Spans 17 m.	50 %	15/7	

Lt. Col.

ALLIED COMMISSION
Tn. S. C. (Rails)
C. C. BRANCH
N. W. ITALY
OFFICIAL

0864

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

Line 50.Turin-Genoa.

State of works ast at 25th June 1945.

Job N°	Agency	Location	Description	Size	Pro-gress	Est.date of complet
AC/50/T	Felice Bernardi	Borbore river	Bridge	span : 9 m		
AC/50/8T	Felice Bernardi		Bridge	span : 5 m		

0873

0863

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

State of works ast at 25th June 1945.

cation	Description	Size	Pro-gress	Est.date of complet .	Remarks
bore river	Bridge	span : 9 m			Installation of work yard in hand.
	Bridge	span : 5 m			

SC 2634

0868

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED CO

Line 50.Turin Genoa.

State of works as at 25th Ju

Job N°	Agency	Location	Description	Size	Progress	Est'd date of completion
AC/50/1 T	Castaudi e Serra	Stanavasso stream	Bridge	span : 12 m		30.9
AC/50/2T	Geom.Felice De Bernardi	Traversa stream	Bridge	span : 8 m 3 m		30.9
AC/50/3T		Tanaro river	Bridge	span : 10.20 m		
AC/50/4T		Po river	Bridge	span : 15 m		
AC/50/5T	Rodio j.s.c.	Bormida river	Bridge	span : 15 m		
AC/50/6T	Felice De Bernardi		Accueduct	span : 5 m		

3-23-72

0867

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

State of works as at 25th June 1945.

on	Description	Size	rogress	st'd date of completion	Remarks
sso	Bridge	span : 12 m		30.9	Installation of work yard in hand.
a	Bridge	span : 8 m 3 m		30.9	Installation of work yard in hand.
river	Bridge	span : 10.20 m			Tenders called for;
r	Bridge	span : 15 m			Plans being prepared for better foundations.
ia river	Bridge	span : 15 m			Installation of work yard in hand.
	Accueduct	span : 5 m			Installation of work yard in hand.

0868

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED GO

Line Asti-Chivasso.

State of works as at 25th June 1945.

Jon Nº	Agency	Location	Description	Size	Est. date of complet.	%
AC/T	Luigi Fonatana	Po river	Bridge	Span : 10 m 20 m	31.8	75%

6226

0 8 6 9

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

State of works as at 25th June 1945.

ation	Description	Size	Est. date of complet.	%	Remarks
ver	Bridge	Span : 10 m 20 m	31.8	75%	Centering for arches being made.

6273

0 8 7 0

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED G

LINE SANTHIA=ARONA.

State of works ast at 30th June 1945.

Job N°	Agency	Location	Description	Size	Pro-gress	Est.date of complet
AC/1/T	Savigliano	Elvo stream	Steel bridge	Span: 19.65 m 25.20 m		
AC/2/T		La Carata road	Steel bridge	4 m		
AC/3/T		S.Cristina road	Bridge	6 m		

82735

0871

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

State of works sat at 25th June 1945.

ation	Description	Size	Pro-gress	Est.date of complet.	Remarks
go stream	Steel bridge	Span: 19.65 m 25.20 m			Supply of material in hand.
Carata ad	Steel bridge	4 m			complete
Cristina ad	Bridge	6 m			complete

82.28

0872

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COM

...ine Trofarello-Cuneo

State of works as at 25th June 1945.

Jon N°	Agency	Location	Description	Size	Est. date of complet.	%
AC/52/1 T	Savigliano workshop	Mellea stream	Bridge	Span: 10 m		
AC/52/2T	Voli	Stura river	Bridge	Span :15 m	15.7	30%
AC/52/3T		Stura river	Bridge	Span : 25 m 4 m	30.7.45	60%

1257

0873

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

State of works as at 25th June 1945.

tion	Description	Size	Est. Date of complet.	%	Remarks
a m	Bridge	Span: 10 m			complete
river	Bridge	Span :15 m	15.7	30%	Work delayed due to shortage of materials.
iver	Bridge	Span : 25 m 4 m	30.7.45	80%	

1 2 3 5

0874

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

Line 50A. Turin-Modane.

Job N° ttt	Agency	Location	Description	Size	Progress	Est'd date of
AC/50A/1T		Dora Riparia stream	Bridge	Span : 15.53 m		
AC/50A/2T	Gillio	Golasso stream	Viaduct	Span : 12.00 m		31.10
AC/50A/3 T	Gillio	Aquila stream	Walled bridge Viaduct	Span : 15.00 m		31.10
AC.50A/ 4 T	Savigliano workshop	Dora Riparia stream	Steel bridge	30.83 m		
AC/50A/5T		Pontventeux	Tunnel	Length 12 m		
AC/50A/6T	Savigliano workshop	Dora Riparia	Steel bridge			
AC/50A/7T	Angiolini		Bridge	Span : 5.77 m		
AC/50A/8T	Angiolini	Bardonecchia stream	Bridge	Span : 18.21 m		

0875

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

State of works as at 25.6.

on	Description	Size	Progress	Est'd date of c.	Remarks
aria	Bridge	Span : 15.53 m			
	Viaduct	Span : 12.00 m		31.10	
	Walled bridge Viaduct	Span : 15.00 m		31.10	Centers for arches in hand.
aria	Steel bridge	30.83 m			Definitive restoration in hand.
teux	Tunnel	Length 12 m			Definitive restoration in hand.
aria	Steel bridge				Definitive restoration in hand.
	Bridge	Span : 5.77 m			
chia	Bridge	Span : 18.21 m			

5 12 25

0876

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

Line 50A. Turin-Modane.

Job N° tti	gency	Location	Description	Size	Progress	Est'd date of c.
AC/50A/ 9/T	Angiolini	Melezette stream	Bridge	Span : 20 m : 10 m		
AC/50/10 /T		Frejus	Tunnel	Lenght : 150 m		
AC/50/11 T		Dora Riparia	Bridge	Span : 10 m		

8275

0 8 7 7

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION.

...ne.

State of works as at 25.6.

...ion	Description	Size	Progress	Est'd date of c...	Remarks
...e	Bridge	Span : 20 m : 10 m			
	Tunnel	Lenght : 150 m			
...aria	Bridge	Span : 10 m			Clearing o... mines required.

0878

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Work under Control of Allied Com

Line 130. Ovada- Alessandria.

State of Work

Job N°	Agency	Location	Description	Size	Progress	Est' of c
AC/130/1(	Ansaldo & Iacazio.	Bormida (Castellazzo Alessandria)	Bridge	Span 35, 38, 48, 38? 19 m		

4229

0 8 7 91

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Work under Control of Allied Commission.

. Ovada- Alessandria.

State of Works as at 26th June 1945.

ocation	escription	Size	Progress	Est'd date of complet	emarks
rmida astellazzo essandria	Bridge	Span 35, 38, 48, 38? 19 m			Not yet commenced. Pending negotiations with the Firm Lodigiani, Milan.

12263

0880

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE CHIVASSO-CASALE STATE OF WORKS AS AT . .

Job No.	Agency	Location	Description	Size	Progress	Est'd date of completion
AC/ /11		Dora Baltea stream	Bridge	Spans 18,20 m.	60%	24/7
AC/ /26		Lampero street	Bridge	Spans 5,00 m.		~~30/6~~ completed.

5223

0881

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CHIVASSO-CASALE

STATE OF WORKS AS AT ~~... 25 June 1945 ...~~

Location	Description	Size	Progress	Est'd date of completion	Remarks
Dora Baltea stream	Bridge	Spans 18,20 m.	60%	24/7	
Lampero street	Bridge	Spans 5,00 m.	~~20%~~ completed.		

5223

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

0 8 8 2

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Work under Control of Allied Commission.

Line 130. Ovada-Alessandria. State of Works as at

Job No.	Agency	Location	Description	Size	Progress	Est'd date Completion	
AC/130/12	Umaldo and Jacazio	Bormida (Castellazzo -Alessandria)	Bridge	Spans(35-38-48-39-19 m)	Works commenced on 9/6/45		T P c

Line 50 (Genova-Torino) All temporary repairs completed. Plans being prepared for permane

Line 128(Genova-Milan) " " " " " " " " "

Line 61(Genova-Milan) " " " " " " " " "

Line 129(Genova-Acqui) " " " " " " " " "

Line 161) (Bressana-Broni) " " " " " " " " "

52222

0883

Declassified E.O. 12356 Section 3.3/NND No. 785021

...e Construction Contract Work under Control of Allied Commission.

...Cyrene-Alessandria. State of works as at 14th June 1945.

...tion	Description	Size	Progress	Est'd date Completion	Remarks
...ade (Bolliano ...ssandria)	Bridge	Spans(35-38-48-39-19 m)	Works commenced on 9/6/45		The contractor Jacazio will probably be substituted by other Firm owing to divergencies arisen.

...) All temporary repairs completed. Plans being prepared for permanent projects.

...) " " " " " " " " " "

...) " " " " " " " " " "

" " " " " " " " " "

...i) " " " " " " " " " "

Capt. R. Signals

ALLIED COMMISSION
Tn. S C. (Rails)
C E. BRANCH
N. W. ITALY
OFFICIAL

0884

Declassified E.O. 12356 Section 3.3/NND No. 785021

Lalla Lyre

Aff. "A"

DAMAGES IN THE ELECTRIC TRACTION PLANTS OF TURIN DIVISION

(preliminary report)

ELECTRIC STATIONS -

The electric traction railway lines of Turin Division are supplied by a main system (60.000 Volts) and production or transformation stations; these stations also supply the near districts.

The stations belonging to Turin Division are the following :

1) Hydroelectric station of Bardonecchia - (property of the State Railways) Km. 16.000 - containing 5 generator groups - All the five groups have been damaged by the war - Two of the 4 water conduits and the collector have been seriously damaged - The hydraulic works are only slightly damaged -

A partial restoration of the station is foreseen within 20/5 with a power reduced to 2.000 Km. and within 15/6 with a power reduced to 4000 Km.

The complete restoration requires several months

2) Transformation Station of Collegno (property of the S.R.) This station transforms industrial frequence (50 periods) into railway frequence power (16 periods)- Power: 13.000 Km. -

Two transformer groups -

Not damaged by the war - Its efficiency depends on the possibility of being supplied with power from the Turin Electric Company -

The normal connection line with the Company has been interrupted owing to war causes and the definitive reparations are now proceeding - They will be performed within May 20 th. - However, since 2/5 it has been possible to realise a temporary connection with a station (Chiomonte) of the Turin Electric Company which had been cut off from its system, and so, to supply the first electric traction railway sections in efficiency around Turin, since 4/5 -

5221

3) Hydroelectric Stations of Acceglio and Prazzo - Km. 24.000 - Not damaged - But they have been isolated owing to serious damages in the main lines which they are connected by to the railway system - The first reparations of these lines are supposed to be performed within 15/5 by supplying Cuneo railway system with power.

0885

Declassified E.O. 12356 Section 3.3/NND No. 785021

4°) Hydroelectric Station of S.Dalmazzo di Tende - (Cieli Company of Genoa) Km. 12.000 - Not ~~a~~ received ~~ed~~ news. The station has been cut off from all the main lines of connection to the railway system, owing to serious damages.

5°) Hydroelectric station of Spigno (FALK Company of Milan) Km. 9 - No damages - The station could supply Asti section since the first days after a temporary reparation of the main connection line.

Sub ~~Under~~stations -

Line TURIN-MODANE - Ulzio ~~under~~-station: high tension plants seriously damaged as well as the building - Temporary reparations are proceeding -

The works are foreseen to last a month at least.

Chiomonte-Bussoleno-Avigliana understations slightly damaged - Their reparation is almost performed - Bussoleno and Avigliana understations are in efficiency since the 8th of last Month.

Line TURIN-PINEROLO - Sangone understation has been seriously damaged in the building and the main plants (60 Kv) Temporary works for restoration are proceeding - Airasca understation : serious oil losses in the transformers They have been partially filtered and filled in order to allow their restoration with a reduced power - This has been performed the 10 th of last month.

Line TURIN=CARMAGNOLA=FOSSANO=CUNEO=S.DALMAZZO =

Carmagnola understation : two transformers seriously damaged - The two others are without oil -

Cuneo understationm has not been damaged -

Robilante and Limone understations have serious damages in their transformers and less serious damages in the main and secondary plants.

Impossible to get news from S.Dalmazzo understation.

5228

Line CARMAGNOLA=BRA=CEVA =

Narzole understation : two transformers seriously damaged - The two others can be connected in an open triangle and act with reduced power -

Line FOSSANO=MONDOVI'=CEVA=S.GIUSEPPE =

Mondovì-Ceva-Saliceto-S.Giuseppe understations have been slightly damaged.

0886

Declassified E.O. 12356 Section 3.3/NND No. 785021

Line CEVA=ORMEA =

Cereseto understation is in good conditions -

Line ALESSANDRIA=ACQUI=S.GIUSEPPE =

Spigno and Acqui understations: no damages -

Line ASTI=NIZZA=ACQUI =

Nizza understation: no damages -

Line TROFARELLO=ALESSANDRIA =

Pessione-Villafranca-Aosta and Alessandria; slight damages - Reparation almost performed. The understations are efficient.

MAIN LINES =

Main line BARDONECCHIA=COLLEGNO =

The main lines are seriously damaged in several points and especially at the outlet of Bardonecchia station - Temporary reparation works are proceeding - A first connection from Bardonecchia to Chiomonte is expected within 20/5 - From Chiomonte to Collegno only a term available, used till the 7th. of last month, to supply (50 periods) Collegno understation with 7th Town Electric Company power - It is actually efficient from Collegno and Bussoleno, to supply Bussoleno and Avigliana understations.

The complete reparation of the terms from Collegno and Bardonecchia depends on the available quantity of copper wire.

MAIN LINES = BUSSOLENO=AIRASCA=BUSCA (2 terms)

Interrupted at many points - The reparation is within Cieli Company's competence, but this Company being now occupied with very urgent reparations has delayed the restoration till the end of this month.

5219

MAIN LINES SANGONE = AIRASCA (two terms)

Interrupted in two points - A term has been repaired since 8 th. last month - the other on the 10 Km.-

16 periods main lines VAL MAIRA STATIONS=BUSCA=CUNEO

Interrupted by the cutting dawn of seven couples of poles - Reparation within 15 of this month.

0 8 8 7

Declassified E.O. 12356 Section 3.3/NND No. 785021

MAIN LINES CUNEO = CEVA =

Interrupted by the cutting down of 4 couples of poles - Restoration works are proceeding.

MAIN LINES CUNEO = LINCHE = A tern efficient - Works are proceeding for the other

MAIN LINE SANGONE=FOSSANO=CUNEO = Three poles cut down near Narzole and two near Fossano - Restoration works are proceeding and will be performed within the 20th. of this month.

MAIN LINE FOSSANO=MONDOVI'=CEVA = Interrupted by the cutting down of a pole near Fossano.

MAIN LINE ASTI=ACQUI=S.GIUSEPPE = Efficient in the section Acqui - Asti - Spigno -

MAIN LINES SANGONE=ALESSANDRIA = (2 terns) Damaged in many points by the cutting down of 9 poles - about 100 pole-tables broken - copper wire (about 150 Km.) exported - A tern already repaired on the section Sangone-Pessione; Villafranca-Asti and Asti-Alessandria - The section Pessione-Villafranca is still interrupted - The interruption will probably last about a month.

The restoration of both the main lines on the whole section Sangone-Alessandria depends on the available quantity of copper wire. A great part of this wire is lacking, exported by unknown or used in the efficient tern -

T.E.CONTACT LINES

TURIN=BARBONECCHIA = Reduced to simple rails along the section

Efficient from Turin to Meana -

Line TURIN=PINEROLO=BARGE = Formerly interrupted on two points between Michelino and Candiolo now repaired.

Line TURIN=ALESSANDRIA = Reduced to simple rails from Cambiano to Alessandria ; efficient along the whole section, but with a foot passage between Villanova and Villafranca on Stanavasso bridge (till 12th. of this month)

5218

LINE TROFARELLO=FOSSANO=CEVA = Reduced to simple rails- The line was interrupted near Villastellone and in Savigliano station - now restored.

LINE FOSSANO=CEVA = Interrupted in correspondence with the viaducts on the Stura near Fossano, on the Ellero near Mondovì, on the Mongia near Lesegno, and on the Tanaro near Ceva.

Line FOSSANO-CUNEO-S.DALMAZZO = Interrupted near Cuneo-

0888