Declassified E.O. 12356 Section 3.3/NND No. 785021

ACC AC/A-2 10000/142/1931 WEEKLY REPORTS
JUN.-DEC. 1945

Declassified E.O. 12356 Section 3.3/NND No. 785021

00/148/1931 WEEKLY REPORTS FOR ROME
JUN.-DEC. 1945

1632

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE 108 SAVONA = CARMAGNOLA

Job Nº	Agency	Location	Description	Size	Pro
AC/108/1001 T	DE MARTINI ALESSIO	River Acquabona	Repairs to Bridge at Km.8+127	Permanent recons= truction of 3 arches 2 abutments in bricks and cement.	
AC/108/1002 T	DE MARTINI ALESSIO	Rio Isola	Repairs to Bridge at Km.9+408	Permanent recons= truction to first abutment and sub= staining cone	
AC/108/1003 T	DE MARTINI ALESSIO	River Letimbro	Repairs to Bridge at Km.10+561	Permanent recons= truction of 4 arches 4 abutments	
AC/108/1004 T	BOLACLAVA	River Bormida	Repairs to Bridge at Km.30+176	Permanent recons= truction to one arch	
AC/108/1005 T	DAVOLI GIOVANNI	River Cevetta	Repairs to Bridge at Km.41+995	Permanent recons= truction of 3 arches.	

1633

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24th. December 1945. . .

escription	Size	Progress	Est' d Compln	Remarks
pairs to ge at Km.8+127	Permanent recons= truction of 3 arches 2 abutments in bricks and cement.	35 %	30.12.45	Digging and demolition of old walls proceeding.
airs to Bridge Km.9+408	Permanent recons= truction to first abutment and sub= staining cone	42 %	30.12.45	Digging of foundations and demolition of old walls -
epairs to ridge at n.10+561	Permanent recons= truction of 4 arches 4 abutments	33 %	30.12.45	" " "
pairs to Bridge Km.30+176	Permanent recons= truction to one arch	33 %	28.12.45	
airs to Bridge Km.41+995	Permanent recons= truction of 3 arches.	60 %	20.1.46	Works have been suspended on the 15th owing to snowfall.

ALLIED COMMISSION
C. BRANCH (I)
W ITALY
OFFICIAL

1634

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIE

LINE 108 SAVONA= CARMAGNOLA

STA

Job Nº	Agency	Location	Description	Size	Progress
AC/108/1006 T	FENAROLI	River Tanaro	Repairs to Bridge at Km.57+529	Permanent recons# truction of 3 arches	do %
AC/108/1007 T	RONCO GIU= SEPPE	Between Carrù and Farigliano	Repairs to Bridge at Km.69+795	Permanent repairs to front walls and damaged arch	80 %
AC/108/1008 T	VAGLIO BERNE	Between Feri= gliano and Monchiero	Repairs to Under= way at Km.76+6 09	Permanent repairs	100 %
AC/108/1009 T	RACCA COSTANZO	River Tanaro	Repairs to Bridge at Km.81+072	Temporary repairs with Iron beams	80 %

1636

1633

Declassified E.O. 12356 Section 3.3/NND No. 785021

N CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24th. December 1945. . .

ription	Size	Progress	Est' d Compln	Remarks
s to Bridge 57+529	Permanent reconst- truction of 3 arches	80 %	20.1.46	
rs to Bridge 69+795	Permanent repairs to front walls and damaged arch	80 %	31.12.45	Reconstruction works proceeding.
rs to Under= t Km.76+6 09	Permanent repairs	100 %	12.12.45	Completed
rs to Bridge m.81+072	Temporary repairs with Iron beams	80 %	31.12.45	Reconstruction works proceeding.

ALLIED COMMISSION
To S. C. (Public Works)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1636

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIE

LINE 118 ATRASCA = CAVALLERMAGGIORE

STA

Job Nº	Agency	Location	Description	Size	Progress
AC/118/1001 T	ATES	River Pellice	Repairs to Rail & Road Bridge at Km.13+339	Temporary restoration with iron beams on wooden piers.	

1636

1837

Declassified E.O. 12356 Section 3.3/NND No. 785021

STRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

E

STATE OF WORKS AT 24th. December 1945. . .

Description	Size	Progress	Est' d Compln	Remarks
Repairs to Rail & Road Bridge at Km.13+339	Temporary restoration with iron beams on wooden piers.		12.1.46	

COMMA
To S.C. (Rails) (5)
C.E. BRANCH
N.W. ITALY
OFFICIAL

1638

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLI

ST

LINE 30 GENOVA - TORINO

Job Nº	Agency	Location	Description	Size	Progress
AC/30/1001 I	[illegible]	River Po	Repairs to bridge at Km.73+303	Removal debris	40 %
AC/30/1002 I	BONNAMI & SCARA	River Stura	Repairs to Bridge at Km.37+733	Temporarily restored with Different dimen bents. Permanent reconstruction proceeding.	56 %
AC/30/1003 I	DE BERNARDI	River Traversa	Repairs to Bridge at Km. 45+190	Temporarily restored with Different bents. Permanent restoration proceeding.	100
AC/30/1004 I	DE BERNARDI	Between Penalone and Villanova	Repairs to Viaduct at Km.43+007	Temporarily restored	100

1639

Declassified E.O. 12356 Section 3.3/NND No. 785021

TRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .24th December.1945 . .

Description	Size	Progress	Est' d Compln	Remarks
Repairs to Bridge at Km.7+303	Renewal fabric	40 %	29.12.45	Works have been suspended
to Repairs to Bridge at Km.17+733	Temporarily restored with Different dimen bents. Permanent reconstruction proceeding.	55 %	31.1.46	Restoration of shoulders and Toeing completed; Centering of second arch side Genova nearly finished.
Repairs to Bridge at Km. 45+150	Temporarily restored with different bents. Permanent restoration proceeding.	100 %	12.11.45	COMPLETED
Repairs to Viaduct at Km.23+007	Temporarily restored	100 %	15.11.45	COMPLETED

ALLIED COMMISSION
H.Q. S.C. (I)
C.C. BRANCH
N.W. ITALY
OFFICIAL

4

1640

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

STATI

LINE 101 FAIRBOLD to TORRESPELLICE

Job Nº	Agency	Location	Description	Size	Progress
AC/101/100 T	RAFFICTTO PELLICE	River Chisone	Repairs to Rail & Road Bridge at Km.2+372	Revision of Abutment No 1 line	100 %

(3)

Declassified E.O. 12356 Section 3.3/NND No. 785021

...CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .24th December. 1945 . .

Description	Size	Progress	Est' d Compln	Remarks
...ers to Rail ...ad Bridge at ...+372	Deviation alongside line	100 %	19.12.45	COMPLETED

ALLIED COMMISSION
H.Q. S.C. (Essential) Works
C.C.C. BRANCH
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLI

LINE 121 NOVARA = DOMODOSSOLA

Job Nº	Agency	Location	Description	Size	Progres
AC/121/1001 T	SAVIGLIANO (Iron works)	River Toce	Repairs to Iron Bridge at Km.66+ 217	One abutment and 3 spans renewal	20 %
	BRIGO (Wall works)	" "	" " "	" "	5 %
AC/121/1002 T	ZAPELLARI ANDREA	River Rivo Ronco Morando	Repairs to Bridge at Km.48+311	Permanent recons= truction of arch and pier	5 %

1643

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .24th December.1945 . .

ption	Size	Progress	Est' d Compln	Remarks
to Iron Km.664+	One abutment and 3 spans renewel	20 %	31.1.46	Works proceeding in the workshop of iron material.
"	" "	5 %	31.1.46	Works are for the moment suspended awaiting the lifting up of the broken beam, the contractor is just providing for equipments.
to Bridge +311	Permanent recons= truction of arch and pier	5 %	20.1.46	Works are suspended owing to bad weather.

ALLIED COMMAND
Tn S C Italy
C E. BRANCH
N W ITALY
OFFICIAL

1644

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE 129 GENOVA = OVADA = ASTI

Job Nº	Agency	Location	Description	Size	Prog
AC/129/1001 T	ANSALDO (Iron works)	River Tanaro	Repairs to Bridge at Km.101+710	Permanent repairs with iron trusses and concrete abutment and spandrels	
	TESSITORE (Wall works)	———	———	———	

1637

1645

Declassified E.O. 12356 Section 3.3/NND No. 785021

RUCTI.. CONTRACT WORK UNDER CONTROL (ALLIED COMMISSION

STATE OF WORKS AT .24th December .1945. . .

Description	Size	Progress	Est' d Compln	Remarks
pairs to Bridge Km.101+710	Permanent repairs with iron trusses and concrete abutment and spandrels	20 %	31.3.46	Awaiting in providing for the iron needed.
———	———	———	———	Wallworks will start as soon as the beam will be lifted up by Anglo.

ALLIED COMMISSION
Tn. 5 C. (R-Sv.)
C E BRANCH
N. W ITALY
OFFICIAL

1646

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALI

LINE 53 TORINO= MILANO

Job Nº	Agency	Location	Description	Size	Progre
AC/53/1001 T	GUERRINI	RIVER Ticino	Repairs to Rail & Road Bridge at Km.114+133	Permanent recons= truction	22
AC/53/1002 T	GUERRINI	River Sesia	Repairs to Bridge at Km.79+082	Strengthening of piers and centerings of arches	17

1647

Declassified E.O. 12356 Section 3.3/NND No. 785021

F. 2.

UCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .24th December.1945 . .

Description	Size	Progress	Est' d Compln	Remarks
pairs to Rail & ad Bridge at .114+133	Permanent recons= truction	22 %	31.3.46	Bridge open to traffic. Permanent reconstruction proceeding. setting up centerings.
pairs to Bridge Km.79+082	Strengthening of piers and centerings of arches	17 %	1.1.46	Setting up centrings for the strengthening of the arches. Works also proceed for the strengthening of the piers.

COA
Tn S C Branch
W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLI

LINE 105 SAVIGLIANO = SALUZZO

ST

Job Nº	Agency	Location	Description	Size	Progress
AC/105/100 T	300. NUOVE COSTRUZIONI	River Varàitte	Repairs to Bridge at Km.6+737	Temporary repairs to collapsed arch	100 %

1943

1649

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24th. December 1945. . .

escription	Size	Progress	Est' d Compln	Remarks
airs to Bridge m.6+737	Temporary repairs to collapsed arch	100 %	20.12.45	Project Completed

ALLIED COMMISSION
Tn S.C (Rails) (5)
C.E. BRANCH (U)
N.W. ITALY
OFFICIAL

1650

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

STAT

LINE 52 CUNEO GESSO = VENTIMIGLIA

Job No	Agency	Location	Description	Size	Progress
AC/52/1001 T		River Rivoira	Repairs to Bridge at Km.26+991		
AC/52/1002 T	DALMAZZO	River Roja	Repairs to Bridge at Km. 43+987	Removal of debris	36 %

1521

1651

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24. th December. 1945 . .

escription	Size	Progress	Est' d Compln	Remarks
airs to Bridge Km.26+991				Works have to be leased !!
airs to Bridge Km. 43+987	Removal of debris	90 %	15.1.46	Nearly completed

ALLIED COMMISSION
To. S.C. (Rail)
C.E. BRANCH
N.W. ITALY
OFFICIAL

1652

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLI

LINE 52 TROFARELLO = CUNEO ST

Job Nº	Agency	Location	Description	Size	Progress
AC/ 52/1001 T	MAFFIOTTO FELICE	River Mellea	Repairs to Bridge at Km.34+963	Temporary repairs to 1 span of 10m	100 %

1653

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24th. December 1945. . .

escription	Size	Progress	Est' d Compln	Remarks
airs to Bridge m.34+963	Temporary repairs to 1 span of 10m	100 %	31.12.45	Already Completed

ALLIED COMM
Th. S. C. (Italy)
C. E. BRA
N. W. ITALY
OFFICIAL

1654

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED C

LINE 105 SAVIGLIANO = SALUZZO

STATE

Job No	Agency	Location	Description	Size	Progress	
AC/105/1001T	SOC. NUOVE COSTRUZIONI	River Varaita	Repairs to Bridge at Km.6+737	Temporary repairs to collapsed arch	15 %	1

1655

Declassified E.O. 12356 Section 3.3/NND No. 785021

METEON CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29 October 1945 . . .

Description	Size	Progress	Est'd Complin	Remarks
Repairs to ridge at Km.6+737	Temporary repairs to collapsed arch	15 %	10.11.45	Temporary repairs proceeding

Lt-Col Commdg

for Col Commdg

HQ COMMZ
Tn S C (Rolls) O
C E BRANCH G
N W ITALY
OFFICIAL
APO

1656

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL — ALLIED

LINE 53 TORINO - MILANO

STA

Job n°	Agency	Location	Description	Size	Progress
AC/53/1001T	GUERRINI	River Ticino	Rail & Road Bridge Repairs at Km. 114+133	Permanent reconstruction	5 %

1657

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNITED STATES CONTRACT FORM UNDER CONTROL ALLIED COMMISSION

STATE OF FORCE AT 28 October 1945.

Description	Size	Progress	Est'd Complm	Remarks
1 & Road Bridge pairs at 114+133	Permanent reconstruction	5 %	31.3.46	Bridge open to traffic. Temporary repairs compl ted permanent reconstruction commenced.

Capt. Conway

Lt Col

GOMMISO
Tn S.C. (Rail)
E. BRANCH
N. W. ITALY
OFFICIAL
NOTE

1653

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL O[illegible]

LINE 52 CUNEO GESSO = VENTIMIGLIA

Job No.	Agency	Location	Description	Size	Progress
AC/52/1001T	DUTTO MORESCO & CHIARIVA	River Gesso	Repairs to Bridge at Km.12+850	Temporary restoration	100 %
AC/52/1002T	BONGIOVANNI	River Rivoira	Repairs to Bridge at Km.26+991	Removal of debris Repairs to damaged pier	20 % 60 %
AC/52/1003T	DALMASSO	River Roya	Repairs to Bridge at Km.43+987	Removal of debris	15 %

1659

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29 OCTOBER 1945.

Description	Size	Progress	Est'd Complin	Remarks
to Bridge 850	Temporary restoration	100 %	21.10.45	Tempomrary restoration Completed.
to Bridge +991	Removal of debris Repairs to damaged pier	20 % 60 %	16.11.45 16.11.45	Removal of debris proceeding and repairs to damegd pier
to Bridge +987	Removal of debris	15 %	6.12.45	

J.P. Capt- Convoy Liaison Officer

U.S.C.E. BRANCH NEW HAVEN OFFICIAL

1660

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT YORK UNDER CONTROL OF ALLIED

LINE 114 CUNEASSO - ASTI

STAT

Job N°	Agency	Location	Description	Size	Progress
AC/114/10012	PIGLIONE EDOARDO	River Po	Repairs to Bridge at Km.46+838	Permanent repairs to 1 arch and repairs.	100 %

1661

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 29 October 1945 . .

Description	Size	Progress	Date Complete	Remarks
irs to Bridge m.46+838	Permanent repairs to 1 arch and repairs.	100 %	20.10.45	Completed

P. Capt. Commanding

for Col. Executive

ALLIED COMMISSION
Tn. S.C. (Rails)
C E. BRANCH
N. W. ITALY
OFFICIAL

Italy

1621

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL ORGANIZED CO

STATE

LINE 110 CEVA - ORBEA

Job No	Agency	Location	Description	Size	Progress	
C/110/1001T	DECISI LUIGI	River Tanaro	Repairs to Bridge at Km.4+446	Rebuilding 7 arches of 15 m. span Removal of debris	100 %	30.
C/110/1002T	DECISI LUIGI	River Tanaro	Repairs to Bridge at Km.6+366	Rebuilding of 5 collapsed arches. Debris has been removed	100 %	2
C/110/1003T	DECISI LUIGI	River Cevetta	Repairs to Viaduct at Km.0+782	Rebuilding 6 arches and 5 abutments Debris has been removed	80 %	

1663

Declassified E.O. 12356 Section 3.3/NND No. 785021

ITEM CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29 October 1945.

Description	Size	Progress	Est'd Complin	Remarks
Pairs to Bridge Km.4+446	Rebuilding 7 arches of 15 m. span Removal of debris	100 %	30.11.45	Removal of debris Completed Works not yet commenced
Pairs to Bridge Km.6+366	Rebuilding of 5 collapsed arches . Debris has been removed	100 %	20.10.45	Removal of debris Completed Works for the reconstriction not yet commenced.
Pairs to Viaduct Km.9+732	Rebuilding 6arches and 3 abutments Debris has been removed	80 %	20.10.45	Debris has been removed and works proceeding for the strenghtening of we piers. The Firm has not completed the works in spite of the estimated date of completion; supposed to be finished for the beginning of November.

P. Capt. Conway

Lt Col

1664

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED C

LINE 108 SAVONA = CARMAGNOLA

STATE

Job N°	Agency	Location	Description	Size	Progress	
AC/108/1001T	DE MARTINI ALESSIO	River Acquabo=na	Repairs to Bridge at Km.8+127	Permanent recons=truction of 3 arches 2 abutments in bricks and cement	6 %	1
AC/108/1002 T	DE MARTINI ALESSIO	River Rio Isola	Repairs to Bridge at Km.9+408	Permanent recons=tmcti on to first abutment and substaining cone	6 %	1
AC/108/1003 T	DE MARTINI ALESSIO	River Letimbro	Repairs to Bridge at Km.10+561	Permanent Reconstruc tion of 4 arches 4 abutments	6 %	1
AC/108/1004 T	BOLACLAVA CORTEMILIA	River Bormida	Repairs to Bridge at Km.30+176	Permanent recon= struction to one arch.	4 %	
AC/108/1005 T	DAVOLI GIOVANNI	River Cevetta	Repairs to Bridge at Km.41+995	Permanent reconst= ruction of 3 arches .	6 %	

1665

Declassified E.O. 12356 Section 3.3/NND No. 785021

STRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29.October.1945 . . . .

Description	Size	Progress	Est' d Compln	Remarks
Repairs to Bridge at Km.8+127	Permanent recons= truction of 3 arches & abutments in bricks and cement	6 %	11.12.45	Works proseeding rather slow on account of the difficulties of gettin equipments on the place.
Repairs to Bridge at Km.9+408	Permanent recons= tructi on to first abutment and substaining cone	6 %	11.12.45	" " "
Repairs to Bridge at Km.10+561	Permanent Reconstruc tion of 4 arches & 4 abutments	6 %	11.12.45	" " "
Repairs to Bridge at Km.30+176	Permanent recon= struction to one arch.	4 %	18.12.45	Setting up timber yard. Works to the Bridge not yet commenced. P. Capt. Conway
Repairs to Bridge at Km.41+995	Permanent reconst= ruction of 3 arches .	6 %	20.12.45	

C.E. BRANCH (I) N.W. ITALY OFFICIAL

1066

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ...LIED

ST...

LINE 101 PINEROLO - TORRE PELLICE

Job N°	Agency	Location	Description	Size	Progress
AC/101/1001T	RAFFETTO FELICE	River Chisone	Repairs to Rail & Road Bridge at Km.2+872	Deviation alongside line	75 %

1667

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 29 October 1945 . .

Description	Size	Progress	Est'd Complin	Remarks
Repairs to Rail & Road Bridge at Km. 2+872	Deviation alongside line	75 %	23.10.45	Works have not been completed in spite of the ~~max~~ estimate date of completion . It is unknown when it will be finished.

F. Capt. Conway
Dist Engineer

ALLIED COMMISSION
To S.C. Works (1)
C. E. BRANCH (1)
N. W. ITALY
OFFICIAL

1668

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED C

LINE 109 CUNEO = MONDOVI

STATE

Job N°	Agency	Location	Description	Size	Progress
AC/109/1001 T	PIOVANO DOMIZIO	River Pesio	Repairs to Bridge at Km.13+401	Temporary restoration	90 %

1669

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29 October 1945 . . . .

Description	Size	Progress	Est' d Complⁿ	Remarks
pairs to Bridge Km.13+401	Temporary restora= tion	90 %	1.11.45	

p. Capt. Conway

Tn. S C (Fails) U
C E. BRANCH U
N W ITALY
OFFICIAL

1679

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE GENOVA = OVADA = ASTI

STA

Job No	Agency	Location	Description	Size	Progress
AC/129/1001T	ANSALDO & TESSITORE	River Tanaro	Repairs to Iron Bridge at Km.101+710	Permanent repairs with iron trusses and concrete ~~shoulders and~~ abutment + spacers	21 %

1671

Declassified E.O. 12356 Section 3.3/NND No. 785021

RUSH CONTRACT WORK UNDER CONTROL ALLIED COMMISSION

STATE OF WORKS AT 29 October 1945. . .

Description	Size	Progress	Est' d Compln	Remarks
Repairs to Iron Bridge at Km.101+ 10	Permanent repairs with iron trusses and concrete ~~shoulders and~~ abutment ~~+ Spalletti~~	21 %	15.12.45	

p. Capt. Ramsay

Artsic

COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
H. Q. W. ITALY
OFFICIAL
DEC 10

1672

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ADLI

LINE 55 SANTHIA to ARONA.

ST

Job No.	Agency	Location	Description	Size	Progress
AC/55/1001T	SAVIGLIANO	River Elvo	Repairs to Iron Bridge at Km.6+398	Repairs to two spans	100 %

167

Declassified E.O. 12356 Section 3.3/NND No. 785021

UCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29. Octpber. 1945 . . .

Description	Size	Progress	Est' d Complin	Remarks
pairs to Iron idge at Km.6+398	Repairs to two spans	100 %	30.9.45	Completed

F: Capt. Conway

for Technical Commissioner

ALLIED COMMISSION
Tn. S. C. (Rails) U
C. E. BRANCH
N. W. ITALY
OFFICIAL

47

1674

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTIO CONTRACT WORK UNDER CONTROL O ALLIED

LINE 108 SAVONA = CARMAGNOLA

STAT

Job N°	Agency	Location	Description	Size	Progress
AC/108/1006 T	FINAROLI	River Tanaro	Repairs to Bridge at Km.57+529	Permanent recons= truction of 3 arches.	45 %
AC/108/1007 T	DUTTO MORE= BGO & CHIARIVA	River Pesio	Repairs to Bridge at Km.63+959	Permanent recons= truction of 1 arch and 1 abut= ment.	30 %
AC/108/1008 T	RONCO GIUSEPPE	Between Carrù and Farigliano	Repairs to Bridge at Km.69+795	Permanent repairs to front walls and damaged arch.	15 %
AC/108/1009 T	VAGLIO BERNE	Between Fari= gliano and Monchiero	Repairs to Underwa at Km.76+609	Permanent repairs	35 %
AC/108/1010 T	RACCA COSTANZO	River Tanaro	Repairs to Bridge at Km.81+072	Temporary repairs with iron beams	25 %

1675

Declassified E.O. 12356 Section 3.3/NND No. 785021

INSTRUCTIO(CONTRACT WORK UNDER CONTROL O(ALLIED COMMISSION

STATE OF WORKS AT 29.October.1945 . . . .

	Description	Size	Progress	Est' d Compln	Remarks
	Repairs to Bridge at Km.57+529	Permanent reconstruction of 3 arches.	45 %	13.11.45	Restoration works proceeding
	Repairs to Bridge at Km.63+959	Permanent reconstruction of 1 arch and 1 abutment.	30 %	19.11.45	Setting up centering
a nd	Repairs to Bridge at Km.69+795	Permanent repairs to front walls and damaged arch.	15 %	30.11.45	Restoration works proceeding
=	Repairs to Underway at Km.76+609	Permanent repairs	35 %	9.12.45	Restoration works proceeding
	Repairs to Bridge at Km.81+072	Temporary repairs with iron beams	25 %	29.11.45	Works for Temporary restoration proceeding

P. Capt. Conway

Victoria Drummond

COMMISSION BRANCH N W ITALY OFFICIAL

1676

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTIC CONTRACT WORK UNDER CONTROL (ALLIED

LINE 50 GENOVA = TORINO

STAT

Job N°	Agency	Location	Description	Size	Progress
AC/50/1001T	RONCO GIUSEPPE	River Po	Repairs to Bridge at Km.7+803	Removal of Debris	25 %
AC/50/1002T	CASTAUDI & SERRA	River Stehavaso	Repairs to Bridge at Km.37+733	Temporarily restored with Differdingen beams. Permanent reconstruction proceeding	40 %
AC/50/1003T	DE BERNARDI	River Traversa	Repairs to Bridge at Km.46+150	Temporarily restored with Differdingen beams. Permanent restoration proceeding	70 %
AC/50/1004T	DEBERNARDI	Between Pessione and Villanova	Repairs to Viaduct at Km.23+007	Temporrarily restored	75 %
AC/50/4005T	DEBERNARDI	River Borbore	Repairs to Bridge at Km.54+797	Temporrarily restored	60 %
AC/50/1006T	DEBERNARDI	Between Cambiano and Pessione	Repairs to Overline at Km.21+656	Temporrarily restored	80 %

1677

Declassified E.O. 12356 Section 3.3/NND No. 785021

NSTRUCTIC CONTRACT WORK UNDER CONTROL C ALLIED COMMISSION

STATE OF WORKS AT 29 October 1945

	Description	Size	Progress	Est' d Compln	Remarks
	Repairs to Bridge at Km.7+803	Removal of Debris	25 %	29.12.45	Removal of debris proceeding.
as	Repairs to Bridge at Km.37+733	Temporarily restored with Differdingen beams. Permanent reconstruction proceeding	40 %	31.12.45	
rsa	Repairs to Bridge at Km.46+150	Temporarily restored with Differdingen beams. Permanent restoration proceeding	70 %	12.11.45	Damaged arch under even track demolished, setting up centerings for its reconstruction.
nione	Repairs to Viaduct at Km.23+007	Temporrarily restored	75 %	15.11.45	Permanent restoration proceeding.
	Repairs to Bridge at Km.54+797	Temporxrarily restored	60 %	15.11.45	Permenent restoration proceeding, demolition of the arch to be rebuilt.
	Repairs to Overline at Km.21+656	Temporxrarily restored	80 %	15.11.45	

P. Capt. Commanding

Tn. S.C. (Rails) (1) E. BRANCH (1) OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

STA

LINE 118 AIRASCA → CAVALLERMAGGIORE

Job No	Agency	Location	Description	Size	Progress
AC/118/1001T	ATES	River Pellice	Repairs to Rail & Road Bridge at Km.13+339	Removal of Debris Temporary restoration with iron beams on wooden poles	100 % 2 %

1679

Declassified E.O. 12356 Section 3.3/NND No. 785021

FROM CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT XXXXXXX 29.October.1945

Description	Size	Progress	Est'd Complin	Remarks
rs to Rail Bridge at +339	Removal of Debris	100 %	25.10.45	Completed
	Temporary restoration with iron beams on wooden poles	2 %	12.1.46	The Firm has just started the work.

p. Capt. Comm.

Ufficiale

ALLIED COMMISSION
Br. S C (Public Utilities)
C. C. BRANCH
N. W. ITALY
OFFICIAL NOTE

1680

Declassified E.O. 12356 Section 3.3/NND No. 785021

MALTAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE 52 TROFARELLO = CUNEO

ST

Job No	Agency	Location	Description	Size	Progress
AC/52/1001T	MAFFIOTTO FELICE	River Mellea	Repairs to Bridge at Km. 34+963	Temporary repairs to 1 span of 10 m.	20 %

1680

Declassified E.O. 12356 Section 3.3/NND No. 785021

FILE

...ION OF DAMAGE WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 29 October 1945

Description	Size	Progress	Est'd Completion	Remarks
Repairs to Bridge at Km.34+963	Temporary repairs to 1 span of 10 m.	20 %	11.11.45	

P. Capt. Conway

Lt Col

[illegible] Sub Commission
[illegible] G. BRANCH
N W ITALY
OFFICIAL

9

1682

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

AC/56/123 NOVARA - DOMODOSSOLA

Job No	Agency	Location	Description	Size	Pro
AC/56/123/ 1001T	SAVIGLIANO (Iron works) BRIGO (Well works)	River Toce	Repairs to Iron Bridge at Km.66+217	One abutment and 11 3 spans renewal	11 %
AC/56/123/ 1002T	CRISTINA	River Lanca di Ornavasso	Repairs to Bridge at Km.64+481	Permanent reconstruction	40 %

1682

Declassified E.O. 12356 Section 3.3/NND No. 785021

Y CONSTRUCTION CONTRACT "ORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS 22 October. 1945 . . . .

n	Description	Size	Progress	Est' d Complin	Remarks
	Repairs to Iron Bridge at Km.66+217	One abatment and 11 3 spans renewal	—	—	It is not possible to esta= blish the date of comp tion because Off. Savigliano have only received 30 Ton. iron and have not started the work The date of completion of wall works cannot be esta= blished because the works ~~have not~~ cannot be commenced until Officine Savigliano has not lifted the fallen beam.
	Repairs to Bridge at Km.64+481	Permanent recons= truction	40 %	15.1.46	Works proceeding.

P. Capt. Conway
Victoria Cross

ALLIED COMMISSION
To S C (Rolls)
C E BRANCH
N W ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE 129 GENOVA = OVADA = ASTI

Job No.	Agency	Location	Description	Size	Progress
AC/129/1T	ANSALDO & TESSITORE	River Tanaro	Repairs to Iron Bridge at Km.101+710.	Permanent repairs with iron trusses and concrete shoulders and abutment	11%

1685

Declassified E.O. 12356 Section 3.3/NND No. 785021

STATE OF WORKS CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

file

STATE OF WORKS AT . 24 September 1945 .

Description	Size	Progress	Est'd Complin	Remarks
Repairs to Iron Bridge at Km. 101+710 .	Permanent repairs with iron trusses and concrete shoulders and abutment	10 %	15-12-45	~~Temporary repairs completed~~ ~~Permanent repairs to be~~ Commenced

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. Italy
Capt. C.E.
Transportation Sub-Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tr. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1947

4686

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTED CONTRACT WORK UNDER CONTROL OF ABI

LINE 52 TROPARELLO - GUNEO

Job No	Agency	Location	Description	Size	Price
AC/52/1 T	RAFFIOTTO FELICE	River Mellea	Repairs to Bridge at Km. 34+963	Temporary repairs to 1 span of 10 m.	

1687

Declassified E.O. 12356 Section 3.3/NND No. 785021

FILE

[illegible] CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24 September 1945.

Description	Size	Progress	Est'd Complin	Remarks
Repairs to Bridge at Km.34+963	Temporary repairs to 1 span of 10 m.	3%	24-11-45	Temp. repairs completed pend. reconstruction Contract executed

Civil Engineering Division
ITALIAN STATE RAILWAYS
H. Q. Allied Commission

Transportation Corps Commission
H. Q. Allied Commission

ALLIED COMMISSION
To. S. C. (Rail)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1688

/Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE 53 TORINO - MILANO

ST

Job No.	Agency	Location	Description	Size	Progress
AC/53/1T 1661	UMBERTO GIROLA	River Ticino	Rail & Road Bridge repairs at Km.114+133	Repairs to two spans of 24 m.	95%

1688

1689

Declassified E.O. 12356 Section 3.3/NND No. 785021

...ED CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT , 24 September 1945.

Description	Size	Progress	Est'd Complen	Remarks
...l & Road Bridge ...airs at ...114+133	Repairs to two spans of 24 m.	95 %	30-9-45	Bridge open to traffic.

Civil Engineering Division
ITALIAN STATE RAILWAYS
Lt. Col. M. W. Cpl.
Capt.
Transportation Corps Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn. S. C. (Rail) Br
C. E. BRANCH
N. W. ITALY
OFFICIAL

9

1690

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF A.M.F.

LINE 56/123 NOVARA - DOMODOSSOLA

Job No.	Agency	Location	Description	Size	Progress
AC/56/123/4T	SAVIGLIANO (dec) WORKS	River Toce	Repairs to Iron Bridge at Km.66+217	One abutment and 3 spans renewal	

1691

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNDER CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . . . . . 24 September 1945

Description	Size	Progress	Est'd Complm	Remarks
Repairs to Iron Bridge at Km.66+217	One abutment and 3 spans renewal			Works stopped for lack of iron - 3 iron bases of 16.85 m. each required

Civil Engineering Division
ITALIAN STATE RAILWAYS
Lt. Col. Joseph M. Wright, C.E.
Transportation Corps Commissioner
A.C.C. Allied Commission

ALLIED COMMISSION
A.C.C. S.C. Italy
C.E. BRANCH
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL ALLIE

ST

LINE 55 SANTHIA = ARONA

Job No	Agency	Location	Description	Size	Progress
AC/55/1T	SAVIGLIANO WORKS	River Elvo	Repairs to Iron Bridge at Km.6+398	Repairs to two spans	

Declassified E.O. 12356 Section 3.3/NND No. 785021

ALLIED COMMAND FOR UNRRA CONTROL - ALLIED COMMISSION

STATE OF WORKS AT . . 24 September 1945

Description	Size	Progress	Est'd Compln	Remarks
Repairs to Iron Bridge at Km. 6+398	Repairs to two spans	90 %	30-9-45	

Civil Engineering Division
ITALIAN STATE RAILWAYS
Lt. Col. Corps
Transportation Commission
H.Q. Allied Commission

ALLIED COMMAND
Tn. S.C. (Rail)
C.E. BRANCH
N.W. ITALY
OFFICIAL

1694

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT FORK UNDER CONTRACT [illegible]

LINE 114 . . CHIVASSO. - ASTI

Job No	Agency	Location	Description	Size	Progress
AC/114/4T (con)	FIGLIONE EDOARDO	River Po	Repairs to Bridge at Km.46+838	1 Arch rebuilt and repairs	[illegible]

1695

Declassified E.O. 12356 Section 3.3/NND No. 785021

PLANT CONTRACT FOR USE UNDER CONTROL OF ALLIED COMMISSION

STATE OF ROME AT . 24 September 1945 .

Description	Size	Progress	Init' & Coupln	Remarks
pairs to Bridge Km.46+038	1 Arch rebuilt and repairs	100 %	Gn-10-45	

Civil Engineering Division
ITALIAN STATE RAILWAYS
Capt. A.M.C.
Transportation Advisory Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tr. S.C. (Rail)
C.M.F. BRANCH
N. W. ITALY
OFFICIAL

1696

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION : CONTRACT WORK UNDER CONTROL : ALLIED

STA

LINE 101 PINEROLO = TORREPELLICE

Job No.	Agency	Location	Description	Size	Progress
AC/101/1T (OCT)	MAFFIOTTO FELICE	River Chisone	Repairs to Rail & Road Bridge at Km.2+872	~~Renewal of superstructure~~ Deviation alongside line	30%

6

1697

Declassified E.O. 12356 Section 3.3/NND No. 785021

MULTILATERAL CONTRACT FOR WORK UNDER CONTROL ALLIED COMMISSION

STATE OF ROME AT , 24 September 1945 .

Description	Size	Progress	Est' d Complin	Remarks
Repairs to Rail & Road Bridge at Km. 2+872	~~Renewal of [illegible]~~ Deviation alongside line	30%	23-12-45	Foundations + centerings for renewal of arches have begun.

Civil Engineering Division
ITALIAN STATE RAILWAYS
Capt.
Transportation Corps
H. Q. Allied Commission

ALLIED COMMISSION
Tr. & C. (Rail & Rd.)
C.E. BRANCH
N. W. ITALY
OFFICIAL

1698

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTRACT

LINE 110 CEVA = ORMEA

Job No.	Agency	Location	Description	Size	Pr
1001 AC/110/1 T	Works to be leased	River Tanaro	Repairs to Bridge at Km.4+466	Rebuilding 7 arches 15,00 m. span	
1002 AC/110/2 T	DECISI LUIGI	River Tanaro at Km.6+366	Repairs to Bridge at Km.6+366	Rebuilding 5 collapsed arches Removal of debris	
1003 AC/110/3T	DECISI LUIGI	River Cevotta	Repairs to Viaduct at Km.0.732	Rebuilding 6 arches and 5 abutments	

16991

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACTS UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24 September 1945 ...

Description	Size	Progress	Est'd Complin	Remarks
Repairs to Bridge at Km.4+466	Rebuilding 7 arches 15,00 m. span	~~Not yet Started~~		Contract not yet made
Repairs to Bridge at Km.6+366	Rebuilding 5 collapsed arches Removal of Debris	10 %	14-10-45	Not yet commenced
Repairs to Viaduct at Km.0.782	Rebuilding 6 arches and 5 abutments	~~0 %~~		Nothing has yet been done except the strengthening of 1 damaged abutment

HEADQUARTERS
Tn. S C II
C E. BRANCH
N W ITALY
OFFICIAL MAIL

Civil Engineering Division
ITALIAN STATE RAILWAYS
Capt.
Carl.
Transportation Sub Commission
H. Q. Allied Commission

1700

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE 111 FOSSANO = CEVA

STA

Job n°	Agency	Location	Description	Size	Progress
1001 AC/11 /1T	RACCA COSTANZO	River Ellaro	Repairs to Viaduct at Km.19+722	Removal of debris Rebuilding of 8 arches 6 abutments and 1 shoulder in cement	65 %
1002 AC/11 /2T	BELLINO MICHELE	River Tanaro	Repairs to Viaduct at Km.37+319	Removal of debris Rebuilding 6 arches 4 abutments and 1 shiulder	100 %

1701

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT NOW UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 24 September 1945 .

Description	Size	Progress	Nat' & Coupln	Remarks
irs to Viaduct f..19+722	Removal of debris Rebuilding of 8 arches 6 abutments and 1 shoulder in cement	65 %	Go-to-it	
irs to Viaduct m.37+319	Removal of debris Rebuilding 6 arches 4 abutments and 1 shoulder	100 %	Complete	

Civil Engineering Division
ITALIAN STATE RAILWAYS

Transportation Sub-Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn S.C. (Rails)
C.E. BRANCH
N.W. ITALY
OFFICIAL

1704

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF A

LINE 52 CUNEO GESSO = VENTIMILGIA

Job No.	Agency	Location	Description	Size	Prog.
AC/52/1 T	DUTTO MORESCO & CHIARIVA	River Gesso	Repairs to Bridge at Km.12+850	Rebuilding of 3 arches and repairs to damaged abut= ment and shoulder	8

1.63

1703

Declassified E.O. 12356 Section 3.3/NND No. 785021

NSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

GIA

STATE OF FORCE AT . . 24. September. 1945

Description	Size	Progress	Est'd Complin	Remarks
Repairs to Bridge at Km.12+850	Rebuilding of 1 arches and repairs to damaged abut= ment and shoulder	80 %	25-10-45	Temporary Bridge

Civil Engineering Division
RAILWAYS
Transportation Sub-Commission
H. Q. Allied Commission
CC E. BRANCH
W ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF AUDI

LINE SAVONA - CARMAGNOLA

Job No.	Agency	Location	Description	Size	Progress
AC/108/1T (1001)	COOPERATIVA SAVONESE	River Acquabona	Repairs to Bridge at Km.3+127	Renewal of 3 arches 2 abutments in bricks and cement	9 %
AC/108/2T (1002)	GAGGERO & FALCO	River Rio Isola	Repairs to Bridge at Km.9+408	Renewal first abutment and sustaining cone	9 %
AC/108/3T (1003)	ASTENGO & SAVIO	River Letimbro	Repairs to Bridge at Km.10+561	Renewal of 4 arches 4 abutments	9 %
AC/108/4T (1004)	RIZZO RACCA	At Km. 46+291	Repairs to Bridge	Renewal of 3 Abut=ments and 4 arches in bricks and cement	100 %
AC/108/5T (1005)	FENAROLI	River Tanaro	Repairs to Bridge at Km.57+529	Renewal of 1 abut=ment and 2 arches in brick and cement	14 %
AC/108/6T (1006)	DUTTO MORESCO & CHIARIVA	River Pesio	Repairs to Bridge at Km.63+959	Renewal of 1 arch and 1 abutment	5 %

1705

Declassified E.O. 12356 Section 3.3/NND No. 785021

ITALIAN CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AM, September 1945 . . .

Description	Size	Progress	Est' d Complin	Remarks
epairs to ge at Km.8+127	Renewal of 3 arches 2 abutments in bricks and cement	9 %	11-12-45	
airs to Bridge Km.9+408	Renewal first abutment and sustaining cone	9 %	11-12-45	
airs to Bridge Km.10+561	Renewal of 4 arches 4 abutments	2 %	11-12-45	
airs to Bridge	Renewal of 3 Abut= ments and 4 arches in bricks and cement	100 %	20-9-45 Complete	
airs to Bridge Km.57+529	Renewal of 1 abut= ment and 2 arches in brick and cement	14 %	13-11-45	
eirs to Bridge Km.63+959	Renewal of 1 arch and 1 abutment	5 %	8-11-45	

ALLIED COMMISSION
Th. S. C. [illegible]
C. E. BRANCH
N. W. ITALY
OFFICIAL

Civil Engineering Division
ITALIAN STATE RAILWAYS

Transportation Service Commission
H. Q. Allied Commission

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE 108 SAVONA = CARMAGNOLA (continued)

Job No.	Agency	Location	Description	Size	Progress
AC/108/1T (108A)	RIZZO PAOLO & Farigliano	Between Cerrà	Repairs to Bridge at Km.69+795	Repairs to front walls and damaged arch	60 %
AC/108/2T (108B)	ROSAZZA & LANZA	River Sturo	Repairs to Bridge at Km. 38+901	Renewal of 4th arch	100 %

Declassified E.O. 12356 Section 3.3/NND No. 785021

TION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . 24 September 1945

tinued)

Description	Size	Progress	Est'd Completion	Remarks
epairs to Bridge at Km.69+795	Repairs to front walls and damaged arch	60 %	29-10-45	
epairs to Bridge at Km. 88+901	Renewal of 4th arch	100 %	20-9-45	Complete

Civil Engineering Division
ITALIAN STATE RAILWAYS
Transportation Corps
H. Q. Allied Commission

Capt. Corps
Engrs.

THIS CERTIFIES
C. E. BRANCH
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION OF CONTRACT WORK UNDER CONTRACT OF APRIL

LINE 118 AIRASCA - CAVALLERMAGGIORE

Job No.	Agency	Location	Description	Size	Progress
AC/118/1T	ATES	River Pellice	Repairs to Rail & Road Bridge at Km. 13+335	~~Rebuilding of 5 arches~~ Removal of debris	80 %

1709

Declassified E.O. 12356 Section 3.3/NND No. 785021

FORM OF CONTRACT FOR WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 24 September 1945

Description	Size	Progress	Est'd Complm	Remarks
Repairs to Rail & Road Bridge at Km. 13+335	~~Reinstating of Services~~ Removal of debris	50 %	25-9-45	Repairs not commenced

Civil Engineering Division
[illegible] WAYS
[illegible]
Lt. Col.
Chief
Transportation Sub-Commission
H. Q. Allied Commission

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED

LINE 105 SAVIGLIANO = SALUZZO

STAT

Job No.	Agency	Location	Description	Size	Progress
AC/05 LT 101	SOC. NUOVE COSTRUZIONI	River Varaita	Repairs to Bridge at Km.6+737	Temporary repairs to collapsed arch	3%

6617

Declassified E.O. 12356 Section 3.3/NND No. 785021

ITALIAN ~~CONTRACT~~ WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT ~~24 September 1945~~

Description	Size	Progress	Est'd Complin	Remarks
Repairs to Bridge No.64737	Temporary repairs to collapsed arch	3%	30-11-45	

Civil Engineering Division
ITALIAN STATE RAILWAYS
Transportation Sub-Commission
H. Q. Allied Commission
C.C. BRANCH
N.W. ITALY
OFFICIAL

1,7,1,24.

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL O

LINE [illegible] GENOVA » OVADA « ASTI

Job N°	Agency	Location	Description	Siz
40/129/12	PAGLIERI Giuseppe ERCOLE	River Lemmo	Repairs to Bridge at Ch.1+101	Dimensio each la overall and abu

Mod. C.3

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 27 August 1945

Location	Description	Size	Progress	Est'd Completion	Remarks
[illegible] River Tenaro	Repairs to Bridge at Km. [illegible]	Permanent repairs with iron trusses and concrete abutments and abutment.	20%	15/12	

Civil Engineering Division
ITALIAN STATE RAILWAYS
IN W. [illegible]
Transportation [illegible]
H. Q. Allied Commission

ALLIED COMMISSION
T. S. C. (Rails) U.S.
C. E. BRANCH
N. W. ITALY
OFFICIAL

1714

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE: 52 BENGUELA - CUNGO

Job N°	Agency	Location	Description	Si
AC/32/12	[illegible]	River Kelina	Repairs to Bridge at Km.24+65	Tempo to ?
AC/32/13	Vidi	Ritue Chim	Repairs to bridge at Km.73+302	Tempo with and a

Declassified E.O. 12356 Section 3.3/NND No. 785021

NSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STA.. OF WORKS AT . 27 August 1945

ation	Description	Size	Progress	Est'd Comp'ln	Remarks
ver Selian	Repairs to Bridge at Km.34+363	Temporary repairs to 1 span of 11 m.	Completed		
ver Sciuta	Repairs to Bridge at Km.73+305	Temporary repairs with new foundations and steel trusses	Completed.		

Civil Engineering Division
ITALIAN STATE RAILWAYS
N. W. Italy
Transportation Section
H. Q. Allied Commission
ALLIED COMMISSION
C. E. BRANCH
N. W. ITALY
OFFICIAL

1716

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE [illegible]

Job N°	Agency	Location	Description	Size
AC/50/1T	[illegible]	River [illegible]	Repairs to bridge at [illegible]	Permanent [illegible] in brick [illegible] concrete to [illegible] and 1 [illegible]
AC/50/1T	[illegible]	River Trefontana	Repairs to bridge at No. 43+30	Permanent [illegible] in brick [illegible] concrete.
AC/50/1T	[illegible]	to Km.43+007	Repairs to viaduct	Permanent [illegible] in concrete.
AC/50/5T	[illegible]	River Barbara	Repairs to bridge at No.34+707	Permanent [illegible] in steel [illegible] concrete.
AC/50/5T	[illegible]	to Km. 43+550	Repairs to footway	Repairs to [illegible] in cement.
AC/50/6T	PERMANENT WAY SECTION Villanova		Truck repairs from Km.33 to Km.34	Truck removed

Declassified E.O. 12356 Section 3.3/NND No. 735021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATUS OF WORKS AT [illegible]

Location	Description	Size	Progress	Est'd Complⁿ	Remarks
[illegible] for Travenzano	Repairs to Bridge at Km.274+732	Permanent repairs in brick and concrete to 3 arches and 1 abutment.	45%	31/12	
[illegible] for Travenzano	Repairs to Bridge at Km. 42+150	Permanent repairs in brick and concrete.	22%	12/11	
[illegible] Km. 34+737	Repairs to Viaduct	Permanent repairs in concrete.	25%	15/11	
[illegible] for Lavaio	Repairs to Bridge at Km.34+737	Permanent repairs in steel and concrete.	5%	15/11	
[illegible] Km. 21+053	Repairs to Embankment	Repairs to open in cement.	10%	15/10	
Alsenova	Track repairs from Km.33 to Km.34	Track renewal			

Civil Engineering Division
ITALIAN STATE RAILWAYS
COMPLETED
Transportation Corps
H. Q. Allied Commission
Fn. 3 C. Rails 0
C. E. BRANCH 0
N. W. ITALY

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE ASSIT - DABALO

Job N°	Agency	Location	Description	Size
AC/ /IT	[illegible]	[illegible]	Repairs to Iron Bridge at KM.36+837	Temporary of 10 m. approximately.

1719

FILE

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . August 1945

Location	Description	Size	Progress	Est'd Completion	Remarks
Re Beggiorino	Repairs to Iron Bridge at Km. 36+897	Temporary trestle of 10 m. and new abutments in concrete.	Completed		

Civil Engineering Division
ITALY
Transportation Commission
H. Q. Allied Commission

COMPT
In S. C. (Rails) (S)
C E BRANCH (U)
N W ITALY
OFFICIAL

1720

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL (EA

LINE [illegible]

Job N°	Agency	Location	Description	Size
AC/113/11	[illegible]	River [illegible]	Repairs to Bridge at Km.12+236	Temporary b... 35.70 m. Re... abutment
AC/113/22	[illegible]	Lampero Street	Repairs to Subway at Km.12+357	Temporary ... trusses o...

1721

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CASALE STATE OF WORKS AT 7 August 1945

Location	Description	Size	Progress	Pct'd Complin	Remarks
River Dora Bal.	Repairs to Bridge at Km.1+136	Temporary trusses 12.50 m. Max single abutment	Completed		
Caselle Airport	Repairs to Underpass at Km.1+987	Temporary Iron trusses of 5 m.	Completed		

Civil Engineering Division
ITALIAN STATE
Transportation
H. Q. Allied Commission

ALLIED COMMISSION
In S.C. Trans.
C. E. BRANCH (S)
N. W. ITALY
OFFICIAL

4722

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE 114 ACRI - CHIVASSO

Job N°	Agency	Location	Description	Size
AS/114/12	PIGLIONE EDOARDO	River Po	Repaire to bridge of 1 Arch s 13 arches at Km. 46+838	and repa

1723

Declassified E.O. 12356 Section 3.3/NND No. 785021

STRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 27 August 1945

tion	Description	Size	Progress	Est'd Complt'n	Remarks
e 10	Repairs to Bridge of 1 Arch rebuilt and repairs 13 arches at Km. 46+838		50%	30/9	

Civil Engineering Division
ITALIAN STATE RAILWAYS
Transportation
H. Q. Allied Commission
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL

I 7.2 4

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF A

LINE [illegible]

Job N°	Agency	Location	Description	Size
[illegible]	[illegible]	River Reno	Repairs to bridge at Repairs to [illegible]	[illegible]

I 7 2 5

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 31 August 1945

Location	Description	Size	Progress	Est'd Compln	Remarks
Near Rieti	Repairs to bridge at Km. 114+33	Repairs to two spans of 24 M.	45%	30/9	

Civil Engineering Division
ITALIAN STATE RAILWAYS
Transportation
H. Q. Allied Commission
COMMISSION
A. P. O. 512
U. S. C. (Rome)
E. BRANCH

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF...

LINE 56/123 ROVIGO - PORTOGRUARO

Job N°	Agency	Location	Description	Size
AC/56/123/IT	[illegible]	Rovigo di Ostiglia Tratto da Km. 64+481	Repairs to Underway	Complete R...
AC/56/123/IT	SAVIA IMPO...	River Toon at Km. 56+217	Repairs to Iron Bridge	One abutment 3 spans ...

Declassified E.O. 12356 Section 3.3/NND No. 725021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 27 August 1945

Location	Description	Size	Progress	Est'd Compln	Remarks
[illegible]	Repairs to Underway	Complete Renewal	22%	30/11	
[illegible]	Repairs to Iron Bridge	One abutment and 3 spans renewal	10%		Work stopped for lack of iron

Civil Engineering Division
ITALY
Transportation Section
H. Q. Allied Commission
U.S.C. Railway
E. BRANCH
N. W. ITALY

1728

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF...

LIN[illegible]

Job N°	Agency	Location	Description	Size
AC/53/17	[illegible]	River Ewo at [illegible]	Repairs to iron bridge	Repairs to t[illegible]

1729

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 27 AUGUST 1945

Location	Description	Size	Progress	Pat'd Comln	Remarks
ver Elvo at .6+325	Approx to Iron Bridge	Approx to two spans	20%	30%	

Civil Affairs/Military Government Division
ITAF
Transportation Section
H. Q. Allied Commission
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY

1730

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE OF DEVELOPMENT - MONTANA

Job No	Agency	Location	Description	Size
AC/36Mle/17	GREAT NORTH	River Yards	Repairs to Bridge at M.P. 75+85	Rebuilding approx 17 lin. ft. and concrete
AC/36Mle/22	BURLINGTON	River Agency	Repairs to Bridge at M.P. 22+714	Temporary 17 s. ft.

1731

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT [illegible]

Location	Description	Size	Progress	Est'd Compln	Remarks
[illegible] River Bonds	Repairs to Bridge at Km. 13+251	Rebuilding of 5th. Span 17 m. in brick and concrete	Completed		
[illegible] River Agogna	Repairs to Bridge at Km. 33+714	Temporary repairs to 17 m. span	Completed		

Civil Engineering Division
ITALY
Transportation Corps
H. Q. Allied Commission
Tn. S. C. (Rails)
C. E. BRANCH (G)
N. W. ITALY

1732

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL O

LINE 121 CHIVASSO - ASTA

Job N°	Agency	Location	Description	Siz
AC/121/17	CCNSE	River Dora Baltea	Iron bess at Km. 35+330	1 abutme 2m.

1733

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT : 27 August 1945

Location	Description	Size	Progress	Est'd Compln	Remarks
River Cora Bridge	Iron Beam at Km. 32+330	1 Abutment span 5m.	COMPLETE		

Civil Engineering Division
ITALY
Transportation Commission
H. Q. Allied Commission
ALLIED COMMISSION
Tn S. C. (Rails) (C)
C. E. BRANCH (j)

1734

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF...

LINE [illegible]

Job N°	Agency	Location	Description	Size
AC/110/12	[illegible]	River Drain	Repairs to Viaduct at Km.46+291	Renewal of ... and ... in cracked cement.
AC/110/27	[illegible]	Stella	Repairs to Bridge at Km.57+325	Renewal of ... ment and ... in brick ...

1735

Declassified E.O. 12356 Section 3.3/NND No. 785021

AY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT [illegible] August 1945

[illegible]ACENZA

Location	Description	Size	Progress	Est'd Compln	Remarks
River Brais	Repairs to Viaduct ch No.46+291	Removal of) abut- ments and 4 arches in brick and cement.			
Melfia	Repairs to Bridge ch No.57+329	Removal of 2 abut- ments and 2 arches in brick and cement			

Civil Engineering Division
ITALY
Transportation
H. Q. Allied Commission
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1736

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAIWLVAY CONSTRUCTION C. .RACT WOIK UNDER CONTROL

LINE 129 GENOVA-OVADA-ASTI

Job No	Agency	Location	Description	Sy
AC/129/ 1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tanaro	Iron Bridge	

1736

1737

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAIWLVAY CONSTRUCTION C. .RACT WORK UNDER CONTROL OF A. ED COMMISSION

LINE 129 GENOVA-OVADA-ASTI

STATE OF WORKS AT [illegible]

Agency	Location	Description	Size	Progress	Est'd of co
DI GIUSEPPE E SECONDO	River Tanaro	Iron Bridge	Spans m. 58 m. 47,10	T %	3

1737

1738

Declassified E.O. 12356 Section 3.3/NND No. 785021

DER CONTROL OF A ED COMMISSION

STATE OF WORKS AT [illegible] 1945

ion	Size	Progress	Est'd date of completion	Remarks
	Spans m. 58 m. 47,10	7	31/10/45	Works in workshop proceeding, supply materials.

ALLIED COMMISSION
Tn. S. C. (Rail.) (I)
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL

1739

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE 50 TORINO-GENOVA

Job No.	Agency	Location	Description	
AC/50/ 1 T	Ing.CASTAUDI & SERRA	River Stenavasso	Walled Bridge	Sp
AC/50/ 2 T	DEBERNARDI FELICE	River Traversa	Walled Bridge	Sp
AC/50/ 3 T	DEBERNARDI FELICE	Km. 23+007	Aqueduct	
AC/50/ 4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Sp
AC/50/ 5 T	DEBERNARDI FELICE	Km. 70+095	Underway	

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

E 50 TORINO-GENOVA

STATE OF WORKS AT . 6 August 1945

ency	Location	Description	Size	Progress	Est'd d of compl
TAUDI &	River Stenavasso	Walled Bridge	Spans m. 12	10 %	18/1
RDI FELICE	River Traversa	Walled Bridge	Spans m. 8 m. 3	16 %	19/1
RDI FELICE	Km. 23+007	Aqueduct	m. 5	17 %	12/9/
RDI FELICE	River Borbore	Walled Bridge	Spans m. 9		
RDI FELICE	Km. 70+095	Underway	m. 5	2 %	12/9/45

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 6 [illegible] 1945 . .

Description	Size	Progress	Est'd date of completion	Remarks
led Bridge	Spans m. 12	10 %	13/10/45	Supply of materials and demolition old walls proceeding
led Bridge	Spans m. 8 m. 3	16 %	19/9/45	
educt	m. 5	17 %	12/9/45	Demolition old walls
led Bridge	Spans m. 9	———	———	Works have not yet begun
erway	m. 5	2 %	12/9/45	

ALLIED COMMISSION
Tn. S. C. (Rolla) (I)
E. BRANCH (I)
N. W. ITALY
OFFICIAL

1742

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE 52 TROFARELLO-CUNEO

Job No.	Ageney	Location	Description	
AC/52/ 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Sp
AC/50/ 2 T	VOLI	River Sture	Walled Bridge	Sp

1743

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CO. RACT WORK UNDER CONTROL OF AI ED COMMISSION

INE 52 TROFARELLO-CUNEO

STATE OF WORKS AT 6 August 1943

Agency	Location	Description	Size	Progress	Est of co
GLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Spans m. 10	100 %	Comp 6/8
	River Stura	Walled Bridge	Spans m. 15	98 %	Com 6/

1744

Declassified E.O. 12356 Section 3.3/NND No. 785021

ORK UNDER CONTROL OF AL ED COMMISSION

STATE OF WORKS AT 6 August 1945 . . .

scription	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans m. 10	100 %	Complete 6/8/45	
Bridge	Spans m. 15	25 %	Complete 6/8/45	

COMM. GEN. SEC. ALLIED C. Tn. S. C. (Refit) C. E. BRANCH G. H. Q. ITALY OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK CONTROL OF ALLI

LINE CASALE-MORTARA STAT

Job No.	Agency	Location	Description	
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge	
AC/ / 2T	BRIDGE STAFF	River Agogna	Walled Bridge	

1746

Declassified E.O. 12356 Section 3.3/NND No. 785021

Y CONSTRUCTION CONTRACT WORK CONTROL OF ALLIED COMMISSION

STATE OF WORK AT 6 August 1945

LE-MORTARA

	Location	Description	Size	Progress	Est'd date of completion	
	River Sesia	Bridge	Spans m. 17,00	100 %	Complete 21/7/45	
	River Agogna	Walled Bridge	Spans m. 17	100 %	Complete 3/8/45	

1747

Declassified E.O. 12356 Section 3.3/NND No. 785021

ONTROL OF ALLIED COM. ISSION

STATE OF WORK AT 5 agosto 1945

ption	Size	Progress	Est'd date of completion	Remarks
	Spans m. 17,00	100 %	Complete 21/7/45	
ridge	Spans m. 17	100 %	Complete 3/8/45	

ALLIED COMMISSION
To. S.C. (A.F.)
C.E. BRANCH
N.W. ITALY
OFFICIAL

1748

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE NOVARA-DOMODOSSOLA

Job No.	Agency	Location	Description
AC/ / 1T	ZAPELLONI	Lanca di Ornavasso Km. 64+481	Underway
AC/ / 2T	SAVIGLIANO WORKS	River Toce Km. 66+217	Iron Bridge

3471

1749

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

NOVARA-DOMODOSSOLA

STATE OF WORK AT 6 August 1945

	Location	Description	Size	Progress	Est'd date of completion
	Lance di Ornavasso Km. 64+481	Underway	Spans m. 4,90	10 %	The date of completion cannot be established until they have not received the request
ORKS	River Toce Km. 66+217	Iron Bridge	Spans m. 56,25 m. 68,00	5 %	31/10

1749

Declassified E.O. 12356 Section 3.3/NND No. 785021

DER CONTROL OF ALLI) COMMISSION

STATE OF WORK AT .6. marzo 1945. . .

tion	Size	Progress	Est'd date of completion	Remarks
	Spans m. 4,90	10 %	The date of comple tion cannot be established until they have not re- ceived the money	Debris removed preparing foundation for wall reconstruc- tion.
	Spans m. 56,25 m. 68,00	5 %	31/10	Works being done in the workshop.

ALLIED COMMISSION
Fm. S. C. (Rome) Gp.
C E. BRANCH (I)
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTRO

LINE SANTHIA'-ARONA

Job No.	Agency	Location	Description
AC/ /1T	SAVIGLIANO WORKS	River Elvo Km. 6+398	Iron Bridge

1752

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

SANTHIA'-ARONA

STATE OF WORKS AT 6 August 1945

y	Location	Description	Size	Progress	Est'd date of completi
WORKS	River Elvo Km. 6+398	Iron Bridge	Spans m. 19,65 m. 25,20	5 %	30/9

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 5 August 1945 . . .

ription	Size	Progress	Est'd date of completion	Remarks
dge	Spans m. 19,65 m. 25,20	5 %	30/9	Works for the raising of the collapsed beams.

ALLIED COMMISSION
Tn. S. C. (Rail) G
C. E. BRANCH G
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE CHIVASSO-AOSTA

Job No.	Agency	Location	Description
40/ /1 T	COGNE	Km. 32+838	Iron Beam

1755

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CHIVASSO-AOSTA

STATE OF WORKS AT [illegible]

	Location	Description	Size	Progress	Est'd date of completion
	Km. 32+838	Iron Beam	m. 54	30 %	15/6/45

1758

Declassified E.O. 12356 Section 3.3/NND No. 785021

ORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .....

scription	Size	Progress	Est'd date of completion	Remarks
eam	m. 54	90 %	15/5/45	

ALLIED COMMISSION
Tn. S. C. (Rolls)
C. E. BRANCH
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE ASTI-CHIVASSO

Job No.	Agency	Location	Description	
AC/ / 1 T	PIGLIONE EDOARDO	River Po Km. 46+838	Walled Bridge	Sp

1758

Declassified E.O. 12356 Section 3.3/NND No. 785021

AY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CHIVASSO

STATE OF WORK AT . 6 .ugust. 1945 . .

	Location	Description	Size	Progress	Est'd date of completion	
	River Po Km. 46+838	Walled Bridge	Spans m. 10 m. 20	20 %	31/8	Con... com... con...

1759

Declassified E.O. 12356 Section 3.3/NND No. 785021

NER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . 6 August 1945 . .

tion	Size	Progress	Est'd date of completion	Remarks
e	Spans m. 10 m. 20	20 %	31/8	Construction of centerings being completed

ALLIED COMMISSION
U. S. C. (Rear)
C E. BRANCH
N. W. ITALY
OFFICIAL

1760

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL C

LINE 50A TURIN-MODANE

Job No.	Agency	Location	Description	
AC/50A/ 1 T	GILLIO	River Dora Riparia Km. 44+190	Walled Bridge	Sp
AC/50A/ 2 T	~~ANGIOLINI~~ GILLIO	Rio Gelasso Km. 51+622 Barocchia river	Bridge Viaduct Bridge & Underway	S
AC/50A/ 3 T	~~ABBA~~ ANGIOLINI	River Aquila Km. 62+850 Malcesc Km. 83+622	Bridge Viaduct Bridge	S
AC/50A/ 4 T	~~M.R.S.~~ BRUNETTI	~~River Dora Riparia~~ Frejus Km. 85+40	~~Iron Bridge~~ Artificial Tunnel	
AC/50A/ 5 T	STATE STREET AGENCY	Pont Ventour	Artificial Tunnel	
AC/50A/ 6 T	M.R.S.	River Dora Riparia Km. 70+585	Iron Bridge	

1761

Declassified E.O. 12356 Section 3.3/NND No. 785021

ILWAY CONSTRUCTION CON IACT WORK UNDER CONTROL OF ALI ED COMMISSION

IN-MODANE

STATE OF WORKS AT. 6 [illegible] 1945 . . . .

	Location	Description	Size	Progress	Est'd date of completion
	River Dora Riparia Km. 44+190	Walled Bridge	Spans 15,53 m.	5 %	8/10/45
	~~Fio Gelasso Km. 51+622~~ Bardoccnia river Km. 52+326	~~Bridge Viaduct~~ Bridge & Underway	~~Spans 12 m.~~ m. 18.21 m. 5.77	10 %	10/10/45
	~~River Aquila Km. 62+850~~ Molenet Km. 63+622	~~Bridge Viaduct~~ Bridge	~~Spans 15 m.~~ Spans 20m. 16 m.	10 %	10/10/45
	~~River Dora Riparia~~ Exejas Km. 65+402	~~Iron Bridge~~ Artificial Tunnel	~~30,83 m.~~ 200 ml.	2 %	31/10/45
	Pont Ventoux	Artificial Tunnel	12,00 m.		
	River Dora Riparia Km. 70+585	Iron Bridge	48 m.		

1762

Declassified E.O. 12356 Section 3.3/NND No. 785021

ORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT. 6 marzo 1945 . . . . . .

escription	Size	Progress	Est'd date of completion	Remarks
ed Bridge	Spans 15,53 m.	5 %	8/10/45	
ge Viaduct k Underway	Spans 12 m. n. 10.21 n. 5.77	10 %	10/10/45	Construction of Turin side shoulder completed, demolition old walls.
ge Viaduct ge	Spans 15 m. Spans 20m. 10 m.	10 %	10/10/45	Demolition of old walls
Bridge fficial Tunnel	~~30,83~~ m. 200 ml.	2 %	31/10/45	
ficial Tunnel	12,00 m.			
p Bridge	48 m.			

COMM
In. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL
6.

1763

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL O

LINE ASTI-CASALE

TORINO - MILANO

Job No.	Agency	Location	Description	
AC/ / 1T	BRIDGE STAFF	Rio Maggiorino	Iron Beam	
	GIROLA UBERTO	River Tanaro Km. 114+134	Bridge	

1764

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 6. 8. 45.

CASALE

TORINO = MILANO

Location	Description	Size	Progress	Est'd date of completion	R
Rio Maggiorino	Iron Beam	m. 9.90			
River Ticino Km. 114-133	Bridge	Spans 24 m.	6 %	No reconstruction to be done, only reinforcing two greater spandrels damaged, traffic is normal only speed slackened	

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 6 . . . . . 1945 .

Description	Size	Progress	Est'd date of completion	Remarks
Beam	Max 9.90			
	Span 24 m.	6 %	No reconstruction to be done, only reinforcing two greater spandrels damaged, traffic is normal only speed slackened	

ALLIED COMMISSION
Th. S. C. (Italy)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1766

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE ASTI-CHIVASSO

Job No.	Agency	Location	Description	
AC/ / 1 T	PIGLIONE EDOARDO	River Po Km. 46+838	Walled Bridge	Sp

Declassified E.O. 12356 Section 3.3/NND No. 785021

TRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

SO

STATE OF WORK AT .23 July .1945 . . .

Location	Description	Size	Progress	Est'd date of completion	Remarks
er Po 46+838	Walled Bridge	Spans m. 10 m. 20	10 %	31/8	Constructi camberings ding remove debris , awa cement

1768

Declassified E.O. 12356 Section 3.3/NND No. 785021

X UNDER CONTROL OF ALL D COMMISSION

STATE OF WORK AT .23 July .1945 . . .

cription	Size	Progress	Est'd date of completion	Remarks
ridge	Spans m. 10 m. 20	10 %	31/8	Construction of cambrings proceeding removal of debris , awaiting cement

1769

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE CHIVASSO-AOSTA

Job No.	Agency	Location	Description
40/ /1 T	COGNE	Km. 32+838	Iron Beam

1770

Declassified E.O. 12356 Section 3.3/NND No. 785021

AY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

VASSO-AOSTA

STATE OF WORKS AT 23.July 1945.

	Location	Description	Size	Progress	Est'd date of completion	
	Km. 32+838	Iron Beam	m. 54	70 %	15/8/45	

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 23.July 1945. .

Description	Size	Progress	Est'd date of completion	Remarks
1 Beam	m. 54	70 %	15/8/45	

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CON. ACT WORK UNDER CONTROL

LINE ASTI-CASALE

Job No.	Agency	Location	Description
AC/ / 1T	BRIDGE STAFF	Rio Maggiorino	Iron Beam

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION CON. ACT WORK UNDER CONTROL OF ALL ED COMMISSION

TI-CASALE

STATE OF WORKS AT . 23 July. 1945 . . .

	Location	Description	Size	Progress	Est'd date of completion	
	Rio Maggiorino	Iron Beam	m. 9,90	100 %	Complete 30/7	

1774

Declassified E.O. 12356 Section 3.3/NND No. 785021

K UNDER CONTROL OF ALL D COMMISSION

STATE OF WORKS AT , 23 July 1945 . . .

cription	Size	Progress	Est'd date of completion	Remarks
am	m. 9,90	100 %	Complete 30/7	

1778

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK CONTROL OF ALLIED

LINE CASALE-MORTARA

STATE O

Job No.	Agency	Location	Description	
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge	Spa
AC/ / 2T	BRIDGE STAFF	River Agogna	Walled Bridge	Sp

1776

Declassified E.O. 12356 Section 3.3/NND No. 785021

ILWAY CONSTRUCTION CONTRACT WORK CONTROL OF ALLIED COMMISSION

ASALE-MORTARA

STATE OF WORK AT 23 July 1945

	Location	Description	Size	Progress	Est'd date of completion
	River Sesia	Bridge	Spans m. 17,00	100 %	21/7/45 Complete
	River Agogna	Walled Bridge	Spans m. 17	80 %	4/8

Declassified E.O. 12356 Section 3.3/NND No. 785021

K CONTROL OF ALLIED COMMISSION

STATE OF WORK AT 23 July 1945

cription	Size	Progress	Est'd date of completion	Remarks
	Spans m. 17,00	100 %	21/7/45 Complete	
Bridge	Spans m. 17	80 %	4/8	

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL O

LINE 50 TORINO-GENOVA

Job No.	Agency	Location	Description	
AC/50/ 1 T	Ing.CASTAUDI & SERRA	River Stenavasso	Walled Bridge	Spa
AC/50/ 2 T	DEBERNARDI FELICE	River Traversa	Walled Bridge	Sp
AC/50/ 3 T	DEBERNARDI FELICE	Km. 23+007	Aqueduct	
AC/50/ 4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Sp
AC/50/ 5 T	DEBERNARDI FELICE	Km. 70+095	Underway	

17.7.91

Declassified E.O. 12356 Section 3.3/NND No. 785021

ILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23. July 1945. . .

INO-GENOVA

	Location	Description	Size	Progress	Est'd date of completion
	River Stenavasso	Walled Bridge	Spans m. 12	9 %	18/10
ICE	River Traversa	Walled Bridge	Spans m. 8 m. 3	15 %	19/9
ICE	Km. 23+007	Aqueduct	m. 5	16 %	12/9
ICE	River Borbore	Walled Bridge	Spans m. 9	——	——
ICE	Km. 70+095	Underway	m. 5	2 %	12/9

1780

Declassified E.O. 12356 Section 3.3/NND No. 785021

ORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23. July 1945. . .

cription	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans m. 12	9 %	18/10	Removal of debris demolition of old walls supply of materi rials
Bridge	Spans m. 8 m. 3	15 %	19/9	
et	m. 5	16 %	12/9	Demolition of old wall
Bridge	Spans m. 9	——	——	Works not begun
y	m. 5	2 %	12/9	

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL O

LINE SANTHIA'-AROWA

Job No.	Agency	Location	Description	Spa
AC/ /1T	SAVIGLIANO WORKS	River Elvo Km. 6+398	Iron Bridge	

1782

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23 July 1945 . . .

A'-AROFA

Location	Description	Size	Progress	Est'd date of completion	Re
River Elvo Km. 6+398	Iron Bridge	Spans m. 19,65 m. 25,20	———	30/9	Works u in the

1783

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23 July 1945. . .

ription	Size	Progress	Est'd date of completion	Remarks
idge	Spans m. 19,65 m. 25,20	——	30/9	Works undertaken in the workshop

1784

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE NOVARA-DOMODOSSOLA

Job No.	Agency	Location	Description	
AC/ / 1T	ZAPELLONI	Lanca di Ornavasso Km. 64+481	Underway	Spa
AC/ / 2T	SAVIGLIANO WORKS	River Toce Km. 66+217	Iron Bridge	Spa

1785

Declassified E.O. 12356 Section 3.3/NND No. 785021

STRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT 23 July 1945 . . .

RA-DOMODOSSOLA

Location	Description	Size	Progress	Est'd date of completion	Re
Lanca di Ornavasso Km. 64+481	Underway	Spans m. 4,90	10 %	30/10	Debris ground the con of the
River Toce Km. 66+217	Iron Bridge	Spans m. 56,25 m. 68,00	—	30/10	Works at the

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNDER CONTROL OF ALLI[illegible] COMMISSION

STATE OF WORK AT .23 July.1945 . . .

iption	Size	Progress	Est'd date of completion	Remarks
	Spans m. 4,90	10 %	30/10	Debris removed ground prepared for the consytuction of the walls
lge	Spans m. 56,25 m. 68,00	—	30/10	Works undertaken at the workshop

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL C

LINE 52 TROFARELLO-CUNEO

Job No.	Agency	Location	Description	
AC/52/ 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Sp
AC/50/ 2 T	VOLI	River Stura	Walled Bridge	Sp

1788

Declassified E.O. 12356 Section 3.3/NND No. 785021

NSTRUCTION CON ACT WORK UNDER CONTROL OF ALI ED COMMISSION

CUNEO

STATE OF WORKS AT ,23 July,1945 . . .

Location	Description	Size	Progress	Est'd date of completion	Rem
iver Mellea etween allormaggiore avigliano	Walled Bridge	Spans m. 10	92 %	6/8	
iver Stura	Walled Bridge	Spans m. 15			

1789

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .23 July.1945 . . .

escription	Size	Progress	Est'd date of completion	Remarks
d Bridge	Spans m. 10	92 %	6/8	
d Bridge	Spans m. 15			

1790

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE [redacted] MILANO = TORINO

Job No.	Agency	Location	Description	
AC/ /1T	[redacted]	[redacted]	[redacted]	[redacted]
AC/ /1T	GIROLA UMBERTO di Milano	Fiume Ticino Km. 104+133	Ponte Bridge 11 arcades	Si

1791

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

~~XXXXXXXX~~ MILANO = TORINO

STATE OF WORKS AT 23 July 1945. . . .

Location	Description	Size	Progress	Est'd date of completion	R
~~Fiume Ticino~~ ~~Km. 104+133~~	~~Ponte Bridge~~	~~Spans 24 m.~~			
Fiume Ticino Km. 104+133	Ponte Bridge 11 arcades	Spans 24 m.	5 %	Nothing to be repaired only two greater arcades to be reinforced, traffic not interrupte only speed slackened.	Suppl for c

1792

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 23 July 1945. . . .

ption	Size	Progress	Est'd date of completion	Remarks
~~ck~~	~~Spans 10.65 Piers 25.20~~			
idge s	Spans 24 m.	5 %	Nothing to be repaired only two greater arcades to be reinforced, traffic not interrupted only speed slackened.	Supply of timber for camberings.

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE ~~CHIUSSO-ADSTA~~

CUNEO ~~-~~ESSO = VENTIMILGIA

Job No.	Agency	Location	Description
40/ /1 T	~~XXXXXXX~~	~~XXXXXXXXXXX~~	~~XXXXXXXX~~
AC/ /1T	MARRO GIACOMO di Limone	Colle di Tenda	Tunnel

1794

Declassified E.O. 12356 Section 3.3/NND No. 785021

ILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CHIASSO-ADETA

STATE OF WORKS AT 23 July 1945. .

NEO CHIASSO = VENTIMILGIA

	Location	Description	Size	Progress	Est'd date of completion
	[illegible]	[illegible]	[illegible]		
	Colle di Tenda	Tunnel	ml. 600	10 %	??

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 23.July 1945. .

ription	Size	Progress	Est'd date of completion	Remarks
	ml. 600	10 %	??	Works of the tunnel taken up by the Ufficio Genio Civile by order of the AC.

1796

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE CUNEO-OSASIO-OASI/Ex

CUNEO = VENTIMIGLIA

Job No.	Agency	Location	Description	
AC/ / 1 T	DECAROLI RICCARDO	River Dora Baltea	Walled Bridge	Sp
AC/ / 2 T	BRIDGE STAFF	Lampero Street	Underway	
AC/ / 1 T	M ARRO GIACOMO di Impne OLGIATI ARLO di Torino	Colle di Tenda Km.33+230 & Km.41+379	(Galleria) Tunnel	

1797

Declassified E.O. 12356 Section 3.3/NND No. 785021

AY CONSTRUCTION CO[illegible]ACT WORK UNDER CONTROL OF ALL[illegible]ED COMMISSION

STATE OF WORKS AT [illegible]

[illegible]NEO = VENTIMIGLIA

	Location	Description	Size	Progress	Est'd date of completion	
[illegible]	River Dora Baltea	Walled Bridge	Spans m. 18,20			
	Lampero Street	Underway	5 m.			
[illegible]di [illegible]o	Colla di Tende Km.33+230 & Km.41+379	(Galleria) Tunnel	m.l. 600	10 %	30/9/45	

1798

Declassified E.O. 12356 Section 3.3/NND No. 785021

RK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . ~~August 1945~~ .

cription	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans m. 18,20			
AY	5 m.			
1à) Tunnel	m.l. 600	10 %	30/9/45	

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1799

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAIWLVAY CONSTRUCTION CO. TRACT WORK UNDER CONTROL O

LINE 129 GENOVA-OVADA-ASTI

Job No	Agency	Location	Description	
AC/129/ 1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tanaro	Iron Bridge	Spa

1800

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . .

-OVADA-ASTI

Location	Description	Size	Progress	Est'd date of completion	R
River Tanaro	Iron Bridge	Spans m. 58 m. 47,10	5 %	31/10	Supply

1801

Declassified E.O. 12356 Section 3.3/NND No. 785021

ORK UNDER CONTROL OF AI ED COMMISSION

STATE OF WORKS AT . . . . . .

cription	Size	Progress	Est'd date of completion	Remarks
ridge	Spans m. 58 m. 47,10	5 %	31/10	Supply of materials

COMMISSION
E BRANCH(S)
W ITALY
OFFICIAL

1802

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CON

LINE CHIVASSO-CASALE

Job No.	Agency	Location	Description
AC/ / 1 T	DECAROLI RICCARDO	River Dora Baltea	Walled Bridge
AC/ / 2 T	BRIDGE STAFF	Lampero Street	Underway

Declassified E.O. 12356 Section 3.3/NND No. 785021

AY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

IVASSO-CASALE

STATE OF WORKS AT 23 July 1945

	Location	Description	Size	Progress	Est'd date of completion	
	River Dora Baltea	Walled Bridge	Spans m. 18,20	100 %	Complete 20/7	
	Lampero Street	Underway	5 m.	100 %	Complete 5/7	

1804

Declassified E.O. 12356 Section 3.3/NND No. 785021

ORK UNDER CONTROL OF AL ED COMMISSION

STATE OF WORKS AT 23 July 1945

escription	Size	Progress	Est'd date of completion	Remarks
d Bridge	Spans m. 18,20	100 %	Complete 20/7	
way	5 m.	100 %	Complete 5/7	

COMM... Gen. S.C. Forces FRANCE N. W. ITALY OFFICIAL

1805

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTR

LINE NOVARA-DOMODOSSOLA

Job No.	Agency	Location	Description
AC/ / 1T	ZAPELLONI	Lanca di Ornavasso Km. 64+481	Underway
AC/ / 2T	SAVIGLIANO WORKS	River Toce Km. 66+217	Iron Bridge

1804

Declassified E.O. 12356 Section 3.3/NND No. 785021

ILWAY CONSTRUCTION CONT ACT WORK UNDER CONTROL OF ALLI D COMMISSION

NOVARA-DOMODOSSOLA

STATE OF WORK AT . 29 July 1945 . . .

	Location	Description	Size	Progress	Est'd date of completion
	Lanca di Ornavasso Km. 64+481	Underway	Spans m. 4,90	8 %	Date of completion cannot be established until cement is supplied.
WORKS	River Toce Km. 66+217	Iron Bridge	Spans m. 56,25 m. 68,00	Nothing done	———

1807

Declassified E.O. 12356 Section 3.3/NND No. 785021

K UNDER CONTROL OF ALLI D COMMISSION

STATE OF WORK AT . 23 .Jiz.d.y. 1945 . . .

scription	Size	Progress	Est'd date of completion	Remarks
ay	Spans m. 4,90	8 %	Date of com= pletion cannot established un= til cement is not supplied.	Removal of debris basis repaired for wall reconstruction
ridge	Spans m. 56,25 m. 68,00	Nothing done		

COMMISSION
To S. C. (Rolls)
E. BRANCH
W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE 110 SAVONA-CARMAGNOLA

Job No.	Agency	Location	Description	
AC/110/ 1 T	COOPERATIVA SAVONESE	River Acquabona Km. 8+127	Walled Bridge	Spa
AC/110/ 2 T	GAGGERO & FALCO	Rio Isola Km. 9+408	Walled Bridge	Spa
AC/110/ 3 T	ASTENGO & SAVIO	Letimbro	Walled Bridge	Spa
AC/110/ 4 T	ROSAZZA & LONZA	River Stura bet ween Cherasco and Bra	Bridge	Spa

1809

Declassified E.O. 12356 Section 3.3/NND No. 785021

LWAY CONSTRUCTION CON1 ACT WORK UNDER CONTROL OF ALL D COMMISSION

VONA-CARMAGNOLA

STATE OF WORK AT . 23. July 1945. . . . .

	Location	Description	Size	Progress	Est'd date of completion
VONESE	River Acquabona Km. 8+127	Walled Bridge	Spans m. 30	5 %	Not known
O	Rio Isola Km. 9+408	Walled Bridge	Spans m. 18	5 %	Not known
O	Letimbro	Walled Bridge	Spans m. 14 m. 18	5 %	Not known
A	River Stura bet ween Che-rasco and Bra	Bridge	Spans m. 20	10 %	2/9/45

1810

Declassified E.O. 12356 Section 3.3/NND No. 785021

K UNDER CONTROL OF ALLI D COMMISSION

STATE OF WORK AT . 23. July 1945. . . . .

cription	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans m. 30	5 %	Not known	The works have been given to the Firm JEDA 23 Luglio of Milano.
Bridge	Spans m. 18	5 %	Not known	
Bridge	Spans m. 14 m. 18	5 %	Not known	
	Spans m. 20	10 %	2/9/45	Supply of materials demolition of old walls.

'45

ALLIED COMM... Tr. S. C. (Roads) C. E. BRANCH G. N. W. ITALY OFFICIAL

1811

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CO..RACT WORK UNDER CONTR

LINE 52 TROFARELLO-CUNEO

Job No.	Agency	Location	Description
AC/52/ 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge
AC/50/ 2 T	VOLI	River Stura	Walled Bridge

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 23 July 1945 . . .

ALLO-CUNEO

	Location	Description	Size	Progress	Est'd date of completion	
	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Spans m. 10	85 %	31/7	
	River Stura	Walled Bridge	Spans m. 15			

Declassified E.O. 12356 Section 3.3/NND No. 785021

ORK UNDER CONTROL OF AL ED COMMISSION

STATE OF WORKS AT 23 July 1945 . . .

scription	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans m. 10	85 %	31/7	
Bridge	Spans m. 15			

COMMANDING GENERAL
C. E. BRANCH
N. W. ITALY
OFFICIAL

1814

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE ASTI-CASALE

Job No.	Agency	Location	Description
AC/ / 1T	BRIDGE STAFF	Rio Maggiorino	Iron Beam

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ASALE

STATE OF WORKS AT 23 July 1945 . . .

Location	Description	Size	Progress	Est'd date of completion	Re
Rio Maggiorino	Iron Beam	m. 9,90	90 %	31/7	Bridge to set as soon thiraus be rea

1816

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT .24 July.1945 . . .

ription	Size	Progress	Est'd date of completion	Remarks
m	m. 9,90	90 %	31/7	Bridge Staff will provide to set the tracks as soon as the line Chiusano - Casale be restored.

ALLIED COMMISSION To. S. C. (Rail) C. E. BRANCH N. W. ITALY OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK CONTROL OF ALLIED

LINE CASALE-MORTARA STATE

Job No.	Agency	Location	Description	
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge	Sp
AC/ / 2T	BRIDGE STAFF	River Agogna	Walled Bridge	Sp

1818

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK CONTROL OF ALLIED COMMISSION

MORTARA

STATE OF WORK AT .23 July.1945 . .

	Location	Description	Size	Progress	Est'd date of completion	
	River Sesia	Bridge	Spans m. 17,00	100 %	Complete 21/7/45	
	River Agogna	Walled Bridge	Spans m. 17	80 %	31/7	

1819

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTROL OF ALLIED COM...SSION

STATE OF WORK AT .23 July.1945 . .

ription	Size	Progress	Est'd date of completion	Remarks
	Spans m. 17,00	100 %	Complete 21/7/45	
Bridge	Spans m. 17	80 %	31/7	

COMM... Tn. S. C. (Italy) C. E. BRANCH N. W. ITALY OFFICIAL

1820

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNIER CONTROL O

LINE ASTI-CHIVASSO

Job No.	Agency	Location	Description	
AC/ / 1 T	PIGLIONE EDOARDO	River Po Km. 46+838	Walled Bridge	Spa

T 8 2 1

Declassified E.O. 12356 Section 3.3/NND No. 785021

LWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

TI-CHIVASSO

STATE OF WORK AT . 23 July 1945 . . .

	Location	Description	Size	Progress	Est'd date of completion	
O	River Po Km. 46+838	Walled Bridge	Spans m. 10 m. 20	4 %	31/8	B r

1822

Declassified E.O. 12356 Section 3.3/NND No. 785021

NIER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . 23 July 1945 . . .

iption	Size	Progress	Est'd date of completion	Remarks
dge	Spans m. 10 m. 20	4 5	31/8	Supply of camberings removal of debris

COMM
U.S.C. (Rolls)
C E. BRANCH
N. W. ITALY
OFFICIAL

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL

LINE CHIVASSO-AOSTA

Job No.	Agency	Location	Description
40/ /1 T	COGNE	Km. 32+838	Iron Beam

1824

Declassified E.O. 12356 Section 3.3/NND No. 785021

LWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23 July. 1945 .

IVASSO-AOSTA

	Location	Description	Size	Progress	Est'd date of completion
	Km. 32+838	Iron Beam	m. 54	50 %	15/8

1825

Declassified E.O. 12356 Section 3.3/NND No. 785021

K UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23 July. 1945 .

cription	Size	Progress	Est'd date of completion	Remarks
an	m. 54	50 %	15/8	

ALLIED COMMISSION
Tn. S. C. (Rails)
C E. BRANCH
N. W ITALY
OFFICIAL

1826

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL (

LINE SANTHIA'-AROTA

Job No.	Agency	Location	Description	
AC/ /1T	SAVIGLIANO WORKS	River Elvo Km. 6+398	Iron Bridge	Sp

18271

Declassified E.O. 12356 Section 3.3/NND No. 785021

Y CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

THIA'-AROTA

STATE OF WORKS AT . 23 July 1945 . .

	Location	Description	Size	Progress	Est'd date of completion	
	River Elvo Km. 6+398	Iron Bridge	Spans m. 19,65 m. 25,20	Nothing done	30/9	

1828

Declassified E.O. 12356 Section 3.3/NND No. 785021

ORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 23 July 1945 . .

escription	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans m. 19,65 m. 25,20	Nothing done	30/9	

COMMIS
C E. BRANCH
N. W. ITALY
OFFICIAL

1829

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF A

LINE 50 TORINO-GENOVA

Job No.	Agency	Location	Description	S
AC/50/ 1 T	Ing.CASTAUDI & SERRA	River Stenavasso	Walled Bridge	Spans
AC/50/ 2 T	DEBERNARDI FELICE	River Traversa	Walled Bridge	Spans
AC/50/ 3 T	DEBERNARDI FELICE	Km. 23+007	Aqueduct	
AC/50/ 4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Spans
AC/50/ 5 T	DEBERNARDI FELICE	Km. 70+095	Underway	

1859

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

TORINO-GENOVA

STATE OF WORKS AT 23 July 1945

	Location	Description	Size	Progress	Est'd date of completio
&	River Stenavasso	Walled Bridge	Spans m. 12	8 %	18/10
FELICE	River Traversa	Walled Bridge	Spans m. 8 m. 3	10 %	12/9
FELICE	Km. 23+007	Aqueduct	m. 5	15 %	12/9
FELICE	River Borbore	Walled Bridge	Spans m. 9	———	———
FELICE	Km. 70+095	Underway	m. 5	———	Temporary restored

1831

Declassified E.O. 12356 Section 3.3/NND No. 785021

T WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 23 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
lled Bridge	Spans m. 12	8 %	18/10	Supply of material and demolishing damaged masonry.
lled Bridge	Spans m. 8 m. 3	10 %	12/9	as above
ueduct	m. 5	15 %	12/9	as above
lled Bridge	Spans m. 9	——	——	Works not yet begun
derway	m. 5	——	Temporary restored	

COMMIS
D. T. S. C. (Rails) U
E. BRANCH
W ITALY
OFFICIAL
NO

1832

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE ROA TURIN-MODANE

Job No.	Agency	Location	Description	
AC/50A/ 1 T	GILLIO	River Dora Riparia Km. 44+190	Walled Bridge	Span
AC/50A/ 2 T	ANGIOLINI	Rio Gelasso Km. 51+622	Bridge Viadue	Span
AC/50A/ 3 T	ABBA	River Aquile Km. 62+850	Bridge Viaduct	Span
AC/50A/ 4 T	M.R.S.	River Dora Riparia	Iron Bridge	
AC/50A/ 5 T	STATE STREET AGENCY	Pont Ventoux	Artificial Tunnel	
AC/50A/ 6 T	M.R.S.	River Dora Riparia Km. 70+585	Iron Bridge	

1933

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAY CONSTRUCTION (OF) PART WORK UNDER CONTROL OF ALLIED COMMISSION

MONTHLY STATE OF WORKS AT 16 July 1945

	Location	Description	Size	Progress.	Est'd date of completion	
	River Dora Riparia Km. 44+130	Walled Bridge	Spans 15.53 m.	———	Complete	
	Rio Gelasso Km. 51+622	Bridge Viaduc	Spans 12 m.	6 %	30/9	Ins... ist...
	River Aquila Km. 62+830	Bridge Viaduct	spans 15 m.	6 %	31/10	De... st...
	River Dora Riparia	Iron Bridge	30.63 m.	———	Nothing done	
	Pont Ventoux	Artificial Tunnel	12.00 m.	———	Railway Complete	
	River Dora Riparia Km. 70+585	Iron Bridge	48 m.			

1834

Declassified E.O. 12356 Section 3.3/NND No. 785021

...ORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT - 16 July 1945

...scription	Size	Progress.	Est'd date of completion	Remarks
...d Bridge	Spans 13.53 m.	———	Complete	
...ge Viadu...	Spans 12 m.	6 %	30/9	Demolition old wall supply of materials
...ge Viaduct	Spans 15 m.	6 %	31/10	Demolition old wall supply of materials
... Bridge	30.83 m.	———	Nothing done	Works undertaken by M.R.S.
...ficial Tunnel	12.00 m.	———	Railway Complete	
...Bridge	48 m.			

T B 3 51

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL O

LINE 50A TURIN-MODANE

Job No.	Agency	Location	Description	
AC/50A/ 7 T	GILLIO	Nerin Road Main Bardonecchia Km. 82+310	Underway	
AC/50A/ 8 T	GILLIO	Km. 82+328	Walled Bridge	
AC/50A/ 9 T	ANGIOLINI	River Melezet	Walled Bridge	S
AC/50A/10 T	M.R.S.	Frejus	Tunnel	

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

TURIN-MODANE STATE OF WORKS AT 16 July 1943

	Location	Description	Size	Progress.	Est'd date of completion
	Main Road Bardonecchia Km. 82+310	Underway	5.77 m.	6 %	30/9
	Km. 82+328	Walled Bridge	18.21 m.	6 %	30/9
	River Melezet	Walled Bridge	Spans 20 m. 10 m.	6 %	30/9
	Frejus	Tunnel	150 m.	??	??

1832

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . 16 July 1945 . . . . .

Description	Size	Progress.	Est'd date of completion	Remarks
rway	5.77 m.	6 %	30/9	Removal of debris supply of materials
ed Bridge	18.21 m.	6 %	30/9	Removal of debris supply of materials
ed Bridge	Spans 20 m. 10 m.	6 %	30/9	
el	150 m.	??	??	Works undertaken by M.R.S.

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE 50 TORINO-GENOVA

Job No.	Agency	Location	Description	
AC/50/ 1 T	Ing. CASTAUDI & SERRA	River Stenavacco	Walled Bridge	Spans
AC/50/ 2 T	DEBERNARDI FELICE	River Truversa	Walled Bridge	Spans
AC/50/ 3 T	DEBERNARDI FELICE	Km. 234+007	Aquedust	
AC/50/ 4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Spans
AC/50/ 5 T	DEBERNARDI FELICE	Km. 10+095	Underway	

Declassified E.O. 12356 Section 3.3/NND No. 785021

AILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

RINO-GENOVA

AS AT 16 July 1945

	Location	Description	Size		Progress	Est'd date of completion
	River Stemavego	Walled Bridge	Spans n.	12	7 %	30/9
LICE	River Traverse	Walled Bridge	Spans n.	8 n. 3	7 %	30/9
LICE	Km. 23+007	Aqueduct	n.	5	7 %	30/9
LICE	River Borbore	Walled Bridge	Spans n.	9	7 %	30/9
LICE	Km. 70+095	Underway	n.	5	7 %	30/9

1840

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

16 July 1945

Description	Size	Progress	Extra date of completion	Remarks
led Bridge	Spans n. 12	7 %	30/9	Supply of materi demolition of ol walls.
led Bridge	Spans n. 8 n. 3	7 %	30/9	Supply of mate demolition of ol walls
aduct	n. 5	7 %	30/9	Idem
led Bridge	Spans n. 9	7 %	30/9	idem
lerway	n. 5	7 %	30/9	Idem

1841

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE ASTI-CHIVASSO

Job No.	Agency	Location	Description	
AC/ / 1 T	PIGLIONE EDOARDO	River Po Km. 46+838	Welded Bridge	Spans

1842

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ASTI-CHIVASSO

STATE OF WORK AT . 16 July 1945 . . .

ey	Location	Description	Size	Progress.	Est'd date of completi
DOARDO	River Po Km. 46+838	Walled Bridge	Spans m. 10 m. 20	5 %	31/8

1843

Declassified E.O. 12356 Section 3.3/NND No. 785021

K UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT 16 July 1945

scription	Size	Progress.	Est'd date of completion	Remarks
Bridge	Spans m. 10 m. 20	5 %	31/8	Clearing off debris, camber supply proceed.

1844

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER

LINE ASTI-CASALE

Job No.	Agency	Location	Description
AC/ / 1T	BRIDGE STAFF	Km 0 Magazzino	Iron Beam

1945

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

ASSAB-DASALE

STATE OF WORKS AT 16 July 1945

	Location	Description	Size	Progress	Revised date of completion
	R.o Maggiorino	Iron Beam	m.9.30	60 %	31/7

1846

Declassified E.O. 12356 Section 3.3/NND No. 785021

F. 21

K WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . 16 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
on Beam.	m.9.30	60 %	31/7	Bridge start diately restoba Chivas

6847

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTRO

LINE 129 GENOVA-OVADA-ASTI

Job No	Agency	Location	Description
AC/129/ 1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tenaro	Iron Bridge

1848

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

129 GENOVA--OVADA-ASTI STATE OF WORKS AT 16 July 1945

	Location	Description	Size	Progress	Est'd date of completio
EPPE DO	River Fenaro	Iron Bridge	Spans n. 58 m. 47.10	5 %	31/10

1849

Declassified E.O. 12356 Section 3.3/NND No. 785021

T WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 16 July 1943

Description	Size	Progress	Est'd date of completion	Remarks
n Bridge	Spans n. 58 m. 47.10	5 %	31/10	Supply of materials

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK CONT [illegible] OF ALLI

STAT

LINE CASALE-MORTARA

Job No.	Agency	Location	Descriptio
AC/ / 1T	BRIDGE STAFF	River Sesia	Bridge
AC/ / 2T	BRIDGE STAFF	River Agogna	Walled Bridge

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION OF TRACT WORK CONT L OF ALLIED COMMISSION

ALE-MORTARA STATE OF WORK AT . 16 July 1945 . . .

	Location	Descriptio	Size	Progress.	Est'd date of completion
	River Sesia	Bridge	Spans m. 17.00	90 %	31/7
	River Agogna	Walled Bridge	Spans m. 17	80 %	31/7

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK CONT L OF ALLIED C MMISSION

STATE OF WORK AT 16 July 1945

Descriptio	Size	Progress.	Est'd date of completion	Remarks
idge	Spans n. 17.00	90 %	31/7	
lled Bridge	3spans n. 17	80 %	31/7	Bridge staff will start working immed. iately after the res. toration of the Asti-Casale.

1853

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CON

LINE SANTIA-ARONA

Job No.	Agency	Location	Description
AU/ /1T	SAVIGLIANO WORKS	River Elvo Km. 64.398	Iron Bridge

1854

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE SAMOTHIA-AROMA

STATE OF WORKS AT 16 July 1943

Agency	Location	Description	Size	Progress	Est'd of comp
MILANO WORKS	River Elvo Km. 6+398	Iron Bridge	Span m. 19.65 m. 25.20	———	Nothing

1953

Declassified E.O. 12356 Section 3.3/NND No. 785021

CT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 16 July 1943

Description	Size	Progress	Est'd date of completion	Remarks
ron Briage	Sygns m. 19.55 m. 25.20	———	Nothing done	As the price asked b by Savigliano seems to be excessive other Firms have been consulted.

1856

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CO

LINE CHIVASSO-AOSTA

Job No.	Agency	Location	Description
AC/ /1 T	COGNE	Km. 32+838	Iron Beam

1857

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CHIVASSO-AOSTA

STATE OF WORKS AT . . . . . 16 July 1945

...y	Location	Description	Size	Progress	Est'd date of complet...
	Km. 32+838	Iron Beam	m. 54	15 %	10/8

1853

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . 16 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
Iron Beam	m. 54	15 %	10/8	

1859

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTI / CONTRACT WORK UNDER CONTRO

LINE 52 TROFARELLO-CUNEO

Job No.	Agency	Location	Description
AC/52/ 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	W alled Bridge
AC/50/ 2 T	VOLI	River Stura	Walled Bridge

1860

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTI I CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

TROFARELLO-CUNEO

STATE OF WORKS AT . 16 July 1945 .

cy	Location	Description	Size	Progress	Est'd date of completi
WORKS	River Mellea Between Cavallermaggiore Savigliano	W alled Bridge	Spans m. 10	———	Complete
	River Stura	Walled Bridge	Spans m. 15	70 %	31/7

1763

1861

Declassified E.O. 12356 Section 3.3/NND No. 785021

ACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 16 July 1945 . .

Description	Size	Progress	Est'd date of completion	Remarks
Allied Bridge	Spans m. 10	———	Complete	
Allied Bridge	Spans m. 15	70 %	31/7	

1862

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTRO

LINE NOVARA DOMODOSSOLA

Job No.	Agency	Location	Description	
AC/ / 1T	ZAFFELONI	Tanca di Ornavasso Km. 64+481	Underway	Sp
AC/ / 2T	SAVIGLIANO WORKS	River Toce Km. 66+217	Iron Bridge	Sp

Scarto

1863

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

NOVARA DOMODOSSOLA

STATE OF WORK AT . . . . . 16 July 1945

	Location	Description	Size	Progress.	Est'd date of complet
	Lance di Ornavasso Km. 64+481	Underway	Spans m. 4.90	5%	31/8
WORKS	River Toce Km. 66+217	Iron Bridge	Spans m. 56.25 m. 68.00	10%	31/10

8717

1864

Declassified E.O. 12356 Section 3.3/NND No. 785021

F. 21

OF WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT . . . . . .
16 July 1945

Description	Size	Progress.	Est'd dat of complet on	Remarks
derway	Spans m. 4.90	5 %	31/8	Removal of debri... Supply of ~~timber~~ timber for cemberin ga
on Bridge	Spans m. 56.25 m. 68.00	10%	31/10	Dealings proceeding with several Firms especially qualified for the reconstructi tion of the new bowo

1865

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUC. ON CONTRACT WORK UNDER CONTRO

LINE CHIVASSO-CASALE

Job No.	Agency	Location	Description	
AC/ / 1 T	DECAROLI RICCARDO	River Dora Baltea	Walled Bridge	S
AC/ / 2 T	BRIDGE STAFF	Lampero Street	Underway	

1866

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

CHIVASSO-CASALE

STATE OF WORKS AT 16 July 1945

	Location	Description	Size	Progress	Est'd date of completion
ARDO	River Dora Baltea	Walled Bridge	Spans m. 18.20	———	Complete 14/7
	Lampero Street	Underway	5 m.	———	Complete 5/7

1773

1867

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 16 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
d Bridge	Spans m. 18.20	———	Complete 14/7	
rway	5 m.	———	Complete 5/7	

1803

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF

LINE 110 SAVONA-CARMAGNOLA

Job No.	Agency	Location	Description	
AC/110/ 1 T	COOPERATIVA SAVONESE	River Acquabona Km. 8+127	Walled Bridge	Spans
AC/110/ 2 T	GAGGERO & FALCO	Rio Isola Km. 9+408	Walled Bridge	Span
AC/110/ 3 T	ASTENGO & SAVIO	Letimbro	Walled Bridge	Spans
AC/110/ 4 T	ROSAZZA & LONZA	River Stura bet ween Che= rasco and Bra.	Bridge	Spans

1803

1869

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT - 16 July 1945 -

-CARMAGNOLA

	Location	Description	Size	Progress.	Est'd date of completion	
SI	River Acquabona Km. 8+127	Walled Bridge	Spans m. 30	Nothing	done	Lease for t tion. Firms engag wall The mil Wagons supplie after of the
	Rio Isola Km. 9+408	Walled Bridge	Spans m. 18	Nothing	done	
	Letimbro	Walled Bridge	Spans m. 14 m. 18	Nothing	done	
	River Stura bet ween Che= rasco and Bra	Bridge	Spans m. 20	Nothing	done	Supply rema

1870

Declassified E.O. 12356 Section 3.3/NND No. 785021

K UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORK AT 16 July 945 1945

ription	Size	Progress.	Est'd date of completion	Remarks
Bridge	Spans m. 30	Nothing	done	Lease proceeding for pillar restora tion, since the local Firms refused to take engagements for the wall reconstructions The military trusses Reb.-Wa Wagoner type will be supplied by allied command after the construction of the piers.
Bridge	Spans m. 18	Nothing	done	
Bridge	Spans m. 14 m. 18	Nothing	done	
	Spans m. 20	Nothing	done	Supply of materials removal of debris .

1871

Declassified E.O. 12356 Section 3.3/NND No. 785021

50 TURIN = MODANE

Sub No.	Agency	Location	Description	Span
AC/ 50 / 1 T	GILLIO	River Dora Riparia Km. 44+190	Walled Bridge	
AC/ 50 / 2 T	ANGIOLINI	Rio Galasso Km. 51 + 622	Bridge Viaduct	Spans
AC/ 50 / 3 T	ABBA	River Aquila Km. 62 + 850	Bridge Viaduct	Spans
AC/ 50 / 4 T	M.R.S.	River Dora Riparia	Iron Bridge	
AC/ 50 / 5 T	STATE STREET AGENCY	Pont Ventoux	Artificial Tunnel	
AC/ 50 / 6 T	M.R.S.	River Dora Riparia Km. 70+ 585	Iron Bridge	

1872

Declassified E.O. 12356 Section 3.3/NND No. 785021

9 JULI 1945

TURIN = MODANE

Location	Description	Size	Progress	Est'd date of completion	R
River Dora Riparia Km. 44+190	Walled Bridge	Spans 15.53 m.	———	Complete	
Rio Gelasso Km. 51 + 622	Bridge Viaduct	Spans 12 m.	5 %	30/9	
River Aquila Km. 62 + 850	Bridge Viaduct	Spans 15 m.	5%	31/10	Sup and deb
River Dora Riparia	Iron Bridge	30.83 m.	??	??	M.R. for of
Pont Ventoux	Artificial Tunnel	12.00 m.	———	Complete (Railway)	
River Dora Riparia Km. 70 + 585	Iron Bridge	48 m.	?	?	

1873

Declassified E.O. 12356 Section 3.3/NND No. 785021

9 JULI 1945

Description	Size	Progress.	Est'd date of completion	Remarks
ted Bridge	Spans 15.53 m.	———	Complete	
ge Viaduct	Spans 12 m.	5 %	30/9	
ge Viaduct	Spans 15 m.	5%	31/10	Supply of materilas and removal of debris
Bridge	30.83 m.	??	??	M.R.S. will provide for the substitutio of beams
ficial Tunnel	12.00 m.	———	Complete (Railway)	
Bridge	48 m.	?	?	

1874

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION OF THE TURIN - MODANE

LINE 50 TORINO = MODANE

Job No.	Agency	Location	Description	Sta
AC/ 50 / 7 T	GILLIO	Nerin Road Bardonecchia Km. 82 + 310	Underway	
AC/ 50 / 8 T	GILLIO	Km. 82 + 328	Walled Bridge	
AC/ 50 / 9 T	ANGIOLINI	River Meleset	Walled Bridge	Spans
AC/ 50 / 10 T	M.R.S.	Frejus	Tunnel	
AC/				
AC/				

1873

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION TO ITALIAN FRONTIER UNDER CONTROL OF ALLIED COMMISSION

TORINO = MODANE

STATE OF WORKS AT . . 9 Juli 1945

	Location	Description	Size	Progress.	Estd date of completion	
	Nerin Road Bardonecchia Km. 82 + 310	Underway	5.77 m.	3 %	30/9	Re su
	Km. 82 + 328	Walled Bridge	18.21 m.	3 %	30/9	
	River Melezet	Walled Bridge	Spans 20 m. 10 m.	3 %	30/9	
	Frejus	Tunnel	150 m.	??	??	W b

1876

Declassified E.O. 12356 Section 3.3/NND No. 785021

STATE OF WORKS AT . . . 9 Juli 1945 . . .

Descriptions	Size	Progress.	Est'd date of completion	Remarks
ay	5.77 m.	3 %	30/9	Removal of derris supply of materials
Bridge	18.21 m.	3 %	30/9	
Bridge	Spans 20 m. 10 m.	3 %	30/9	
	150 m.	??	??	Works taken by M.G.R.S.

1871

Declassified E.O. 12356 Section 3.3/NND No. 785021

ATMF 110 SAVONA-CARCARE

Job	N.	Agency	Location	Description	Sp.
110	1 P	COOPERATIVA SAVONESE	River Acquabona Km. 8 + 127	Walled Bridge	Spans
110	2 P	GAGGERO & FALCO	Rio Isola Km. 9 + 408	Walled Bridge	Spans
110	3 P	ASTENGO & SAVIO	Letimbro	Walled Bridge	Spans
110	4 P	ROSAZZA & LOMZA	River Stura Chiamosco Bra	Bridge	Spans

1878

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT FOR WHICH CONTROL OF ALLIED COMMISSION

110 SAVONA-CARRÙ OLA STATE OF WORKS AT . . 9 Jul 1945

	Location	Description	Size	Progress	Est'd date of completion
CROSS	River Acquabona Km. 8 + 127	Walled Bridge	Spans m. 30	—	Nothing done
	Rio Isola Km. 9 + 403	Walled Bridge	Spans m. 15	—	Nothing done
	Lotimbro	Walled Bridge	Spans m. 14 m. 12	—	Nothing done
	River Stura Cherasco Bra	Bridge	Spans m. 20	—	Nothing done

1879

Declassified E.O. 12356 Section 3.3/NND No. 785021

F' - I '

PART TWO MONTHLY REPORTS OF ALLIED COMMISSION

STATE OF WORKS AT . . 9 Juli 1945

ption	Size	Progress.	Est'd date or completion	Remarks
Bridge	Spans n. 30	—	Nothing done	The house is proceeding for the restauration of the pillars since the firm on the plac[illegible] refused to take engagements for the wall reconstructions. The military trusses Toth Wagner type will be supplied with by the Allied Command after the reconstruction of the pillars.
Bridge	Spans n. 18	—	Nothing done	
Bridge	Spans n. 14 n. 16	—	Nothing done	
	Spans n. 20	—	Nothing done	Supply of materials

1880

Declassified E.O. 12356 Section 3.3/NND No. 785021

50 TORINO-GENOVA

Km		Agency	Location	Description	Span
50	1 T	Ing. CASTAUDI & SERRA	River Stenvasso	Walled Bridge	Spans m.
50	2 T	DEBERNARDI FELICE	River Traversa	Walled Bridge	Spans m. m.
50	3 T	DEBERNARDI FELICE	Km. 23 + 007	Aqueduct	m.
50	4 T	DEBERNARDI FELICE	River Borbore	Walled Bridge	Spans m
50	5 T	DEBERNARDI FELICE	Km. 70 + 095	Underway	

1880

1881

Declassified E.O. 12356 Section 3.3/NND No. 785021

50 TORINO-GENOVA 9 Juli 1945

	Location	Description	Scale	Progress.	Date of completion
	River Stennavasso	Walled Bridge	Spans m. 12	5%	30/9
ICE	River Traversa	Walled Bridge	Spans m. 8 m. 3	5%	30/9
ICE	Km. 23 + 007	Aqueduct	m. 5	5%	~~30/9~~ 30/9
ICE	River Borbore	Walled Bridge	Spans m. 9	5%	30/9
ICE	Km. 70 + 095	Underway	m. 5	5%	30/9

1882

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT WORKS (Art. 1) MINISTRY OF ALLIED COMMISSION

STATE OF WORKS AT 9 Juli 1945

Description	Name	Progress	Work's date of completion	Remarks
...lled Bridge	Spans m. 12	5%	30/9	Removal of derris for getting ready dock-yard
...lled Bridge	Spans m. 8 m. 3	5%	30/9	Supply of materials
...ueduct	m. 5	5%	~~30/9~~ 30/9	
...lled Bridge	Spans m. 9	5%	30/9	Supply of materials dock-yard ~~plants~~ getting ready
...derway	m. 5	5%	30/9	

1883

Declassified E.O. 12356 Section 3.3/NND No. 785021

MIN 129 GENOVA-OVADA-ASTI

Job	D	Agency	Location	Description	
AC/309	1T	PAROLDI GIUSEPPE ERCOLE SECONDO	River Tanaro	Iron Bridge	Spa
AC/	/				
AC/	/				
AC/	/				
AC/	/				
AC/	/				

T 1373

1884

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION UNDER ITALIAN PEACE TREATY COMM. OF ALLIED COMMISSION

LINE 129 GENOVA-OVADA-ASTI STATE OF WORKS AT . . 9 Juli

Company	Location	Description	Size	Progress.	Date of completion
GIUSEPPE SECONDO	River Tenaro	Iron Bridge	Spans 58 m. 47.10 m.	~~0~~ 5 %	31/10

1885

Declassified E.O. 12356 Section 3.3/NND No. 785021

[illegible] OF ALLIED CONTROL

[illegible]I STATE OF WORKS AT . . 9 Juli 1945 . . . .

Description	Size	Progress	Est'd date of completion	Remarks
[illegible]n Bridge	Spans 58 m. 47.10 m.	~~0~~ 5 %	31/10	Materials supply

1886

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE CHIVASSO-AOSTA

Job No.	Agency	Location	Description
AC/ / 1 T	COGNE	Km. 32 + 838	Iron Beam
AC/ /			
AC/ /			
AC/ /			
AC/ /			
AC/			

1887

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK WITH ... OF ALLIED COMMISSION

CHIVASSO-AOSTA

STATE OF WORKS AT - 9 Juli 1945.

	Location	Description	Size	Progress.	Est'd date of completion
	Km. 32 + 838	Iron Beam	54 m.	10%	10/8

(G.) 1

J 8 8 8

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONTRACT FOR UNIT ... ATOMIC ENERGY COMMISSION

STATE OF WORKS AT . . 9 Juli 1945. . . . .

Description	Size	Progress.	Est'd Date of completion	Remarks
Beam	54 m.	10%	10/8	

1889

Declassified E.O. 12356 Section 3.3/NND No. 785021

ATTS 52 TROFARELLO-CUNEO

Job No.	Agency	Location	Description	
AQ/ 52 / 1 T	SAVIGLIANO WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Span
AQ/ 50 / 2 T	VOLI	River Stura	Walled Bridge	Span
AQ/				
AQ/				
AQ/				
AQ/				
AQ/				

1889

18901

Declassified E.O. 12356 Section 3.3/NND No. 785021

52 TROFARELLO-CUNEO

DATE OF WORKS AT . 9 Juli 194

	Location	Description	Size	Progress.	Est'd date of complet
O WORKS	River Mellea Between Cavallermaggiore Savigliano	Walled Bridge	Spans 10 m.	———	Complete
	River Sture	Walled Bridge	Spans 15 m.	60 %	31/7

1769

1891

Declassified E.O. 12356 Section 3.3/NND No. 785021

...ATOMIC ENERGY COMMISSION

...DATE OF WORKS AT . 9 Juli 1945 . . . .

...ption	Size	Progress.	Est'd date of completion	Remarks
...ridge	Spans 10 m.	———	Complete	
...ridge	Spans 15 m.	60 %	31/7	

1892

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE CHIVASSO-CASALE

Job No.	Agency	Location	Description	Spans
AC/ / 1 T	DECAROLI RICCARDO	River Dora Baltea	Walled Bridge	
AC/ / 2 T	BRIDGE STAFF	Lampero Street	Underway	
AC/ /				
AC/ /				
AC/				
AC/				

785021

1893

Declassified E.O. 12356 Section 3.3/NND No. 735021

MILITARY GOVERNMENT OF VENEZIA GIULIA - ALLIED COMMISSION

CHIVASSO-CASALE STATE OF WORKS AT 9 Juli 1945

	Location	Description	Size	Progress	Est'd date of completion
CARDO	River Dora Baltea	Walled Bridge	Spans 18.20 m.	80 %	14/7
	Lampero Street	Underway	5 m.	———	Complete 5/7

1729

1894

Declassified E.O. 12356 Section 3.3/NND No. 785021

BRIDGE WORK DETAILS (CONTROL OF ALLIED COMMISSION)

STATE OF WORKS AT 9 Juli 1945

Description	Size	Progress	Day's date of completion	Remarks
Bridge	Spans 18.20 m.	80 %	14/7	
y	5 m.	———	Complete 5/7	

1895

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT FOR ITALY

LINE NOVARA-DOMODOSSOLA

Job	No.	Agency	Location	Description	Status
AC/	1 T	ZAPELLONI	Lenca di Ornavasso Km. 64+481	Underway	Spans
AC/	2 T	SAVIGLIANO WORKS	River Toce Km. 66 + 217	Iron Bridge	Spans
AC/					
AC/					
AC/					
AC/					
AC/					

17271

1896

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT FOR ITALY - STATE OF ALLIED OCCUPATION

NOVARA-DOMODOSSOLA

STATE OF WORKS AT 9 Juli 1945

Location	Description	Size	Progress	Date of completion	Sup for pro del
Ponte di Ornavasso Km. 64+481	Underwey	Spans 4.90 m.	~~Nothing~~ 5%	~~Nothing~~ 31/8	
River Toce Km. 66 + 217	Iron Bridge	Spans 56.25 m. 68.00	~~Nothing~~ 5%	31/10	

ACC 7

1893

Declassified E.O. 12356 Section 3.3/NND No. 785021

BOARD OF WORKS ... 9 Juli 1945 ...

...tion	Size	Progress.	...'s date of completion	Remarks
	Spans 4.90 m.	~~Handlers~~ 5 %	~~August~~ 31/8	Supply of timber for camberinge proceeds-Removal of debris
...ge	Spans 56.25 m. 68.00	~~2~~ 5 %	31/10	Supply of timber for camberinge proceeds-Removal of debris

1898

Declassified E.O. 12356 Section 3.3/NND No. 785021

CASALE-MORTARA

Sub Sc.	Agency	Location	Description	Spans
AG / 1 T	??	River Sesia	Bridge	
AG / 2 T	BRIDGE STAFF	River Agogna	Walled Bridge	Spans
AG /				
AG /				
AG /				

1726

1892

Declassified E.O. 12356 Section 3.3/NND No. 785021

CASALE-MORTARA

STATE OF WORKS AT 9 July 1945

Location	Description	Size	Progress	Est'd date of completion
River Sesia	Bridge	Spans m. 17.00	—	Complete
River Agogna	Walled Bridge	Spans 17 m.	—	Complete

1758

1909

Declassified E.O. 12356 Section 3.3/NND No. 785021

F. 2

(

STATE OF WORKS AT 9 July 1945

Place	Progress	Date of completion	Remarks
Spans m. 17.00	—	Complete	
Spans 17 m.	—	Complete	

1901

Declassified E.O. 12356 Section 3.3/NND No. 785021

ASTI-CHIVASSO

Sec.	Km.	Agency	Location	Description	Remarks
AG/	1 T	PIGLIONE EDOARDO	River Po Km. 46 + 838	Walled Bridge	Spans m. m.
AG/					
AG/					
AG/					
AG/					
AG/					

1902

Declassified E.O. 12356 Section 3.3/NND No. 785021

ASTI-CHIVASSO

STATE OF WORKS AT 9 Juli 1945

Location	Description	Size	Progress	Said date of completion	
River Po Km. 46 + 838	Walled Bridge	Spans m. 10 m. 20	5%	31/8	Th... com... of

1253

1903

Declassified E.O. 12356 Section 3.3/NND No. 785021

STATE OF WORKS AT 9 Juli 1945

Description	Size	Progress.	Early date of completion	Remarks
alied Bridge	Spans m. 10 m. 20	5%	31/8	Timber supply for camberings removal of debris

1904

Declassified E.O. 12356 Section 3.3/NND No. 785021

ASTI-CASALE

Job No.		Agency	Location	Description	Remarks
AC/	T	BRIDGE STAFF	Rio Maggiorino	Iron Beam	
AG/					
AE/					
AO/					
AC/					
AO/					

1903

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT FOR WITH CREDIT OF ALLIED COMMISSION

ASTI-CASALE

STATE OF WORKS AT 9 Juli 194

	Location	Description	Size	Progress	Date of completion
F	Rio Maggiorino	Iron Beam	m. 9.90	50%	15/7

1906

Declassified E.O. 12356 Section 3.3/NND No. 785021

STATE OF WORKS AT 9 Jul 1945

Description	Size	Progress	Left's date of completion	Remarks
Beam	m. 9.90	50%	15/7	

1907

Declassified E.O. 12356 Section 3.3/NND No. 785021

NATIONAL ARCHIVES COLLECTION OF CONTRACT WORK PHOTOGRAPHS

SITE SANTHIA-AROMA

ITEM NO.	Agency	Location	Description	
A/ 1 T	SAVIGLIANO WORKS	River Elvo Km. 6 + 398	Iron Bridge	Spans
A/ 1				
A/ 1				
A/ 1				
A/ 1				
A/ 1				

1908

Declassified E.O. 12356 Section 3.3/NND No. 785021

SANTHIA-ARONA

STATE OF WORKS AT 9 Juli 1945

	Location	Description	Size	Progress	Act'l date of completion
RKS	River Elvo Km. 6 + 398	Iron Bridge	Spans n. 19.65 m. 25.20	—	Nothing done

1923

1909

Declassified E.O. 12356 Section 3.3/NND No. 785021

REPORT OF WORKS AT 9 Juli 1945

Description	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans m. 19.65 m. 25.20	—	Nothing done	Supply of materials proceeding

1910

Declassified E.O. 12356 Section 3.3/NND No. 725021

STATE OF WORKS AT 2 JULY 1945 OF THE FOLLOWING LINES:

Trofarello-Cuneo; Asti-Chivasso; Asti-Casale; Chivasso-Aosta;
Genova-Ovada-Asti; Santhià-Arona; Chivasso-Casale;
Turin-Genova; Novara-Domodossola; Savona-Carmagnola,
Torino-Modane; Casale-Mortara.

1911

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF A

110 SAVONA - CARMAGNOLA

LINE

Job	No.	Agency	Location	Description	
110	1 T	COOPERATIVA SAVONESE	Stream Acquabona	Walled Bridge	Spans
AC/	/				
110	2 T	GAGGERO & FALCO	Stream Isola	Walled Bridge	Spans
AC/	/				
110	3 T	ASTENGO & SAVIO	Km. 10+561	Walled Bridge	Spans
AC/	/				
110	4 T	STAFF FOR IRON BRIDGES	River Tanro Km. 74+359	Iron Bridge	
AC/	/				
AC/	/				

1912

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

SAVONA - CARMAGNOLA

STATE OF WORKS AT 2 July 1945

ency	Location	Description	Size	Progress	Est'd of comp
IVA SAVONESE	Stream Acquabona	Walled Bridge	Spans 30 m.	10 %	Not Kno
FALCO	Stream Isola	Walled Bridge	Spans 18 m.	10 %	Not kno
SAVIO	Km. 10+561	Walled Bridge	Spans 14 m. 18 m.	10 %	Not kno
TROT	River Tanro Km. 74+359	Iron Bridge	44.35 m.	Nothing done	

1912

1913

Declassified E.O. 12356 Section 3.3/NND No. 785021

5 Nile

CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . 2 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
Welled Bridge	Spans 30 m.	10 %	Not Known	TENDERS for restoration of pillars proceeding: local firms refused to take engagements for wall reconstructions. A.C. will provide for military trusses Toth-Wagner.
Welled Bridge	Spans 18 m.	10 %	Not known	
Welled Bridge	Spans 14 m. 18 m.	10 %	Not known	Ref. above. Jam incomplete will applications from contractors to carry out works: they have all been handed to I.S.R.
Iron Bridge	44.35 m.	Nothing done		Providing for materials

COMMIO
To S.C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1914

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE 52 TROFARELLO - CUNEO

Job	No.	Address	Location	Description	Sp
52	1 T	SAVIGLIANO WORKS	Stream Mellea	Walled Bridge	Spans 10 m
52	2 T	VOLI	River Stura	Walled Bridge	Spans 15

1951

Declassified E.O. 12356 Section 3.3/NND No. 785021

ARMY CONSTRUCTION CONTRACT FORM UNDER CONTROL OF ALLIED COMMISSION

LLO - CUNEO

STATE OF WORKS AT 2 July 1945

	Location	Description	Size	Progress	Est'd date of completion	
3	Stream Mellea	Walled Bridge	Spans 10 m.	Complete		
	River Stura	Walled Bridge	Spans 15 m.	50%	31/7	Wo ac bo Se

(Cap. I)

1916

Declassified E.O. 12356 Section 3.3/NND No. 795021

F. 21

ITALIAN ARMISTICE COMMISSION

STATE OF WORKS AT 2 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
ridge	Spans 10 m.	Complete		
ridge	Spans 15 m.	50%	31/7	Works suspended on account of delay in bolts supply by Savigliano Works.

COMMISSION
Th. S. C. (Polit.) U
C. E. BRANCH U
N. W. ITALY
OFFICIAL NOTE

1917

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CO. PAGE NUMBER UNDER CONTROL OF AL

LINE ASTI - CHIVASSO

Job No.	Agency	Location	Description	Si
AC/ / 1 F	PIGLIONE EDOARDO	River Po	Walled Bridge	Spans
AC/ /				
AC/ /				
AC/ /				
AC/ /				
AC/ /				
AC/ /				

Mod. 1
E.D.

1918

Declassified E.O. 12356 Section 3.3/NND No. 785021

...AY CONSTRUCTION CO(...LAST WORK UNDER CONTROL OF ALLIED COMMISSION

CHIVASSO

STATE OF WORKS AT . 2 July 1945

	Location	Description	Size	Progress	Est'd date of completion	
0	River To	Walled Bridge	Spans 10 m. 20 m.	5 %	31/8	Re... em... su...

ALLIED ... Tn. C... N...

C.3.1.7

1919

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 2 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
d Bridge	Spans 10 m. 20 m.	5 %	31/8	Removal of debris and camberings supply proceedi[illegible]s

ALLIED COMMISSION
Tn. S. C. (Rolls)
C. E. BRANCH (I)
N. W. ITALY
OFFICIAL

1920

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF AI

LINE ASTI - CASALE

Job No.	Agency	Location	Description
AC/ /1 T	SQUADRA PONTI (BRIDGE STAFF)	Maggiorino Brook	Iron Beam
AC/ /			
AC/ /			
AC/ /			
AC/ /			
AC/ /			

1921

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 2 July 1945.

STI - CASALE

ny	Location	Description	Size	Progress	Est'd de of complet
TI STAFF)	Maggiorino Brook	Iron Beam	9.90 m.	50 %	15/7

1922

Declassified E.O. 12356 Section 3.3/NND No. 785021

ACE WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 2 July 1945.

Description	Size	Progress	Est'd date of completion	Remarks
ron Beam	9.90 m.	50 %	15/7	

ALLIED COMMISSION
To S. C. (Rolls)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1923

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF AM

LINE CHIVASSO -- AOSTA

Job No.	Agency	Location	Description
AO/ 1 T	COGNE	Km. 32+838 Between Ivrea and Montaldo Dora	Iron Beam
AO/			
AO/			
AO/			
AO/			
AO/			

1924

Declassified E.O. 12356 Section 3.3/NND No. 785021

...AN CONSTRUCTION CO. - EAST AFRICA - CHIEF OFFICE OF ALLIED COMMISSION

STATE OF WORKS AT , 2 July 1945

CO - AOSTA

	Location	Description	Size	Progress	Rec'd date of completion
	Km. 32+838 Between Ivrea and Montaldo Dora	Iron Beam	54 m.	50 %	10/8

1925

Declassified E.O. 12356 Section 3.3/NND No. 785021

F. A. W.

...ITH TRIPLE CANOPY FOR A.(IN COMMISSION

STATE OF WORKS AT . 2 July 1945 . . . .

Description	Size	Progress	Est'd date of completion	Remarks
22 Beam	54 m.	50 %	10/8	

ALLIED COMMISSION
To. S. C. (Rail)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1926

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT FOR OTHER GENERAL OF

LINE 129 GENOVA-OVADA-ASTI

	Job No.	Agency	Location	Description	Sp
AC/	129 / 1 T		Stream Belbo	Oblique iron Bridge	S
AC/	129 2 T		Stream Belbo Km. 79+765	Oblique iron Bridge	S
AC/	129 3 T	AIROLDI GIUSEPPE SAVIGLIANO WORKS	River Tanaro	Iron Bridge	S
AC/	/				
AC/	/				

1926

1927

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION OF FACE WORK UNDER CONTROL OF AIRFIELD COMMISSION — 2 July 1945

STATE OF WORKS AT

VA-OVADA-ASTI

	Location	Description	Size	Progress	Est'd date of completion
	Stream Belbo	Oblique iron Bridge	Spans 33.94 m.	Not begun	
	Stream Belbo Km. 79+765	Oblique iron Bridge	Spans 22.01 m. 23.18 m.	Not; begun	
USEPPE WORKS	River Tanaro	Iron Bridge	Spans 58 m. 47.10 m.	5 %	31/10

1928

Declassified E.O. 12356 Section 3.3/NND No. 785021

F. 1

UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT — 2 July 1945 —

Description	Size	Progress	Est'd date of completion	Remarks
ue iron Bridge	Spans 33.94 m.	Not begun		
e iron Bridge	Spans 22.01 m. 23.18 m.	Not; begun		
Bridge	Spann 58 m. 47.10 m.	5 %	31/10	

COMM. GEN. SEC. (Rolls)
C. E. BRANCH
N. W. ITALY
OFFICIAL

19291

Declassified E.O. 12356 Section 3.3/NND No. 785021

LINE SANTHIA - ARONA

Job No.	Agency	Location	Description	
1 T	SAVIGLIANO WORKS	Elvo Stream	Iron Bridge	Spans 1 2
2 T	BRIDGE STAFF	In Garrata Road	Over-line Bridge (Iron)	Spans 4
3 T	BRIDGE STAFF	S. Cristina Road	Iron Overline Bridge	Spans 6

17.1.57

1930

Declassified E.O. 12356 Section 3.3/NND No. 785021

BY CONTRACTORS UNDER CONTROL OF ALLIED COMMISSION

AROWA

STATE OF WORKS AT 2 July 1945

	Location	Description	Size	Progress	Est'd date of completion	
	Vivo Stream	Iron Bridge	Spans 19.65 m. 25.20 m.	———	Nothing done	Provi mate
	In derrata Road	Over-line Bridge (Iron)	Spans 4 m.	———	Complete	
	S. Cristina Road	Iron Overline Bridge	Spans 6 m.	———	~~Nothing done~~ Complete	

1931

Declassified E.O. 12356 Section 3.3/NND No. 785021

UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT 2 July 1945

Description	Size	Progress	Exp'd date of completion	Remarks
Bridge	Spans 19.65 m. 25.20 m.	———	Nothing done	Providing for materials
ne Bridge	Spans 4 m.	———	Complete	
erline Bridge	Spans 6 m.	———	~~Nothing done~~ Complete	

ALLIED C
Tn. S. C
C. E. BR.
N. W. I
OFFICE

1932

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF AGENCY

LINE CHIVASSO-CASALE

Job No.	Agency	Location	Description	Size
1C / 1T	DE CAROLI RICCARDO	Stream Dora Baltea Between Crescentino & Borgo Revel	Walled Bridge	Span: 18
2C / 2T	BRIDGE STAFF	Lampero Street	Underway	5

1933

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION CONTRACT NOW UNDER CONTROL OF ALLIED COMMISSION

CHIVASSO-CASALE STATE OF WORKS AT . . 2 July 1945

	Location	Description	Size	Progress	Est'd date of completion
CCARDO	Stream Dora Baltea Between Crescentino & Borgo Revel	Welled Bridge	Span: 18.20 m.	65%	14/7
F	Lampero Street	Underway	5 m.	——	Complete 5/7

1934

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . 2 July 1945 . . .

Description	Size	Progress	Est'd date of completion	Remarks
ed Bridge	Span: 18.20 m.	65%	14/7	
rway	5 m.	——	Complete 5/7	Bridge Staff engaged on more important works - temporary settlement with rails

ALLIED COMM. Tn. S. C. (Rails) C. E. BRANC. N. W ITALY OFFICIAL

1935

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT NOS. IN THE CUSTODY OF ALLIED

LINE 50 TURIN - GENOA

Job No.	Agency	Location	Description	
50 1 T	CASTALDI & SERRA	Stream Stenevasso	Walled Bridge	Spans 12
50 2 T	DEBERNARDI FELICE	Stream Traversa Km. 46+150	Walled Bridge	Spans 8 3
50 3 T	DEBERANRDI FELICE	River Tanaro	Walled Bridge	Spans 1
50 4 T	DEBERANRDI FELICE	River Po	Walled Bridge	Spans 1
50 5 T	RODIO	River Bormida	Walled Bridge	Spans
50 6 T	DEBERNARDI FELICE	Km. 23+207	Aqueduct	

1936

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

N - GENOA STATE OF WORKS AT . . . . . S AT 2 July 1945

	Location	Description	Size	Progress	Est'd date of completion
SERRA	Stream Stenavasco	Walled Bridge	Spans 12 m.	~~5 %~~ NIL	30/9
ELICE	Stream Traversa Km. 46+150	Walled Bridge	Spans 8 m. 3 m.	~~5 %~~ NIL	30/9
ELICE	River Tanaro	Walled Bridge	Spans 10.20 m.	5 %	30/9
ELICE	River Po	Walled Bridge	Spans 17 m.	——	Complete
	River Bormida	Walled Bridge	Spans 15 m.	Suspended Nothing done	
LICE	Km. 23+207	Aqueduct	5 m.	5 %	30/9

1937

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . AT 2 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans 12 m.	~~5 %~~ NIL	30/9	~~Getting Ready~~ ~~Damaged~~
Bridge	Spans 8 m. 3 m.	~~5 %~~ NIL	30/9	
Bridge	Spans 10.20 m.	5 %	30/9	Dealing with Agencies .
Bridge	Spans 17 m.	——	Complete	It has been asked to the High Commissioner for better foundations. 77
Bridge	Spans 15 m.	Suspended Nothing done		Rodio Agency refused to take up the works on account of uncertain conditions of peace.
ract	5 m.	5 %	30/9	

TRIESTE
Tn. S. C. (Rolls)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1938

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF A

LINE 50 TURIN - GENOA

Job No.	Agency	Location	Description		
AG/ 50 / 7T	DEBERNARDI FELICE	River Borbore	Walled Bridge		Spans:
AG/ 50 / 8T	DEBERNARDI FELICE	Km. 70+095	Underway		
AG/ /					
AG/ /					
AG/ /					
AG/ /					

1939

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION - SOUTHERN WORK UNDER CONTROL OF ALLIED COMMISSION

TURIN - GENOA

STATE OF WORKS AT . . 2 July 19

continu

ncy	Location	Description	Size	Progress	Est'd of comp
RDI FELICE	River Borbore	Walled Bridge	Spans: 9 m.		30/9
DI FELICE	Km. 70+095	Underway	5 m.		30/9

1940

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . 2 July 1945 . . .

continued

Description	Size	Progress	Est'd date of completion	Remarks
d Bridge	Spans: 9 m.		30/9	NIL
way	5 m.		30/9	NIL

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1941

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY RECONSTRUCTION CORPS / GENERAL OF A

LINE NOVARA - DOMODOSSOLA

No.	Agency	Location	Description	
1 T	BRIDGE STAFF	Km. 29+857	Underway	Spans
2 T	ZAPPELONI	Slavina del Pendola	Viaduct	Spans
3 T	BRIDGE STAFF	Rivo Ronco Morandi	Walled Bridge	Spans
4 T	BRIDGE STAFF	Stream Gabbio	Iron Bridge and Underway	
5 T	ZAPPELLONI	Lanca di Ornavasso	Underway	Spa
6 T	GIROLA	River Toce	Iron Bridge	Spa

9

19421

Declassified E.O. 12356 Section 3.3/NND No. 785021

DOMODOSSOLA

STATE OF TOURS AT . 2 July 1945

Location	Description	Size	Progress	Est'd date of completion	
Km. 29+857	Underway	Spans 4.95 m.	———	Complete	
Slavina del Pendola	Viaduct	Spans 10 m.	———	Complete	
Rivo Ronco Morandi	Walled Bridge	Spans 5.50 m.	———	Complete	
Stream Gabbio	Iron Bridge and Underway	18 m. 2.50 m.	——— C	Complete	
Lanca di Ornavasso	Underway	Spans 4.90 m.	5 %	31/8	Tix cem Rem
River Toce	Iron Bridge	Spans 56.25 m. 68.00 m.	Nothing done		

1943

Declassified E.O. 12356 Section 3.3/NND No. 785021

ALLIED COMMISSION

STATE OF WORKS AT 2 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans 4.95 m.	———	Complete	
Bridge	Spans 10 m.	———	Complete	
Road Bridge	Spans 5.50 m.	———	Complete	
Road Bridge and Railway	18 m. 2.50 m.	——— C	Complete	
Bridge Underway	Spans 4.90 m.	5 %	31/8	Timber supply for camberings proceeding Removal of debris
Bridge	Spans 56.25 m. 68.00 m.	Nothing done		Girola Company asked excessive prices - dealing with other companies

1944

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION OFFICE - TRADE WORK UNITS - CONTROL OF A

LINE NOVARA - DOMODOSSOLA

Job No.	Agency	Location	Description
TAO/ / 77	RAILWAY LINES SURVEYORS	Main Road Varallo Km. 39+460	Underway
23/ /			
40/ /			
57/ /			
20/ /			
20/ /			

T/73

1945

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CO. ARMY WORK UNDER CONTROL OF AL LSD COMMISSION

RA - DOMODOSSOLA

STATE OF WORKS AT . 2 July 1945

continued

	Location	Description	Size	Progress	Est'd date of completion
S	Main Road Varallo Km. 39+460	Underway	5 m.	———	Complete

0474

1946

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 2 July 1945 . . . .

continued

Description	Size	Progress	Est'd date of completion	Remarks
rway	5 m.	———	Complete	~~Awaiting definitive release from Allied Requisitioning Works~~

COMMISSIONE ALLEATA
In S.C. (Italia)
C.E. BRANCH
N.W. ITALY
OFFICIAL

1947

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSERUCTION CONTRACT WORK UNDER CONTROL OF ALLIE

LINE 50 A TURIN - MODANE

Job No.	Agency	Location	Description	Si
AC/ 50 A / 1 T		River Dora Riparia	Walled Bridge	Spans 15.
AC/ 50A / 2 T	ANGIOLINI	Stream Celasso	Walled Bridge Viaduct	Spans 12
AC/ 50 A / 3 T	ABBA	Stream Aquila	Walled Bridge	Spans 15
AC/ 50 A / 4 T	M.R.S.	River Dora Riparia	Iron Bridge	30.
AC/ 50 A / 5 T	STATE STREET AGENCY	Fort Ventoux	Artificial Tunnel (Road)	12
AC/ 50 A / 5 T	M.R.S.	River Dora Riparia Km. 70.585	Iron Bridge	48

1948

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION — STATE OF WORKS AT . . . . . 2 July 1945

- MODANE

	Location	Description	Size	Progress	Est'd date of completion	
	River Dora Riparia	Walled Bridge	Spans 15.53 M.	—	Complete	
	Stream Gelasso	Walled Bridge Viaduct	Spans 12 M.	5 %	30/9	
	Stream Aquila	Walled Bridge	Spans 15 M.	5 %	31/10	
	River Dora Riparia	Iron Bridge	30.83 M.	—	? ?	
	Pont Ventoux	Artificial Tunnel (Road)	12 M.	—	Railway Complete	
	River Dora Riparia Km. 70.585	Iron Bridge	46 M.	—	? ?	

19491

Declassified E.O. 12356 Section 3.3/NND No. 785021

WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . 2 July 1945

Description	Size	Progress	Est'd date of completion	Remarks
ed Bridge	Spans 15.53 m.	—	Complete	
ed Bridge Viaduct	Spans 12 m.	5 %	30/9	Removal of debris and supply of materials
ed Bridge	Spans 15 m.	5 %	31/10	Supply of material and removal of debris
on Bridge	30.83 m.	—	? ?	MTS will provide for the substitution of beams.
ficial Tunnel (Road)	12 m.	—	Railway Complete	
on Bridge	40 m.	—	? ?	MTS will provide for the substitution of beams

ALLIED COMMISSION C.C. BRANCH G.S.I. N.W. ITALY OFFICIAL

1950

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLI

LINE 50 A TURIN - MODANE

Job No.	Agency	Location	Description	S
AC/50 A /7 T	GILLIO	Km. 82+310	Underway	
AC/50 A /8 T	GILLIO	Km. 82+328	Walled bridge	1
AC/50 A /9 T	ANGIOLINI	Stream Meliset	Walled Bridge	Spans 20 10
AC/50 A /10 T	A. C.	Frejus Km. 85+400	Tunnel	15
AC/50 A /11 T	GILLIO	River Dora Riparia Km. 33+387	Walled Bridge	Spans 10
AC/ /				

1798

1951

Declassified E.O. 12356 Section 3.3/NND No. 785021

WAY CONSTRUCTION CONTRACT WORK ORDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 2 July 1945

- MODANE

continued

	Location	Description	Size	Progress	Est'd date of completion	
	Km. 82+310	Underway	5.77 m.	5 %	30/9	
	Km. 82+328	Walled bridge	18.21 m.	5 %	30/9	
	Stream Melizet	Walled Bridge	Spans 20 m. 10 m.	5 %	30/9	
	Frejus Km. 85+400	Tunnel	150 m.		? ?	
	River Dora Riparia Km. 33+387	Walled Bridge	Spans 10 m.	—	Complete	

30/7

1952

Declassified E.O. 12356 Section 3.3/NND No. 785021

ACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . 2 July 1945 . . . .

continued

Description	Size	Progress	Est'd date of completion	Remarks
Underway	5.77 m.	5 %	30/9	Debris removal and supply of material
Walled bridge	18.21 m.	5 %	30/9	
Walled Bridge	Spans 20 m. 10 m.	5 %	30/9	
Tunnel	150 m.		? ?	Clearing of mir^s and restoration of tunnel taken up by the Allied Commissio
Walled Bridge	Spans 10 m.	—	Complete	

ALLIED COMMISSION
To S.C. (Br...
C. E. BRANCH (A)
N. W. ITALY
OFFICIAL

1951

Declassified E.O. 12356 Section 3.3/NND No. 785021

STATE OF WORKS AT 25 JUNE 1945 OF THE FOLLOWING LINES

Trofarello-Cuneo; Asti-Chivasso; Genova-Ovada-Asti;
Santhià-Arona; Chivasso-Casale; Turin-Genova,
Savona-Carmagnola; Torino-Modane;

1954

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE TURIN-GENOA

STATE OF WORKS

Job No.	Agency	Location	Description	Size	Progress
AC/ /1G	CASTANOI & SERRA	Stanavasso stream	Bridge	Span: 12 m.	30/6
AC/ /2G	Geom. Felice De Bernardi	Traversa stream	Bridge	Span: 8 m. 3 m.	Timber yard's installation
AC/ /3G		Tanaro river	Bridge	Span: 10,20 m.	
AC/ /4G		Po river	Bridge	Span: 15 m.	
AC/ /5G	RODIO Jaco.	Borbida river	Bridge	Span: 15 m.	
AC/ /6G	Bernardi Felice		Acqueduct	Span: 5 m.	Timber yard's installation

1953

Declassified E.O. 12356 Section 3.3/NND No. 785021

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AS AT 25 June 1947

Description	Size	Progress	Est'd date of completion	Remarks
Bridge	Span: 12 m.	~~30/9~~	30/9	Timber - yard is getting ready
Bridge	Span: 8 m. 3 m.	Timber yard's installation	30/9	
Bridge	Span: 10,20 m.			Qualified agencies asked for tender proposing
Bridge	Span: 15 m.			Authorisation in order to propose a better foundations type has been required by Upper Commissary
Bridge	Span: 15 m.		31-5-46	Rodio j.c.s. within a few days will attend for the timber yard getting ready
Aqueduct	Span: 5 m.	Timber yard's installation		

. . . . . .to sheet 2

1956

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE TRRIN-GENOA

STATE OF WORKS

Job No.	Agency	Location	Description	Size	Progress
AC/ /79	Felice Bernardi	Borbera river	Bridge	Span: 9 m.	Timber yard's installation
AC/ /80	Felice Bernardi		Bridge	Span: 5 m.	

1,173

1937

Declassified E.O. 12356 Section 3.3/NND No. 785021

STRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AS AT 25 June 1945 . . . .
(continued)

Description	Size	Programme	Est'd date of completion	Remarks
Bridge	Span: 9 m.	Timber yard's installation		
Bridge	Span: 5 m.			

1958

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE SANTHIA-ARONA

STATE OF WORKS

Job No.	Agency	Location	Description	Size	Progress
AC/ /12	SAVIGLIANO	Elvo stream	Iron bridge	Span: 19,65 m. 25,20 m.	
AC/ /26		Im Cerata road	Iron bridge	4 m.	
AC/ /30		S.Cristina road	Bridge	6 m.	

1259

Declassified E.O. 12356 Section 3.3/NND No. 785021

ETRUCTION CONTRACT WORK UNDET CONTROL OF ALLIED COMMISSION

STATE OF WORKS AS AT - - 29 June 1945

ROMA

Description	Size	Progress	Est'd date of completion	Remarks
Iron bridge	Span: 19,65 m. 25,20 m.			Materials provision in course
Iron bridge	4 m.			
Bridge	6 m.			

1960

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL O. ALLIED COMMISSI

LINE TROFARELLO-CUNEO

STATE OF WO

Job No.	Agency	Location	Description	Size	Progress	o
AC/ /1G	SAVIGLIANO - workshop	Mellea stream	Bridge	Span: 10 m.		
AC/ /2G	VOLX	Stura River	Bridge	Span: 15 m.	30%	
AC/ /3G		Stura river	Bridge	Span: 25 m. 4 m.		

1961

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AS AT 4th June 1945 . . . . .

Description	Size	Progress	Est'd date of completion	Remarks
Bridge	Span: 10 m.			
Bridge	Span: 15 m.	30%	15/7	Suspended for the delayed belts furnishing by Savigliano workshops (requested)
Bridge	Span: 25 m. 4 m.			

3.3

1962

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LINE GENOVA-OVADA-ASTI

STATE OF WORKS AS

Job No.	Agency	Location	Description	Size	Progress	Est of
AC/ /1G		Belbo stream	Iron bridge	33,94 m.		
AC/ /2G		Belbo stream	Iron bridge	Spans 22,01 m. 23,18 m.		
AC/ /3C	Paroldi Giuseppe	Tanaro river	Iron bridge	Spans 58 m. 47,10 m.		

AC/ 7

1963

Declassified E.O. 12356 Section 3.3/NND No. 785021

TRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

XI

STATE OF WORKS AS AT 25 JUNE 1945

Description	Size	Progress	Est'd date of completion	Remarks
Iron bridge	33,94 m.			
Iron bridge	Spans: 22,01 m. 23,18 m.			
Iron bridge	Spans: 58 m. 47,10 m.			Competition between Arnaldo and Savigliano agencies for 26th-6 for the iron bars

1964

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMM

LINE ASTI-CHIVASSO

STATE OF

Job No.	Agency	Location	Description	Size	Progress
AC/ /1C	LUIGI FONTANA	Po river	Bridge	Spans 10 m. 20 m.	

1965

Declassified E.O. 12356 Section 3.3/NND No. 785021

TRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AS AT ..... 29 June 1945

Description	Size	Progress	Est'd date of completion	Remarks
idge	Span: 10 m. 20 m.		31/8	Wooden camberings provision in course

1966

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMIS

LINE SANGRO-CAPRACOTTA

STATE OF

Job No.	Agency	Location	Description	Size	Progress
AC/ /10	Cooperativa S.C. di Servare	Acqua stream	Bridge	Spans 30 m.	
AC/ /20	Cocozzo and Paleo	Isola-brook	Bridge	Spans 16 m.	
AC/ /30	Ing. Antonucci and Cerio	Letimbro stream	Bridge	Spans 14 m. 13 m.	
AC/ /40	Nestini	Bernida river	Bridge	Spans 15 m.	
AC/ /50	Nestini	Cevetta stream	Viaduct	Spans 17 m.	
AC/ /60	Dorina Nobile	Brais viaduct	Viaduct	Spans 6 m.	

1967

Declassified E.O. 12356 Section 3.3/NND No. 785021

F. Y.

CTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . 29 June 1945

Description	Size	Progress	Est'd date of completion	Remarks
e	Spans 30 m.			Current dealings for the definitive restoration of the fallen bridges.
o	Spans 12 m.			Agnadello surrender Caggiano and Palma di Verona. Artemio and Covolo di Arcola
o	Spans 14 m. 18 m.			Cooperative I.C. di Arcola
o	Spans 15 m.			Verifications and reports performed for fixing the amount of definitive restoration
uct	Spans 17 m.			Agnadello skilled and qualified for the above mentioned works necessities (as above)
uct	Spans 6 m.			

. . . . . to sheet 2

1968

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTI[O] CONTRACT WORK UNDER CONTROL OF A[L]IED COMMISS[I]

LINE TATORA-CARNACINA

STATE OF W[ORK]

Job No.	Agency	Location	Description	Size	Progress	[C]ost
AC/ /76		Tamaro river	Bridge	Spans 20 m.		
AC/ /98	Ing. Lodigiani	Fosso stroppo	Bridge	Spans 13,70 m.		
AC/ /58	Ing. Lodigiani	Tamaro-river	Iron bridge	2 beams of 44,35 m.		
AC/ /108	Ing. Lodigiani		Bridge	5,90 m.		
AC/ /110	Ing. Lodigiani	Tamaro-river	Bridge	Spans 20 m.		
AC/ /120	Ing. Lodigiani	Sturs river	Bridge	Spans 20 m.		

785021

1969

Declassified E.O. 12356 Section 3.3/NND No. 785021

PROJECT CONTRACT UNDER JOINT CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . . . (continued) 43

Description	Size	Progress	Est'd date of completion	Remarks
Aqueduct	Spans 20 m.		47	
Bridge	Spans 13,70 m.			
Cross bridge	2 beams of 44,35 m.			
Bridge	5,90 m.			
Bridge	Spans 20 m.			
Bridge	Spans 20 m.			

. . . . . Sheet 3

1970

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMM

LINE JAVENA CARMAGNOLA

Job No.	Agency	Location	Description	Size	Progress
40/ /136		Nicolardo river	Bridge	2 vaults 14,65 m.	

1969

Declassified E.O. 12356 Section 3.3/NND No. 785021

(

TTAIN CONTRACT NOW UNDER RENEGOTIATION

STATUS REPORT AS OF 25 June 1945

(Cont'd from [illegible])

[illegible]ription	Size	Progress	Date of completion	Remarks
[illegible]gs	2 yards 14.65 m.			We are waiting for drawings for the defective parts ordered March 24.

1972

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMI

LINE CHIVASSO-CASALE

STATE OF

Job No.	Agency	Location	Description	Size	Progress
AC/ /1C		Dora Baltea stream	Bridge	Spans 18,20 m.	
AC/ /2C		Lampuro street	Bridge	Spans 5,00 m.	

1697

1973

Declassified E.O. 12356 Section 3.3/NND No. 785021

NSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

LE

STATE OF WORKS AS AT . . . . . 25 June 1945

Description	Size	Progress	Est'd date of completion	Remarks
Bridge	Spans 18,20 m.		24/7	
Bridge	Spans 5,00 m.		30/6	

1974

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISS

STATE OF WO

LINE CHIVASSO-CASALE

Job No.	Agency	Location	Description	Size	Progress	
AC/ /1G		Dora Baltea stream	Bridge	Spans 18,20 m.		
AC/ /2G		Lampero street	Bridge	Spans 5,00 m.		

1974

1973

Declassified E.O. 12356 Section 3.3/NND No. 785021

CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

SALE

STATE OF WORKS AS AT . . 15 June 1945 . .

Description	Size	Programme	Est'd date of completion	Remarks
Bridge	Spans 18,20 m.		24/7	
Bridge	Spans 5,00 m.		30/6	

1970

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTI CONTRACT WORK UNDER CONTROL OF AL..ED COMMIS

LINE 30A TURIN--MODANE

STATE OF

Job No.	Agency	Location	Description	Size	Progress
AC/30A/10		Dora Riparia stream	Bridge	Span: 15,53 m.	
AC/30A/20	GELLO	Gilasse brook	Viaduct	Span: 12,00 m.	
AC/30A/30	GELLO	Aquila stream	Walled bridge Viaduct	Span: 15,00 m.	
AC/30A/40	SAVIGLIANO Workshop	Dora Riparia	Iron-bridge	30,83 m.	
AC/30A/50		Pont Ventoux	Tunnel	12 m.Lenght	
AC/30A/60	SAVIGLIANO Workshop	Dora Riparia stream	Bridge-Iron		

1977

Declassified E.O. 12356 Section 3.3/NND No. 785021

STRUCTI[CONTRACT WORK UNDER CONTROL OF AL[ED COMMISSION

STATE OF WORKS AT ... 25 June 1945 ...

Description	Size	Progress	Est'd date of completion	Remarks
dge	Span: 15,53 m.			
duct	Span: 12,00 m.		31/10	
ied bridge duct	Span: 15,00 m.		31/10	Wooden centerings provisions in course
ge-bridge	30,83 m.			Definitive restauration dealings in course
nnel	12 m.Lenght			Definitive restoration's dealings begun
idge-iron				Definitive restoration's dealings begun

2 sheets ot. . . . . to sheet 2

1978

Declassified E.O. 12356 Section 3.3/NND No. 785021

RAILWAY CONSTRUCTION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSI

STATE OF WO

LINE 50A TURIN-MODANE

Job No.	Agency	Location	Description	Size	Progress	Es of
AC/50A/7G	ANGIOLINI		Bridge	Span: 5,77 m.		
AC/50A/8G	ANGIOLINI	Perdonecchia stream	Bridge	Span: 18,21 m.		
AC/50A/7G	ANGIOLINI	Malacotte stream	Bridge	Span 20 m. 10 m.		
AC/50A/10G		Frejus	Tunnel	150 m. Lenght		
AC/50A/11G		Dora Riparia	Bridge	Span: 10 m.		

1978

1979

Declassified E.O. 12356 Section 3.3/NND No. 785021

...ION CONTRACT WORK UNDER CONTROL OF ALLIED COMMISSION

STATE OF WORKS AT . . . 25 June 1945 . . . . . (continued)

...cription	Size	Progress	Est'd date of completion	Remarks
	Span: 5,77 m.			The agency calls for orders to carry to the places the motor vials
	Span: 18,21 m.			
	Span: 20 m. 10 m.			
	150 m. Lenght			
	Span: 10 m.			Land requisitions from mines to pertaining to Allied Command

1980

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract work under control of Ufficio Tecnico State of Works per

Line 61 Genoa-Ventimiglia.

No.	Agency	Location	Description	Size	Progress	Remarks
(61)	FS	SIRIA	Partigliolo (Angelo - Varazze)	Bridge	Span 14,80 m	Temporary st completed
AC/62/ 28	Firpa	Crocetta (Varazze - Cello)	Tunnel	Span: 4,70 m	75%	
AC/62/ 30	Giorgini	Castello (Celle-Albisola)	Tunnel	Span: 4,70 m	80%	
AC/62/ 40	Giorgini	Ferrino (Albisola-Savona)	Tunnel	Span: 4,70 m	70%	
AC/63/ 50	Railway Staff & Firm Pizzorno	Quiliano (Savona-Vado)	Bridge	Span 26,60 m		
AC/63/ 60	Ghiglione -Bor	Noli (Noli-Varigotti	Tunnel	Span: 4,70 m	70%	
AC/63/ 70	Ghiglione -Bor	S.Donato (Varigotti -Finalpia	Tunnel	Span: 4,70 m	35%	
AC/63/ 80	Ruffino Manfredi	S.Spirito (Borghetto -Loanio	Tunnel	Span 4,70 - 5,20 m	70%	

SEP 83
U.S. ARMY
N. W. ITALY
A OFFICIAL
NO

1981

Declassified E.O. 12356 Section 3.3/NND No. 785021

Front(Fortress Rock Under Control (Allied Com Zone
State of Forts as at 7th June 1945
Sibilla.

Description	Size	Progress	Rev'd date of Completion	Remarks
Bridge	Span 24,80 m	Temporary structure completed 19/5/45		
Tunnel	Span: 4,70 m	75%	15/6/45	difficulties for night work (lights)
Tunnel	Span: 4,70 m	80%	15th June	These projects have been delayed by interferences of C.I.N.cancellin original contract !
Tunnel	Span: 4,70 m	70%	15th June	
Bridge	Span 24,60 m			completed
Tunnel	Span: 4,70 m	70%	20th June	depends on availability of timber
Tunnel	Span: 4,70 m	35%	30th June	an extra fall has been discovered inside.
	Span 4,70 - 5,20 m	70%	20th June	Shortage of timber

CSDIC N.W. ITALY OFFICIAL NO

1982

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract 1982 under Council Directive

List of Cross-Sectional Plans

State of Works

Top No.	Agency	Location	Description	Size	Progress	Estd. Completion
AC/61/ 92	Railway Staff	Vaglio (Albania - Alsania)	Tunnel			
AC/61/102	Railway Staff	Scrree Albania-Alsania	Tunnel			
AC/61/119	Darcante	Ospensia Lelgvage-lia-Andara	Tunnel	Span : 4,70m	70%	15th
AC/61/120	Railway Staff	Aurelia Road km 96+700	11ne at the 96+700 km			
AC/61/130	Garibal-di	Capulcm-ro(Andorra -Terra)	Tunnel	Span: 4,70 m	50%	20th
AC/61/140	Garibal-di	Capo Berta (Diano M -One(lia)	Tunnel	Span: 4,70 m	65%	15th
AC/61/150	Garibal-di	Prino (Imperia -M.Torrano)	Tunnel	Span: 4,70 m	65%	15th
AC/61/160	Cattol Hanzo	Praola Porto M Salvatore	Tunnel	Span: 4,70 m	35%	30th

SEP 1961

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1983

Declassified E.O. 12356 Section 3.3/NND No. 785021

9th June 1945

				Completed
				Completed
	Span : 4,70m	70%	15th June	Shortage of timber
				Completed
	Span: 4,70 m	50%	20th June	Shortage of timber
	Span: 4,70 m	65%	15th June	Shortage of timber
	Span: 4,70 m	65%	15th June	Shortage of timber
	Span: 4,70 m	35%	30th June	Removal of debris discovered further damage. Shortage of timber

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1984

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Donation Contract No. [illegible]

Item 61 Genoa-Ventimiglia

Job No.	Agency	Location	Description	Size	Progress	Remarks
AC/61/198	SICILA	Arma (Taggia-Imperia)	Tunnel	Span: 4,70 m		
AC/61/198	SICILA	Taggia (Arma-Cervo-Andagna-Diano Marina)	Tunnel	Span: 8,80 m	original Work completed	
AC/61/198	Palmero	Vallecrosia -Ventimiglia	Bridge			
AC/61/200	—	Bordighera 245+543	Bridge	Walls 1Km Span		
AC/61/210	—	Vallecrosia -Vallecrosia, km 14+960	Road Viaduct	Bridge of 3 spans of 10 m		
AC/61/220	—	Bordighera (Vallecrosia-Bordighera) km 347 + 971	Bridge	4 arches 12m Span		

1985

Declassified E.O. 12356 Section 3.3/NND No. 785021

7th/6/45

Description	Size	Progress	Completed
Tunnel	Span: 4,70 m		
Tunnel	Span: 8,80 m	original Work completed	Work is still in progress to straighten the tunnel and removal of debris Completed
Bridge			
Bridge	Vault 16m Span		It has not yet been established whether these projects are to be undertaken by the French or Italian Authorities .At the moment the French forces are in control.
Road Viaduct	Bridge of 3 spans of 10 m		
Bridge	4 arches 12m Span		

ALLIED COMMISSION
CENSORED
N. W. ITALY
OFFICIAL NOTE

1986

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Work under Control of Allied Commi

Line 130. Ovada-Alessandria.

State of wor

Job No.	Agency	Location	Description	Size	Progress	Est. Comp.
30/130/10	Anselão and Giacazio	Bormida (Castellazzo -Alessandria)	Bridge			

Line	503	(Genova-Torino-)	All temporary repairs completed. Plans being prepare					
Line	129	(Genova-Milano)	"	"	"	"	"	"
Line	61	(Genova-Milano)	"	"	"	"	"	"
Line	129	(Genova-Acqui)	"	"	"	"	"	"
Line	161	(Bressana-Broni)	"	"	"	"	"	"

1986

1987

Declassified E.O. 12356 Section 3.3/NND No. 785021

tion Contract Work under Control of Allied Commission.

Brindisi.

State of Works as at 7th June 1945

Description	Size	Progress	Est'd date Completion	Remarks
Bridge				Work commenced on 9/6/45

temporary repairs completed. Plans being prepared for permanent projects.

" " " " " " " " "

" " " " " " " " "

" " " " " " " " "

" " " " " " " " "

ALLIED COMMISSION
Tn. S. C. (Rail)
C E. BRANCH
N. W. ITALY
OFFICIAL

Capt. R. Signals.

1984

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway reconstruction Contract ... under Contract ... dated ...

Adriatic Ports Harbour ... State of Work ...

Job No.	Agency	Location	Description	Size	Progress Last Week	Progress This Week
AC/... / 19	Valdaba	Ortona Wharf	Tracks		90%	10%
AC/... / 20	Valdaba	Pescara Wharf	Tracks		80%	10%
AC/... / 30	Deja Valdaba	S.Giorgio Wharf	Tracks			
AC/... / 45	Valdaba Redifredo Vigard	Petrolo Landing-Place	Tracks		95%	
AC/... / 51	ETOA	Casalo Landing-place	Tracks			
AC/... / 60	Valdaba	Romagrone	Tunnel		80%	10%
AC/... / 70	Davalcook	Pescara	Tunnel			
AC/... / 80	ETOA	Vasto	Landing-Place		70 %	10%
AC/... / 98	ETOA	Ortona Wharf	Tracks			

ALLIED COMMISSION
Tn. S.C. (Rail)
C.E. BRANCH
H.Q. ITALY
OFFICIAL

19891

Declassified E.O. 12356 Section 3.3/NND No. 785021

Roads Contract Note under Control of Allied Commission.

State of Works as at 7th June 1945

Road Number	Size	Progress	Target date of Completion	Remarks
		90%	10/6	
		80%	10/6	
				Completed
		95%		
				Completed
		80%	10/6	
		70 %	10/6	
				Completed

ALLIED COMMISSION
Tn. S C (Rail)
C E BRANCH
N. W. ITALY
OFFICIAL

1990

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Works under Control of Allied Com

Genoa-Sestri, Genoa-Harbour

Code No.	Agency	Location	Description	Size	Progress	State of Work
AC/-/11G	Ansaldo	Molo Vecchio Landing place	Tracks		75%	10
AC/-/11G		S.Benigno	Tunnel	Span: 4,70 m		
-/12G		S.Lazzaro Bassa	Tunnel	Span: 8 m.		
AC/-/13G	Salatti.	Assereto and Caracciolo	Wharf		75%	1

ALLIED COMMISSION
Tn. S. C. (R.M.)
C.E. BRANCH
N. W. ITALY
OFFICIAL

1991

Declassified E.O. 12356 Section 3.3/NND No. 785021

tion (Current Works under control of Allied Commission.

State of works as at 7th June 1945

ption	Size	Progress	Est'd date of completion
e			
		75%	10/6
el	Span: 4,70 m		Awaiting removal of debris in the tunnel
el	Span: 8 m.		Not yet contracted.

e		75%	10/6

ALLIED COMMISSION
C E BRANCH
N. W. ITALY
OFFICIAL

1992

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Work under Control of Allied Commissi

State of Works as at....

Line 50. Genoa-La Spezia

Job Nr	Agency	Location	Description	Size	Progress
AC/50/1G	Contractor SIRCE	Boglíasco	Viaduct	8arches 18 m 5 " 6,5m piles	11%
1C/50/2G	COLDIL	Sori	Viaduct	8 arches 13,5 m 2 " 8 m piles	10%
1C/50/3G		Recco	Viaduct	19 arches 13 m 1 arch 32 m Piles	no progre
1C/50/4G	Cionfrini Pompeo	San Michele	Viaduct	5 arches 9 m piles 9	7 %
1/50/5G	SIRCE	Zoagli	Viaduct	6 arches 19 m 1 arch 25 m Piles	
1C/50/6G		Entella (Chiavari/ Lavagna)	Bridge	4 spans of 22, 26, 26, 22 m	
1/50/7G	Fratelli Carletti & Tartarini	Bisagno (betw.Moneglia & Deiva	Viaduct	3 arches 41arches 1 pile 2 piles	
1C/50/8G	Railway Road-Men	Bonassola-Levanto	Small bridges	Span: 2,50 m	
1/50/9G	Ing.Negri	Biassa	Tunnel	Span: 5,60 m	

ALLIED COMMISSION
Tr. S.C (R.H.)
C.E. BRANCH
N. W. ITALY
OFFICIAL

1993

Declassified E.O. 12356 Section 3.3/NND No. 785021

Contract Work under Control of Allied Commission

State of Works as at.....7th June 1945

Description	Size	Progress	Est'd date of completion	Remarks
	8arches 18 m 5 " 6,5m piles	14%	31st December	All materials needed are missing
	8 arches 13,5 m 2 " 8 m piles	10%	31st December	All materials needed are missing
	19 arches 13 m 1 arch 32 m Piles	no progress		New contract
	5 arches 9 m piles	7 %	15th July	small amounts of cement has been obtained. Steel beams and timber available. This →
	6 arches 19 m 1 arch 25 m Piles			contract trouble and shortage of material
	4 spans of 22, 26, 26, 22 m			Works not yet commenced
	3 arches 41 metres 1 pile 2 piles			New project in progress due to with-drawal of Florence
idges	Span: 2,50 m			Completed
55	Span: 5,60 m			Completed

ALLIED COMMISSION
Imp. C. (Rail)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1994

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Work under Control of Allie

Line 59 Alessandria-Piacenza

State of Work

Job No.	Agency	Location	Description	Size	Progress	Date of
10/59/ 19		Servia (S.Giuliano-Tortona)	Bridge	13 spans of 16 m		
10/59/ 20	Recordati	Trebbia Junction-Piacenza	Bridge	23 spans of 17 m	30%	20/

F.O. 83

1995

Declassified E.O. 12356 Section 3.3/NND No. 785021

Construction / Extract work under Control of Allied Commission.

Progress State of Works as at 7th June 1945

Description	Size	Progress	Est'd date of completion	Remarks
Bridge	13 spans of 16 m			
Bridge	23 spans of 17 m	30%	20/6?	M.R.S. have arranged to supply the timber but not yet forthcoming. Trying to arrange purchase from civil sources.

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1996

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract Work under Control of Allied Commission

Line 50. Genoa-La Spezia

State of Works as at..

Job Nr	Agency	Location	Description	Size	Progress
AC/50/1G	Contractor SIRCE	Bogliasco	Viaduct	8 arches 18 m 5 " 6,5m piles	14%
IC/50/2G	COLDIL	Sori	Viaduct	8 arches 13,5 m 2 " 8 m piles	10%
AC/50/3G		Recco	Viaduct	19 arches 13 m 1 arch 32 m Piles	no progr
.C/50/4G	Cionfrini Pompeo	San Michele	Viaduct	5 arches 9 m piles 9	7%
5/50/5G	SIRCE	Zoagli	Viaduct	6 arches 19 m 1 arch 25 m Piles	
.C/50/6G		Entella (Chiavari/ Lavagna)	Bridge	4 spans of 22, 26, 26, 22 m	
:/50/7G	Fratelli Carletti & Tartarini	Bisagno (betw.Monegalia & Deiva	Viaduct	3 arches 41 m 1 pile 2 piles	
.C/50/8G	Railway Road-Men	Bonassola-Levanto	Small bridges	Span: 2,50 m	
:/50/9G	Ing.Negri	Biassa	Tunnel	Span: 5,60 m	

ALLIED COMMISSION
A.C. (Rail)
C. E. BRANCH
N. W. ITALY
OFFICIAL

1997

Declassified E.O. 12356 Section 3.3/NND No. 785021

...t Work under Control of Allied Commission

State of Works as at.....7th June 1945

...iption	Size	Progress	Est'd date of completion	Remarks
	8arches 18 m 5 " 6,5m piles	1%	31st December	All materials needed are missing
	8 arches 13,5 m 2 " 8 m piles	10%	31st December	All materials needed are missing
	19 arches 13 m 1 arch 32 m Piles	no progress		New contract
	5 arches 9 m piles	7%	15th July	small amounts of cement has been obtained. Steel beams and timber available. This →
	6 arches 19 m 1 arch 25 m Piles			contract trouble and shortage of material
	4 spans of 22, 26, 26, 22 m			Works not yet commenced
	3 arches 41 m 1 pile 2 piles			New project in progress due to withdrawal of Florence
...s	Span: 2,50 m			Completed
...CC	Span: 5,60 m			Completed

ALLIED COMMISSION
In S.C. (Rail)
C.E. BRANCH
N.W. ITALY
OFFICIAL

1998

Declassified E.O. 12356 Section 3.3/NND No. 785021

is the project for which
sea-Transport has been
demanded. Possibility
within 10 days.

Compartimento. Access
to the bridge difficult
both for material and
persons.

1999

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract work under Control of Mil

Line 39 Alessandria-Piacenza

State of Wor

Job Nr.	Agency	Location	Description	Size	Progress	Re
40/39/ 19		Scrivia (S.Giuliano-Tortona)	Bridge	11 spans of 16 m		
40/39/ 25	Rocconi	Trebbia S.Nicolò-Piacenza	Bridge	23 spans of 17 m	30%	20

1.63

2000

Declassified E.O. 12356 Section 3.3/NND No. 785021

Construction (Contract work under Control of Allied Commission)

Area

State of works as at 7th June 1945

Description	Size	Progress	Dept'l date of Completion	Remarks
Bridge	33 spans of 16 m			
Bridge	23 spans of 17 m	30%	20/6?	M.R.S. have arranged to supply the timber but not yet forthcoming. Trying to arrange purchase from civil sources.

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL

2001

Declassified E.O. 12356 Section 3.3/NND No. 785021

Railway Construction Contract work under Control of Allied

Line 61- Genoa-Milan(Arquata Brassans Bottarone) State of

Job No.	Agency	Location	Description	Size	Progress
AC/61/ 1G	Sella & Granata	Staffora (Voghera-Tungavilla	Bridge	5 spans of 12 m	

2002

Declassified E.O. 12356 Section 3.3/NND No. 785021

...ition Contract Work under Control of Allied Commission

...ressone Bottarone) State of Works as at 7th June 1945

...tion	Size	Progress & ...t'd date of completion	Remarks
	5 spans of 12 m		Completed

ALLIED COMMISSION
Tn. S. C. (Rails)
C. E. BRANCH
N. W. ITALY
OFFICIAL


2003