Declassified E.O. 12356 Section 3.3/NND No. 785019

ACC 078/L-U/IPWU

10000/150/252
(VOL. 3)

Declassified E.O. 12356 Section 3.3/NND No. 785019

10000/150/252
(VOL. 3)

GENERAL, LAZIO-UMBRIA
MAR. – MAY 1945

GENERAL LAZIO-UMBRIA

15 MAR 45

28 MAY 45

Vol. 3.

0781-U/PWU GENERAL

Declassified E.O. 12356 Section 3.3/NND No. 785019

28 MAY 45

Vol. 3.

10000 / 150 / 252

THIS FOLDER
CONTAINS PAPERS
FROM MAR-45
TO MAY-45
CATALOGUE.

078/L-U/PWU

Declassified E.O. 12356 Section 3.3/NND No. 785019

No	~~Date~~ FROM	Ref	~~From~~ Date	Subject
328	Reg. Eng. L U	RA/ENG/509.4	15.3.45	Transmittal of Forms AC/2
329	"	RA/ENG/T/10134	—	" " " "
330	"	RA/ENG/509.7	15.3.45	" " " "
331	"	RA/ENG/509.4	"	" " " "
332	"	RA/ENG/509.1	"	" " " "
333	"	RA/ENG/509.4	"	" " " " AC/1
334	"	RA/ENG/509.1	"	" " " AC/2
335	"	RA/ENG/509.B.2	"	" " " AC/1
336	"	RA/ENG/509.F	"	" " " AC/1 & AC/2
337	"	RA/ENG/509.F	"	" " " AC/1
338	"	RA/ENG/509.21	"	" " " AC/1
339	"	RA/ENG/509.1	"	" " " AC/1
340	"	RA/ENG/509.P	"	" " " AC/1, 1 AC/2
341	"	RA/ENG/509.7	27.3.45	" " " AC/2
342	"	RA/ENG/509.7	27.3.45	" " " AC/2
343	"	RA/ENG/509.4	15.3.45	" " " AC/1
344	"	RA/ENG/509.2	"	" " " AC/1
345	"	RA/ENG/509.2	"	" " " AC/1
346	"	RA/ENG/509.2	"	" " " AC/1
347	"	RA/ENG/509.2	"	" " " AC/1
348	"	RA/ENG/509.6	"	" " " AC/1
349	"	RA/ENG/509.B/2	27.3.45	" " " AC/2
350	"	RA/ENG/509.2	15.3.45	" " " AC/2
351		OQR LU/1	30.3.45	Estimated Contract
352	Reg. Eng. L U	RA/ENG/509.7	15.3.45	Transmittal of Forms AC/1

Declassified E.O. 12356 Section 3.3/NND No. 785019

333	"	R4/ENG/509.6	"	"	"	"	"	"	AC/1		
334	"	R4/ENG/509.1	"	"	"	"	"	AC/2			
335	"	R4/ENG/509.8.2	"	"	"	"	"	AC/1			
336	"	R4/ENG/509.8	"	"	"	"	"	AC/1 1AC/2			
337	"	R4/ENG/509.8	"	"	"	"	"	AC/1			
338	"	R4/ENG/509.71	"	"	"	"	"	AC/1			
339	"	R4/ENG/509.1	"	"	"	"	"	AC/1			
340	"	R4/ENG/509.8	"	"	"	"	"	AC/1 1AC/2			
341	"	R4/ENG/509.7	27.3.45	"	"	"	AC/2				
342	"	R4/ENG/509.7	27.3.45	"	"	"	AC/2				
343	"	R4/ENG/509.4	15.3.45	"	"	"	AC/1				
344	"	R4/ENG/509.2	"	"	"	"	AC/1				
345	"	R4/ENG/509.2	"	"	"	"	AC/1				
346	"	R4/ENG/509.2	"	"	"	"	AC/1				
347	"	R4/ENG/509.2	"	"	"	"	AC/1				
348	"	R4/ENG/509.6	"	"	"	"	AC/1				
349	"	R4/ENG/509.8/2	27.3.45	"	"	"	AC/2				
350	"	R4/ENG/509.2	15.3.45	"	"	"	AC/2				
351		028 Ldr 1	30.3.45	Estimates & Contracts							
352	Reg. Eng. 6 U	R4/ENG/509.7	15.3.45	Transmittal of Forms AC/1							
353	"	R4/ENG/509.7	"	"	"	"	"	"			
354	"	R4/ENG/509.7	"	"	"	"	"	"			
355	"	R4/ENG/509.8/4	"	"	"	"	"	"			
356	"	R4/ENG/509.8/4	27.3.45	"	"	"	AC/2				
357	"	R4/ENG/11/9	9.4.45	Closing Gordon Highways Letter							
358	"	R4/MS/509.1	28.4.45	Transmittal of Forms AC/1							

Declassified E.O. 12356 Section 3.3/NND No. 785019

Monthly report


Leo Adler

Declassified E.O. 12356 Section 3.3/NND No. 785019

Declassified E.O. 12356 Section 3.3/NND No. 785019

MAPS AND CHARTS TOO LARGE TO FILM ON ONE EXPOSURE ARE FILMED CLOCKWISE BEGINNING IN THE UPPER LEFT CORNER, LEFT TO RIGHT, AND TOP TO BOTTOM.

SEE DIAGRAMS BELOW.



Declassified E.O. 12356 Section 3.3/NND No. 785019

A.I

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: gennaio 194[illegible] / febbraio / marzo

Province or Department / Provincia o Compartimento: COMPARTIMENTO PER LA VIA[illegible] BILITA' STATALE DEL LAZIO E UMBRIA

Subject / Oggetto: MILITARI - PONTI

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
320I	1	1	S.S.n.I "AURELIA" Km.93+240	Ricostr.ponte sul fiume Marta 6 archi luce m.9.00	4.700.000,00	240 17.6m 44	Ing.SERRA Luigi 8.10.1944
320I	2	2	S.S.N.I Km.105+280	Ricostr.ponte sul fiume Arrone -3 archi luce centrale m.29.40;laterali m.6.20	3.900.000,00	247 17-8.44	S A.C.A.E 15.10.44
	3	2	idem	idem idem	1.300.000,00	654 29.12.44	
-	4	148	S.S.N.Xxx 1 BIS-Dir. per Vetralla	Ripar.ponte sul terrente Cerracchie - 5 arcate luce m.9. Km.24+300	1.300.000,00	622 16.12.44	Cidonio Luigi 27.1.45
-	5	13	S.S.N.2 "CASSIA" Km.135+893	Ripar.ponte "Gregoriano" 6 luci 41 m.8.75./.15.10	6.520.000,00	276 31.8m44	Ing.CALDERAI Ug[illegible] 15.10.944
-	6	9	S.S.N.2 Km.39+643	Ricostr.ponte "Settevene" luce m.3.70	390.000,00	280 11.8.44	Ing. MASSA Gugli[illegible] mo - 1.11.44
-	7	77	S.S.N.2 Km.60+962	Ricostr.ponte S.PIETRO Km. luce m.3.20	600.000,00	337 30.9.44	CIDONIO Elia 20.12.44
-	8	43	S.S.N.2 Km.103+749	Ricostr.ponte" DEL PODERETTO" 2 luci m.8	3.300.000,00	662 28.12.44	CIDONIO Elia-10 44
3402	9	10	S.S.N.2 Km.112+362	Ricostr.ponte "DELLE CARO-GNE" luce m.6.40	530.000,00	279 31.9.44	ALFONSI Alfons[illegible] 23.10.44

Declassified E.O. 12356 Section 3.3/NND No. 785019

IVILE WORKS
O CIVILE

PONTI

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1946		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % Jaanuary Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
.700.000,00	240 17.8 44	Ing.SERRA Luigi 8.10.1944	16.11. 44	15.10. 44	100						ultimato Prorogato al 31.12.44
.900.000,00 .300.000,00	247 17.8.44 654 29.12.44	S.A.C.A.E 15.10.44	29.10. 44	16.8.44	100						ultimato Prorogato al 10.1.45 Perizia suppletiva
.300.000,00	622 16.12.44	Cidonio Luigi 27.1.45	28.2.45	15.12.44	35	50					Sospesa - Stipulato contratto in data 27.1.45. Lavori ultimati per la metà parte appaltata in peso giurisdizionale. Contratto in corso di registrazione.
.520.000,00	276 31.8.44	Ing.CALDERAI Ugo 15.10.944	13.1.45	15.9.44	90						ultimato X
390.000,00	280 11.8.44	Ing. BOZZA Guglielmo - 1.11.44	20.10.44	11.7. 44	100						ultimato Perizia suppletiva approvata col N. 668
600.000,00	337 30.9.44	CIDONIO Elia 20.12.44	18.11.44	5.10 44	100						ultimato
.300.000,00	662 26.12.44	CIDONIO Elia-10.11. 44	10.11 44	31.7.44	100						"
530.000,00	279 31.9.44	ALFONSI Alfonso 23.10.44	26.10.44	11.9. 44	100						"

Declassified E.O. 12356 Section 3.3/NND No. 785019

	3	2	[illegible]	[illegible]	[illegible]		29.12.44	15.10.44
-	4	148	S.S.N.[illegible] 1 BIS-Dir. per Vetralla Km.24+300	Ripar.ponte sul torrente Cerracchio - 5 arcate luce m.9.	1.300.000,00	622 16.12.44		Cidonio Luigi 27.1.45
-	5	13	S.S.N.2 "CASSIA" Km.135+893	Ripar.ponte "Gregoriano" 6 luci di m.8.75./.15.10	6.520.000,00	276 31.8m44		Ing.CALDERAI Ugo 15.10.944
-	6	9	S.S.N.2 Km.35+643	Ricostr.ponte "Settevene" luce m.3.70	390.000,00	280 11.8.44		Ing. MAZZA Guglielmo - 1.11.44
-	7	77	S.S.N.2 Km.60+962	Ricostr.ponte S.PIETRO Km. luce m.3.20	600.000,00	337 30.9.44		CIDONIO Elia 20.12.44
-	8	43	S.S.N.2 Km.103+749	Ricostr.ponte" DEL PODERETTO" 2 luci m.8	3.300.000,00	662 28.12.44		CIDONIO Elia-10.44
5802	9	10	S.S.N.2 Km.112+362	Ricostr.ponte "DELLE CAROGNE" luce m.6.40	530.000,00	279 31.9.44		ALFONSI Alfonso 23.10.44
-	10	11	S.S.N.2 Km.113+651	Ricostr.ponte "DELLA SERENA" luce m.6,40	520.000,00	278 31.8.44		idem
&	11	12	S.S.N.2 Km.123+733	Ricostr.ponte "SACCHETO" luce m.3.00	500.000,00	277 31.8.44		NERI Lorenzo 23.9.44
-	12	14	S.S.N.2 Km.136+752	Ricostr.ponte "TIROLLS" cinque luce di m.15.00	2.500.000,00	275 2.9.44		Ing.CALDERAI Ugo contratto in con
-	13	15	S.S.N.2 Km.29+423	Ricostr.ponte "DI BACCANO" luce m.4,00	915.000,00	294 8.9.44		Ing.MAZZA Gu[illegible] 15.10.44
				A RIPORTARE	25.975.000,00			

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

	29.XI.44	15.10.44						
900.000,00	622 16.12.44	Cidonio Luigi 27.1.45	28.2.45	15.12.44	35	50		Sospeso. Stipulato contratto in data 27.1.45. Lavori ultimati per la metà prima stipulata in forma longitudinale. Contratto in corso di registrazione.
320.000,00	276 31.8.44	Ing. CALDERAI Ugo 15.10.944	13.I.45	15.9.44	90%	Ino		abbonato X
390.000,00	280 11.8.44	Ing. MAZZA Guglielmo - 1.11.44	20.10.44	11.7.44	100			abbonato Perizia suppletiva approvata col N. 668
500.000,00	337 30.9.44	CIDONIO Elia 20.12.44	18.11.44	5.10 44	100			abbonato
380.000,00	662 28.12.44	CIDONIO Elia-10.11.44	30.11 44	31.7.44	100			"
330.000,00	279 31.9.44	ALFONSI Alfonso 23.10.44	26.10.44	11.9.44	100			"
320.000,00	278 31.8.44	idem	"	"	100			"
300.000,00	277 31.8.44	MARI Lorenzo 23.9.44	30.9.44	25.8.44	100			"
600.000,00	275 2.9.44	Ing. CALDERAI Ugo contratto in corso						
315.000,00	294 8.9.44	Ing. MAZZA Guglielmo 15.10.44	9.II 44	9.9.44	100			abbonato Pror. al 9.12.44
375.000,00								

846

Declassified E.O. 12356 Section 3.3/NND No. 785019

A.I

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

COMPARTIMENTO PER LA VIABILITA' STATALE DEL LAZIO E UMBRIA

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: Gennaio Febbraio Marzo

Province or Department / Provincia o Compartimento: .....

Subject / Oggetto: MILITARI - PONTI

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	26.975.000,00		
-	14	133	S.S.N.2 Km.86+904	Ricostr.ponte "Fontanile" luce m.3	450.000,00	489 11.11 44	SARACA Alfonso 14.I2.44
-	15	134	S.S.N.2 Km.91+603	Ricostr.ponte "SANGUINARO" luce m.5	745.000,00	490 11.11. 44	SARACA Alfonso 2.I2.44
-	16	135	S.S.N.2 Km.108+125	Ricostr.ponte " di Arlena" due luci di m.4.50	1.090.000	488 11.11.44	CIDONIO Elia 20.I2.44
-	17	150	S.S.N.2 Km.111+705	Ricostr.pontic.detto "Molinella" luce m.3.90	520.000	491 11.11.44	ALFONSI Alfonso 14.I2.44
4932	18	166	S.S.N.2 Km.75+640	Ricostr.ponte "PALIANO" luce m.6.60	375.000	353 12.IO. 44	SARACA Alfonso 2.I2.44
-	19	201	S.S.N.2 Km.118+567	Ricostr.ponte "LAGACCIONE" luce m.6.00	1.780.000	643 2I.I2 44	ALFONSI Alfonso
-	20	137	S.S.N.2 Km.223+337	Ricostr.ponte " LICCA " luce m.4.00	1.095.000	487 11.11.44	CIDONIO Elia 20.I2.44
5806	2I	167	S.S.N.2 Km.I80+050	Ripar.ponte "Melona" in c.a.luce m.IO.05	270.000	664 28.I2. 44	CIDONIO Elia 18.1.45
-	22	138	S.S.N.2 Km.I4I+385	Ricostr.ponte "PISCINO" luce m.3.00	355.000	486 11.11. 44	CIDONIO ELIA -

Declassified E.O. 12356 Section 3.3/NND No. 785019

CIVILE WORKS
GENIO CIVILE

RI 2 - PONTI

Month / Mese — Signature of Ingegnere Capo / Firma dell'Ingegnere Capo — Date / Data

Month / Mese — Signature of Ingegnere Capo / Firma dell'Ingegnere Capo — Date / Data

Gennaio
Febbraio 15
March 15

AMMOUNT L. / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto	Date due for completion / Data di scadenza del tempo utile	Date started / Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS / OSSERVAZIONI
26.975.000,00											
450.000,00	489 11.11 44	SARACA Alfonso 14.I2.44	15.I2 44	23.IO. 44	100						ultimato
745.000,00	490 11.11. 44	SARACA Alfonso 2.I2.44	17.2.45 ~~19.I2~~ ~~44~~	19.I2 44	10	70					~~in data richiesta~~ prorogato al 19.3.45
1.090.000	488 11.11.44	CIDONIO Elia 20.I2.44	7.2.45	19.I2. 44	20	35					~~in data~~ Proroga in corso il gelo ha ostacolato i lavori
520.000	491 11.11.44	ALFONSI Alfonso 14.I2.44	30.11. 44	25.IO 44	100						ultimato
375.000	353 12.IO. 44	SARACA Alfonso 2.I2.44	6.3.45	7.IX. 45	2	50					rettificata data inizio al 7.1.45 e quella di ultimazione al 6.3.45 Proroga in corso
1.780.000	643 2I.I2 44	ALFONSI Alfonso	5.3.45	15.1. 45	—	20					contratto in corso regist. Proroga in corso
1.095.000	487 11.11.44	CIDONIO Elia 20.I2.44	5.I.45	6.11.44	30	35					~~in data richiesta~~ prorogato al 05.4.45. Ritardo causato da maggiori lavori 845
270.000	664 28.I2. 44	CIDONIO Elia 16.1.45	28.2.45	2.I.45	20	50					Proroga in corso.
355.000	486 11.11. 44	CIDONIO ELIA —	16.4.45 —	15.2.45 —	—						Contratto in corso regist. ~~lavori di urgenza~~ Lavori appaltato Ditta Cidonio Elia

Declassified E.O. 12356 Section 3.3/NND No. 785019

				Km.9I+603	luce m.5	743.000,00	490 11.11.44	2.I2.44
-	16	135	S.S.N.2 Km.I08+I25	Ricostr.ponte " di Arlena" due luci di m.4.50	1.090.000	488 11.11.44	CIDONIO Elia 20.I2.44	
-	17	150	S.S.N.2 Km.III+705	Ricostr.pontic.detto "Molinella" luce m.3.90	520.000	491 11.11.44	ALFONSI Alfonso 14.I2.44	
4032	18	166	S.S.N.2 Km.75+640	Ricostr.ponte "IPALIANO" luce m.6.60	375.000	353 12.IO.44	SARACA Alfonso 2.I2.44	
-	19	201	S.S.N.2 Km.II8+567	Ricostr.ponte "LAGACCIONE" luce m.6.00	1.780.000	643 2I.I2 44	ALFONSI Alfonso	
-	20	137	S.S.N.2 Km.123+337	Ricostr.ponte " LICCA " luce m.4.00	1.095.000	487 11.11.44	CIDONIO Elia 20.I2.44	
5806	2I	167	S.S.N.2 Km.I30+050	Ripar.ponte "Melona" in c.a.luce m.IO.05	270.000	664 28.I2.44	CIDONIO Elia 16.1.45	
-	22	138	S.S.N.2 Km.I4I+385	Ricostr.ponte "PISCINO" luce m.3.00	355.000	486 11.11.44	CIDONIO ELIA -	
-	23	168	S.S.N.2 Km.I23+I5I	Ripar.ponte "Fosso Grande"	165.000	665 28.I2.44	CIDONIO Elia 20.I2.44	
				A riportare	3.820.000			

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

145.000,00	490 11.11.44	BARACA Alfonso 2.I2.44	[illegible] 12 [illegible] 44	[illegible] 44						15.3.45	
1.090.000	488 11.11.44	CIDONIO Elia 20.I2.44	7.2.45	19.I2.44	20	35				il gelo ha ritardato i lavori ~~15 gg.~~ Proroga in corso	
520.000	491 11.11.44	ALFONSI Alfonso 14.I2.44	30.11.44	25.IO 44	10					ultimato	
375.000	353 12.IO.44	SARACA Alfonso 2.I2.44	6.3.45	7.IX.45	2	50				rettificata data inizio al 7.1.45 quella di ultimazione al 6.3.45 Proroga in corso	
1.780.000	643 2I.I2 44	ALFONSI Alfonso	5.3.45	15.1.45	—	20				contratto in corso regist. Proroga in corso	
1.095.000	487 11.11.44	CIDONIO Elia 20.I2.44	5.I.45	6.11.44	30	35				~~in attesa richiesta~~ prorogato al 05.4.45. Richiesta cassa integrazione per maggiori lavori 845	
270.000	664 28.I2.44	CIDONIO Elia 16.1.45	28.2.45	2.I.45	20	50				Proroga in corso.	
355.000	486 11.11.44	CIDONIO ELIA —	16.4.45 —	15.2.45 —	—					Contratto in corso regist. ~~avvio~~ ~~inizio~~ lavoro effettuato Ditta Cidonio Elia	
165.000	665 28.I2.44	CIDONIO Elia 20.I2.44	25.2 1.3.45	15.1.45 44	—	30				~~in attesa richiesta~~ proroga in corso. —	
3.820.000											

Declassified E.O. 12356 Section 3.3/NND No. 785019

A.I

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

COMPARTIMENTO PER LA VIABILITA' STATALE DEL LAZIO E UMBRIA — RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: gennaio 1944 — febbraio — march

Province or Department / Provincia o Compartimento:

Subject: / Oggetto: MILITARI - PONTI

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	34.120.000		
-	24	49	S.S.N.3 "FLAMINIA" Km.79+000	Ricostr.ponte "Sanguinaro" arco luce m.4.50	375.000	443 11.11.44	MENCARELLI Luig 2.7.44
-	25	29	Km.13+150	Ricostr.ponte arco m.12	1.325.000	323 25.9.44	ALESSANDRI Amed 19.7.44
335I	26		Idem idem Km.66+395	Ricostr.ponte sul "Fosso Rocchette" tre arcate m. 9.00	2.850.000	362 12.10.44	Soc.Gen.Immob.t tuita alla ditt Cardia Luigi
-	27	46	Idem idem Km.52+350	Ricostr.ponte fiume Treia arco m.4.50	1.920.000	369 12.10.44	idem
355I	28	47	Idem idem Km.67+350	Ricostr.ponte torrente Aia - luce m.20	1.960.000	370 12.X.44	"
335I	29	48	Idem idem Km.65+230	Ricostr.pontic. m.6.00 di luce	394.000	363 12.10.44	"
5053	30	157	Idem idem Km.97+650	Ricostr.ponte m.5 luce	825.000	59I 9.12.44	SALVATI France 25.11.44
5561	3I	186	Idem idem Km.69+48	Ricostr.pontic.tuboiare luce m.1;00	233.000	644 21.12.44	Ing.GRECO Rena
4927	32	192	Idem idem Km.69+735	Ricostr.pontic. m.2 luce	910.000	544 28.11.44	Ing.Greco Re 1.12.44

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS
CIVILE

RI - PONTI

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
march		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
4.920.000											
	443	RENCARELLI Luigi	1.8.44	2.7.44	100						ultimato
378.000	11.11.44	2.7.44									
1.325.000	323	ALESSANDRI Amedeo	30.9.	17.6.44	100						ultimato
	25.9.44	19.7.44	44								
2.850.000	362	Soc.Gen.Immob.sosti-	31.I.	4.10.	80						ultimato - Contratto in
	12.10.	tuita alla ditta	45	44							corso registrazione, Ha corso
	44	Cardda Luigi									proroga
	369										
1.920.000	12.10.	idem	25.11.	7.10.44	100						ultimato "
	44		44								
1.560.000	370										
	12.X.44	"	2.12.44	4.X.44	100						" "
394.000	363										
	12.10.44	"	"	"	100						" "
825.000	591	SALVATI Francesco	8.12.	6.11.44	100						" "
	9.12.44	25.11.44	44								
											844
233.000	644	Ing.GRECO Renato	30.12.	5.12.44	100						" "
	21.12.44		44								
910.000	344										
	28.11.44	Ing.Greco Renato	15.12.	16.11.	100						Stipulato contratto in
		1.12.44	44	44							data 1.12.44

Declassified E.O. 12356 Section 3.3/NND No. 785019

	3351	26		Idem idem Km.66+395	Ricostr.ponte sul "Fosso Rocchette" tra arcate m. 9.00	2.850.000	362 12.10. 44	Soc.Gen.Immob.se tuita alla ditta Cardda Luigi
	-	27	46	Idem idem Km.52+350	Ricostr.ponte fiume Treia arco m.4.30 450	1.920.000	369 12.10. 44	Idem
	3351	28	47	Idem idem Km.67+350	Ricostr.ponte torrente Aia - luce m.20	1.560.000	370 12.X.44	"
	3351	29	48	Idem idem Km.65+230	Ricostr.pontic. m.6.00 di luce	394.000	363 12.10.44	"
	5053	30	157	Idem idem Km.97+650	Ricostr.ponte m.5 luce	825.000	591 9.12.44	SALVATI Francesc 25.11.44
	5561	31	186	Idem idem Km.69+48	Ricostr.pontic.tubolare luce m.1;00	233.000	644 21.12.44	Ing.GRECO Renat
	4927	32	192	Idem idem Km.69+735	Ricostr.pontic. m.2 luce	910.000	544 28.11.44	Ing.Greco Rena 1.12.44
	-	33	50	S.S.M.3 BIS Ripar.cavalcavia "Tiberina" Km.38+200		960.000	492 11.11.44	Ditta CIDONIO Pi sostituita alla Ditta MENCARELL Luigi
					A riportare	45.195.000 44.595.000		

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

2.850.000	362 12.10.44	Soc.Gen.Immob.sosti-tuita alla ditta Cardda Luigi	31.I. 45	4.10. 44	80/100		ultimato - Contratto in corso registrazione, fu corso proroga
1.920.000	369 12.10. 44	idem	25.11. 44	7.10.44	100		ultimato "
1.560.000	370 12.X.44	"	2.12.44	4.X.44	100		" "
394.000	363 12.10.44	"	"	"	100		" "
825.000	591 9.12.44	SALVATI Francesco 25.11.44	8.12. 44	6.11.44	100		" "
233.000	644 21.12.44	Ing.GRECO Renato	30.12. 44	5.12.44	100		" "
910.000	544 28.11.44	Ing.Greco Renato 1.12.44	15.12. 44	16.11. 44	100		Stipulato contratto in data 1.12.44
980.000	492 11.11.44	Ditta CIDONIO Pietro costituita alla Ditta MENCARELLI Luigi	-	-			Lavaro già sospeso dalla 291^ Compagnia G.M.I. In corso nuova perizia e contratto. Le ultime opere furono, in parte, fornite dalle Sezioni staccate di Perugia e Terni.
45.495.000							
46.695.000							

8 1/4

Declassified E.O. 12356 Section 3.3/NND No. 785019

A.I

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: gennaio 1945 / febbraio / marzo

COMPARTIMENTO PER LA VIABILITA' STATALE DEL LAZIO ED UMBRIA

Province or Department / Provincia o Compartimento:

Subject / Oggetto: MILITARI I - PONTI

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	45.495.000		
5263	34	63	S.S.N.6 "CASILINA" Km.139+870	Ricostr.ponticello arco m.2.00	1.030.000	595 9.I2.44	E.L.S.A. 1.11.4
5264	35	64	idem idem Km.I42+470	Ricostr.ponte 2 archi di m.2.60	640.000	596 9.I2.44	" "
5260	36	65	idem idem Km.I43+300	Ricostr.ponte arco luce m.2.00	740.000	588 9.I2.44	" "
5259	37	66	idem idem Km.I44+900	Ricostr.ponte arco luce m.2	180.000	597 9.I2.44	" "
5262	38	67	idem idem 145+420	Ricostr.ponte m.4.20 luce	910.000	593 9.I2.44	" "
5268	39	68	idem idem 146+542	Ricostr.pontic.luce m.2.00	250.000	584 9.I2.44	" "
5257	40	69	idem idem 147+660	Ricostr.pontic/arco luce m.2.20	270.000	598 9.I2.44	" "
5939	41	84	idem idem Km.I2I+040	Ricostr.ponte luce m.	2.800.000	403 23.X.44	QUADRINI Loreto
3936	42	85	idem idem Km.83+9I5	Ricostr.ponte 3 archi luce m.I0	2.000.000	399 23.I0.44	BRAGAGLIA Pietro 28.8.44
5256	43	86	idem idem Km.55+990	ricostr.ponte arco luce m.8	540.000	586 9.I2.44	PANTALEO Ferdina 15.11.44

Declassified E.O. 12356 Section 3.3/NND No. 785019

IVILE WORKS
O CIVILE

1 - PONTI

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
45.495.000											
1.030.000	595 9.12.44	E.L.E.A. 1.11.44	15.12.44	25.9.44	100						Prorogato al 30.12.44 ulter
640.000	596 9.12.44	" "	30.11.44	25.9.44	100						" " 14.1.45 "
740.000	588 9.12.44	" "	30.11.44	25.9.44	100						" " 30.12.44 " Disporto Ispizio lavori. Fuvidata sull'area ELSA all'esecuz. non vi fu alcuna provvidenza. Sospeso fattura al 15.2.1945
180.000	597 9.12.44	" "	—.	25.9.44							
910.000	593 9.12.44	" "	15.12.44	25.9.44	100						" " 30.12.44 ulter
250.000	584 9.12.44	" "	30.11.44	"	100						" " " "
270.000	598 9.12.44	" "	"	"	100						" " " "
2.800.000	403 23.X.44	QUADRINI Loreto	30.9.44	9.7.44	100						" " 15.11.44 " 8/3
2.000.000	399 23.10.44	BRAGAGLIA Pietro 28.8.44	19.11.44	6.7.44	100						" " 15.1.45 Erroneamente segnalato " ult. finito ~~il fornitore~~ ~~inviato~~. Eccezione al 28.2.45 ulteriore
540.000	586 9.12.44	PANFALZO Ferdinando 15.11.44	15.12.44	25.9.44	100						

Declassified E.O. 12356 Section 3.3/NND No. 785019

	5264	35	64	Idem Km.142+470	Idem	Ricostr.ponte 2 archi di m.2.60	640.000	596 9.12.44	" "
	5260	36	65	Idem Km.143+300	Idem	Ricostr.ponte arco luce m.2.00	740.000	588 9.12.44	" "
	5259	37	66	Idem Km.144+900	Idem	Ricostr.ponte arco luce m.2	180.000	597 9.12.44	" "
	5262	38	67	Idem 145+420	Idem	Ricostr.ponte m.4.20 luce	910.000	593 9.12.44	" "
	5268	39	68	Idem 146+542	Idem	Ricostr.pontic.luce m.2.00	250.000	584 9.12.44	" "
	5257	40	69	Idem 147+660	Idem	Ricostr.pontic/arco luce m.2.20	270.000	598 9.12.44	" "
	5939	41	84	Idem Km.121+040	Idem	Ricostr.ponte luce m.	2.800.000	403 23.X.44	QUADRINI Loreto
	3938	42	85	Idem Km.83+915	Idem	Ricostr.ponte 3 archi luce m.10	2.000.000	399 23.10.44	BRAGAGLIA Pietro 26.8.44
	5256	43	86	Idem Km.55+990	Idem	ricostr.ponte arco luce m.8	540.000	586 9.12.44	PANTALEO Ferdina 15.11.44
	5258	44	87	Idem Km.79+090	Idem	Ricostr.ponte arco luce m.4.50	920.000	585 9.12.44	Idem Idem
	5257	45	89	Idem Km.78+285	"	Ricostr.pontic.arco luce m.1,20	290.000	594 9.12.44	Idem Idem
	5938	46	113	Idem Km.84+000	Ide	Ricostr.ponte arco m.5.50 sul torrente Cosa (by pass) presso il Km. 84+000	1.250.000	599 9.12.44	Idem idem
						A riportare	57.315.000		

T. Poggiolo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

640.000	596 9.I2.44	"	"	30.11.44	25.9.44	100						"	"	14.I.45
740.000	588 9.I2.44	"	"	30.11.44	25.9.44	100						"	"	30.I2.44
180.000	597 9.I2.44	"	"	—.	25.9.44									
910.000	593 9.I2.44	"	"	15.12.44	25.9.44	100						"	"	30.I2.44
250.000	584 9.I2.44	"	"	30.11.44	"	100						"	"	"
270.000	598 9.I2.44	"	"	"	"	100						"	"	"
2.800.000	403 23.X.44	QUADRINI Loreto		30.9.44	9.7.44	100						"	"	15.11.44
2.000.000	399 23.IO.44	BRAGAGLIA Pietro 28.8.44		19.11.44	26.7.44	100						"	"	15.1.45
540.000	586 9.I2.44	PANFALEO Ferdinando 15.11.44		15.I2.44	25.9.44	100						"	"	28.2.45
920.000	585 9.I2.44	idem	idem	31.I2.44	25.IO.44	100								
290.000	594 9.I2.44	idem	idem	~~15.1.45~~	~~30.9.44~~	~~90~~								
1.250.000	599 9.I2.44	idem	idem	~~15.11.44~~	15.1.45	25.9.44	100							
7.315.000														

Errore causato dal fatto che il fondo era in secco. Eseguito proroga al 28.2.45 ultimato

Rapporto Ufficio lavori. Guidato dalla signora ELSA all'esecuz.; non vi ha alcun provvedito. SOSPESO fattura al 15.2.1945

Lavoro mai iniziato. Poco più di da cantiere inoltre indennità mese precedente non data ultimata data inizio, percentuale. Tutto SOSPESO ultimato

Declassified E.O. 12356 Section 3.3/NND No. 785019

A.I

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

COMPARTIMENTO PER LA VIA= RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE
BILITA' STATALE DEL LAZIO ED UMBRIA

Month / Mese: gennaio 44 / febbraio / marzo

Province or Department / Provincia o Compartimento: .....

Subject / Oggetto: MILITARI - PONTI

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	57.015.000		
5255	47	105	S.S.N.6 "CASILINA" Km.81+462	Ricostr.pontic.arco m.2	770.000	587 9.12.44	PANTALEO-15.11.4
3936	48	113	id. id. deviaz.sini- stra sul tor- rente Cosa per Frosi- rone	Ricostr.ponte di m.12 di luce	950.000	402 20.X.44	BEVERATI Umberto 28.8.44
3937	49	125	idem idem Km.147+933	Ricostr.viadotto S.Vittore	5.200.000	401 23.10.44	E L S A - 8.9.44
5265	50		idm idem Km.148+670	Ricostr.ponte luce m.1,10	108.000	592 9.12.44	E L S A- 1.11/
5266	51	127	id. id. Km.149+267	Ricostr.ponte arco luce m.4.50	420.000	589 9.12.44	E L S A 1.11.44
5261	52	128	id. id. Km.149+946	Ricostr.ponte arco luce m.1,60	310.000	590 9.12.44	E L S A - 1.11.44
3935	53	169	id. id. Deviazione destra sul torr.Cosa per Frosinone	Ricostr.ponte 4 archi luce m.3.75	570.000	400 23.10.44	BRACAGLIA Pietro 28.8.44
-	54	41	id. id. 105+450	Ricostr.ponte arco m.32	7.600.000	303 10.9.44	BOC.AN.IMMOBILIARE 8.9.44
-	55	42	id. id. Km.57+280	Ricostr.ponte	2.200.000	325 3.10.44	TUDINI E TALENTI 30.8.44

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS
CIVILE

FONTI

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
4015.000											
770.000	587 9.12.44	PANTALEO-15.11.44	15.1.45	25.9.44	100						ultimato
990.000	402 20.X.44	BEVERATI Umberto 26.8.44	10.8.44	23.6.44	100						Prorogato al 15.10.44 ultimato
200.000	401 28.10.44	E L S A - 8.9.44	10.9.44	12.6.44	100						" " 9.11.44 "
106.000	592 9.12.44	E L S A- 1.11/	[illegible]								Sospeso. Il lavoro continua e rimane sospeso
420.000	589 9.12.44	E L S A 1.11.44	15.12.44	25.9.44	100						Prorogato al 31.12.44 ultim.
310.000	590 9.12.44	E L S A - 1.11.44	15.12.44	25.9.44	100						ultimato
770.000	400 28.10.44	BRACAGLIA Pietro 28.8.44	28.9.44	19.6.44	100						"
000.000	303 10.9.44	COOP.AN.IMMOBILIARE 6.9.44	15.10.44	25.7.44	100						"
000.000	325 3.10.44	STUDENTI E TALENTI 30.8.44	30.10.44	26.6.44	100						Completato il 27.10.44 "

Declassified E.O. 12356 Section 3.3/NND No. 785019

				deviaz.sinistra sul torrente Cosa per Frosinone					
3934	49	125	idem	idem	Ricostr.viadotto S.Vittore Km.147+933	5.200.000	401 23.10.44	E L S A - 8.9.4	
3265	50		idm	idem	Ricostr.ponte luce m.1,20 Km.148+670	108.000	592 9.12.44	E L S A- 1.11/	
3266	51	127	id.	id.	Km.149+267 Ricostr.ponte arco luce m.4.50	420.000	589 9.12.44	E L S A 1.11.4	
3267	52	128	id.	id.	Km.149+946 Ricostr.ponte arco luce m.1,60	310.000	590 9.12.44	E L S A - 1.11.4	
3935	53	169	id.	id.	Deviazione destra sul torr.Cosa per Frosinone Ricostr.ponte 4 archi luce m.3.75	570.000	400 23.10.44	BRACAGLIA Pietro 28.8.44	
-	54	41	id.	id.	105+450 Ricostr.ponte arco m.32	7.600.000	303 19.9.44	SOC.AN.IMMOBILI 6.9.44	
-	55	42	id.	id.	Km.57+280 Ricostr.ponte	2.200.000	325 3.10.44	TUDINI & TALENTI 30.8.44	
	56	182	S.S.N.7 "APPIA"		Km.141+100 Ricostr.ponte luce m.6.60	5.000.000	673 28.12.44	Soc.Gen.Immobili	
					A riportare	80.143.000			

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

200.000	401 23.10.44	E L S A - 8.9.44	10.9.44	12.6.44	100					" " 9.11.44	"
106.000	592 9.12.44	E L S A - 1.11/								sospeso. Il lavoro continua a minimo impiego	
320.000	589 9.12.44	E L S A 1.11.44	15.12.44	25.9.44	100					Prorogato al 31.12.44	ulter.
310.000	590 9.12.44	E L S A - 1.11.44	15.12.44	25.9.44	100						ulteriori
570.000	400 23.10.44	BRACAGLIA Pietro 28.8.44	28.9.44	19.6.44	100						"
600.000	303 12.9.44	SOC.AN.IMMOBILIARE 6.9.44	15.10.44	25.7.44	100						"
200.000	325 3.10.44	RUDINI E TALENTI 30.8.44	30.10.44	26.6.44	100					Completato il 21.10.44	?
000.000	673 28.12.44	Soc.Gen.Immobiliare	30.4.45	1.2.45			70			Progetto in corso di rielaborazione Lavori sospesi in attesa dell'approvazione del progetto. Nuovo progetto in data 23.2.45 di £. 12.600.000. Contratto in corso di registrazione	
.143.000											

Declassified E.O. 12356 Section 3.3/NND No. 785019

A.I

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: gennaio 1945 / febbraio / marzo

COMPA TIBERTO PER LA VIA=
BILITA' STATALE DEL LAZIO ED UMBRIA

Province or Department / Provincia o Compartimento: .....

Subject: / Oggetto: MILITARI - PONTI

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	89.143.000		
5811	58	221	S.S.N.71 "Umbro Casentinese" Km.10+510	Ricostr.ponticello luce m.2.50	485.000	673 28.12.44	TRONATI Ermenegi 15.12.44
5809	56	220	id. id. Km.9+516; 9+813; 10+156 11+125	Ricostr.quattro tombini	1.120.000	670 28.12.44	TRONATI Ermen &ildo - 15.12.4
5810	59	222	id. id. Km.11+298	Ricostr.ponticello	905.000	669 28.12.44	TRONATI Ermen do - 15.12.44
	4461	60	82	S.S.N.79 "TERNANA" Km.39+783	Ricostr. ponte "Vergara" arco m.5.00	270.000	504 20.11.44	CECI Vincenzo-B.
—	4460	61	80	id. id. Km.39+341	Ricostr.ponte luce m.3 presso il Bivio Rivodutri	100.000	506 20.11. 44	CECI Vincenzo-B.
—	4448	62	81	Km.39+437	Ricostr.ponte luce m.14	1.520.000	503 20.11. 44	CIDONIO Pietro 2.12.44
	4445	63	78	S.S.N.79 TERNANA Km.20+403	Ricostr.ponte sul fiume Velino	2.080.000	509 20.11.44	"
	4457	64	79	id. id. Km.37+968	Ricostr.ponte luce m.26	3.680.000	510 20.11 44	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

IVILE WORKS
O CIVILE

- FORLI

Month Mese	Signature of Ingegnere Capo Firma dell' Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
March		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
89.143.000											
485.000	671 28.12.44	TRONATI Ermenegildo 15.12.44	31.1.45	1.12.44	10	20					~~Tempo richiesta proroga~~ Il gelo ha ostacolato i lavori Prorogato al 31.3.45
1.120.000	670 28.12.44	TRONATI Ermenegildo - 15.12.44	"	"	30	40					Concessa proroga al 30.3.45 idem c.s.
505.000	669 28.12.44	TRONATI Ermenegildo - 15.12.44	"	"	50	60					~~Tempo richiesta proroga~~ idem c.s. Prorogato al 31.3.45
270.000	504 20.11.44	CECI Vincenzo-8.10.44	24.8.44	15.7.44	100						ultimato il 15.7.44
100.000	506 20.11.44	CECI Vincenzo-8.10.44	12.8.44	23.7.44	100						ultimato il 27.7.44
1.520.000	503 20.11.44	CICONIO Pietro 2.10.44	29.9.44	21.8.44	100						842
2.080.000	509 20.11.44	"	10.10.44	"	100						Prorogato al 5.11.44 e nuovamente al 20.11.44 ultimato
3.680.000	510 20.11.44	"	8.11.44	8.8.44	100						Prorogato al 7.12.44 ultimato

Declassified E.O. 12356 Section 3.3/NND No. 785019

				9+813;10+156 11+125				&1ido - 15.12.
	5810	59	222	id. id. Km.11+298	Ricostr.pontic&lo	505.000	669 28.12.44	TRONATI Ernes do - 15.12.44
	4461	60	82	S.S.N.79 "TERNANA" Km.39+783	Ricostr. ponte "Vergara" arco m.5.00	270.000	504 20.11.44	CECI Vincenzo-S.
—	4460	61	80	id. id. Km.39+141	Ricostr.ponte luce m.3 presso il Bivio Rivodutri	100.000	506 20.11. 44	CECI Vincenzo-S.
—	4448	62	81	Km.39+437	Ricostr.ponte luce m.14	1.520.000	503 20.11. 44	CIOCHIO Pietro 2.10.44
	4445	63	78	S.S.N.79 TERNANA Km.20+403	Ricostr.ponte sul fiume Velino	2.080.000	509 20.11.44	"
	4457	64	79	id. id. Km.37+968	Ricostr.ponte luce m.26	3.680.000	510 20.11 44	"
					A riportare	89.903.000		

T. Peppazzio - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

		1100 - 15.12.44	"	"	30	40						Concessa proroga al 30.3.45 vedasi c.s.
505.000	669 28.12.44	TRONATI Ermenegildo - 15.12.44	"	"	50	60						~~Gia' stata richiesta proroga~~ vedasi c.s. Prorogato al 31.3.45
270.000	504 20.11.44	CECI Vincenzo-8.10.44	24.8.44	15.7.44	100							ultimato
100.000	506 20.11.44	CECI Vincenzo-8.10.44	12.8.44	23.7.44	100							" ? al 15.7.44
1.520.000	503 20.11.44	CIBOZIO Pietro 2.10.44	29.9.44	21.8.44	100							" ? al 7.X.44
2.080.000	509 20.11.44	"	10.10 44	"	100							Prorogato al 5.11.44 e nuovamente al 20.11.44 ultimato
3.680.000	510 20.11 44	"	8.11. 44	8.8.44	100							Prorogato al 7.12.44 ultimato
89.303.000												

842

Declassified E.O. 12356 Section 3.3/NND No. 785019

UFFICIO SPECIALE DEL GENIO CIVILE CON SEDE IN ROMA PER IL COMPARTIMENTO LAZIO E UMBRIA

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: dicembre

Provincie or Department / Provincia o Compartimento:

Subject / Oggetto: OPERE ESEGUITE O IN CORSO A CURA AMMINISTRAZIONE PROVINC. di ROMA MILITARI PONTI

A/ 1

Genio Civ. ref. number / Numero di riferimento del Genio Civile — Prov. / Prov.	Ispet. / Ispett.	Reg. engineer ref. number / Numero di riferimento dell'Ingegnere regionale	Town or place / Città o località	NATURE OF WORK / NATURA DEL LAVORO	AMMOUNT L. / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto
				Riporto	89.903.000		
	170	158 159 160 161	Strada Braccianese 1 Km.5+330 " 6+440 " 7+770 "2I+870	Ricostr. 4 ponti	2.270.000	354 12.X.44	GRILLO Nazzareno
	17I	46m	Strada Castel Giubileo	- Demolizione e ricupero materiali ponte in ferro	1.280.000	289 8.9.44	GHELLA Adolfo atto d'impegno 27.44
	172		idem	idem idem	722.850 perizia suppletiva	648 2I.I2.44	
					94.I75.000		

Declassified E.O. 12356 Section 3.3/NND No. 785019

WORKS

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
Gennaio		20			
Febbraio		15			
March		15			

TE O IN CORSO A CURA
ONE PROVINC. di ROMA

OUNT L. rio L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % Jannuary Gennaio	Febbraary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
											15.2.1945
03.000											N. B. I lavori sulla Braccianese 1ª approvati con n° 287 (9.4.44) e 648 (20.12.44) appartenenti alla categoria A/2, sono stati proposti al Provveditorio prospetto - Lavoro rimasto sospeso dal 30.12.44 al 1°.3.45
70.000	354 12.X.44	GRILLO Nazzareno	16.I.45	16.X.44		40					
80.000	289 8.9.44	GHELLA Adolfo atto d'impegno 26.7.44	12.IO.44-3.7.44		45	60					Erroneamente segnalato lavoramento del 65% al 15.1.1945 approvata perizia suppletiva di L. 722.000. I lavori attualmente sono in fase di ripresa dopo la sospensione dalle acque del Pescia suppletiva Tavern
22.850 ia sup- va	648 21.I2. 44										
75.000											

841

Declassified E.O. 12356 Section 3.3/NND No. 785019

E WORKS (14)

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese
Febbraio		20	
Marzo		15	
March		15	

TE O IN CORSO A CURA
ONE PROVINC. di ROMA

OUNT L. orto L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	
03.000											
70.000	354 12.X.44	GRILLO Nazzareno	16.I.45	16.X.44		40					Lavori temporaneamente sospesi per gelo
50.000	289 8.9.44	GHELLA Adolfo atto d'impegno 26. 7.44	12.IO.44-3.7.44		45	60					Rimasto temporaneamente sospeso per la stagione
2.850 a sup- a	648 2I.I2. 44										
5.000											

840

Declassified E.O. 12356 Section 3.3/NND No. 785019

Ufficio Speciale del Genio Civile in Roma
per la Viabilità
della compartimento A.A.S.S.
Roma - Frosinone - Viterbo

A/1

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: Febbraio 1945

Provincie or Department / Provincia o Compartimento: .....

Subject: / Oggetto: LAVORI - VARI

Genio Civ. ref. number; Numero di riferimento del Genio Civile — Prov.	Ispet.	Reg. engineer ref. number / Numero di riferimento dell'Ingegnere regionale	Town or place / Città o località	NATURE OF WORK / NATURA DEL LAVORO	AMMOUNT L / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto
				Riporto	94.175.850		
262 13.I.45	179	251	S.S. N.1 AURELIA Km.43+420	Ricostr.ponte luce m.22 sul torrente Vaccino	3.800.000	754 24.I.45	-
101 6.I.45	180	252	Km.46+600	Ricostr.ponte Turbigo luce m.7.00	2.500.000	759 24.I.45	Ditta Alfonsi A...
243 12.I. 45	181	259	Km.74+500	Ricostr.ponte sul fosso d... rete - luce m.6.00	1.390.000	768 24.I.45	-
434 19.I.45	182	156	"111+420	Ricostr.ponte luce m.5.90	1.100.000	853 27.I.45	-
412 19.I.45	183	246	" 17+760	Ricostr.ponte luce m.6.00 località Bottaccia	2.050.000	846 24.I.45	-
411 19.I.45	184	248	" 21+700	Ricostr.ponte luce m.7.00 sul torrente Arrone	2.450.000	850 24.I.45	-
413 19.I.45	185	254	" 59+218	Ricostr.ponte "Castellaccio"	850.000	849 24.I.45	-
476 22.I.45	186	261	"110+420	Ricostr.ponte sul torr. Fiore di 9 luci	16.000.000	847 24.I.45	Ing.CALDERI Ug...
6405 30.12.* 44	187	253	" 47+800	Id. ponte sul fosso Sas-sitano	395.000	728 17.11.45	" SERRA Luig...
4 21.I.45	188	262	"110+625	Id. ponte a due luci di m.5	2.020.000	727 17.I.45	-
263 13.I.45	189	183	S.S.N.2 CASSIA Km.114+966	Ricostr.ponticello "Barano" luce m.2.45	275.000	848 24.I.45	ALFONSO ALFONSI
6054	190	219	" 19+270	Ricostr.ponte sul fosso		749	Ing.[illegible]

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS
CIVILE

Month Mese | Signature of Ingegnere Capo Firma dell'Ingegnere Capo | Date Data | Month Mese | Signature of Ingegnere Capo Firma dell'Ingegnere Capo | Date Data

= 1001 | Marzo | 15

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
.175.850											
.800.000	754 24.I.45	–	–	–							lavori da appaltare
.500.000	759 24.I.45	Ditta Alfonsi Alfo[illegible] 60	– 1.2.45			20					Eseguiti ~~Infimi~~ lavori limitamente alla variante stradale provvisoria; lavorazioni ricorrenti in altra variante in corso di elaborazione. Lavori da appaltare
.390.000	768 24.I.45	–	–	–							Lavoro da iniziare
.100.000	853 27.I.45	–	–	–							" " "
.050.000	846 24.I.45	–	–	–							" " "
.450.000	850 24.I.45	–	–	–							" " "
850.000	849 24.I.45	–	–	–							" " "
.000.000	847 24.I.45	Ing.C[illegible]I Ugo									Contratto in corso di pubblicazione. L'impresa sta impiantando il cantiere
395.000	728 17.II.45	" SERRA Luigi	22.3.45	1.2.45		20					Contratto in corso di registrazione
.020.000	727 17.I.45	–	–	–							Da appaltare
275.000	848 24.I.45	ALFONSO ALFONSI	10.12.44	23.X.44							Ultimato
	749	Ing.MAZZA Guglielmo									Contratto in corso regi str. si sono completate

839

Declassified E.O. 12356 Section 3.3/NND No. 785019

	8.1.45							
	243 12.I. 45	181	259	Km.74+500	Ricostr.ponte sul fosso del Prete - luce m.6.00	1.390.000	768 24.I.45	-
	434 19.I.45	182	156	"111+420	Ricostr.ponte luce m.5.90	1.100.000	853 27.I.45	-
	412 19.I.45	183	246	" 17+760	Ricostr.ponte luce m.6.00 località Bottaccia	2.050.000	846 24.I.45	-
	411 19.I.45	184	248	" 21+700	Ricostr.ponte luce m.7.00 sul torrente Arrone	2.450.000	850 24.I.45	-
	413 19.I.45	185	254	" 59+218	Ricostr.ponte "Castelliccio"	850.000	849 24.I.45	-
	476 22.I.45	186	261	"110+420	Ricostr.ponte sul torr. Fiore di 9 luci	16.000.000	847 24.I.45	Ing.CALDERINI U
	6409 30.12.44	187	253	" 47+800	Id. ponte sul fosso Sassibene	395.000	728 17.11.45	" SERRA Luig
	4 21.I.45	188	262	"110+625	Id. ponte a due luci di m.5	2.020.000	727 17.I.45	-
	263 13.I.45	189	183	S.S.N.2 CASSIA Km.114+960	Ricostr.ponticello "Barano" luce m.2.45	275.000	848 24.I.45	ADPONSO ALFONS
	6054 30.12. 44	190	219	" 19+270	Ricostr.ponte sul fosso "Olgiata" e variante fra i Km: 19+270 e 19+600	8.000.000	749 16.I.45	Ing.MASSA Gus
					A riportare	135.005.050		

Declassified E.O. 12356 Section 3.3/NND No. 785019

	768						in corso di elaborazione-cavi n. alpestre
1.390.000	24.I.45	-	-	-			Lavoro da iniziare
1.100.000	853 27.I.45	-	-	-			" " "
2.050.000	846 24.I.45	-	-	-			" " "
2.450.000	850 24.I.45	-	-	-			" " "
io" 850.000	849 24.I.45	-	-	-			" " "
16.000.000	847 24.I.45	Ing.CALDARI Ugo					Contratto in corso di esecuzione.L'impresa ha impiantando il cantiere
300.000	728 17.II.45	" CARA Luigi	22.3.45	1.2.45	20		Contratto in corso di registrazione
2.020.000	727 17.I.45	-	-	-			Da appaltare
nio" 275.000	848 24.I.45	ALFONSO ALFONSI	10.12.44	23.X.44	10		Ultimato
8.000.000	749 16.I.45	Ing.[illegible]A Guglielmo					Contratto in corso registr. si sono completate le pratiche d'esproprio per poter accedere ai lavori.L'Impresa ha già impiantato il cantiere
135.005.850							

839

Declassified E.O. 12356 Section 3.3/NND No. 785019

UFFICIO SPECIALE
DEL GENIO CIVILE
PER LA VIABILITA' STATALE
PER IL COMP.LAZIO E UMBRIA

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: Febbraio 1945

Provincie or Department / Provincia o Compartimento:

Subject: / Oggetto: MILITARI = PONTI

A/ 1

"Genio Civ." ref. number / Numero di riferimento del Genio Civile: Prov. / Prov	Ispet. / Ispett.	Reg. engineer ref. number / Numero di riferimento dell'Ingegnere regionale	Town or place / Città o località	NATURE OF WORK / NATURA DEL LAVORO	AMMOUNT L / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto
				Riporto	135.005.850		
138 9.I.45	191	52	S.S.N.6 "CASILINA" Km.I27+270	Ricostr.ponte luce m.I.40	170.000	746 7.7.45	Soc.an.TOMMASIN C. succeduta al Ditta DARETTI A nio
I02 8.I.45	I92	55	idem " I30+275	Ricostruzione ponte luce m.I.40	1.400.000	747 17.I.45	"
242 12.I.45	193	53	" I27+397	Ricostr.ponte luce m.0.90	I30.000	763 24.I.45	"
I76	194	54	" I27+905	" " " " 0.85	130.000	756 2I.I.45	"
235 17.I.45	195	56	" I34+966	" " " " 3.30	4I0.000	764 2I.I.45	"
234 12.I.45	196	57	" I37+355	" " " " 1.50	270.000	762 24.I.45	"
I75 I0.I.45	I97	58	" I39+270	" " " " 2.00	360.000	755 24.I.45	"
26I I3.I.45	I98	60	" I39+448	Riparaz.ponte luce" 2.00	85.000	760 24.I.45	"
24I I2.I.45	I99	6I	" I39+570	" " 2 archi luce m.2.00	290.000	76I 24.I.45	"
245 I2.I.45	200	62	" I39+7I2	Rafforz.ponte m.2.00 luce	I80.000	769 24.I.45	"
244 I2.I.45	20I	88	" 80+327	Ricostr.ponte luce m.3.00	800.000	766 24.I.45	Ditta PANTALEO
I77 I0.I.45	202	I89	" I38+75I	" " " " 2.00	530.000	757 24.I.45	SOC.AN.TOMMASINI C. succeduta a D Antonio
239 I2.I.45	203	I90	" I38+784	Ripar.ponte 2 archi luce m.2.00	720.000	767 24.I.45	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

WORKS

Month Mese | Signatur[illegible] Ingegnere Capo Firma dell'Ingegnere Capo | Date Data | Month Mese | Si[illegible]ture of Ingegnere Capo Firma dell'Ingegnere Capo | Date Data

ONTI

Lavori varie | 15

OUNT L. rto L. 05.850	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
70.000	746 7.7.45	Soc.an.TOLMASINI & C. succeduta alla Ditta DARETTI Antonio	–	–							Contratto in corso di registrazione - Lavori da iniziare
00.000	747 17.I.45	"									
30.000	763 24.I.45	"									idem
30.000	756 2I.I.45	"									"
I0.000	764 2I.I.45	"									"
70.000	762 24.I.45	"									"
60.000	755 24.I.45	"									"
35.000	760 24.I.45	"									"
90.000	76I 24.I.45	"									"
80.000	769 24.I.45	"									"
00.000	766 24.I.45	Ditta PANTALEO Fer	d.15.I.45	4.11.44	100						Contratto in corso di registrazione-ultimato
30.000	757 24.I.45	SOC.AN.TOMMASINI & C. succeduta a DARETTI Antonio	15.I2.44	2.I2.44	100						idem
0.000	767 24.I.45	–									Lavoro sospeso in attesa compl.lavori contigui

838

Declassified E.O. 12356 Section 3.3/NND No. 785019

							17.I.45	
242 12.I.45	193	53	"	127+397	Ricostr.ponte luce m.0.90	130.000	763 24.I.45	"
176	194	54	"	127+965	" " " " 0.85	130.000	756 21.I.45	"
235 17.I.45	195	56	"	134+955	" " " " 3.30	410.000	764 21.I.45	"
234 12.I.45	196	57	"	137+355	" " " " 1.50	270.000	762 24.I.45	"
175 10.I.45	197	58	"	139+270	" " " " 2.00	360.000	755 24.I.45	"
26I 13.I.45	198	60	"	139+448	Riparaz.ponte luce" 2.00	85.000	760 24.I.45	"
24I 12.I.45	199	61	"	139+570	" " 2 archi luce m.2.00	290.000	76I 24.I.45	"
245 12.I.45	200	62	"	139+7I2	Rafforz.ponte m.2.00 luce	180.000	769 24.I.45	"
244 12.I.45	20I	88	"	80+327	Ricostr.ponte luce m.3.00	800.000	766 24.I.45	Ditta PANTALE
177 10.I.45	202	189	"	138+75I	" " " " 2.00	530.000	757 24.I.45	SOC.AN.TOMMASI C. succeduta a Antonio
239 12.I.45	203	190	"	138+784	Ripar.ponte 2 archi luce m.2.00	720.000	767 24.I.45	—
139 10.I.45	204	191	"	138+800	Ricostr.pontic.luce m.3.00	930.000	75I 16.I.45	SOC.AN.MASINI DARETTI
237 12.I.45	205	59	"	139+320	" " " " 0.70	220.000	790 16.I.45	idem
4I5 19.I.45	206	232	S.S.N.7 "APPIA" Km.119+220		Ricostr.ponte luce m.6.50 sul torrente Acqua Chiara	3.000.000	85I 24.I.45	SOC.GEN.IMMOBI
						144.620.850		

Declassified E.O. 12356 Section 3.3/NND No. 785019

	17.I.45					
130.000	763 24.I.45	"				idem
130.000	756 21.I.45	"				"
410.000	764 21.I.45	"				"
270.000	762 24.I.45	"				"
360.000	755 24.I.45	"				"
85.000	760 24.I.45	"				"
290.000	761 24.I.45	"				"
180.000	769 24.I.45	"				"
800.000	766 24.I.45	Ditta PANTALEO Ferd.	15.I.45	4.11.44		Contratto in corso di registrazione-ultimato 838
530.000	757 24.I.45	SOC.AN.TOMMASINI & C. succeduta a DARETTI Antonio	15.I2.44	2.I2.44		idem
720.000	767 24.I.45	-				Lavoro sospeso in attesa compl.lavori contigui
930.000	75I 16.I.45	SOC.AN.MASINI già DARETTI	15.I.45	4.11.44		Contratto e pror.in corso
220.000	790 16.I.45	idem				Contratto in corso reg.
3.000.000	85I 24.I.45	SOC.GEN.IMMOBILIARE	15.4.45	1.2.45		Contratto in corso di registrazione - Importo nuovo progetto 23/2/45 £. 5.188.000.
14.620.850						

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month
Mese

Provincie or Department
Provincia o Compartimento

Subject:
Oggetto:

March

A/1

Genio Civ. ref. number, Numero di riferimento del Genio Civile — Prov. Prov.	Ispet. Ispett.	Reg. engineer ref. number Numero di riferimento dell'Ingegnere regionale	Town or place Città o località	NATURE OF WORK NATURA DEL LAVORO	AMMOUNT L Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto
729 8.3.45		260	S.S. n.1 Km. 114+730	Ricostr. ponte = Rimorto Rotto" luce m. 9	144.630,850 2.130.000	729	Epifani e C.
296 15.1.45		249	id. id. Km. 32+640	Ricostr. ponte luce m. 8,25	2.000.000	891 6.2.45	=
1107 15.2.45		9	S.S. n.2 Km. 35+640	Ricostr. ponte = Letterece " perizia suppletiva	150.000	834 8.2.45	Ley. Guglielmo 1.11.44
511 23.1.45		45	S.S. n.3 Km. 66+395	Ricostr. ponte = Sorro Rocchetta " Perizia suppletiva	5.150.000	192 6.2.45	Loc. Geo. Luca
566 26.1.45		46	Km. 52+350	Ricostr. ponte fiume Treia. Perizia suppl.	484.000	941 8.2.45	idem
565 26.1.45		47	Km. 67+350	Ricostr. ponte torrente Aia. Perizia suppl.	641.000	942 8.2.45	"
740 1.2.45		29	idem Km. 13+150	Ricostr. ponte arco m. 12 perizia suppletiva	722.000	957 14.2.45	Alessandri Rocco 19.7.44
685 31.1.45		50	S.S. n.361 Km. 38+200	Ricostr. cavalcavia (perizia suppletiva)	2.908.000	959 13.2.45	—
6045 30.12.44		296	S.S. n.4 Km. 111+000	Ricostr. ponte sul Velino	6.300.000	958 14.2.45	—
1060							

Declassified E.O. 12356 Section 3.3/NND No. 785019

ILE WORKS
IVILE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
March	Ufficio Tecnico	15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
630.250											
130.000	729	Spitaleri e C.	16. 4.45	6.2.45			40				Contratto in corso di registrazione.
000.000	891 6.2.45	=	=	=							
150.000	934 8.2.45	Leg. Guglielmo Herza 1.11.44	20.10. 44	11.7. 44	100						?
150.000	192 6.2.45	Soc. Soc. Lecce.	31.1.45	4. X 44							Contratto in corso di registrazione.
484.000	941 8.2.45	id. Lecce	25.11. 44	7. X 44							id.
461.000	942 8.2.45	"	2.12. 44	4. X 44							id.
722.000	857 14.2.45	Alessandri Nicola 19.7.44	30.9.44	17.6. 44							
208.000	959 13.2.45	—	—	—							
40.000	958 14.2.45	—	—	—							

Declassified E.O. 12356 Section 3.3/NND No. 785019

	296 15.1.45		249	id. id. Km. 32+640	Ricostr. ponte luce m. 8,25	2.000.000	891 6.2.45	—
	1107 15.2.45		9	S.S. n. 2 Km. 35+640	Ricostr. ponte "Lattevecce" (perizia suppletiva	150.000	834 8.2.45	Ley. Inglielmo 1.11.44
	711 23.1.45		45	S.S. n. 3 Km. 66+395	Ricostr. ponte "Torre Rocchetta" (Perizia suppletiva	5.150.000	192 6.2.45	Loc. Soc. Km
	566 26.1.45		46	Km. 52+350	Ricostr. ponte fiume Trea. Perizia suppl.	684.000	941 8.2.45	id. Km
	565 26.1.45		47	Km 67+350	Ricostr. ponte torrente Aia. Perizia suppl.	641.000	942 8.2.45	"
	740 1.2.45		29	id. Km. 13+150	Ricostr. ponte sco m. 12 perizia suppletiva	722.000	957 14.2.45	Alessandri Ro 19.7.44
	685 21.1.45		50	S.S. n. 36 Km 38+200	Ricostr. carlenese (perizia suppletiva)	2.908.000	959 13.2.45	—
	6045 20.12.44		296	S.S. n. 4 Km. 111+000	Ricostr. ponte sul Velino	6.300.000	958 14.2.45	—
	1062 30.12.44		153	S.S. n. 5 Km. 58+600	Ricostr. Ponte "Fiocchi" (perizia suppletiva)	760.000	1017 16.2.45	Ley. Unazza costituita all presa CECI E
	1332 23.2.45		231	S.S. n. 7 Km. 143+060	Ricostr. ponte	3.900.000	1048 8.3.45	Soc. Soc. Immobi
	1384 (id.)		230	" 114+568	id. id.	2.321.000	1053 (id.)	Ley. Greco Re
	1383 (id.)		269	" 116+765	id. id.	850.000	1068 (id.)	
	AMMINISTRAZ. PROVINCIALE		171	BRACCIANESE 2° Km. 72+300	id. id.	1.150.000	8.3.45	Impr. Rech Lo
						174.076.850		

Declassified E.O. 12356 Section 3.3/NND No. 785019

2.000.000	891 6.2.45	=	=	=			
150.000	834 8.2.45	Ley. Puglielmo Mesex 1.11.44	20.10.44	11.7.44	100		?
5.150.000	192 6.2.45	Soc. Soc. Lecce.	31.1.45	4.X 44			Contratto in corso di registrazione -
684.000	941 8.2.45	idem	25.11.44	7.X 44			id.
641.000	942 8.2.45	"	2.12.44	4.X 44			id.
722.000	957 14.2.45	Alessandri Biondo 19.7.44	30.9.44	17.6.44			
2.908.000	959 13.2.45	—	—	—			
0.300.000	958 14.2.45	—	—	—			
760.000	1017 16.2.45	Ley. Maria Sugl. Contratto all'Impresa CECI ENZO	25.3.45	24.1.45			Contratto in corso di registrazione -
3.900.000	1048 8.3.45	Soc. Soc. Immobiliare	15.6.45	7.2.45			id. id.
2.321.000	1053 (id)	Ley. Greco Rocco	15.6.45	20.1.45			id. id.
850.000	1068 (id)		22.6.45	1.2.45			id. id.
1.150.000	8.3.45	Impr. Rech Leccisi	30.1.45	1.11.44			Contratto in corso di registraz. lavori proroga al 2.3.45.
174.076.350							

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month
Mese

MARCH

Provincie or Department
Provincia o Compartimento

Subject :
Oggetto :

A/1

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov. (Prov.)	Genio Civ. ref. number — Numero di riferimento del Genio Civile: Ispet. (Ispett.)	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Lavori già iniziati e per i quali l'approvazione è in corso.			
				Lavori di costruzione e riparazione ponti Numero complessivo nuovi progetti 15	39.537.700		
				Maggiore spesa prevista in perizia suppletiva	7.048.300		
				Totale L.	46.586.000		

Declassified E.O. 12356 Section 3.3/NND No. 785019

E WORKS

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
MARCH	[illegible]	15			

AMOUNT L. / Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO %						REMARKS OSSERVAZIONI
					January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	
7.700											
8.300											
6.000											

Declassified E.O. 12356 Section 3.3/NND No. 785019

A 11

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

COMPARTIMENTO PER LA VIABILITA' STATALE DEL LAZIO

Province or Department — Provincia o Compartimento

Subject: MILITARI - STRADE — Oggetto:

Month — Mese: gennaio 1945 / febbraio / marzo

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov. (Prov.)	Ispet. (Ispett.)	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	89.993.000		
4180	65	13^m	S.S.N.I AURELIA^a	Manut.ord.straord. da Roma al Fosso Chiarone (lungh. Km.123)-trimestre giugno-settembre 1944	6.000.000	355 12.10.44	Anonima Strada da Km.7+700 al Km.41 contratto 23.9.44 dal Km.41+500 al 67 -contratto 23 44 CIDONIO Luigi dal 67 al Km.122+972 contratto 23.9.44
1565	66	13^m	id. id.	id. id. trimestre Ottobre-dicembre 1944	4.000.000	355 12.10.44	ANONIMA STRADE - Km.7+700 al Km.41 500-contratto 20 44; dal Km.41+500 Km.67 Contratto 12.44 - CIDONIO Luigi -da Km.67 al Km.122+ Contratto 20.12
4189	67	14^m	S.S.N.I BIS	-Manut.ord.e straord.da Taccone di Mezzo (Aurelia) a Vetralla (Cassia) lungh. Km.29+555 -trimestre Giugno-settembre 1944	800.000	356 12.10 44	CIDONIO Luigi 23.9.44
1565	68	14^m	idem	id. id. trimestre:Ottobre-Dic.944	1.000.000	356 12.10. 44	CIDONIO Luigi 20.12.44
4189	69	15^m	S.S.N.2	Manut.ord.e straord. da			

Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

IVILE WORKS
O CIVILE

Month Mese	Signature of Ingegnere Capo Firma dell' Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
marzo		15			

- STRADE

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % Jannuary Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
83.903.000											
6.000.000	355 12.10.44	Anonima Strada dal Km.7+700 al Km.41+500 contratto 23.9.44 dal Km.41+500 al Km. 67 -contratto 23.9. 44 CIDONIO Luigi dal Km. 67 al Km.122+972 contratto 23.9.44	30.9.44	5.6.44	100	—	—	—	—	—	albarto
4.000.000	355 12.10.44	ANONIMA STRADE -dal Km.7+700 al Km.41+ 500-contratto 20.12 44; dal Km.41+500 al Km.67 Contratto 20 12.44 - CIDONIC Luigi -dal Km.67 al Km.122+972 Contratto 20.12	31.12.44	1.10.44	100	—	—	—	—	—	"
800.000	356 12.10 44	CIDONIO Luigi 23.9.44	30.9.44		100	—	—	—	—	—	"
1.000.000	356 12.10. 44	CIDONIO Luigi 20.12.44	31.12 44	1.10. 44	100	—	—	—	—	—	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

								67 al Km.I22+972 contratto 23.9.4
	1565	66	13ª	id.	id.	id. id. trimestre Ottobre-dicembre 1944	4.000.000	355 12.10.44	ANONIMA STRADE Km.7+700 al Km. 500-contratto 2 44; dal Km.4I+50 Km.67 Contratto 12.44 - CIDONIO Luigi - Km.67 al Km.I22 Contratto 20.I2
	4I89	67	14ª	S.E.N.I PI	S -Manut.ord.e straord.da Taccone di Mezzo (Aurelia) a Vetralla (Cassia) lungh. Km.29+555 -trimestre Giugno-settembre 1944		800.000	356 12.I0 44	CIDONIO Luigi 23.9.44
	1565	68	14ª	idem	id. id. trimestre: Ottobre-Dic.944		1.000.000	356 12.I0. 44	CIDONIO Luigi 20.I2.44
T. Pappagallo - Roma	4I89	69	15ª	S.E.N.2 "CASSIA"	Manut.ord.e straord. da Roma al ponte sul torr. Elvella Km.I34+7I2 trimestre giugno sett. I944		5.600.000	357 12.I0 44	MARCHETTI & [illegible] Km.6+900 al 27+2 contratto 23.9.4 scisso -subentra la S.A.C.E.I.P. CIDONIO Elia dal 27.266 al Km.I4 I22.Contratto 2 44
					A riportare		I07.803.000		

Declassified E.O. 12356 Section 3.3/NND No. 785019

		CIDONIO Luigi dal Km. 67 al Km.122+972 contratto 23.9.44	"	"	100						"	
4.000.000	355 12.10.44	ANONIMA STRADE -dal Km.7+700 al Km.41+500-contratto 20.12.44; dal Km.41+500 al Km.67 Contratto 20.12.44 - CIDONIO Luigi -dal Km.67 al Km.122+972 Contratto 20.12	31.12.44	1.10.44	100						"	
800.000	356 12.10.44	CIDONIO Luigi 23.9.44	30.9.44		100						"	
1.000.000	356 12.10.44	CIDONIO Luigi 20.12.44	31.12.44	1.10.44	100						"	
5.600.000	357 12.10.44	MARCHETTI & MARCHINI Km.6+900 al 27+266 contratto 23.9.44 rescisso -subentrante la S.A.C.E.I.F.T.	30.9.44	5.6.44	100						"	
		CIDONIO alla dal Km. 27.266 al Km.141+122.Contratto 23.9.44	"	"	100						"	
27.800.000												

Declassified E.O. 12356 Section 3.3/NND No. 785019

A. II

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

COMPARTIMENTO PER LA VIABILITA' STATALE DEL LAZIO

Province or Department — Provincia o Compartimento

Subject: MILITARI - STRADE — Oggetto:

Month — Mese: gennaio 19[illegible] / febbraio / marzo

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	106.903.000		
1565	70	15m	S.S.N.2 "APPIA"	Manut.Ord. e straord. da Roma al ponte sul torrente Civella al Km.134+712 trimestre giugno-settembre Ottobre-Dicembre 1944	6.500.000	367 12.10 44	I.A.C.E.I.P.T. dal Km.6+900 al Km. 27+266.Contratto corso perfezionam CIDONIO Elia dal 27+266 al Km.141+ Contratto in corso
5420	71	48m	id. id. Km.132+300	Ricostruzione muro di sostegno	1.320.000	623 16.12. 44	MERI Lorenzo 4.12.
5804	72	47m	id. id. Km.123+950	Ricostr.muro di sostegno	820.000	666 20.12.44	MERI Lorenzo 4.12.44
5805	73	228m	id. id. Km.135+750	Costruzione argine di protezione e strada in corrispondenza ponte Gregoriano	480.000	667 28.12. 44	Ing.CALBRIAI Ugo 4.12.44
4758	74	197m	id. id. Km.35+350	ricostr.murd di sostegno	300.000	668 28.12.44	Ing.MAZZA G.[illegible] Alessandri Amedeo dal Km.8 al Km.26 15.10.44
4189	75	10m	S.S.N.3 "FLAMINIA"	Manut.ord.straord. da Roma a Stretture lunghezza Km. 104+000 -trimestre giugno settembre 1944	5.400.000	368 12.10. 44	Tronati Ermenegil dal Km.26 al Km.1 29.8.44
1565	76	16m	id. id.	id. id. trimestre ottobre-dic.44	4.300.000	368 12.10 44	ALessandri Amedeo dal Km.8 al Km.26 atto sott.2.12.44 Amm/ne diretta da Km.26 al Km.112 a partire dal mese 44 Novembre

Cappelli - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

ILE WORKS
IVILE

Month Mese	Signature of Ingegnere Capo Firma dell' Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' Inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
5.903.000											
6.300.000	367 12.10 44	S.A.G.R.I.P.T. dal Km.6+900 al Km. 27+266. Contratto in corso perfezionamento CIDONIO Elia dal Km. 27+266 al Km.141+122	31.12 44	1.10.44	100	—	—	—	—	—	ultimato
1.320.000	623 16.12. 44	Contratto in corso perf. BERI Lorenzo 4.12.44	16.2.45	-8.XI.44	30	60	80				Da rettificare data inizio lavori all'8.11.1944. Prorogato al 7.4.45
820.000	666 28.12.44	BERI Lorenzo 4.12.44	2.2.45	25.XI.44	30	40	60				Da rettificare data inizio lavori al 25.11.44. Prorogato al 5.4.45
480.000	667 28.12. 44	Ing.CALDERAI Ugo 4.12.44	20.I.45	21.11 44	60	100					~~in corso~~ prorogato al 9.2.45 Ultimato
300.000	668 28.12.44	Ing.MALDA 6.12.44 Alessandri Amedeo dal Km.8 al Km.26 15.10.44	4.I.45	25.9.44	100						
5.400.000	368 12.10. 44	Tronati Ermenegildo dal Km.26 al Km.112 29.8.44	30.9.44	5. 6.44	100	—	—	—	—	—	ultimato
1.300.000	368 12.10 44	ALessandri Amedeo dal Km.8 al Km.26 atto sott.2.12.44; Amm/ne diretta dal Km.26 al Km.112 ed a partire dal mese di Novembre.	31.12.44	1.10.44	100	—	—	—	—	—	ultimato

834

Declassified E.O. 12356 Section 3.3/NND No. 785019

			Km.132+300	Stagno		1.320.000	823 16.12. 44	NERI Lorenzo 4.I
5804	72	47m	id. id. Km.123+950	Ricostr.muro di sostegno		820.000	666 20.12.44	NERI Lorenzo 4.I2.44
5805	73	228m	id. id. Km.135+790	Costruzione argine di protezione e strada in corrispondenza ponte Gregoriano		480.000	667 28.12. 44	Ing.CALDERAI Ugo 4.I2.44
4758	74	197m	id. id. Km.35+950	ricostr.muro di sostegno		300.000	668 28.12.44	Ing.MAZZA G.I4.I
4189	75	10m	S.S.N.3 "FLAMINIA"	Manut.ord.str.ord. da Roma a Stretura lunghezza Km. 104+000 -trimestre giugno settembre 1944		5.400.000	368 12.10. 44	Tronati Ermenegi dal Km.26 al Km. 29.8.44
1565	76	16m	id. id.	id. id. trimestre ottobre-dic.44		4.300.000	368 12.10 44	ALessandri Amede dal Km.8 al Km.2 atto sott.2.12.4 Amm/ne diretta d Km.26 al Km.112 a partire dal me di Novembre. ICES - contrat in corso.
						I26.923.000		

T. Poppolo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

[illegible]	623	[illegible]									
	16.12.44	HERI Lorenzo 4.12.44	16.2.45	8.XI.44	30	60	80				Da rettificare data inizio lavori all'8.11.1944. Prorogato ~~ultimato~~ al 7.4.45
820.000	666 20.12.44	HERI Lorenzo 4.12.44	2.2.45	25.XI.44	30	40	60				Da rettificare data inizio lavori al 25.11.44. Prorogato al 3.4.45
480.000	667 28.12.44	Ing.GALLERANI Ugo 4.12.44	20.I.45	21.11 44	60	100					~~in corso~~ prorogato al ultimato 9.2.45
300.000	668 28.12.44	Ing.[illegible] 9.11.12.44 Alessandri Amedeo dal Km.8 al Km.26 15.10.44	4.I.45	25.9.44	100						
5.400.000	368 12.10.44	Tronati Ermenegildo dal Km.26 al Km.112 29.8.44	30.9.44	5.6.44	100						ultimato
4.300.000	368 12.10 44	Alessandri Amedeo dal Km.8 al Km.26 atto sott.2.12.44; Aum/ne diretta dal Km.26 al Km.112 ed a partire dal mese di Novembre.	31.12.44	1.10.44	100						ultimato
		ICES — contratto in corso.	"	Nov.44	100						"

834

Declassified E.O. 12356 Section 3.3/NND No. 785019

A. II

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: gennaio 1945 / febbraio / marzo

Province or Department / Provincia o Compartimento: [illegible] STATALE DEL LAZIO

Subject / Oggetto: MILITARI - STRADE

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	126.923.000 34.630 [illegible]		
4189	77	17m	S.S.N.3 BIS "TIBERINA"	Manut.ord.e straord.de ponte Sanguinaro sulla S.S.3 e Todi (3 bis) lungh. Km.49+396 -trimestre giugno-Sett.1944	2.300.000	364 12.10 44	Amm/ne diretta a CERULLO Evaristo a partire dal 1° agosto 1944 23.9.44
1565	78	17m	id. id.	id. id. trimestre ottobre-dicemb. 1944	1.800.000	364 12.10. 44	Amm/ne diretta
4189	79	19m	S.S.N.4 BIS - TERNINILLO	Manut.ord.e straord. dal Km.88 (Salaria) a Campoforogna -lunghezza Km.27+000 -trimestre giugno-sett.1944	250.000	365 12.10. 44	Amm/ne diretta
1565	80	19m	"	id. id. trimestre ottobre-dicembre 1944	300.000	365 12.10 44	Amm/ne diretta
4189	84	21m	S.S.N.6 "CASILINA"	Manut.ord.straord.da Roma al bivio per S.Pietro Infi-		361	SPADOLA Giuseppe Roma a Colonna [illegible]

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS
CIVILE

- STRADE

Month Mese | Signature of Ingegnere Capo Firma dell' Ingegnere Capo | Date Data

gennaio 1945 20
febbraio 15
marzo 15

Month Mese | Signature of Ingegnere Capo Firma dell'Ingegnere Capo | Date Data

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
25.923.000											
		Amm/ne diretta e CERULLO Evaristo a partire dal 1° agosto 1944	30.9.44	5.6.44	100	—	—	—	—	—	ultimata
2.300.000	364 12.10 44	23.9.44	"	1.8.44	100	—	—	—	—	—	"
1.800.000	364 12.10. 44	Amm/ne diretta	31.12.44	1.10. 44	100	—	—	—	—	—	"
250.000	365 12.10. 44	Amm/ne diretta	30.9.44		100	—	—	—	—	—	"
300.000	365 12.10 44	Amm/ne diretta	31.12.41	1.10.44	100	—	—	—	—	—	"
	361	SPADOLA Giuseppe da Roma a Colonna Km. [illegible]	30.9.	5.6.44	100	—	—	—	—	—	"

83

Declassified E.O. 12356 Section 3.3/NND No. 785019

					gno-Sett.1944	2.300.000	12.10 44		23.9.44
	1565	78	17m	id.	id. id. id. trimestre ottobre-dicemb. 1944	1.800.000	364 12.10. 44		Anm/ne diretta
	4189	79	19m	S.S.N.4 bis	-Manut.ord.e strord. TIBURTINA dal Km.88 (Salaria) a Campoforogna -lunghezza Km.27+000 -trimestre giugno-sett.1944	250.000	365 12.10. 44		Anm/ne diretta
	1565	80	19m	"	id. id. trimestre ottobre-dicembre 1944	300.000	365 12.10 44		Anm/ne diretta
	4189	89	21m	S.S. N.6 "CASILINA"	Manut.ord.straord.da Roma al Bivio per S.Pietro Infine - lunghezza Km.144+518 trimestre giugno-sett.944	8.000.000	361 12.10 44		SPADOLA Giuseppe Roma a Colonna Km 26 23.9.44 Anm/ne diretta da Km.26 a Frosinone BRAGAGLIA Pietro km.26 a S.Pietro fine -28.8.44
					A riportare	139-573.000			

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

2.300.000	12.10 44	23.9.44											
1.800.000	364 12.10. 44	Amm/ne diretta	31.12.44	-1.10. 44	100	—	—	—	—	—	—	"	
250.000	365 12.10. 44	Amm/ne diretta	30.9.44		100	—	—	—	—	—	—	"	
300.000	365 12.10 44	Amm/ne diretta	31.12.41	1.10.44	100	—	—	—	—	—	—	"	
8.000.000	361 12.10 44	SPAGNOLA Giuseppe da Roma a Colonna Km. 26 23.9.44 Amm/ne diretta dal Km.26 a Frosinone BRAGAGLIA Pietro dal km.26 a S.Pietro Infine -28.8.44	30.9. 44	5.6.44	100	—	—	—	—	—	—	"	
39.573.000													

83

Declassified E.O. 12356 Section 3.3/NND No. 785019

A. II

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

COMPARTIMENTO PER LA VIA[illegible]
BILITA' ST ATALE PER IL LAZIO E UMBRIA

Province or Department
Provincia o Compartimento

Subject: MILITARI [illegible] - STRADE
Oggetto:

Month
Mese
gennaio
febbraio
marzo

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	139.573.000		
1565	82	2/m	S.S.N.6 "CASILINA"	Manut.ord.straord. da Roma al Bivio per S.Pietro Infine lungh.Km.144+518 trimestre Ottobre-Dicembre 1944	5.000.000	361 12.10.44	SPADOLA Giuseppe Roma al Km.26+44. CIDONIO Luigi 26 al Km.83 - 44 MARCHETTI & [illegible] dal Km.83 al [illegible].12.44 CIARDI Nicola 113 al Km.151 20.12.44
-	83	33/m	dal Km.24+750 al Km. 64+090	Allargamento e sistemaz. stradale	11.000.000	352 5.10.44	TUDINI & TALE[illegible] CIDONIO Luigi 44
4244	84	6/m	id. id. dal Km.71 al Km.76	Sist.stradale tratto interno Ferentino - ~~Spezzamento generale~~	2.700.000	493 11.11. 44	ITALSTRADE [illegible]
-	85	28/m	id. id. dal Km.83+800 al Km.113.000	Trattamento generale	5.000.000	301 15.9.44	MARCHETTI & [illegible] 4.12.44
-	86	29/m	id. id. dal Km.113.000 al Km.147+700	Trattamento generale	6.000.000	302 15.9.44	CIARDI Nicola 20.12.44
				A riportare	169.273.000		

(5.876.047)

Declassified E.O. 12356 Section 3.3/NND No. 785019

ILE WORKS
CIVILE

T - STRADA

Month Mese	Signature of Ingegnere Capo Firma dell' Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' Inizio	PROGRESS % AVANZAMENTO % Jannuary Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
.573.000		SPADOLA Giuseppe da Roma al Km.26- 15.IP. 44.									
.000.000	361 12.10. 44	CIDONIO Luigi dal Km. 26 al Km.83 -20.I2. 44	31.12.44	1.10.44	100						ultimato
		MARCHETTI & MAMBRINI dal Km.83 al Km.113 4.I2.44									
		CIARDI Nicola dal Km. 113 al Km.151+438 - 20.I2.44									
.000.000	352 5.10.44	TUDINI & TALENTI xxxxxxxxxxxx 30.8.44	10.I2.44	-3.7.44	100						Prorogato al 31.I2.44 ultimato. L'ritardo verificatosi è stato dalla insufficiente assegnazione di bitume. Pronta ai certo.
		CIDONIO Luigi 20.I2 44	10.3.45	1.X.44	25	30	32				
.700.000	433 11.11. 44	ITALSTRADE 21.10.44	2.10.44	-28.8. 44	100						ultimato. Il lavoro era stato prorogato al 9.1.45 ed in tale giorno ultimato.
.000.000	301 15.9.44	MARCHETTI & MAMBRINI 4.I2.44	10.3. 45	25.9.44	25	30	32				L'ritardo verificatosi è stato dalla insufficiente assegnazione di bitume.
.000.000	302 15.9.44	CIARDI Nicola 20.I2.44	10.3.45	25.9.44	25	30	32				ed.
273.000											

Declassified E.O. 12356 Section 3.3/NND No. 785019

A. II

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS (11)

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: Gennaio 194... Febbraio ... Marzo ...

DIPARTIMENTO PER LA ABILITA' STRADALE PER IL LAZIO E UMBRIA

Province or Department / Provincia o Compartimento: .....

Subject / Oggetto: STRADE - UMBRIA

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'ingegnere regionale	Town or place / Città o località	NATURE OF WORK / NATURA DEL LAVORO	AMMOUNT L. / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto
				Riporto	169.273.000		
4189	87	12 m	E.S.U.7	Manut.Ord.straord. da Roma a ponte sul Garigliano-laghetta Km.149+435 trimestre giugno-sett.944	9.500.000	350 12.10.44	VARELLI Romolo da ma ad Albano 28.6 MERRIONI Rodolfo Albano a Bivio L toria 16.11.44 CANCHERINI Giuse da Bivio Littori Terracina.Contra 29.8.44 fino al ... mo to 1940, subo trenta. MERRIONI Rodolfo contratto in con CARCONE Francesc Terracina al Gar no 28.8.44
1565	88	12 m	Idem	13. 14. tronco come sopra trimestre Ottobre-Dicembre 1944	6.000.000	360 12.X.44	L'AMMINISTRAZ STRADA Roma ad Albano MERRIONI Rodolfo da Albano a Biv toria.Contratto corso MERRIONI Rodolfo Bivio Littori a T racina.Contratto corso. CARCONE Francesc Terracina al Gar no
-	89	203 m	Idem	Sistemazione stradale ge-nerale da Albano a Valle-		672	ALESSANDRI Ame

Declassified E.O. 12356 Section 3.3/NND No. 785019

CIVILE WORKS (11)
O CIVILE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
Gennaio 1945		20			
Febbraio		15			
Marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
269.273.000											
		VASELLI Romolo da Roma ad Albano 26.6.44									
9.500.000	350 12.10.44	NARDIOSI Rodolfo da Albano a Bivio Littori 16.11.44	30.9.44	5.6.44	100						ultimato
		CACCHIONI Giuseppe da Bivio Littoria a Terracina. Contratto 29.6.44 fino al 31 anno to 1940, suben trante.									
		NARDIOSI Rodolfo con contratto in corso	"	1.9.44	100						"
		CARCONE Francesco da Terracina al Garigliano 28.8.44	"	5.6.44	100						"
		L'ANONIMA STRADE da Roma ad Albano 10.11.44									
6.000.000	360 12.X.44	NARDIOSI Rodolfo da Albano a Bivio Littoria. Contratto in corso	31.12.44	1.10.44	100						"
		NARDIOSI Rodolfo da Bivio Littoria a Terracina. Contratto in corso.									
		CARCONE Francesco da Terracina al Garigliano									831
	672	ALESSANDRI Amedeo		20.11.44							ult. lav. eseguito in data

Declassified E.O. 12356 Section 3.3/NND No. 785019

								torla 16.11.44 SACCHETTONI Gio da Bivio Littor Terracina.Contr 29.6.44 fino al ano to 1940, su tranta.
1565	88	12 m	idem	16. 14. tronco come sopra trimestre Ottobre-Dicembre 1944	6.000.000	360 12.X.44		REBBIOSI Rodolf contratto in co CARCONE Francesc Terracina al Ca no 28.9.44 L'ARCHITETTO STRA Roma ad Albano REBBIOSI Rodolfo da Albano a Biv torla.Contratto corso REBBIOSI Rodolfo Bivio Littoria a racina.Contratto corso. CARCONE Francesco Terracina al San co
-	89	203 m	idem	Distanziazione straordin. generale da Albano a Velletri	10.000.000	672 26.II. 44		ALESSANDRI Amed contratto in co di perfezionamen
4189	90	22 m	S.S.N.S idem	straord.ord.straord.intero tronco -trimestre giugno sett.1944	2.660.000	524 12.X.44		ALESSANDRI Amede 1.9.44
1566	91	22 m	idem	idem come sopra trimestre ott.dic.1944	2.000.000	524 12.I.44		ALESSANDRI Amede 10.11.44
					194.433.000			

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

	44	terì 16.11.44 BACCHETTONI Giuseppe da Bivio Littorin a Terracina.Contratto 29.6.44 fino al 31 dic to 1940, subentrante.										
		REBBIOSI Rodolfo con contratto in corso	"	1.9.44	100							
		CAROCCE Francesco da Terracina al Garigliano 16.8.44	"	5.6.44	100							
		L'ARGONIA STRADE da Roma ad Albano 10.11.44										
	360	REBBIOSI Rodolfo										
100.000	17.X.44	da Albano a Bivio Littoria.Contratto in corso	31.12.44	1.10.44	100							
		REBBIOSI Rodolfo da Bivio Littoria a Terracina.Contratto in corso.										
		CAROCCE Francesco da Terracina al Garigliano										831
	672	ALESSANDRI Amedeo		20.11.44								Stipulato contratto in data 2.12.44. Da rettificare inizio lavori al 20.11.44; data ultimazione 28.2.45.
000.000	28.12.44	contratto in corso di perfezionamento	28.2.45	~~1.12.44~~	25	75	100					
	524	ALESSANDRI Amedeo	30.9.44	5.6.44	100%							Ultimato
660.000	12.10.44	1.9.44										"
	524	ALESSANDRI Amedeo	31.12.44	1.X.44	100%							
000.000	12.X.44	10.11.44										
433.000												

Declassified E.O. 12356 Section 3.3/NND No. 785019

A. II

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

COMPARTIMENTO VIABILITA' STATALE PER [illegible]

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: gennaio 1945 - febbraio [illegible]

Province or Department / Provincia o Compartimento: .....

Subject / Oggetto: MILITARI - STRADE

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	139.433.000		
4189	92	23ª	S.S.N.71 "UMBRO CA= SENTINESE"	Manut.ord.straord.da Monte-fiascone a Città della Pieve Lunghezza Km.75+700 trimestre giugno-sett.944	800.000	359 12.10.44	Amm/ne diretta
1565	93	23ª	idem	idem idem trimestre ottobre-dicembre 1944	3.800.000	359 12.10.44	" " TRONATI Armenegil 15.12.44 (a parti dal 23.10.44)
4189	94	24ª	S.S.N.74 "MARECHIARA"	Manut.ord. e straord.dal Km.16+800 della 71 al bi-vio S. Lungh.32.168 trimestre giugno sett.44	330.000	358 12.10.44	Amm/ne diretta
1565	95	24ª	idem	id. id. trimestre ottobre-dic.1944	500.000	358 12.10.44	" "
4189	96	25ª	S.S.N.79 "TIBURNA"	Manut.ord.straord.da Sangemini a Rieti. Lunghezza Km.50.083 trimestre giugno sett.1944	1,300.000	357 12.10.44	Amm/ne diretta
1565	97	25ª	idem	id. id. trimestre ottobre-dic.944	1,000.000	357 12.10.44	Amm/ne diretta d dal 15 Nov.1944 contratto in cor
-	98	31ª	idem Km.18+850 a 19+300	rettifica planimetrica	746.000	508 20.11.44	SALVATI Francesc
-	99	37ª	idem Km.18 a Km.	26- Ricostr.muri di soste-			

Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

LE WORKS
VILE

STRADE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' Inizio	PROGRESS % AVANZAMENTO % Jannuary Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
433.000											
000.000	359 12.10.44	Amm/ne diretta	30.9.44	-	100						ultimato
500.000	359 12.10.44	" " SGNATI Ermenegildo 15.I2.44 (a partire dal 23.10.44)	31.12.44	23.10.44	100						"
330.000	358 12.10.44	Amm/ne diretta	30.9.44	-	100						"
500.000	358 12.10.44	" "	31.12.44	1.10.44	100						"
500.000	357 12.10.44	Amm/ne diretta	30.9.44		100						"
000.000	357 12.10.44	Amm/ne diretta a dal 15 Nov.1944 ~~XXXXXXX~~ SALVATI contratto in corso	31.12.44	15.11.44	100						"
746.000	508 20.11.44	SALVATI Francesco	30.6.44		100						"

830

Declassified E.O. 12356 Section 3.3/NND No. 785019

				1944	3.600.000	359 12.10.44	SONATI arrenegli 15.12.44 (a parti dal 23.10.44)
4189	94	24m	S.S.N.74 "MARSICANA"	Manut.ord. e straord.del Km.16+800 della 7I al bivio S. Lungh.32.168			
				trimestre giugno sett.44	330.000	358 12.10.44	Amm/ne diretta
1565	95	24m	idem	id. id.			
				trimestre ottobre-dic.1944	500.000	358 12.10.44	" "
4189	96	25m	S.S.N.79 "TIBURTINA"	Manut.ord.straord.da Sangemini a Rieti. Lunghezza Km.30.083			
				trimestre giugno sett.1944	1.300.000	357 12.10.44	Amm/ne diretta
1565	97	25m	idem	id. id.			
				trimestre ottobre-dic.944	1.000.000	357 12.10.44	Amm/ne diretta dal 15 Nov.1944 SAISEB contratto in cor
-	98	31m	idem Km.18+850 a 19+300	rettifica planimetrica	746.000	506 20.11.44	SALVATI Francesc
-	99	37m	idem Km.18 a Km.26-	Ricostr.muri di sostegno e parapetti	430.000	507 20.11.44	" "
4189	100	26m	S.S.N.79 BIS- "TIBURTINA"	Manut.ord.e straord. dal Km.34+530 della 7I al Km.48+827 della 3 Bis lungh.m.42+200 -trimestre giugno ottob.1941	240.000	366 12.10.44	Amm/ne diretta
1565	101	26m	idem	idem idem			
				trimestre giugno-dic.944 ott.dicembre 944	400.000	366 12.10.44	" "
				A riportare	206.959.000		
					118.556.00		

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

3.800.000	359 12.10.44	[illegible]ONATI Arnaldo [illegible].I2.44 (a partire dal 23.10.44)	1.12.44	23.10.44	100						
330.000	358 12.10.44	Amm/ne diretta	30.9.44	-	100						
500.000	358 12.10.44	" "	31.12.44	1.10.44	100						
.300.000	357 12.10.44	Amm/ne diretta	30.9.44		100						
.000.000	357 12.10.44	Amm/ne diretta e dal 15 Nov.1944 ~~xxxxxxx~~ SAISEB contratto in corso	31.12.44	15.11.44	100						
746.000	506 20.11.44	SALVATI Francesco	30.8.44		100						
410.000	507 20.11.44	" "	15.10.44		100						
240.000	366 12.10.44	Amm/ne diretta	30.9.44		100						
00.000	366 12.10.44	" "	31.12.44		100						
959.000											
556 000											

830

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

(14)

Month / Mese: Gennaio – Febbraio – Marzo

Provincie or Department / Provincia o Compartimento: .....

Subject: / Oggetto: .....

Genio Civ. rel. number; Numero di riferimento del Genio Civile — Prov.	Ispet.	Reg. engineer rel. number — Numero di riferimento dell'Ingegnere regionale	Town or place / Città o località	NATURE OF WORK / NATURA DEL LAVORO	AMMOUNT L. / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto
					118.556.000		
	173	40 m	STRADA POR- TUENSE	[illegible]	1.600.000	292 8.9.44	DE MARCO & C
	174	41 m	STRADA NOMEN- TANA	" "	1.200.000	291 8.9.44	ZOMAGNOLI G.
	175	42 m	STRADA PRE- NESTINA	" "	3.145.000	290 8.9.44	CIDONIO Luig
	176	43 m	STRADA TU- SCOLANA	" "	2.120.000	288 8.9.44	SOC. AN. MINIE NIZZA
	177	45 m	STRADA TRION- FALE	" "	1.000.000	286 8.9.44	IMPRESE RIVA
	168	44 m	STRADA BRA- Cianese	Sist. piano stabile	2.700.000	287 8-9-44	CARTA REGGIA
	169		[illegible] Km. 12	Restauro sede cantoniera e di 3 pertinenze	2.343.000	645 20.12.44	ing
					132.664.000		

Ufficio Speciale del Genio Civile in Roma
Roma - Piazza [illegible] - Villa [illegible]
già compartimento A.A.S.S.

Declassified E.O. 12356 Section 3.3/NND No. 785019

...LE WORKS
...VILE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
November		20			
December		15			
March		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
											15.3.1945
...556.000											Lavori tuttora sospesi e di cui ancora provvedimenti per la ripresa
...600.000	292 8.9.44	DE MARCO & C.	17.12.44	19.8.44	30	80					Lavori sospeso per incapacità della ditta ad condurlo a termine. Lavori tuttora sospesi.
...200.000	291 8.9.44	ROMAGNOLI G.	16.9.44	3.7.44	95	95					Da rettificare nel 95% l'avanzamento dei lavori al 15.1.945
...145.000	290 8.9.44	CIDONIO Luigi	3.1.45	16.6.44	70	70					Da rettificare un forte arretramento dei lavori rispetto al 15.1.45 Lavoro sospeso d'ordine del Comando Alleato in corso di contratto
...120.000	288 8.9.44	SOC. AN. MINIERE SELE NIZZA	21.1.45	16.6.44	100						Lavori sospesi per la costruzione del pozzo di 160 m. (L. 1.260.000) registrati nel progetto di cui attualmente sospesi.
...000.000	286 8.9.44	IMPRESE RIUNITE	15.X.44	0.7.44	100						
...700.000	287 8-9-44	CARTAREGGIA Filippo	26.2.45	12.7.4480	30						Lavoro sospeso d'ordine del Comando Alleato. Lavori tuttora sospesi per i lavori sospesi.
...343.009	645 20.12.44	id									
...664.000											

829

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS
CIVILE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese
January		20	
February		15	
march		15	

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno
8.556.000										
1.600.000	292 8.9.44	DE MARCO & C.	17.12.44	19.8.44	80	80				
1.200.000	291 8.9.44	ROMAGNOLI G.	16.9.44	3.7.44	95	95				
3.145.000	290 8.9.44	CIDONIO Luigi	3.1.45	16.6.44	70	70				
2.120.000	288 8.9.44	SOC. AN. MINIERE SELE NIZZA	21.1.45	16.6.44	100					
1.000.000	286 8.9.44	IMPRESE RIUNITE	15.X.44	6.7.44	100					
2.700.000	287 8-9-44	CARTAREGGIA Filippo	26.2.45	12.7.44	80	20				
2.343.000	645 20.12.44	id								
2.664.000										

828

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month
Mese

Provincie or Department
Provincia o Compartimento

Subject:
Oggetto:

Genio Civ. ref. number, Numero di riferimento del Genio Civile — Prov.	Genio Civ. ref. number, Numero di riferimento del Genio Civile — Ispet.	Reg. engineer ref. number, Numero di riferimento dell'Ingegnere regionale	Town or place, Città o località	NATURE OF WORK, NATURA DEL LAVORO	AMMOUNT L. Importo L.	Date approved, Data di approvazione	Contractor and date of contract, Impresa e data del contratto
				Riporto	132.664.000		
N.6 207		70	C.C.P. "CAPUA" N.6/1437	Ricostr.galleria ferrov.	2.750.000	737 17.1.45	CIDONIO Ilio
N.6 206	210	195m	C.C.P.6 "CAPUA" N.6/600	Ricostr.muro di sostegno Sistemaz.del km.7 della S.S.N.5 all'altezza di Sutronia	260.000 4.760.000	743 24.1.45	DITTA TUDINI e T. LENTI l'Ac. Strade
					140.574.000		

SEGUE OTTRE A CURA AMM/NE PROVINCIALE

Numero Ord. del P.

Declassified E.O. 12356 Section 3.3/NND No. 785019

LE WORKS
VILE

Month / Mese: Febb. / March

Signature of Ingegnere Capo / Firma dell'Ingegnere Capo: [illegible]

Date / Data: 15 / 15

Month / Mese

Signature of Ingegnere Capo / Firma dell'Ingegnere Capo

Date / Data

AMMOUNT L. / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto	Date due for completion / Data di scadenza del tempo utile	Date started / Data dell'inizio	PROGRESS % / AVANZAMENTO % — January / Gennaio	February / Febbraio	March / Marzo	April / Aprile	Mai / Maggio	June / Giugno	REMARKS / OSSERVAZIONI
664.000											
[illegible]	737 17.1.45	CIDONIO [illegible]	31.1.45	1.7.44	92						Contratto in corso di registrazione
260.000	761 24.1.45	DITTA TUDINI e TALENTI	[illegible]	[illegible]							15.
[illegible]	747 17.1.45	d'Ou. Hrde	=	=							Contratto - Contratto in corso di registrazione.
574.000											

Numero dati del S.C.

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

COMPARTIMENTO PER LA VIA-BILITA' STATALE PER IL LAZIO E UMBRIA

Province or Department — Provincia o Compartimento

Subject: NON MILITARI - PONTI — Oggetto:

Month — Mese: gennaio 1945 febbraio marzo

B I

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	208.939.000		
4364	102	147	S.S.N.4 SALARIA Km.110+650	Ricostr.ponte "Mentuccia" luce m.6.00	490.000	M. 220 11.11. 44	SOANZANI Arnaldo 8.10.44
4II2	103	16	id. id. Km.36+218	Ripar.ponte "Rieti" luce m.14	3.I88.000	M. 59	GUIDI Sergio -30 44
4III	104	28	id. id. Km.36+290	Ricostr.ponte sul fosso Corese di lu ce m.5	1.030.000	M.57 15.9.44	GUIDI Sergio 30. 44
4II3	105	27	id. id. Km.46+936	Ricostr.ponte "Mercato" luce m.I2.50	2.450.000	M.56 15.9.44	GUIDI Sergio 30.
4II4	106	30	id. id. Km.60+850	Ricostr.ponte "Buita" luce m.I6.50	2.050.000	M.78	CECI Enzo-1-9.44
4I09	107	31	id. id. Km.61+900	Ricostr.ponte Purgatorio luce m.6.00	1.300.000	M.76 15.9.44	CECI Enzo-3I.8.4
5078	108	140	id. id. Km.26+665	Ricostr.ponte "Grillo" luce m.8.00	1.330.000	M.I65 11.I0.44	Ing.MAZZA Guglie 1.11.44
5079	109	141	id. id. Km.27+030	Ricostr.ponte luce m.6.30	738.000	M.I6I 11.I0.44	Ing. MAZZA G.1.
4I63	110	142	id. id. Km.30+324	Ricostr.ponte luce m.5.50	580.000	M.I59 10.I0.44	Guidi Sergio 14.11.44
4I70	111	143	id. id.	Ricostr.ponte luce m.5.50	670.000	M.I62	GUIDI Sergio

Declassified E.O. 12356 Section 3.3/NND No. 785019

ILE WORKS
IVILE

– PONTI

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
939.000											
490.000	N. 220 11.11.44	SCANZANI Arnaldo 8.10.44	30.10.44	14.9.44	100						ultimato. Giusta data contratto
188.000	N. 59	GUIDI Sergio -30.8.44		17.7.44	100						"
030.000	N.57 15.9.44	GUIDI Sergio 30.8.44	29.9.44	1.8.44	100						"
450.000	N.56 15.9.44	GUIDI Sergio 30.8.44			100						"
050.000	N.78	CECI Enzo-1-9.44	13.10 44	5.9.44	30	70					in penale per ritardo
300.000	N.76 15.9.44	CECI Enzo-31.8.44	19.10 44	5.9.44	98	100					in corso proroga ultimato in penale
030.000	N.165 11.10.44	Ing.MAZZA Guglielmo 1.11.44	4.12.44	6.10.44	100						In corso proroga domanda ultimato
738.000	N.161 11.10.44	Ing. MAZZA G.1.11.44	4.12.44	6.10.44	98	100					15 pror. al 22.12.44 in corso 2ª domanda proroga ultimato
380.000	N.159 10.10.44	Guidi Sergio 14.11.44	10.11.44	2.10.44	98	100					1ª pror. all'11.12.44 in corso 2ª domanda proroga ultimato
670.000	N.162	GUIDI Sergio	12.11 4.12.	4.10.44	50	100					825 pror.al 1.12.44 in corso 2ª domanda pror.

Declassified E.O. 12356 Section 3.3/NND No. 785019

				Km.36+218	m.14	3.188.000	m. 59	GUIDI Sergio — 44
	4III	104	28	id. id. Km.36+290	Ricostr.ponte sul fosso Corese di lu ce m.5	1.030.000	m.37 15.9.44	GUIDI Sergio 30 44
	4II3	105	27	id. id. Km.46+936	Ricostr.ponte "Mercato" luce m.I2.50	2.450.000	m.36 15.9.44	GUIDI Sergio 30
	4II4	106	30	id. id. Km.60+850	Ricostr.ponte "Buita" luce m.I6.50	2.050.000	m.78	CECI Enzo-1-9.4
	4I09	107	31	id. id. Km.6I+900	Ricostr.ponte "Purgatorio luce m.6.00	1.300.000	m.76 15.9.44	CECI Enzo-3I.8.
	5078	108	140	id. id. Km.26+865	Ricostr.ponte "Grillo" luce m.8.00	1.330.000	m.I65 11.I0.44	Ing.MAZZA Gugli 1.11.44
	5079	109	141	id. id. Km.27+030	Ricostr.ponte luce m.6.30	738.000	m.I6I 11.I0.44	Ing. MAZZA G.I
	4I63	1I0	142	id. id. Km.30+324	Ricostr.ponte luce m.5.50	580.000	m.I59 10.I0.44	Guidi Sergio 14.11.44
	4I70	111	143	id. id. Km.3I+850	Ricostr.ponte luce m.5.50	670.000	m.I62 10.I0.44	GUIDI Sergio 14.11.44
	4I69	112	151	id. id. Km.35+472	Ricostr.ponte sul fosso Corese luce m.I2	980.000	m.I58 10.10. 44	Ing.CALDERAI U
	4I68	1I3	153	id. id. Km.58+600	Ricostr.ponte "Finocchini luce m.8	1.460.000	m.I69 10.I0.44	~~CECI Enzo~~ Mazza Guglielo
					A riportare	225.225.000		

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

.188.000	4. 59	GUIDI Sergio -30.8.44		17.1.44	109								"
.030.000	4.57 15.9.44	GUIDI Sergio 30.8.44	29.9.44	1.8.44	109								"
.450.000	4.56 15.9.44	GUIDI Sergio 30.8.44			100								"
.050.000	4.78	CECI Enzo-1-9.44	19.10 44	5.9.44	30	70							in penale per ritardo
.300.000	4.76 15.9.44	CECI Enzo-31.8.44	19.10 44	5.9.44	98	100							in corso proroga ultimato in penale
.330.000	4.165 11.10.44	Ing.MAZZA Guglielmo 1.11.44	4.12.44	-6.10. 44	100								In corso proroga domanda ultimato
738.000	4.161 11.10.44	Ing. MAZZA G.1.11. 44	4.12. 44	6.10. 44	98	100						12 2	pror. al 22.12.44 in esame altra domanda proroga ultimato
580.000	4.159 10.10.44	Guidi Sergio 14.11.44	10.11. 44	2.10. 44	98	100							pror. all'11.12.44 in esame altre domande proroga ultimato
670.000	4.162 10.10.44	GUIDI Sergio 14.11.44	12.11 4.10. 44	4.10.44	50	100							825 Pror.al 1.1.12.44 in esame altre domanda pror. ultimato
980.000	4.158 20.10. 44	Ing.CALDERAI Ugo	13.1. 45	16.10.44	25	90							Contratto in corso di registr.ed in corso proroga ad'11.9.45. In corso proroga
460.000	4.169 20.10.44	CECI Enzo Mazza Guglielmo	10.12.44	-10.10 44	10	30							Rescisso il contratto ed in corso nuova gara. Rilasciati i lavori alla ditta ing. L. Mazza; contratto in corso di registrazione. Penalità decorrono dalla inizio e sottoscrizione. Contratto in corso di registrazione.
.225.000													
.250.000													

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: gennaio 1945 / febbraio / marzo

COMPARTIMENTO PER LA [illegible] STATALE PER IL LAZIO E UMBRIA

B I Province or Department / Provincia o Compartimento

Subject / Oggetto: NON MILITARI - VARI

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	16.265.000 225.225.000		
4173	114	152	S.S.4 SALARIA Km.34+640	Ricostr.cavalcavia sulla Roma Orte luce m.9,80	4.100.000	M.160 10.10.44	Ing.Ugo CALDERAI
4107	115	40	id. id. 87+100	Ricostr.ponte F.Cavallotti in Rieti - 2 luci m.25	12.000.000	M.318 28.12.44	CIOCCHETTI Giovan 13.9.44
4563	116	130	id. id. Km.89+450	Riparaz.ponte sul Renaro 2 luci m.7.000	617.000	M.136 20.11.44	SCARZANI Arnaldo 23.9.44
4167	117	107	id. id. Km.32+700	Ricostr.ponte luce m.8.00	1.250.000	M.164 9.10.44	GUIDI Sergio 16.11.44
-	118	34	S.S. N.5 TIBURTINA VALERIA Km.65+260	Ricostr.ponte arco luce m.4.90	850.000	M.102 25.9.44	S.I.C.I.L.F. 10.8.44
-	119	37	Id. id. Km.69+500	Ricostr.ponte 3 archi luce m.8.00	1.800.000	M.103 25.9.44	idem
-	120	38	71+450	Ric.ponte 2 archi luce m.6	2.900.000	M.104 25.9.44	"
-	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	M.107	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

IVILE WORKS
O CIVILE

RI - PONTI

Month Mese	Signature of Ingegnere Capo Firma dell' Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio 1945		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
16.266.000 229.225.000											
4.100.000	M.160 10.10.44	Ing.Ugo CALDERAI	19.2.45	16.10.44	30	60					Cautela in conto di registrazione Per cause non imputabili all'Impresa richiesta proroga ultimato
12.000.000	M.318 28.12.44	CIOCHETTI Giovanni 13.9.44	30.11.44	4.8.44	80	100					Pror.al 10.1.45 in corso altra domanda 2ª proroga già richiesta dagli accorsi lavori suppletivi. ultimato
617.000	M.236 20.11.44	BOARDANI Arnaldo 23.9.44	25.8.44	29.7.44	100						
1.250.000	M.164 9.10.44	GUIDI Sergio 16.11.44	17.11.44	4.10.44	100						Prorogato al 13.12.44 ultimato (Secondo i progressi mensili al 21.XII.44)
850.000	M.102 25.9.44	S.I.C.S.L.P. 30.6.44	15.8.44	27.6.44	100						ultimato
1.800.000	M.103 25.9.44	idem	31.8.44	"	100						"
2.900.000	M.104 25.9.44	"	31.8.44	"	100						"
2. 23.000	M.107	"	15.9.44	"	100						"

Declassified E.O. 12356 Section 3.3/NND No. 785019

	4163	116	130	id. id. Km.69+450	Ripaens.ponte sul Renaro 2 luci m.7.000	617.000	M.236 20.11.44	SOANZANI Arn 23.9.44
—	4167	117	107	id. id. Km.32+700	Ricostr.ponte luce m.8.00	1.250.000	M.164 9.10.44	GUIDI Sergio 16.11.44
	-	118	34	S.S.N.5 TIBURTINA VALERIA Km.65+260	Ricostr.ponte arco luce m.4.90	850.000	M.102 25.9.44	S.I.C.E.L.P 30.8.44
	-	119	37	Id. id. Km.69+500	Ricostr.ponte 3 archi luce m.8.00	1.800.000	M.103 25.9.44	idem
	-	120	38	71+450	Ric.ponte 2 archi luce m.6	2.900.000	M.104 25.9.44	"
	-	121	33	id. id. Km.95+400	Ricostr.ponte arco luce m.4.00 e muri	2.270.000	M.107 25.9.44	"
	-	122	35	id. id. Km.99+400	Ricostr.ponte arco luce m.5.00	1.050.000	M.168 25.9.44	"
					A riportare	252.062.000		

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

617.000	M.236 20.11.44	SCARZANI Arnaldo 23.9.44	25.8.44	29.7.44	100		Sospeso. ultimato
1.250.000	M.I64 9.10.44	GUIDI Sergio 16.11.44	17.11.44	4.10.44	100		Prorogato al 13.12.44 — ultimato (pervenuto i progressi record il 21.XII.44)
850.000	M.I02 25.9.44	S.I.C.I.L.P. 30.8.44	15.8.44	27.6.44	100		ultimato
1.800.000	M.I03 25.9.44	Idem	31.8.44	"	100		"
2.900.000	M.I04 25.9.44	"	31.8.44	"	100		"
2.270.000	M.I07 25.9.44	"	15.9.44	"	100		"
1.050.000	M.I08 25.9.44	"	15.9.44	"	100		"
2.062.000							

Declassified E.O. 12356 Section 3.3/NND No. 785019

CONSORZIO PER LA VIABILITA' STATALE PER IL LAZIO E UMBRIA

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Province or Department — Provincia o Compartimento

Subject: LAVORI NON MILITARI - PONTI — Oggetto:

Month — Mese: gennaio 1945 / febbraio / marzo

B I

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	252.062.000		
2951	123	4	S.S.M.82 "VALLE DEL LIRI" Km.58+445	Ricostr.ponticello	700.000	M.98 25.9.44	xxxx SOC.AN.GAR 1.11.44
"	124	5	Km.58+490	Ricostr.ponte sul torr. Catallo	1.300.000	M.51 7.9.44	idem
"	125	6	Km.58+779	Ricostr.pontic.sul canale S.Domenico	700.000	M.98 25.9.44	"
	126	7	Km.58+792	Ricostr.ponte sul fiume Fibreno	900.000	M.97 25.9.44	"
"	127	8	Km.73+245	Ricostr.ponte sul torr9 Solfataro	6.450.000	M.48 25.9.44	QUADRINI Loreto 1.11.44
-	128	17	Km.49+920	Ricostr.ponte arco luce m.3	600.000	M.70	SOC.AN.GAROLI 29.8.44
-	129	18	Km.47+500	Ricostr.ponte arco luce m. 13.95	2.550.000	M.68	" " "
-	130	19	Km.47+774	Ricostr.ponteарco luce m. 7	1.200.000	M.69	
-	131	20	Km.45+900	Ricostr.ponte arco luce m.3.00	660.000	M.67	" " "
-	132	21	Km.45+400	Ricostr.ponte 3 archi luce m.7.00	2.750.000	M.66	SOC.AN.GAROLI

Declassified E.O. 12356 Section 3.3/NND No. 785019

CIVILE WORKS
NIO CIVILE

ION MILITARI - PONTI

Month Mese — Signature of Ingegnere Capo Firma dell'Ingegnere Capo — Date Data

gennaio 1945 20
febbraio 15
march 15

Month Mese — Signature of Ingegnere Capo Firma dell'Ingegnere Capo — Date Data

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % Jannuary Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
252.062.000											
700.000	N.96 25.9.44	SOC.AN.GAROLI 1.11.44	19.11 44	20.9.44	100						Prorogato al 29.12.44 ultimato
1.300.000	N.51 7.9.44	idem	"	"	90	100					ultimato " " 18.1.45
700.000	N.98 25.9.44	"	24.11.44	25.9.44	70	100					ultimato " " 31.1.45
900.000	N.97 25.9.44	"	19.11 44	20.9.44	100						" " 19.12.44 ultimato
6.450.000	N.48 29.9.44	QUADRINI Loreto 1.11.44	24.12.44	25.9.44	70	75					" " 31.1.45 in seguito domanda nuova proroga. Contratto in corso di registrazione. ultimato
600.000	N.70	SOC.AN.GAROLI 29.8.44	30.10 44	1.8.44	100						
2.550.000	N.68	" " "	1.10.44	"	100						prorogato al 25.11.44 ultimato
1.200.000	N.69		15.10.44	"	100						ultimato
660.000	N.67	" " "	31.10.44	"	100						" 824
2.750.000	N.66	SOC.AN.GAROLI	31.10.44	18.8.	100						"

Declassified E.O. 12356 Section 3.3/NND No. 785019

				Km.58+445				
	"	124	5	Km.58+490	Ricostr.ponte sul torr. Catallo	1.300.000	M.51 7.9.44	idem
	"	125	6	Km.58+779	Ricostr.pontic.sul canale S.Domenico	700.000	M.98 25.9.44	"
		126	7	Km.58+792	Ricostr.ponte sul fiume Fibreno	900.000	M.97 25.9.44	"
	"	127	8	Km.73+245	Ricostr.ponte sul torrè Solfataro	6.450.000	M.48 25.9.44	QUADRINI Loreto 1.11.44
	-	128	17	Km.49+920	Ricostr.ponte arco luce m.3	600.000	M.70	SOC.AN.GARGOLI 29.8.44
	-	129	18	Km.47+500	Ricostr.ponte arco luce m. 13.95	2.550.000	M.68	" " "
	-	130	19	Km.47+774	Ricostr.ponte arco luce m. 7	1.200.000	M.69	
	-	131	20	Km.45+900	Ricostr.ponte arco luce m.3.00	660.000	M.67	" " "
	-	132	21	Km.45+400	Ricostr.ponte 3 archi luce m.7.90	2.750.000	M.66	SOC.AN.GARGOLI 29.8.44
	-	133	22	Km.49+980	Ricostr.ponte torrente "Campione"	900.000	M.73 25.9.44	" " "
	-	134	23	Km.50+070	Ricostr.ponticelle arco m.3.80 luce	720.000	M.72 25/9.44	" " "
	-	135	24	Km.53+070	Ricostr.ponte arco luce m.3.80	720.000	M.73 25.9.44	" " "
					A riportare	272.212.000		

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

.000	1.51 7.9.44	idem	"	"	90	100			" " 18.I.45 ultimato " " 31.I.45
.000	1.98 25.9.44	"	24.11.44	25.9.44	70	100			
.000	1.97 25.9.44	"	19.11.44	20.9.44	100				" " 19.I2.44 ultimato " " 31.I.45 in esame domanda nuova proroga. Centallo in corso di negoziazione. ultimato
.000	1.48 25.9.44	QUADRINI Loreto 1.11.44	24.I2.44	25.9.44	70	75			
.000	1.70	BOC.AN.GAROLI 29.8.44	10.10 44	1.8.44	100				
.000	1.68	" " "	I.10.44	"	100				prorogato al 25.11.44 ultimato
.000	1.69		15.10.44	"	100				ultimato
660.000	1.67	" " "	31.10.44	"	100				" 824
750.000	1.66	BOC.AN.GAROLI 29.8.44	31.10.44	18.8.44	100				"
300.000	1.71 15.9.44	" " "	31.10.44	1.8.44	100				Prorogato al 15.12.44 ultimato
720.000	1.72 15/9.44	" " "	15.10 44	1.8.44	100				ultimato
720.000	1.73 15.9.44	" " "	31.10.44	"	100				prorogato al 30.11.44 ultimato

72.212.000
67.137.000

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

COMPARTIMENTO PER LA VIABILITA' STATALE PER IL LAZIO E UMBRIA

Month / Mese: gennaio 1945 / febbraio / marzo

Province or Department / Provincia o Compartimento: .....

Subject / Oggetto: LAVORI NON MILITARI = PONTI

B I

Genio Civ. ref. number — Numero di riferimento del Genio Civile: Prov.	Ispet.	Reg. engineer ref. number — Numero di riferimento dell'Ingegnere regionale	Town or place — Città o località	NATURE OF WORK — NATURA DEL LAVORO	AMMOUNT L. — Importo L.	Date approved — Data di approvazione	Contractor and date of contract — Impresa e data del contratto
				Riporto	272.212.000		
-	136	25	S.S.N.82 VALLE DEL LIRI Km.53+165	Ricostr.ponte arco luce m.4.10	900.000	M.74 15.9.44	SOC.AN.GARBOLI 29.8.44
-	137	26	id. id. Km.53+240	Ricostr.ponte arco luce m.1,80	600.000	M.75 15.9.44	" " "
2951	138	71	id. id. Km.64+700	Ricostr.pontic.sul fosso "Pellagalli"	620.000	-	QUADRINI Loreto 2.12.44
"	139	72	Km.66+288	Ricostr.ponte sul torr.Scafa Vecchia	1.500.000	M.183 23.10.44	"
"	140	73	Km.66+605	Ricostr.ponte sul fosso " Martinelli"	600.000	-	
"	141	74	Km.68+717	Ricostr.pontic.sul fosso "Anitrella"	2.600.000	M.182 23.10.44	SOC.AN.GARBOLI 1.12.44
"	142	75	Km.69+409	Ricostr.ponticello sul fosso "Pontecupa"	650.000	-	"
"	143	76	Km.69+943	Ricostr.pontic.sul fosso "Feluccs"	590.000	-	"
5251	144	172	Km.93+459	Ricostr.pontic.luce m.1.05	190.000	-	MANCINI Quirino 2.12.44
5246	145	173	Km.93+608	Ricostr.ponticello m.2.10	630.000	-	"
5248	146	174	Km.102+980	Ricostr.ponticello luce			

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS
CIVILE

LITARI = PONTI

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
genna 1945		20			
febbraio		15			
march		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell' inizio	PROGRESS % AVANZAMENTO % Jannuary Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
.212.000											
900.000	M.74 15.9.44	SOC.AN.GARBOLI 29.8.44	31.10.44	1.8.44	100						Prorog.al 30.11.44 ultimato
600.000	M.75 15.9.44	" " "	" "	"	100						ultimato
620.000	-	QUADRIRI Lorato 2.12.44	14.12.44	25.10.44	100						approvato progetto da Eng.Div. ultimato
.500.000	M.183 23.10.44	"	"	"	100						(c)Approvato progetto da Eng.Div.prorogato all'8.1.45 ultimato
600K000	-		"	"	100 (c)						
600.000	M.182 23.10.44	SOC.AN.GARBOLI 1.12.44	24.12.44	25.11.44	100						ultimato
650.000	-	"	"	"	100						approvato progetto da Eng. Div.prorogato al 23.1.45 ultimato
590.000	-	"	"	"	100						idem ultimato
190.000	-	MANCINI Quirino 2.12.44	6.1.45	25.10.44	100						Approvato progetto da Eng. Div. ultimato
630.000	-	"	"	"	100						idem "

Declassified E.O. 12356 Section 3.3/NND No. 785019

			Km.53+165					
-	137	96	id. id. Km.53+240	Ricc.ponte arco luce m.I,80	600.000	M.75 15.9.44	"	"
295I	138	71	id. id. Km.64+700	Ricostr.pontic.sul fosso "Pellagalli"	620.000	-	QUADRINI Lor 2.I2.44	
"	I39	72	Km.66+288	Ricostr.ponte sul fossa torr.Scafa Vecchia	1.500.000	M.I83 23.I0.44	"	
"	I40	73	Km.66+605	Ricostr.ponte sul fosso " Martinelli"	600K000	-		
"	I4I	74	Km.68+7I7	Ricostr.pontic.sul fosso "Anitrella"	2.600.000	M.I82 23.I0.44	SOC.AN.GARBOL 1.I2.44	
"	I42	75	Km.69+409	Ricostr.ponticello sul fosso "Fontecupa"	650.000	-	"	
"	I43	76	Km.69+943	Ricostr.pontic.sul fosso "Feluccs"	590.000	-	"	
525I	144	172	Km.93+459	Ricostr.pontic.luce m.I.05	190.000	-	MANCINI Quirin 2.I2.44	
5246	145	173	Km.93+608	Ricostr.ponticello m.2.I0	630.000	-	"	
5248	146	174	Km.I02+980	Ricostr.ponticello luce m.I.05	180.000	-	"	
				A riportare	28I.272.000			

T. Pappagallo - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

	[illegible]	[illegible]	44										[illegible] ultimato
600.000	M.75 15.9.44	" " "	" "	"	100								
620.000	-	QUADRINI Loreto 2.I2.44	14.I2.44	25.IO.44	100								approvato progetto da Eng.Div. ultimato
1.500.000	M.I83 23.IO.44	"	"	"	100								(4)Approvato progetto da Eng.Div.prorogato all'8.1.45 ultimato
600K000	-		"	"	100 (4)								
2.600.000	M.I82 23.IO.44	SOC.AN.GARBOLI 1.I2.44	24.I2.44	25.11.44	100								ultimato
650.000	-	"	"	"	100								approvato progetto da Eng. Div.prorogato al 23.I.45 ultimato
590.000	-	"	"	"	100								idem ultimato
190.000	-	RANGHI Quirino 2.I2.44	6.I.45	25.IO.44	100								Approvato progetto da Eng. Div. ultimato
630.000	-	"	"	"	100								idem "
180.000	-	"	"	"	100								idem "
281.272.000													

823

Declassified E.O. 12356 Section 3.3/NND No. 785019

UFFICIO SPECIALE DEL GENIO CIVILE
SEDE IN ROMA
PER LA VIABILITA' STRADALE
LAZIO E UMBRIA

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: Febbraio

Provincie or Department / Provincie o Compartimento: .....

Subject / Oggetto: LAVORI NON MILITARI = PONTI

B I

Genio Civ. ref. number, Numero di riferimento del Genio Civile — Prov.	Genio Civ. ref. number, Numero di riferimento del Genio Civile — Ispett.	Reg. engineer ref. number, Numero di riferimento dell'Ingegnere regionale	Town or place, Città o località	NATURE OF WORK, NATURA DEL LAVORO	AMMOUNT L, Importo L.	Date approved, Data di approvazione	Contractor and date of contract, Impresa e data del contratto
				Riporto	56.047.000		
5252	147	175	S.S.N.82 VALLE DEL LIRI Km.103+164	Ricostr.pontic.luce m.I.60	250.000	-	MANOINI Quirino 2.I2.44
5253	148	177	id. id. Km.116+900	Ricostruz.ponte luce m.5.50	1.360.000	M. 316 (642) 21.I2.44	idem
5247	149	176	id. id. Km.107+650	Ricostr.pontic.luce m.I.60	230.000	-	idem
			Strada TU[illegible]0= LAN[illegible] Km.116+900	Ricostr.ponte	1.240.000	M.219 11-11-44	SEGUE OPERA A C AMM/NE PROVINC Soc. miniere oli Selenizza (1
					59.127.000		

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS
CIVILE

ON MILITARI = PONTI

Month / Mese: February / Febbraio — Signature of Ingegnere Capo / Firma dell'Ingegnere Capo — Date / Data — Month / Mese: 12 / 15 — Signature of Ingegnere Capo / Firma dell'Ingegnere Capo — Date / Data

AMMOUNT L. / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto	Date due for completion / Data di scadenza del tempo utile	Date started / Data dell'inizio	PROGRESS % / AVANZAMENTO % — January / Gennaio	February / Febbraio	March / Marzo	April / Aprile	Maj / Maggio	June / Giugno	REMARKS / OSSERVAZIONI
6.047.000											
250.000	-	MANCINI Quirino 2.12.44	6.1.45	25.10.44	100						Approvato progetto da Eng.Div. ultimato
1.360.000	M. 316 (642) 21.12.44	idem	"	"	70						Prorogato al 5.2.45 ultimato
230.000	-	idem	"	"	100						Approvato progetto da Eng. Div. ultimato
1.240.000	M. 219 11-11-44	SEGUE OPERA A CURA AZIENDE PROVINCIALI Soc. miniere oli Selenizza (1)	17.3.45	17-11.44	50						(1) Lavori suppletivi a quelli per la sistemazione del piano viabile della stessa strada regionale di cui al progetto A/II. Attualmente detti lavori suppletivi sono sospesi per l'accertamento dei danni causati dalla via distruzione della Linea ferroviaria.
0.127.000											

822

Declassified E.O. 12356 Section 3.3/NND No. 785019

UFFICIO SPECIALE DEL GENIO CIVILE CON SEDE IN ROMA
PER LA VIAB. STATALE
LAZIO E UMBRIA

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: Febbraio - Marzo

Provincie or Department / Provincia o Compartimento: .....

Subject: / Oggetto: NON MILITARI = PONTI

B/I

Genio Civ. ref. number, Numero di riferimento del Genio Civile — Prov. Proy.	Ispet. Ispett.	Reg. engineer ref. number Numero di riferimento dell'Ingegnere regionale	Town or place Città o località	NATURE OF WORK NATURA DEL LAVORO	AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto
				Riporto	59.127.000		
N.I40 9.I.45	209	165"	S.S.N.4 " SALARIA" Km.85+059	Ricostr.ponte sul fiume Turano	3.900.000	M.331 17.I.45	SOC.AN.CIOCCHETTI & C. 1.12.44
					63.027.000		

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS
CIVILE

Month
Mese

Signature of Ingegnere Capo
Firma dell'Ingegnere Capo

Date
Data

Month
Mese

Signature of Ingegnere Capo
Firma dell'Ingegnere Capo

Date
Data

LARI = PONTI

Febbraio-March 15 15

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % Janniary Gennaio	Febbraio Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
127.000											
.900.000	M.331 17.I.45	SOC.AN.CIOCCHETTI & C. 1.12.44	28.2.45	-1.I2 44		80					Appaltato l'1.I2.44 -contratto in corso di registrazione
027.000											

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month
Mese

Provincie or Department
Provincia o Compartimento

Subject:
Oggetto:

March

B-1

Genio Civ. ref. number; Numero di riferimento del Genio Civile — Prov. Prov.	Ispet. Ispett.	Reg. engineer ref. number Numero di riferimento dell'Ingegnere regionale	Town or place Città o località	NATURE OF WORK NATURA DEL LAVORO	AMMOUNT L Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto
Lavori già iniziati e per i quali è in corso l'approvazione formale				Lavori ricostruzione ponti Numero progetti 2	4.305.000		
				Maggiore spesa prevista in perizie suppletive	1.395.000		
					5.700.000		

Declassified E.O. 12356 Section 3.3/NND No. 785019

CIVILE WORKS
NIO CIVILE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
March	Gio Sin	15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
4.105.000											
1.395.000											
5.700.000											

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS (20)

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: gennaio - febbraio - marzo

Provincie or Department / Provincia o Compartimento: 82

Subject / Oggetto: NON MILITARI - STRADE

Genio Civ. ref. number / Numero di riferimento del Genio Civile — Prov. / Prov	Ispet. / Ispett.	Reg. engineer ref. number / Numero di riferimento dell'Ingegnere regionale	Town or place / Città o località	NATURE OF WORK / NATURA DEL LAVORO	AMMOUNT L / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto
4261	130	7m	S.S.4	Manut.ord.e straord. da Roma a Tufo.Lunghezza da. 135+760 Primestre ottobre-settembre 1944	4.400.000	5.277 23.5.44	S.G.C.A. con [illegible] 5+760 ed Km.13+ Contratto 23.5.44 Atto suà Km.03 Km.07.Contratto 7.44
4265	131	7m	idem	id. id. Primestre ottobre-dicembre 1944	4.300.000	"	Atto suà Km.6+7 ed Km.13.Contratto 23.7.44 Atto ed Km.7 Km.17.Contratto 7.44
4210	150	7m	" Km.45+936	Ricostr.ponte di Acquapuzza	410.000	5.58 23.7.44	Ricost ponte 44
4269	153	20m	S.S.N.5 Nomentana Vecchia	Manut.ord.e straord.da Roma a Cervoli.Primestre luglio settembre 1944	4.700.000	5.270	Roma a Cervoli - 44 e Km/ne Diramazione da Tivoli a Guidonia
1985	154	20m	idem	id. id. Primestre ottobre-dic.944	3.500.000	5.270	Tivoli e Km.7+ Tivoli a Guidonia S.I.G.C.A. ; 44
-	155	9m	idem Km.19+810	Ricostr.ponte di Acquapuzza	1.030.000	5.95	
-	156	32	idem	-			

Ufficio Speciale del Genio Civile per la Provincia di Roma - Ufficio Amministrativo - A.M.G. - Roma

Declassified E.O. 12356 Section 3.3/NND No. 785019

VILE WORKS (20)
CIVILE

MILITARI STRADE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
Gennaio		20			
Febbraio		15			
Marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
.400.000	.271 1.6.44	[illegible]	[illegible]	[illegible]	100						Ultimato
.500.000	"	[illegible]	[illegible]	[illegible]	100						"
.410.000	1.58 25.1.44	[illegible]	[illegible]	[illegible]	100						"
.700.000	1.179	[illegible]	[illegible]	[illegible]	100						"
.000.000	1.170	[illegible]	[illegible]	[illegible]	100						"
030.000	1.35	[illegible]	[illegible]	[illegible]	100						"

Declassified E.O. 12356 Section 3.3/NND No. 785019

	1565	151	7 m/m	10 cad	id. id. trimestre ottobre-dicembre 1944	4.500.000	"
	4330	152	7 m/m	" Km.45.934	Mitragl.cacc.da aeroplano	410.000	8.58 15.3.44
	4359	153	20 m/m	5.5.3.5 [illegible]	Mitragl.ord.e straord.da bordo e terrestre trimestre luglio settembre 1944	6.700.000	8.170
	1565	154	20 m/m	10cm	id. id. trimestre ottobre-dic.944	3.000.000	8.170
	-	155	9 m/m	12cm. Km.19-630	Mitragl.cacc.da aeroplano	1.030.000	8.39
	-	156	32	12cm Km.60+300 " 60+400	" " " " " antiviolto	1.080.000	8.100 "
	-	157	8 m/m	12cm Km.62+202	Mitragl.sugo scotta/ta e sede circolare	2.090.000	8/91 "
					A riportare	21.210.000	

Declassified E.O. 12356 Section 3.3/NND No. 785019

.500.000	"							
420.000	8.50							
	13.7.44							
.700.000	8.170							
.020.000	10.170							
.030.000	8.39							
.080.000	8.100	"	25.8.44	"	100			"
.090.000	8/91	"	31.8.44	"	100			"
1.210.000								

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS (21)

RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month / Mese: Gennaio - Febbraio - Marzo

Provincie or Department / Provincia o Compartimento: .....

Subject: / Oggetto: .....

Genio Civ. ref. number; Numero di riferimento del Genio Civile — Prov. (Prov.)	Ispet. (Ispett.)	Reg. engineer ref. number / Numero di riferimento dell'Ingegnere regionale	Town or place / Città o località	NATURE OF WORK / NATURA DEL LAVORO	AMMOUNT L. / Importo L.	Date approved / Data di approvazione	Contractor and date of contract / Impresa e data del contratto
				Riporto	21210.000		
-	159	30m	[illegible]	Ricostr.delle vie ferr.e relative	900.000	[illegible]	[illegible]
-	193	30m	idem	Ricostr.muro sostegno e ponte stradale	710.000	[illegible]	idem
-	160	36	idem	Ricostr.muro di sostegno e pontiglio	2.350.000	[illegible]	"
-	161	11m	idem	Ricostr.muro di sostegno	140.000	[illegible]	"
3247	162	3	[illegible]	Ricostruzione stradale	5.500.000	[illegible] 7.3.46	[illegible] 23.3.46
4169	163	27m	[illegible]	Lavori di ripristino della linea ferroviaria Terni-Rieti. Primo stralcio-secondo lotto	3.300.000	[illegible] 17.10.46	QUADRINI Loreto Amatrice
1565	164	27m	"	Id. Id. Ripristino stradale-2° stralcio	2.000.000	[illegible] 11.11.46	idem
2951	165	35m	idem	Ricostr.muro di sostegno	230.000	-	QUADRINI Loreto
5148	166	49m	[illegible]	Ricostr.muro sostegno	540.000	-	MANCINI Quintino

Declassified E.O. 12356 Section 3.3/NND No. 785019

...ILE WORKS (21)
...VILE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
gennaio		20			
febbraio		15			
marzo		15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO % January Gennaio	February Febbraio	March Marzo	April Aprile	Maj Maggio	June Giugno	REMARKS OSSERVAZIONI
1.210.000											
900.000					100						ultimato
710.000		"		"	100						"
1.350.000		"		"	100						"
740.000		"		"	100						"
1.500.000					100						proroga all'1.11.45 ultimato
200.000		QUADRINI Lorenzo Ammesse			100						ultimato
1.000.000		idem		1.10.44	100						idem
230.000	-	QUADRINI Lorenzo		25.X.44	100						approvazione con riserva ultimato
240.000	-	MANCINI Quirino		25.X.44	100						approvato progetto da ing. Uff. ultimato

Declassified E.O. 12356 Section 3.3/NND No. 785019

-	159	30 m	Km. [illegible]	[illegible]	710.000	[illegible]	[illegible]
-	160	36	Km. [illegible]	[illegible]	2.350.000	[illegible]	"
-	161	11 m	Km. [illegible]	[illegible]	740.000	[illegible]	"
3247	162	3	[illegible]	[illegible]	5.500.000	[illegible] 7.2.86	[illegible] 13.2.86
4269	163	27 m	Km. [illegible]	[illegible]	3.300.000	[illegible]	QUADRINI Annullato
1269	164	27 m	"	[illegible]	[illegible]	[illegible]	[illegible]
5252	165	35 m	Km. [illegible]	[illegible]	230.000	"	QUADRINI
5248	166	49 m	Km. [illegible]	[illegible]	540.000	"	MANCINI
3250	167	50 m	Km. [illegible]	[illegible]	105.000	"	"
					37.585.000		

Declassificato E.O. 12356 Section 3.3/NND No. 785019

710.000	[illegible]	idem	[illegible]	"	100		"
350.000	[illegible]	"	29.9.44	"	100		"
240.000	[illegible]	"	31.8.44	"	100		"
500.000	[illegible] 7.8.44	[illegible] 23.8.44	7.10.44	16.8.44	100		[illegible] 11.12.44 ultimato
100.000	[illegible]	QUADRINI Dorino Annullato	10.8.44	Giugno 44	100		idem
30.000	[illegible]	idem	31.12.44	2.20.44	100		idem
30.000	-	QUADRINI Dorino	[illegible] 2.12.44	25.X.44	100		approvazione con riduzione ultimato
40.000	-	MANCINI Quirino	6.1.45	25.X.44	100		Approvato progetto definitivo ultimato
25.000	"	"	"	"	100		idem idem ultimato
35.000							

Declassified E.O. 12356 Section 3.3/NND No. 785019

MONTHLY PROGRESS REPORT ON GENIO CIVILE WORKS
RAPPORTO MENSILE DELL'AVANZAMENTO DEI LAVORI DEL GENIO CIVILE

Month
Mese

Provincie or Department
Provincia o Compartimento

Subject :
Oggetto :

B. II

Genio Civ. ref. number; Numero di riferimento del Genio Civile — Prov. Prov.	Ispet. Ispett.	Reg. engineer ref. number Numero di riferimento dell'Ingegnere regionale	Town or place Città o località	NATURE OF WORK NATURA DEL LAVORO	AMMOUNT L Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto
			AMMINISTRAZIONE PROVINCIALE 202 m	Riunita MAREMMANA IV (ANZIATE)	37.585.000		
				Riparazione carreggiata dal Km. 40 al Km. 13 e dal Km. 20 al 25	103.000	430 M 8.3.45	ROMAGNOLI già
				Lavori eseguiti durante il 1° genn. - 30 giugno 1945 e ristaurazione strade provinciali - ponti di sostegno ecc. Numero progetti N. 12	27.277.000		
				Maggiori spese previste in perizie suppletive di lavori di manutenzione semestre giugno - dicembre 1944 per numero diciotto			

Declassified E.O. 12356 Section 3.3/NND No. 785019

ILE WORKS
CIVILE

Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data	Month Mese	Signature of Ingegnere Capo Firma dell'Ingegnere Capo	Date Data
marzo	Sto Spa	15			

AMMOUNT L. Importo L.	Date approved Data di approvazione	Contractor and date of contract Impresa e data del contratto	Date due for completion Data di scadenza del tempo utile	Date started Data dell'inizio	PROGRESS % AVANZAMENTO %						REMARKS OSSERVAZIONI
					January Gennaio	Febbruary Febbraio	March Marzo	April Aprile	Mai Maggio	June Giugno	
585.000											
103.000	630M 8.3.45	ROMAGNOLI Giuseppe									Cordolo di corso di regolarizzazione
47.000											

Declassified E.O. 12356 Section 3.3/NND No. 785019

					dal Km. 40 al Km. 13 e dal Km. 20 al 25	103.000	4 SOM 8.3.45	ROMAGNOLI G.
				Lavori già iniziati e per i quali è in corso l'approvazione formale	Lavori manutenzione durante 1° genn. - 30 giugno 1945 e ristemazione straordinaria fisso usabile - muri di sostegno ecc. Unico progetto N. 12	27.277.000		
					Maggiori spese previste in seguito suppletivo di lavori di manutenzione durante giugno - dicembre 1945 per rimanente tariffa unico 0 spesa dopo il 15 agosto 1945	2.250.000		
						30.527.000		

Declassified E.O. 12356 Section 3.3/NND No. 785019

103.000	4304 8.3.45	ROMAGNOLI Giuseppe										Cambiato in corso di registrazione -
277.000												
250.000												
527.000												

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
Lazio Umbria Region
(Engineering Division)
APO 394

63828

RECEIVED
W. & U. SUB A.C.
2 MAR 1945 078

28 February 1945

TO : HQ.A.C.Public Works & Utilities Sub-Commission

SUBJECT: Bridge Route 1
Km. 121+160

FILE : R4/ENG/509.1

1. Enclosed herewith are AC/1s, Estimate and Relazione covering a Bridge project at the Kilometer point stated in caption.

2.- Genio Civile was ordered by the 98th Engineer Service Regiment (Italian) to execute this work without delay. This office has not received instructions from P.B.S.Main to proceed. However, ~~in~~ it is expected that concurrent instructions will be issued when and if it is determined that Route 1 is an A.C.responsibility.

W.R.GENTRY CAPT.CMP.
For Regional Engineer, AMG
Lazio Umbria Region.

Declassified E.O. 12356 Section 3.3/NND No. 785019

Gde CEF/rm
6h1/2

P.W + O

RECEIVED
P.W. & U. S/C A.C.
9 APR 1945
147

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
Lazio-Umbria Region
(Engineering Division)
APO 394

6th April 1945

TO : HQ.AC. (P.W.)

SUBJECT : Final Monthly Report March 1945

IN REPLY QUOTE : R4/ENG/90.2

File

Enclosed are copies of final monthly reports of my sections other than UMBRIA which may be of value to you in case of questions arising.

Lt.Col.R.E
Regional Engineer
Lazio-Umbria Region AMG

Enclosures:
ACDEFG
(A sent separately)

A. PW Rome Subz
B. PW.(P).
D & E. Bonifica Latium & Pontin
F. Highways Report
G. Highways Financial Summary months ABCD

815

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
AFO 394

Mure C

26th March 1945

To : Regional Engineer Lazio & Umbria Region AMG

Subject : Monthly report March 1945 (final) F.W. (P)

File N. : R4/ENG/90.2

1. Only activity of the section was that of following progress on works approved before October 1944, and note works initiated by Genio Civile under delegated power.

2. General situation of all works is stated in the following paras, and the attached tabular statement:

a) of projects in hand and completed during month;
b) of total projects initiated, in hand and completed up to date.

3. Bridges on Provincial and Communal roads.

Over 600 bridges were demolished in the Lazio Provinces.
Projects for repairs and reconstruction of N. 141 of these, for the total ammount of L. 195.438.002 have been dealt by this office.

While in A.M.G. Government:
N. 114 projects for L. 173.222.596 have been approved.
N. 26 of these are completed and N. 43 are in hand showing progress.

In Italian Government:
N. 27 projects for L. 22.215.406 have been approved in principle or initiated by Genio Civile.
N. 8 of these for L. 18.922.994 are well in hand.
N. 15 of these for L. 2.122.800 are completed.
The remainder N. 459 await action by Italian Government: Genio Civile has done a list of priority and some 300 bridges are in programm for this year, and some 150 for next year.

4. Roads (Provincial and Communal).

Provincial and Communal roads in Lazio Region are good enough for limited traffic, only in few cases heavily damaged, when used for military purposes.

Projects for repairs, filling craters, restore supporting walls and parapets, and maintenance of surface, have been carried out with the purpose of preventing failure, but complete repair works shall have to be done when supply of Bitumen will be possible and quarry plant and transportation will emprove.

Projects dealt by this office, were:

./.

Declassified E.O. 12356 Section 3.3/NND No. 785019

While in A.M.G. Government:
N. 108 projects for L. 33.257.584 have been approved.
N. 94 of these are completed and N. 10 are in hand showi progress.
N. 4 not showing progress.

In Italian Government:
N. 47 projects for L. 7.383.445 have been initiated by Genio Civile.
N. 3 of these for L. 982.600 are well in hand, while N. 6 for L. 686.000 are completed.

5. Water works and sewers.

The urgent problems of water supply was dealt initially on provisional basis, and when possible, main permanent repairs were done in some particulary large aqueducts (Simbrivio aqueduct serving 24 Communes).

Whilst majority of towns are back to normal by now, few towns remain without adequate supply owing in some cases to the unavailability of pipes and in some other owing to the presence of mines, which prevented repairs, and only recently have been cleared.

In some towns, the repair to the distribution systems and also to the sewers systems, had to follow the clearance of debris.

The total of projects for water works and sewers dealt by the office, were as follows:

While A.M.G. Government:
Initiated N. 61 projects (including main project of Bonifica Pontina) totalling L. 122.394.330; of these, N.25 for L. 8.212.018 were completed, and N. 25 for L. 91.276.312 are still in hand, and will be completed within short time.

In Italian Government:
N. 19 projects totalling L. 7.975.000 were approved in principle or initiated by Genio Civile under delegated power;
N. 4 projects for L. 870.000 have been completed and N. 9 for L. 3.658.000 are in hand although few non showing yet real progress.

6. Clearance of debris.

Removal of debris started in Army area and on local initiative, was afterwards directed by Genio Civile who initiated many schemes with proper provision for salvage of all useful materials.

Therefore, many schemes for demolitions of dangerous walls and clearance of debris have been received and approved by this office.

Although good progress was made as far, works of this nature are likely to continue to be a dominant feature for a considerable period.

Projects dealt by this office were:

While in A.M.G. Government:
N. 209 projects for L. 133.234.941 have been approved.
N. 118 of these are completed and N. 73 are in hand showing progress.

./.

Declassified E.O. 12356 Section 3.3/NND No. 785019

In Italian Covernment:
N. 87 projects for (25.595.000 have been approved in ( )nciple or initiated by Genio Civile.
N. 28 of these for L. 5.863.000 are completed, and N. 29 for L. 15.581.000 are well in hand.

7. Public buildings, Schools, Hospitals etc.

For each devasted Town of Lazio Region, many schemes of repairs to buildings such as Hospitals, Schools, Prisons, Offices, (Provincials and Communals) etc.were carried out by Genio Civile for the purpose to have all these buildings fit for winter accomodation.

The schemes were at first submitted to this office for approval, then handled directly by Genio Civile and Ministry of P.W.

While in A.M.G. Government:
N. 68 projects for L. 54.987.698 have been approved.
N. 23 projects are completed and N. 31 are in hand showing progress.

In Italian Government:
N. 104 projects for L. 40.708.368 have been approved in principle or initiated by Genio Civile.
N. 14 of these for L. 1.758.100 are completed and N. 51 for L. 15.404.668 are well in hand.

8. Housing.

Has been a large problem (and still is).
Some 150.000 people roofless in the area of the Lazio.

a) New houses have been started for 5.000 people, and considerable progress has been made and they will be ready for occupancy within 2 months.

While A.M.G. Government:
N. 18 projects for L. 132.154.238 have been approved.
N. 1 of these are completed and N. 17 in hand showing progress.

In Italian Government:
N. 3 projects for L. 31.940.000 have been approved in principle.
N. 2 of these are in hand and show good progress.

b) Repair to private houses requisitioned to accomodate roofless people are beeing carried out.

While A.M.G. Government:
N. 49 projects for L. 69.174.600 have been approved.
N. 2 of these are completed and N. 29 in hand showing progress.

In Italian Government:
N. 21 projects for L. 11.719.800 have been approved in principle, or initiated by Genio Civile under delegated power.
N. 12 of these are in hand show good progress.

c) Repaires to private dwellings delayed up to date by law and finance and

812

./.

Declassified E.O. 12356 Section 3.3/NND No. 785019

(4

bureaucracy, will now be started owing to the promulgation of the new decrees providing finance; these houses should be ready for next winter.

C.F. BOLICK, Col. F.A.
for Regional Engineer
Lazio-Umbria Region AMG

LAZIO - UMBRIA REGION AMG. P.W. (P)
PROVINCES IN ITALIAN GOV.TERRITORY ONLY -
ROMA - FROSINONE - LITTORIA - RIETI - VITERBO
STATISTICAL REPORT - MARCH 1945

A) Part.I = Scheme of Military Priority - NIL -

B) Part.II = Schemes other than Military requiring sanction of AC/AMG

Type	Initiated during month		In hand		Completed during month	
	Number	Cost	Number	Cost	Number	Cost
Bridges	—	—	35	16.473.000	5	1.696.000
Roads	—	—	11	7.948.000	60	7.485.397
Water works (& sewers	—	—	19	71.311.312	11	385.140
Debris removal	—	—	18	9.734.000	16	1.538.290
Public bdgs.,	—	—	9	11.630.000	—	—
Schools	—	—	5	1.961.500	—	—
New houses	—	—	—	—	—	—
Repairs to houses	—	—	17	7.070.000	1	200.000
TOTALS	—	—	114	146.128.312	93	13.504.627

C) Part.III= Schemes other than Military requiring AC/AMG approval in principle.

Type	Initiated during month		In hand		Completed during month	
	Number	Cost	Number	Cost	Number	Cost
Bridges	—	—	53	118.777.596	—	—
Roads	—	—	3	8.330.000	—	—
Water works & sewers	—	—	17	42.870.500	—	—
Debris removal	—	—	72	60.381.000	3	2.513.000
Public bdgs.,	—	—	26	28.583.436	1	760.000

Declassified E.O. 12356 Section 3.3/NND No. 785019

TOTALS	—	—	114	146.128.312	93	13.504.027

C) Part.III= Schemes other than Military requiring AC/AMG approval in principle.

Type	Initiated during month		In hand		Completed during month	
	Number	Cost	Number	Cost	Number	Cost
Bridges	—	—	53	118.777.696	—	—
Roads	—	—	3	8.330.000	—	—
Water works & sewers	—	—	17	42.870.500	—	—
Debris removal	—	—	72	60.381.000	3	2.513.000
Public bdgs.,	—	—	26	29.583.438	1	750.000
Schools	—	—	5	4.585.000	—	—
New houses	—	—	17	130.509.238	1	1.645.000
Repairs to houses	—	—	30	61.855.000	—	—
TOTALS	—	—	223	456.096.367	5	4.918.000

D) Part.IV = Schemes handled indipendently by Italians over 500.000 lire

Type	Initiated during month		In hand		Completed during month	
	Number	Cost	Number	Cost	Number	Cost
Bridges						
Roads	2	2.479.000	1	15.500.000	—	—
Water works & sewers	10	6.645.500	—	—	—	—
Debris removal	3	2.395.000	1	990.000	—	—
Public bdgs.,	8	6.315.000	5	3.691.500	—	—
Schools	9	5.518.000	3	2.290.000	—	—
New houses	4	9.057.000	2	1.105.000	—	—
Repairs to houses	3	31.940.000	—	—	—	—
TOTALS	6	6.377.000	3	3.570.000	—	—
	45	71.927.188	15	27.826.500	—	—

E) Part.V = Schemes handled indipendently by Italians under 500.000 lire

Declassified E.O. 12356 Section 3.3/NND No. 785019

Roads	2	2.479.000	1	15.500.000	—	—
Water works & sewers	10	6.345.500	—	—	—	—
Debris removal	3	2.395.000	1	990.000	—	—
Public bdgs.,	8	6.315.000	5	3.691.500	—	—
Schools	9	5.518.608	3	2.290.000	—	—
New houses	4	3.057.000	2	1.765.000	—	—
Repairs to houses	3	1.940.000	—	—	—	—
TOTALS	8	6.377.000	3	3.270.000	—	—
	45	11.927.108	15	27.826.500	—	—

E) Part.V = Schemes handled indipendently by Italians under 500.000 lire

Type	Initiated during month		In hand		Completed during month	
	Number	Cost	Number	Cost	Number	Cost
Bridges						
Roads	4	1.944.612	6	1.108.994	2	239.000
Water works & sewers	31	4.930.085	10	1.759.380	1	28.000
Debris removal	6	2.330.000	3	1.390.000	1	300.000
Public Bdgs.,	22	8.991.000	13	4.850.500	3	535.000
Schools	30	7.048.088	35	9.175.800	2	81.100
New houses	3	760.000	10	2.485.000	1	120.000
Repairs to houses	—	—	—	—	—	—
TOTALS	5	1.114.000	2	515.000	—	—
	101	27.206.585	81	21.299.674	10	1.299.900

Declassified E.O. 12356 Section 3.3/NND No. 785019

Declassified E.O. 12356 Section 3.3/NND No. 785019

VRG/a

F

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

23 March 1945

TO : Regional Engineer,
Lazio Umbria Region, AMG

SUBJECT : Monthly Report for period ending March 23rd 1945

REF. : R4/ENG/509.

1. A greater part of the period covered by this report has been spent in organising for the coming hand-over scheduled for March 31st 1945. Though plans are not yet complete, the situations are being dealt with as they arise and assurance is hereby rendered that requirements will be met within reason, whatever they may be.

2. Reconnaissance work has been done during the month on Routes 1, 2, 3, 4, 6, 7, 3bis, 79bis and 79. Some of these were made for examination of specific items and some of them will be repeated before the end of the month, as it will be necessary to hand-over accurately marked strip-maps.

3. The bitumen situation has deteriorated in both No. 1 and No. 3 Districts which adversely effects the prospects for completing early in the Spring work which should have been done last Autumn.

4. Poor co-ordination of the Military Authorities in No. 1 District has made necessary extensive reversion of plans for both roads and Bridges. Efforts will be made in future to prevent a recurrance of those misunderstandings.

(over

809

Declassified E.O. 12356 Section 3.3/NND No. 785019

Monthly Report (Cont'd.

5. The attached statistical report does not cover the situation which will exist at the final turnover date due to the fact that several ACC/1s and ACC/2s now at HQ. A.C. have not been returned. A complete summary will be prepared for your information prior to March 31st 45.

6. In general terms, it is felt that the affairs of this Department will be handed over in creditable shape to the responsible parties who are to receive them.


W.R. GENTRY, CAPT. CMP
Highways Department
Engineering Division

Encl:
Statistical
Report

Declassified E.O. 12356 Section 3.3/NND No. 785019

MAPS AND CHARTS TOO LARGE TO FILM ON ONE EXPOSURE ARE FILMED CLOCKWISE BEGINNING IN THE UPPER LEFT CORNER, LEFT TO RIGHT, AND TOP TO BOTTOM.

SEE DIAGRAMS BELOW.



Declassified E.O. 12356 Section 3.3/NND No. 785019

[illegible] - [illegible]
[illegible]
E.R.P.(F) Section

PROJECT UNDER WHICH STATES AID THE GREEK CIVIL AUTHORITY of [illegible] 1945

A) Part.I - Schemes of Military Priority - NIL -

B) Part.II - Schemes other than Military requiring sanction of AC/ASC

Type	Total initiated		Total in hand showing progress		Total completed		Yet showing
	Number	Cost	Number	Cost	Number	Cost	Number
Bridges	57	51.519.000	23	23.899.000	22	15.925.000	12
Roads	105	24.927.584	9	5.408.000	94	16.979.584	2
Water works & sewers	42	79.001.830	14	60.711.812	23	7.690.018	5
Debris removal	92	35.524.101	16	8.589.000	73	24.056.101	3
Public bldgs.	26	15.398.285	6	10.215.000	17	3.768.285	3
Schools	5	1.961.500	5	1.944.500	—	—	—
New houses	—	—	—	—	—	—	—
Repairs to houses	19	7.315.000	6	2.500.000	2	245.000	11
TOTALS	346	215.647.300	79	113.280.312	231	68.663.988	36

C) Part.III- Schemes other than Military requiring AC/ASC

Type	Total initiated		Total in hand showing progress		Total completed		Yet showing
	Number	Cost	Number	Cost	Number	Cost	Number
Bridges	57	121.703.596	20	49.388.000	4	2.926.000	33
Roads	3	88330.000	1	750.000	—	—	2
Water works & sewers	19	43.392.500	11	30.566.500	2	522.000	6
Debris Removal	117	97.710.840	57	44.918.000	45	37.329.840	15
Public bldgs.	30	31.742.913	18	22.410.000	4	2.159.480	8
Schools	7	5.865.000	2	2.525.000	2	1.300.000	3

Declassified E.O. 12356 Section 3.3/NND No. 785019

AAF10 - [illegible] A.A.F.
[illegible] DIVISION
P. & (P) Section

PROJECT GENERAL STATUS AS CONCEIVED [illegible] REPORT of MARCH 1945

GM/efd

Projects of military priority - NIL -

Projects other than military requiring sanction of AC/AS

Total initiated		Total in hand showing progress	Total completed		Not showing progress	
Cost	Number	Cost	Number	Cost	Number	Cost
51.519.000	23	23.895.000	22	15.925.000	12	11.699.000
24.927.584	9	5.408.000	94	16.979.584	2	2.540.000
79.001.830	14	60.711.812	23	7.690.018	5	10.600.000
35.524.101	16	8.589.000	73	24.056.101	3	2.879.000
15.398.285	6	10.215.000	17	3.768.285	3	1.415.000
1.961.500	5	1.961.500	—	—	—	—
—	—	—	—	—	—	—
7.315.000	6	2.500.000	2	245.000	11	4.570.000
215.647.300	79	113.280.312	231	68.663.988	36	33.703.000

Projects other than military requiring AC/AS

Total initiated		Total in hand showing progress	Total completed		Not showing progress	
Cost	Number	Cost	Number	Cost	Number	Cost
121.703.596	20	49.308.000	4	2.926.000	33	69.389.596
88330.000	1	750.000	—	—	2	7.580.000
43.392.500	11	30.566.500	2	522.000	6	12.304.000
97.710.840	57	44.918.000	45	37.329.840	15	15.463.000
31.742.913	18	22.410.000	4	2.159.480	8	7.173.433
5.885.000	2	2.525.000	2	1.300.000	3	2.060.000

Declassified E.O. 12356 Section 3.3/NND No. 785019

	Number	Cost	Number	Cost	Number	Cost	Number	
Bridges	57	121.703.596	20	49.388.000	4	2.926.000	33	69.3
Roads	3	88330.000	1	750.000	—	—	2	7.5
Water works & sewers	19	43.392.500	11	30.566.500	2	522.000	6	12.3
Debris Removal	117	97.710.840	57	44.918.000	45	37.329.840	15	15.4
Public bldg.	30	31.742.913	18	22.410.000	4	2.159.480	8	7.1
Schools	7	5.885.000	2	2.525.000	2	1.300.000	3	2.0
New houses	18	132.154.238	17	130.509.238	1	1.645.000	—	
Repairs to houses	30	61.859.600	23	29.040.600	—	—	7	32.8
TOTALS	281	502.778.687	149	310.107.338	58	45.882.320	74	146.7

D) Part.IV - Schemes handled independently by Italians over 500.000 lire

Type	Total initiated		Total in hand closing progress		Total completed		Not showing p	
	Number	Cost	Number	Cost	Number	Cost	Number	
Bridges	3	17.979.000	3	17.979.000	—	—	—	
Roads	—	—	—	—	—	—	—	
Water works & sewers	4	3.385.000	1	998.000	—	—	3	2
Debris Removal	13	10.[illegible].000	10	8.[illegible].000	—	—	3	
Public bldgs	2	2.[illegible].000	2	1.[illegible].000	—	—	2	
Schools	6	11.[illegible].000	2	1.[illegible].000	—	—	4	
New houses	3	11.[illegible].000	2	11.[illegible].000	—	—	1	
Repairs to houses	11	3.[illegible].000	8	7.[illegible].000	1	[illegible].000	2	
TOTALS	48	92.508.108	28	52.643.500	1	800.000	19	3

E) Part.V - Schemes handled independently by Italians under 500.000 lire

Type	Total initiated	Total in hand closing progress	Total completed	Not showing p

Declassified E.O. 12356 Section 3.3/NND No. 785019

Cost	Number	Cost	Number	Cost	Number	Cost
121.703.596	20	49.388.000	4	2.926.000	33	69.389.596
88330.000	1	790.000	—	—	2	7.580.000
43.392.500	11	30.566.500	2	522.000	6	12.304.000
97.710.840	57	44.918.000	45	37.329.840	15	15.463.000
31.742.913	18	22.410.000	4	2.159.480	8	7.173.433
5.885.000	2	2.525.000	2	1.300.000	3	2.060.000
132.154.238	17	130.509.238	1	1.645.000	—	—
61.859.600	23	29.040.600	—	—	7	32.819.000
502.778.687	149	310.107.338	58	45.882.320	74	146.789.029

Areas handled independently by Italians over 500.000 lire

Total initiated		Total in hand showing progress		Total completed		Not showing progress	
Number	Cost	Number	Cost	Number	Cost	Number	Cost
3	17.979.000	3	17.979.000	—	—	—	—
—	—	—	—	—	—	—	—
1	3.385.000	1	998.000	—	—	3	2.387.000
10	10.900.500	10	8.113.900	—	—	3	1.739.600
2	7.350.000	2	4.370.000	—	—	6	2.980.000
4	14.242.000	4	4.752.000	—	—	4	10.000.000
3	11.340.000	3	11.340.000	—	—	1	10.000.000
3	9.347.000	3	7.347.000	1	800.000	2	1.200.000
28	92.500.108	28	52.643.500	1	800.000	19	39.464.608

Areas handled independently by Italians under 500.000 lire

Total initiated		Total in hand showing progress		Total completed		Not showing progress	
Number	Cost	Number	Cost	Number	Cost	Number	Cost

Declassified E.O. 12356 Section 3.3/NND No. 785019

Water works & sewers	4	3.385.000	1	998.000	—	—	—
Debris removal	13	10.[illegible].300	10	[illegible]	—	—	[illegible]
Public buildings	8	[illegible]	2	[illegible]	—	—	6
Schools	6	[illegible]	6	[illegible]	—	—	4
New houses	3	[illegible]	2	[illegible]	—	—	1
Repairs to houses	14	[illegible]	8	[illegible]	1	800.000	12
TOTALS	48	92.900.108	28	32.643.500	1	800.000	19

a) Para.F - Schemes handled independently by Italians under 500.000 Lire

Type	Total initiated		Total in hand during period		Total completed		Not showing
	Number	Cost	Number	Cost	Number	Cost	Number
Bridges	24	4.235.406	5	943.994	15	2.122.800	4
Roads	47	7.383.445	3	982.600	6	416.000	38
Water works & sewers	15	4.590.000	8	2.660.000	4	870.000	3
Debris removal	44	15.508.500	19	7.363.500	18	5.863.000	7
Public buildings	70	16.470.768	37	9.143.668	8	700.100	25
Schools	20	4.387.000	10	2.729.000	6	1.058.000	4
New houses	—	—	—	—	—	—	—
Repairs to houses	10	1.772.800	4	794.000	3	142.800	3
TOTALS	230	54.628.919	86	24.606.762	60	11.442.700	84
GRAND TOTAL B + C + D + E	905	869.963.014	348	500.637.919	350	126.789.008	213

Declassified E.O. 12356 Section 3.3/NND No. 785019

4	3.365.000	1	938.000			—	2.357.000
19	10.200.000	10	3.217.550			1	1.772.000
6	7.850.000	2	2.770.000			4	4.238.000
6	11.382.000	2	4.760.000			4	19.000.000
3	11.340.000	2	16.000.000			1	17.000.000
11	2.337.000	3	7.217.000	1	800.000	2	1.200.000
48	92.908.100	28	54.643.500	1	800.000	19	39.464.608

Schemes handled independently by Holland under 500.000 $ ea.

Total fulfilled		Total in hand awaiting progress		Total contracted		Not showing progress	
Number	Cost	Number	Cost	Number	Cost	Number	Cost
24	4.236.406	5	943.994	19	6.192.800	4	1.169.612
37	7.383.445	3	982.600	6	686.000	36	5.714.845
15	4.590.000	8	2.660.000	4	870.000	3	1.060.000
34	15.588.500	19	7.363.500	16	5.803.000	7	2.362.000
50	16.470.758	37	9.143.668	8	700.100	25	6.627.000
10	4.587.000	10	2.729.000	6	1.056.000	4	800.000
—	—	—	—	—	—	—	—
9	1.772.800	4	784.000	3	142.800	3	846.000
5	54.628.919	86	24.604.762	60	11.442.700	84	18.579.457
5	868.963.014	348	900.537.912	350	136.789.008	213	238.536.094

REGION IV = ENGINEERING
LARIO REGION
HIGHWAYS SECTION

31st March 1945

LIST OF PROJECTS FORWARDED TO HQ/AC FOR APPROVAL AND NOT RETURNED

B R I D G E S

File	Route	Km.	Contractor	Amount ACCI	Total
185	7	145+340	Pernichetti	1.000.000.=	
235	7	125+940	"	930.000.=	
					1.930.000.=

R O A D S

299m	1	Maintenance up to-31/6/45		10.000.000.=
301m	4	" " "		13.000.000.=
304m	6	" " "		12.500.000.=
305m	7	" " "		12.400.000.=
354m	7	Velletri Quarry=PANISIPiero		6.050.000.=
356m	7	40 to 54 =Repairs=ITALSTRADE=		10.100.000.=
"	7	54 to 94 = " "		1.650.000.=
"	7	94 to 103= " "		7.500.000.=
				73.200.000.=

LIST OF SUPPLEMENTARY REQUESTS FORWARDED TO HQ/AC FOR APPROVAL AND NOT RETURNED =

B R I D G E S

File	Route	Km.		
143	4	31+850	123.500.=	
232	7	119+220	2.188.000.=	
48	3	65+230	565.000.=	
14	2	136+752	30.000.=	
				2.906.000.=

R O A D S

Declassified E.O. 12356 Section 3.3/NND No. 785019

R O A D S

299m	1	Maintenance up to-31/6/45	10.000.000.=
301m	4	" " "	13.000.000.=
304m	6	" " "	12.500.000.=
305m	7	" " "	12.400.000.=
354m	7	Velletri Quarry=FARISIPiero	6.050.000.=
356m	7	40 to 54 =Repairs=ITALSTRADE=	10.100.000.=
"	7	54 to 94 = " "	1.650.000.=
"	7	94 to 103= " "	7.500.000.=
			73.200.000.=

LIST OF SUPPLEMENTARY REQUESTS FORWARDED TO HQ/AC FOR APPROVAL AND NOT RETURNED =

B R I D G E S

File	Route	Km.		
143	4	31+850	123.500.=	
232	7	119+220	2.188.000.=	
48	3	69+230	565.000.=	
14	2	136+752	30.000.=	
				2.906.000.=

R O A D S

26m	6	83+800 to 113=Repairs=Cidonio L. -	2.390.000.=	
12m	7	Maintenance up to 31/12/44	2.860.000.=	Ist Req.
"	"	" " " "	3.110.000.=	2nd "
13m	1	" " " "	1.475.000.=	
14m	1bis	" " " "	360.000.=	
15m	2	" " " "	4.210.000.=	
28m	6	" " " "	5.640.000.=	
22m	8	" " " "	490.000.=	
43m	Tuscolana	" " " "	3.100.000	
				24.375.806.=

Declassified E.O. 12356 Section 3.3/NND No. 785019

Declassified E.O. 12356 Section 3.3/NND No. 785019

LAZIO REGION- ENGINEERING DIVISION- Highways Department

STATISTICAL SUMMARY - MONTHLY REPORT from 25 Feb. to 23 Mar. 45

TYPE	INITIATED No.	INITIATED COST	IN HAND No.	IN HAND COST	COMPLETED No.	COMPLETED COST
PART I = SCHEMES OF MILITARY PRIORITY						
Bridges	13	18.564.000	57	91.980.000	Nil	-
Roads	22	68.242.000	8	31.950.000	2	14.900.000
R.Walls etc.	9	8.801.000	4	3.300.000	Nil	-
TOTAL	44	95.607.000	69	127.230.000	2	14.900.000
PART II = SCHEMES OTHER THAN MILITARY REQUIRING SANCTION OF AC/AMG						
Bridges	Nil	-	2	8.500.000	Nil	-
Roads	1	2.500.000	Nil	-	Nil	-
R.Walls etc.	Nil	-	Nil	-	Nil	-
TOTAL	1	2.500.000	2	8.500.000	Nil	-
PART III = SCHEMES OTHER THAN MILITARY REQ. AC APPROVAL IN PRINCIPLE						
Bridges	Nil	-	1	500.000	Nil	-
Roads	Nil	-	Nil	-	Nil	-
R.Walls etc.	Nil	-	Nil	-	Nil	-
TOTAL	Nil	-	1	500.000	Nil	-
PART IV = HANDLED INDEPENDENTLY BY THE ITALIANS = N I L						
GRAND TOTAL	45	98.107.000	72	136.230.000	2	14.900.000

2/158

Declassified E.O. 12356 Section 3.3/NND No. 785019

GdeCEF/Aor

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. S/C A.C
5 APR 1945 147

3rd April 1945

TO : H.Q. LAZIO & UMBRIA REGION

SUBJECT : Monthly Report for March 1945

FILE N° : R4/ENG/90.2

Herewith two copies of my technical report which has been delivered to HQ.AC(PW) also 2 copies of Precis of this report as requested by you.

Gall Findlay
Lt.Col.R.E.
Regional Engineer
Lazio Umbria Region A.M.G.

Enclosures:

Report and annexure 2 copies already sent
Precis 2 copies

Copy to:

→H.Q.AC.(PW) with 1 copy of Precis
File (2 copies)

HEADQUARTERS
5 APR 1945
A. C.


Col Thompson

514
804

Declassified E.O. 12356 Section 3.3/NND No. 785019

MAPS AND CHARTS TOO LARGE TO FILM
ON ONE EXPOSURE ARE FILMED CLOCKWISE
BEGINNING IN THE UPPER LEFT CORNER,
LEFT TO RIGHT, AND TOP TO BOTTOM.

SEE DIAGRAMS BELOW.



Declassified E.O. 12356 Section 3.3/NND No. 785019

TYPE	MILITARY N°	MILITARY COST	NON MILITARY N°	NON MILITARY COST	TOTAL N°	TOTAL COST
INITIATED						
BRIDGES	136	223.837.190	41	65.016.000	177	288.853
ROADS	73	401.282.000	19	33.820.000	92	435.102
R.Walls etc.	17	13.241.000	7	5.105.000	24	18.346
TOTAL	226	638.360.190	67	103.943.000	293	742.303
COMPLETED						
BRIDGES	71	116.129.690	40	62.968.000	111	179.097
ROADS	22	98.605.000	15	24.020.000	37	122.625
R.Walls etc.	3	1.040.000	7	5.105.000	10	6.145
TOTAL	96	215.771.690	62	92.093.000	158	307.867
CANCELLED						
BRIDGES	12	2.603.000	NIL	-	12	2.603
ROADS	NIL	-	NIL	-	NIL	
R.Walls etc.	NIL	-	NIL	-	NIL	
TOTAL	12	2.603.000	NIL	-	12	2.603
IN HAND						
BRIDGES	53	105.104.500	1	2.000.000	54	107.104
ROADS	51	302.677.000	4	9.800.000	55	312.477
R.Walls etc.	14	12.201.000	NIL	-	14	12.201
TOTAL	118	419.982.000	5	11.850.000	123	431.832

SUB

Declassified E.O. 12356 Section 3.3/NND No. 785019

H.B

	TOTAL		
	N°	COST	
	177	288.8[illegible].190	
	92	43[illegible].102.000	
	24	18.3[illegible]6.000	
	293	742.303.190	
	111	179.097.690	
	37	122.625.000	
	10	6.145.000	
	158	307.867.690	
	12	2.603.000	
	NIL	-	
	NIL	-	
	12	2.603.000	
	54	107.154.500	
	55	312.477.000	
	14	12.201.000	
	123	431.832.500	

Declassified E.O. 12356 Section 3.3/NND No. 785019

INITIATED

	Approved by HQ.		Approved by R4 in principle		Awaiting approval		Req. to C.C.	
TYPE	N°	COST	N°	COST	N°	COST		-
BRIDGE	30	60.348.000	11	4.670.000	-	NIL		-
ROADS	19	33.820.000	NIL	-	-	NIL		-
R.Walls etc.	5	4.460.000	2	645.000	-	NIL		-
TOTAL	54	98.628.000	13	5.315.000	-	NIL		-
COMPLETED								
BRIDGES	29	28.298.000	11	4.670.000	-	NIL		-
ROADS	15	24. 020.000	-	NIL	-	NIL		-
R.Walls etc.	5	4. 460.000	2	645.000	-	NIL		-
TOTAL	49	86.778.000	13	5.315.000	-	NIL		-
CANCELLED						NIL		
IN HAND								
BRIDGES	1	2.050.000	-	-	-	NIL		-
ROADS	4	9.800.000	-	-	-	NIL		-
R.Walls etc.	NIL	-	-	-	-	NIL		-
TOTAL	5	11.850.000	-	-	-	NIL		-

Declassified E.O. 12356 Section 3.3/NND No. 785019

O

NOT MILITARY

H.D

aking approval		Req. to C.C.	Suppl.Req.	TOTAL	
N°	COST	-	-	N°	COST
-	NIL	-	-	41	65.616.000
-	NIL	-	-	19	33.820.000
-	NIL	-	-	7	5.105.000
-	NIL	-	-	67	103.943.000
-	NIL	-	-	40	62.968.000
-	NIL	-	-	15	24.020.000
-	NIL	-	-	7	5.105.000
-	NIL	-	-	62	92.093.000
-	NIL	-	-	1	2.050.000
-	NIL	-	-	4	9.800.000
-	NIL	-	-	NIL	-
-	NIL	-	-	5	11.850.000

Declassified E.O. 12356 Section 3.3/NND No. 785019

LABIC REGION ONLY

R I[illegible] ENGINEERING
Highways Dept.

[illegible] - [all work handled by Bond & Page]

	Approved by HQ/AC		Awaiting approval		Requested to G.C.		SUPPLEMENTAL
TYPE	Nº	COST	Nº	COST	Nº	COST	Approved L. Aug
BRIDGES	132	190.913.350	2	1.930.000	2	-	20.067.300 2
ROADS	62	298.097.000	8	73.200.000	3	-	5.615.000 24
Retail etc.	17	13.241.000	NIL	-	-	-	-
TOTAL	211	510.291.350	10	75.130.000	5	-	25.702.300 27

COMPLETED

BRIDGES	71	102.642.350	-	NIL	-	-	12.487.300
ROADS	22	86.600.000	-	NIL	-	-	-
Retail etc.	3	1.040.000	-	NIL	-	-	-
TOTAL	96	190.282.350	-	NIL	-	-	12.487.300

CANCELLED

BRIDGES	12	2.400.000	-	NIL	-	-	-
ROADS	-	NIL	-	NIL	-	-	-
Retails	-	NIL	-	NIL	-	-	-
TOTAL	12	2.400.000	-	NIL	-	-	-
COMPLETED	96	190.282.350	-	NIL	-	-	-
CANCELLED	12	2.400.000	-	NIL	-	-	-
TOTAL	108	192.682.350	-	NIL	-	-	-

IN HAND

BRIDGES	49	87.666.000	2	1.930.000	2	-	7.580.000
ROADS	40	199.492.000	8	73.200.000	3	-	5.615.000 24
Retails etc.	14	12.201.000	NIL	-	-	-	-
TOTAL	93	304.361.000	10	75.130.000	5	-	13.195.000 27

Declassified E.O. 12356 Section 3.3/NND No. 785019

GINEERING
Dept.

STATISTICAL SUMM Y OF ALL WORKS
from "C" Day to 30 June 1943

C

MILITARY

Requested to G.C.		SUPPLEMENTARY REQUESTS		TOTAL	
Nº	COST	Approved & Awaiting approval		Nº	COST
2	-	20.087.300	2.906.500	136	423.037.130
3	-	5.615.000	24.370.000	73	401.262.000
-	-	-	-	17	13.241.000
5	-	25.702.300	27.276.500	226	838.360.130
-	-	12.487.300	-	71	115.123.690
-	-	-	-	22	96.600.000
-	-	-	-	3	1.040.000
-	-	12.487.300	-	96	213.774.690
-	-	-	-	12	2.603.000
					NIL.
					NIL.
-	-	-	-	12	2.603.000
-	-	-	-	96	213.774.690
-	-	-	-	12	2.603.000
-	-	-	-	108	216.377.690
2	-	7.500.000	2.500.500	52	105.104.500
3	-	5.615.000	24.370.000	51	302.677.000
-	-	-	-	14	12.201.000
5	-	13.115.000	27.276.000	118	419.982.500

Declassified E.O. 12356 Section 3.3/NND No. 785019

GdeCEF/Acr

ENGINEERING DIVISION LARIC & UMBRIA REGION.

Precis of Final Monthly Report for March.

1. Closing Down.

Umbria was handed over on 16th March, Electrical Records on 24th March.-

Military Highways remained fully active until 31st March verbal instructions were received from HQ.AC(PW) only on 28th March on which date the Director stated they had not received instructions from AC.HQ.-

The hand over involved splitting all files and records to ensure continuity.- The hand over to 2 representatives took place on 31st, one is due on 4th April, no representatives have yet been notified by the PBA at Naples and LIVORNO.- Records are ready.

Petrol Section is still fully active and in absence of any decision verbal permission was obtained on 28th March to issue coupons for all April to avoid a stoppage of work on Military Highways. This is being done.

The need for a decision on both these was represented on 7th February and 22nd February and pressed verbally since.

The Mines Section has to complete testing and final bill.

The remaining Sections have closed.

2. ROME CITY.

The Italian Electrical Committee is functioning to satisfaction of RAAC Electrical Board.- Gas pressure is now on all day with a 80 cubic meter monthly ration.-

Water Supply continues at 100% but, owing to the yield of gravity springs dropping, pumping from Fonte Spring discontinued for several months restarted on 8th March.

For the first month there were no major breaks in pipes. Electrical interruptions to pumping were lowest so far. The Chlorine crisis has been staved off and salt arrived for the manufacture of more Chlorine.

A new military road project of 20 million lira was approved and good progress on another made until a bad quality Bitumen supplied checked work.

Sewers and other works proceed slowly limited by materials.

A handing over report with plans has been made on the Water Supply to RAAC and HQ.AC.(PW).

../..

Declassified E.O. 12356 Section 3.3/NND No. 785019

2. In BENGASI the number of new projects is being restricted owing to limitations of transport and material.

97 projects were completed during month including 50 bridges and the projects in progress have risen from 350 to ~~[illegible]~~ 384.

The number of projects completed to date being ~~[illegible]~~ 297 including 125 Bridges. Owing to demands elsewhere cement and bitumen shortage has affected Military as well as Civil Work.

The quality of BITUMEN supplied is most unsatisfactory and the quantity has been reduced and unless rectified will results in grave disintegration of 2nd and lower priority roads.

Building repairs in TRIPOLI continue to make good progress limited by tiles and cement.

All works in hand are financed.

4. CIVITAVECCHIA Harbour. Works have made excellent progress and when removal of debris to give access to a berth permanently reconstructed is completed in a few days the port will be capable of handling 3000 tons per day, the target figure for 1st April.

Military Plant started withdrawing gradually on 30th March as the need diminishes.

There is still a large permanent reconstruction programme ahead.

Major NOLDEN O i/c remains in charge under AD.HQ.(PW) after 31st March.

5. PUBLIC WORKS (LAZIO).

The projects completed to date are 350 (108 during month) while a further 342 are regarded as showing progress out of a total of 905 projects approved and financed. Many of them recently; following the wise decentralisation by the New Minister of Works.- Up to March 15th some 550 out of the projects which had been hibernating on the Ministerial desks had been approved and financed and more are being approved and financed daily.- Progress is however limited by materials and transport.

7 Bridges were completed during month making total of 49 on other State and Military Roads.

No bitumen and little cement is received for other than Military Roads.

Attention was drawn in a previous report to the delays that would occur in placing contracts all at once instead of spread over 6 months, the Genio Civile have done well, partly by accepting the responsibility of anticipating approval, in getting about 1/3rd into the Progress category.

In Littoria the canals have been freed from vegetation and some 400 obstructions removed. 8 out of 11 pumping stations have been repaired into 50% use as a result the flooded areas have been reduced from 13,300 hectares to 3,000 hectares.

These Consorzio have done good work.

799

../..

Declassified E.O. 12356 Section 3.3/NND No. 785019

The project for POWM marshes initiated some 4 months ago has just been approved.
Six Water Supplies blocked by Mines will start shortly and the New Housing projects for 5000 people should be ready for occupation in 2 months.

Repairs to Public Buildings continue to progress slowly and repairs to Private Buildings blocked for many months by FINANCE and failure to appreciate the urgency are starting under the New Decree.

This section is closed and files handed in on 31st March.

6. Electrical.

Power production remains at 17% of prewar installed capacity.
45 Km of Power lines were repaired during month making a total of 3370 km of distribution lines restored being 59% of whole.
The High Tension lines for South Littoria have been cleared of mines and work on reconstruction has started.
Provincial Committees have been set up in all Provinces and have been recognized by the Military Authorities who will now have to deal with them direct. A decision has been made and notified as to the channels through which civil demands will be made.

This section has closed down & handed in files.

7. Mines.

The 26ist Mine sweeping Company left on 5th March having cleared 36 km of Aqueduct and 55 km of Electric lines and lifted 4293 Mines.- Total area swept 992,000 sq. Handing over Report, Maps and plans have been sent to HQ.AC.(CA) Genio Civile and Ministero Lavori Pubblici.
The Contractor S.E.A.M.E.N. has cleared 127 km of Electric lines and about 40 Bridges.- The mines collected reported last month at 6000 has risen to 31,000. This large increase, as foreseen in my January Report, is work done during January, February and March clearing Minefields located during clearing of Electric lines and not yet completed.
The total area tested is 1,186,000 sq and completed but not yet tested or checked 369,000 sq.
The contract has been transferred to Genio Civile and a handing over report sent to them of works tested.
The final bill and final report will be prepared on completion of testing.
The average cost per sq is 3,20 lira
The average cost per mine lifted is 150 lira.
Independent tests have been done by Lt.Col. CARUSO, Italian Army assisted by men of 561 Coy and have showed the work to be very satisfactory.-

This section is not yet closed.

../..

Declassified E.O. 12356 Section 3.3/NND No. 785019

8. Military & State Highways (LAZIO).

The BITUMEN Supply is insufficient in quantity and unsatisfactory in quality resulting in much uneconomic patching following damage instead of complete sealing coat preventing deterioration.

There is no fear of collapse on any of the State roads during the summer but if NOT sealed before Autumn there is grave danger of disintegration.

From observation excellent progress is being made on Bridges although none were reported completed up to 15th March, making the total remaining at 95 with 60 in progress and 13 initiated during month.

This section cannot close down until military representatives of PBS take over responsibility.

9. Genio Civile Position of Engineering Works Lazio Umbria.

The Total Bridges Military and Civil completed during month is 97 making a total to date completed 269.

The immediate need is Bitumen, cement and bricks and tiles.

All these depend on Transport for coal and the resulting products that will arise when the War in Europe ends freeing rail space and trucks.

When this time comes Electrical Supply to Industry will be the Ruling Factor.- This can only now be met by sacrifice of amenities.

When transport and electricity become less acute the Engineering Works in this Region are now in an excellent position to take full advantage of any improvement.

10. I wish to record my appreciation of the work done and able support of Allied officers and my international Staffs; also by the Genio Civile, Consorzio and Contractors under very difficult conditions.

Lt.Col.R.E.
Regional Engineer
Lazio Umbria Region A.M.G.

Annexure : Summary Table

Distribution:

AC.HQ.(PW)	1
HQ. L&U Reg.	2
Regional Engineer Lazio Umbria	1
File	2
Genio Civile	1
Ref. Eng.	1

797

Declassified E.O. 12356 Section 3.3/NND No. 785019

ANNEX - SUMMARY TABLE OF WORKS IN LAZIO AND UMBRIA AS AT 30th MARCH 1949

	Projects approved		Projects completed		Projects in progress	
	N°	Amount millions of lire	N°	Amount millions of lire	N°	Amount millions of lire
Perugia	560	485	183	77	205	224
Terni	586	411	112	35	179	147
Total Umbria	1146	896	297	112	384	371
ROME CITY	165	512	67	82	115	334
LAZIO WORKS	905	866	390	128	342	501
LAZIO HIGHLATE	294	597	142	281	154	320
T O T A L S	2510	2871	896	603	995	1526

In addition there are some 200 million lire of projects approval not yet notified so not included.

Regional Engineer
Lazio-Umbria Re

Declassified E.O. 12356 Section 3.3/NND No. 785019

TABLE OF WORKS IN LAZIO AND UMBRIA AS AT 30th JUNE 1945

Approved Amount Millions of lire	Projects completed N°	Projects completed Amount millions of lire	Projects in progress N°	Projects in progress Amount millions of lire
485	185	77	205	224
411	112	39	179	147
856	257	112	354	371
512	67	82	115	334
866	350	128	342	501
397	142	281	154	320
2871	856	603	955	1525

There are some 100 million lire of Projects not yet notified so not included.

Lt.Col.R.E.
Regional Engineer
Lazio-Umbria Region A.M.G.

Declassified E.O. 12356 Section 3.3/NND No. 785019

GdeCEF/Acr.
Col99

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. S/C A.C.
5 APR 1945 47

4th April 1945

TO : HQ.AC.(PW)
RAAC Engineer Services (Attention Col.Medding & CRE 104)
IL SINDACO DI ROMA

SUBJECT : Monthly Report of PW.(RC)

FILE : R4/ENG/90.2

1. Herewith copy of Final Monthly Report for March by Public Works Rome City. It may be of interest or value for reference.

2. To HQ.AC(PW) will be sent later (when finished with here) a copy of the Monthly Progress Report shewing each project approved and its state of Progress for All Works in LAZIO and ROME CITY.

The reference numbers on that progress report correspond to the Project File number.

Lt.Col.R.E.
Regional Engineer
Lazio Umbria Region A.M.G.

Enclosure:
Report marked A.

Col Thompson
EPB 5/4

795

AEN/dpe
4 4375.

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO-UMBRIA REGION
(Engineering Division)
APO 394

PW (RG)/1500/90.2 Rome, 22 March 1945

Subject: Final and March monthly report of Public Works Section (R.C.).

To : Regional Engineer, Lazio-Umbria Region, AMG.

This report is a general overall summary report by types of work. In only a few instances are individual projects covered.

1. Rome Cesare Highways, Streets, Bridges.

a. Military Highways and Bridges. Ten projects for 35,040,500 L. have been approved. Of this number all have been completed except the repair of V.Flaminia (Comune's section of Hwy. n.3 within the City), which is expected to be completed by 31 March and a project estimated at 20,350,000 L. in the Cecchignola area connecting highway n.7 and n.8 which has just recently been approved.

b. Non Military bridges. Seven projects for a total of 10,315,000 L. were processed. Of these but three are active and are 34% completed. Delay in receiving approval at a higher level of the projects presented as well as contractors inability to obtain the necessary materials for construction of the bridges under contract has been the main reason for the Comune not finishing project proposals for some 24 other bridges that are needed.

c. Non Military highways. Five projects for a total of 69,090,500 L. have been processed. One project has been completed and the overall per cent of completion is 75%. Inability to obtain materials is principal reason for non completion of whole program.

2. Main Collector Sewers and Levees. (Under G.C. Tevere & Agro Romano).

a. Twenty projects for a total of 47,515,000 L. were

Declassified E.O. 12356 Section 3.3/NND No. 785019

type of work. In only a few instances are individual projects covered.

1. Rome Comune Highways, Streets, Bridges.

a. Military Highways and Bridges. Ten projects for 36,046,500 L. have been approved. Of this number all have been completed except the repair of V.Flaminia (Comune's section of hwy. n.3 within the City), which is expected to be completed by 31 March and a project estimated at 20,350,000 L. in the Ceschignola area connecting highway n.7 and n.6 which has just recently been approved.

b. Non Military Bridges. Seven projects for a total of 10,315,000 L. were processed. Of these but three are active and are 34% completed. Delay in receiving approval at a higher level of the projects presented as well as contractors inability to obtain the necessary materials for construction of the bridges under contract has been the main reason for the Comune not finishing project proposals for some 24 other bridges that are needed.

c. Non Military highways. Five projects for a total of 69,000,300 L. have been processed. One project has been completed and the overall per cent of completion is 76%. Inability to obtain materials is principal reason for non completion of whole progran.

2. Main Collector Sewers and Levees. (Under U.S. Tevere & Agro Romano).

a. Twenty projects for a total of 47,515,000 L. were processed of which 7 have been completed. Of the 11 projects operated the over all per cent of completion is 80%. Most of the projects not under contract involves work connected with Fiumicino harbor . 3 projects for the harbor and 1 on the left collector are being opened this month.

b. Sewers Under Rome Comune (U.S.T.). Fourteen projects for a total of 14,045,000 L. were processed, of which 9 have been completed. The over all per cent of completion of all of the projects is 84%.

3. Public Buildings, Schools and Hospitals.

a. Fifty five projects for a total of 136,510,050 L.

794

Declassified E.O. 12356 Section 3.3/NND No. 785019

were processed of which 28 have been completed. Of the 47 projects placed in operation the over all per cent of completion is 63%.

b. One of the large projects to be completed in this group was the work at Verano Cemetary, totalling 23,313,950 L. Some of the work accomplished was: Approximately 3000 bodies removed from rubble and reinterred or transferred to temporary locals. 300 chapels demolished or removed because of dangerous condition. 626 sepulcheral chambers reconstructed. 590 locals rebuilt. 750 meters of retaining walls and low walls for the common fields rebuilt. Parts of service buildings of such units as mortuary chapel, autopsy room, offices, central chapel, mingegno, barracks for guards and stables were restored involving 6550 cu. yds. of masonry and 1800 sq. yds. of roofing.

4. Debris removal.

a. Three projects for a total of 26,325,000 L. were processed of which 2 have been completed. One of the 3 projects is a blanket project for parks and gardens totalling 16,000,000 L. which covers the removal of debris accumulated during the months preceeding Allied occupation and restoration caused by Allied use. Practically all of the debris removal for parks has been accomplished and considerable of the restoration work will be accomplished in spring operations.

b. The work of clearing the rubble and debris resulting from tearing down the blast walls built to convert the Quirinals tunnel and Rodeno Arendo to Romes largest air raid shelters involved the two largest single items of this type of work. 6700 cu. yds. of debris were removed. Much more debris than the above was removed from the general areas where bombing occured such as V.Cattinese, San Lorenzo, S.Giovanni, Prenestina and Tiburtina areas.

5. Repair to houses. Five projects for the repair of houses for a total of 2,441,500 L. were processed all of which have been completed.

6. Street cleaning and refuse removal Department. (Nettezza Urbana).

Declassified E.O. 12356 Section 3.3/NND No. 785019

condition. 630 sepulchural chambers reconstructed. 950 locals rebuilt. 750 meters of retaining walls and low walls for the common fields rebuilt. Parts of service buildings of such units as sanitary chapel, autopsy room, offices, central chapel, synagogue, barracks for guards and stables were restored involving 6550 cu. yds. of masonry and 1600 sq. yds. of roofing.

4. Debris removal.

a. Three projects for a total of 26,325,000 L. were processed of which 2 have been completed. One of the 3 projects is a blanket project for parks and gardens totalling 16,000,000 L. which covers the removal of debris accumulated during the months preceding Allied occupation and restoration caused by Allied use. Practically all of the debris removal for parks has been accomplished and considerable of the restoration work will be accomplished in spring operations.

b. The work of clearing the rubble and debris resulting from tearing down the blast walls built to convert the Quirinale tunnel and Ludovisi Avenue to Roman largest air raid shelters involved the two largest single items of this type of work. 6700 cu. yds. of debris were removed. Much more debris than the above was removed from the general areas where bombing occured such as V.Cattienne, San Lorenzo, S.Giovanni, Prenestina and Tiburtina areas.

5. Repair to houses. Five projects for the repair of houses for a total of 2,441,300 L. were processed all of which have been completed.

6. Street cleaning and refuse removal Department. (Nettezza Urbana).

a. This department has done an excellent job considering the depleted condition of their transport and plant and considering the difficulties arising due to obtaining repair parts, petrol and tires. The work is accomplished in the Metropolitan or central area by the Comune of Rome itself and the use of their own facilities. The Comune thru the Director of the Services lets by contract the work in the remainder of the City and has complete jurisdiction of the contract services and work. Beginning 1 Jan. 45 the Comune took over that part of the work involving refuse removal that was previously contracted. Street cleaning continues to be contractual services in the area previously handled that way.

b. On the Allies entry into Rome these services were

793

Declassified E.O. 12356 Section 3.3/NND No. 785019

pretty much at a standstill except for the laborers available. 30 lorries of the department had been requisitioned by the Germans. Others needed repairs. The owners of horses and carts had hidden some to prevent the Germans requisitioning them. They gradually came into circulation again.

c. Work has been proceeding normally. At present the average equipment and workers employed is as follows:

- Ave. No. of workers	1650	for	Comune
" " " "	1090	"	contract services
- No. of carts used	31	by	Comune
" " " "	137	"	contract services
- No. of trucks used	5	"	Comune
" " " "	22	"	contract services

In recent months many streets and areas such as general market, monumental areas and adjacent streets, tunnels, pre-stations, etc. have received special cleaning, washing and disinfecting.

d. It must be remembered that the load on the facilities of the department has greatly increased with the increased population in Rome, both civilian and military. Also that in normal times the Metropolitan area relied to a great extent on the use of large water trucks for flushing and hose operating from the curb hydrants. The latter is now used but only to a limited extent and in some of the monumental areas.

e. Your attention was called to the situation relative to the emptying of cess pools in a memorandum dated 16 December '44 (Ref.: Med (Ir) 300/23). This work is done by this department (Nettezza Urbana) who bills the property owner or party requesting the work. The Director advises that the following truck trips were performed in this work: November - 438, Dec. - 459, Jan.'45 629, Feb. - 584, 1st. half of March - 307. A large part of this work is for the military, i.e. in Feb. Capotaile Rest Camp had 287 trips, Secchignola 120 trips for British prisoners and U.S. Army training center, with smaller military establishments in proportion. Note that the demands for this service have increased greatly. My prediction is that they will continue to increase with the increase in military population. About two months ago the Comune were able to put the third tank truck in operation by using tires I obtained for the street cleaning department.

Declassified E.O. 12356 Section 3.3/NND No. 785019

- Ave. No. of workers	1550	for	Cosmos
" " " "	1090	"	contract services
- No. of carts used	31	by	Cosmos
" " " "	137	"	contract service
- No. of trucks used	5	"	Cosmos
" " " "	22	"	contract services

In recent months many streets and areas such as general market, monumental areas and adjacent streets, tunnels, pre-stations, etc. have received special cleaning, washing and disinfecting.

d. It must be remembered that the load on the facilities of the department has greatly increased with the increased population in Rome, both civilian and military. Also that in normal times the Metropolitan area relied to a great extent on the use of large water trucks for flushing and hose operating from the curb hydrants. The latter is now used but only to a limited extent and in case of the monumental areas.

e. Your attention was called to the situation relative to the emptying of cess pools in a memorandum dated 16 December '44 (Ref.: Med (Hr) 300/21). This work is done by this department (Nettezza Urbana) who bills the property owner or party requesting the work. The Director advises that the following truck trips were performed in this work: November - 438, Dec. - 499, Jan.'45 629, Feb. - 504, 1st. half of March - 387. A large part of this work is for the military, i.e. in Feb. Capanelle Rest Camp had 227 trips, Cecchignola 120 trips for British prison and U.S. Army training center, with smaller military establishments in proportion. Note that the demands for this service have increased greatly. My prediction is that they will continue to increase with the increase in military population. About two months ago the Cosmos were able to put the third tank truck in operation by using tires I obtained for the street cleaning department.

f. I previously recommended that the military rig up equipment to service installations used exclusively by them, especially those located in outlying districts of the City or where any considerable number of men are involved. This would permit better servicing within the City for both military and civilian needs. I do not think that two units will adequately take care of the military needs alone.

7. Fluxeigne Harbor Project.

a. Of the many projects undertaken and directed by this

792

Declassified E.O. 12356 Section 3.3/NND No. 785019

Section this one has been outstanding as well as interesting. It is outstanding because it has been done entirely on Italian private initiative under orders and direction of this office without remuneration from AMG or Italian authorities, after Allied and Italian military and naval authorities advised they were not interested.

b. After the Allies occupied Rome it early became apparent that the movement of thousands of tons of food supplies as well as coal for the operation of the electric light and gas plants would seriously tax the transportation facilities then available. An inspection was made of the damage, to the harbor and study of the possibility of placing back in use. The records of the Harbor Master of Rome for 1939 (last year available) shows that over 200,000 tons of cargo were handled at Fiumicino that year.

c. The two moles were blown in five locations. The right quay was blown at 20 foot intervals for a distance of over 3000 feet. Nine vessels were sunk in a group between the moles forming a barrage which blocked the outlet. The steel swing bridge over the canal was blown. In all some 55 vessels such as motor fishing schooners, barges, dredger, tug, tank barges, etc. were scuttled by their owners or mined and sunk by the Germans. A steel loading crane located on the right quay was wrecked. However an electric crane for unloading coal with a capacity of 75 (short) tons per hour was left in-tact. Some sections of rail road trackage was removed. Historic Clementine Tower was demolished. Large numbers of mines and barb wire entanglements had been located in the area.

d. Report was made on 24 June 1944 and approval of SCAO Rome Region was obtained to proceed with the work. Several local firms had been contacted and agreement was entered into with Compagnia Maritima on 30 June. This company acted administratively for the four firms that pooled their available equipment that could be used in the operations.

e. Considerable delay was caused to the companies doing the salvage work due to inability to obtain prime mover at the right times and to obtain release of trucks thru the Transportation Section.

f. Salvage operations have been conducted under very adverse conditions. The turbidness of the Tiber, making visibility

Declassified E.O. 12356 Section 3.3/NND No. 785019

b. After the Allies occupied Rome it early became apparent that the movement of thousands of tons of food supplies as well as coal for the operation of the electric light and gas plants would seriously tax the transportation facilities then available. An inspection was made of the docks to the harbor and study of the possibility of placing back in use. The records of the Harbor Master of Rome for 1939 (last year available) shows that over 200,000 tons of cargo were handled at Fiumicino that year.

c. The two moles were blown in five locations. The right quay was blown at 20 foot intervals for a distance of over 3000 feet. Nine vessels were sunk in a group between the moles forming a barrage which blocked the outlet. The steel swing bridge over the canal was blown. In all some 66 vessels such as motor fishing schooners, barges, dredger, tugs, tank barges, etc. were scuttled by their owners or mined and sunk by the Germans. A steel loading crane located on the right quay was wrecked. However an electric crane for unloading coal with a capacity of 75 (short) tons per hour was left in test. Some sections of rail road trackage was removed. Historic Clementine Tower was demolished. Large numbers of mines and barb wire entanglements had been located in the area.

d. Report was made on 24 June 1944 and approval of SCAC Rome Region was obtained to proceed with the work. Several local firms had been contacted and agreement was entered into with Compagnia Maritima on 30 June. This company acted administratively for the four firms that pooled their available equipment that could be used in the operations.

e. Considerable delay was caused to the companies doing the salvage work due to inability to obtain prime mover at the right times and to obtain release of trucks thru the Transportation Section.

f. Salvage operations have been conducted under very adverse conditions. The turbidness of the Tiber, making visibility under water practically nil and a current that is continuous at 4 to 7 miles per hour has made the work for the divers both difficult and dangerous. In addition the hulls of all vessels had filled with fine sand and mud and were completely silted in, in the canal bed.

g. As a result the original idea of operations of sinking steel caissons in water ballast and attaching to the boats and displacing ballast with air to float the vessel proved entirely inadequate for the conditions existing here. Plan of operations

Declassified E.O. 12356 Section 3.3/NND No. 785019

had to be revised and the lifting is being done entirely by differential hoists and steam crane. It was necessary for the operating companies to obtain and install a 60 H.P. diesel operated generating power plant on a barge and use larger electric driven pumps in order to get around the boats and get cables under the hulls of the boats to be raised.

h. Actual raising operations began the last week of July. Preparations were being made to raise and/or destroy the barrage at the outlet. Unfortunately in mid- August emphasis was changed from clearing the channel obstruction near the outlet to raising the fishing craft for economic and fishing reasons. This policy emanated from H.Q. - A.C. About the same time a conference was held of the heads of coal, economic, food supply, transportation, electricity (movement of coal supply for boat plant involved) and other interested sections, on the different levels of authority as A.A.I., A.F.H.Q., A.C., Base Region and it was decided that the post at Kinnicino was of no interest to the above groups. The change of emphasis was unfortunate in that the only favorable weather for removing the barrage at the outlet is during the months of July, August and sometimes the first half of September.

i. The following is some of the work, accomplished at Kinnicino by Compagnia Lavitaliana

1. 40 vessels of various types raised consisting of 29 motor fishing schooners, a dredger, tug and various barges. (I doubt if more permanent has been made in any of the ports from Gaeta to Civitavecchia. Most of the fishing schooners have been repaired and are engaged in fishing operations).

2. All of the work of removal or straightening of piling of the mole that had been digloved into the stream area of the canal has been completed.

3. The barrage of 3 boats has been destroyed and/or removed to afford a navigable depth of 9.0 ft. (as reported by U.C.). The company doing the work reports that the blasting operations have disintegrated and moved the barrage into the deep hole scoured out below same.

4. All of the swing bridge has been removed from the channel (as reported by U.C.).

Declassified E.O. 12356 Section 3.3/NND No. 785019

from clearing the channel obstruction near the outlet to raising the fishing craft for economic and fishing reasons. This policy emanated from H.Q. - A.C. About the same time a conference was held of the heads of coal, economic, food supply, transportation, electricity (movement of coal supply for power plant involved) and other interested sections, on the different levels of authority as A.A.I., A.F.H.Q., A.C., Rome Region and it was decided that the port at Piombino was of no interest to the above groups. The change of emphasis was unfortunate in that the only favorable weather for removing the barrage at the outlet is during the months of July, August and sometimes the first half of September.

4. The following is some of the work, accomplished at Piombino by Compagnie Maritimes:

a 1. 40 vessels of various types swiped consisting of 29 motor fishing schooners, a dredger, tug and various barges. (I doubt if more permanent loss has been made in any of the ports from basin to divitavecchia. Most of the fishing schooners have been repaired and are engaged in fishing operations).

2. All of the work of removal or straightening of piling of the moles that had been displaced into the stream area of the canal has been completed.

3. The barrage of 3 boats has been destroyed and/or removed to afford a navigable depth of 9.8 ft. (as reported by A.C.). The company doing the work reports that the blasting operations have disintegrated and moved the barrage into the deep hole scoured out below zero.

4. All of the swing bridge has been removed from the channel (as reported by U.S.).

790

5. Although a limited width of channel has been navigable since December the movement of coal did not start until about the middle of February. Since then Compagnie Maritime have handled over 5000 tons of coal and charcoal at the harbor. The possibilities of use have been greatly restricted due to the capacity of schooners assigned.

6. The reconstruction of their main lifting unit to 110 tons capacity has been completed and will now be used on the heavier tank barges used in the canal.

Declassified E.O. 12356 Section 3.3/NND No. 785019

(Final and March monthly report of Pu.Tks.Sec. - cont'd) 22/3/'45

j. Other work accomplished on separate projects is as follows:

1. Restoration of potable water service.

2. Removal of debris from streets, the wrecked Clement tine tower, and the concrete pill boxes. All of this was placed in the two major breaks in the moles. This fill was reinforced by collecting 790 - one cu. meter concrete blocks that had been placed as road and bezel blocks and placing along the fill.

3. A temporary dike has been constructed on the inside of the destroyed quay at points where open breaks occur. (this was work of the C.C.).

4. The C.C. advises that they recently have let contracts for the repair of the moles (proj. n.30 and n.136) and the tract of the quay along the R.R. siding (proj. n.121), and will shortly let contracts for two more tracts of the quay (proj. n.122 and n.134). Total involved in the 5 proj. 32,777,000 l.

k. Much credit is due the units connected with the 164 Works C.A.C. and the Italian Engineers attached to 5 forces for the fine job of mine removal work both in the Fiumicino and Lido areas. Both units had some men killed and several injured.

l. Attention is called to the fact that high water of the Tevere flooded the Town of Fiumicino on three occasions while work was in progress, namely 5th. and 29th. of Nov. and 14th. of Dec. 1944. Recommendations of urgent work to be done at Fiumicino was called to the attention of the Genio Civile of Tevere and Agro Romano in my memorandum of 4 Dec. Most of the obstacles obstructing the flow have been removed except the two large tank barges. It will be necessary to complete the repair of the quay thru the Town as contemplated in item j. 4 this report or some equivalent plan in order to prevent future flooding. Back water protection should also be provided for the storm water drains and the public urinals all of which are located at or slightly above normal water level.

m. Too much appreciation cannot be extended to the Departments with which I have worked. I wish to particularly commend the following for the fine spirit of co-operation shown for to them belongs the credit for the work accomplished.

789

- Inspector General U.S.T. - Rome Command and all branches of the

Declassified E.O. 12356 Section 3.3/NND No. 785019

[illegible] road and beach blocks and placing along the fill.

3. A temporary dike has been constructed on the inside of the destroyed quay at points where open breaks occur. (this was work of the U.C.).

4. The G.C. advises that they recently have let contracts for the repair of the moles (proj. n.90 and n.116) and the tract of the quay along the R.R. siding (proj. n.121), and will shortly let contracts for two more tracts of the quay (proj. n.133 and n.134). Total involved in the 5 proj. 32,777,000 L.

5. Much credit is due the units connected with the 104 Works C.R.E. and the Italian Engineers attached to U force for the fine job of mine removal work both in the Fiumicino and Lido areas. Both units had some men killed and several injured.

6. Attention is called to the fact that high water of the Tevere flooded the Town of Fiumicino on three occasions while work was in progress, namely 5th. and 29th. of Nov. and 14th. of Dec. 1944. Recommendations of urgent work to be done at Fiumicino was called to the attention of the Genio Civile of Tevere and Agro Romano in my memorandum of 4 Dec. Most of the obstacles obstructing the flow have been removed except the two large tank barges. It will be necessary to complete the repair of the quay thru the Town as contemplated in item 3. 4 this report or some equivalent plan in order to prevent future flooding. Back water protection should also be provided for the storm water drains and the public urinals all of which are located at or slightly above normal water level.

8. Too much appreciation cannot be extended to the Departments with which I have worked. I wish to particularly commend the following for the fine spirit of co-operation shown for to them belongs the credit for the work accomplished.

789

- Inspector General SS.TT. - Roma Comune and all branches of the Office of the Genio Civile.
- Compagnia Marittima and associates on Fiumicino Harbor projects.
- Director and V.Director - Department V - Technical Services SS.TT.
- Chief of the road, street and bridge Divisions.
- Chief of the sewer Division.
- Chief of the buildings Division.
- Director cleaning services - Nettezza Urbana.

Declassified E.O. 12356 Section 3.3/NND No. 785019

- Director of parks.
- Director of Auto Parco.

The co-operation and assistance rendered by Engineer Services R.A.A.C. and 104 Works C.R.E. has been of the finest and the help their organizations have given is greatly appreciated by this section of A.M.G.

9. Considerable more work could have been planned and more work satisfactorily completed if materials, transport, tires, petrol, etc. had been available. I.e. - the first request (500 T.) for cement for Public Works (P.C.) was presented to Sub-Comm. A.C. under date 25 July '44. Release for 250 T. at Gaeta made 24 Aug. Bid for movement of same was accepted and collection time extended on different occasions but no cement ever received. The result is that several jobs lag or remain uncompleted such as pavement on V.Cattianes (Hwy. n.6). As a whole the contractors have made good progress considering availability of materials.

10. a. A monthly progress report on Genio Genio Works for all projects processed by this section is on file. This shows by individual project the location, work, approved amount, contract status, starting date, progress, Minister of Public Works approval and other relevant data.

b. Attached is schedule of projects "initiated", "in progress" and "completed" during month of March 1945.

c. Attached is short summary schedule of the work approved by this office on project basis.

A.E.Michel

A.E.MICHEL, Major, C.E.
Pu.Works & Water Sec.-Rome Comune

Declassified E.O. 12356 Section 3.3/NND No. 785019

ASW/dpo

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
ZAMIC-UMBRIA REGION
(Engineering Division)
APO 394

F.W.(R.C.)/1500/50.2

Roma, 23 March 1945

Subject: March monthly report of Water section (R.C.).

To : Regional Engineer, Lazio-Umbria Region. AMG.

A.Q.E.A.

1. The system of A.Q.E.A. has continued to function at full capacity except for minor electrical interruptions? No major breaks in mains have occured during the month.

2. The A.Q.E.A. system reported the daily flow at 100% of the assumed normal flow or 2180 l/sec. (47,500,000 gal./da.).

3. In the period from the 21 February to the 20 March the number of interruptions in electrical current decreased over previous month. The total interruptions and non operating time for the various pumping stations is as follows:

Salone - 8 interruptions - total time nil. 20m.
Rosegroud - 7 interruptions - total time 2h. 55m.
Tuscolana - 6 interruptions - total time 3h. 50m.
Giardino - 1 interruption - total time 0h. 10m.

4. Only two of the above breaks in electric service to the main pumping stations were for an extended period. They were on the main pumping station at Salone, totalling 14h..

Aqua Pia.

5. The Marcia system reported the daily flow at 100% of the assumed normal flow or 4610 l/sec. (80,000,000 gal./da.). The drill of the springs at the source is such that pumping at the Pisnette station, had to be reduced on 8 Feb. One 165 l/sec. pump is being operated.

6. The 48 hour turn period established between the Alpine III and Monte Mario II Higher was changed to a 24 hour period on 20 Feb. This is between the Parioli area and Prima Valle area beyond the Monte Mario II Office. This latter area has been

Declassified E.O. 12356 Section 3.3/NND No. 785019

1. The system of A.C.E.I. has continued to function at full capacity except for minor electrical interruptions. No major breaks in mains have occured during the month.

2. The A.C.E.I. system reported the daily flow at 100% of the assured normal flow or 2100 l/sec. (47,500,000 gal./da.).

3. In the period from the 21 February to the 20 March the number of interruptions in electrical current decreased over previous month. The total interruptions and non operating time for the various pumping stations is as follows:

Dalcue - 8 interruptions - total time 4h. 20m.
Romagnoni - 7 interruptions - total time 2h. 51m.
S.Mauricio - 5 interruptions - total time 0h. 55m.
Glenfinn - 1 interruptions - total time 0h. 10m.

4. Only two of the above breaks in electric service to the main pumping station were for an extended period. They were on the main pumping station at Dalcue, totalling 4h.

Lanzia Co.

5. The Nervia system reported the daily flow at 100% of the assured normal flow or 4630 l/sec. (88,000,000 gal./da.). The yield of the springs at the source is such that pumping at the Pinarello station, had to be resumed on 8 Feb. the 425 l/sec. pump is being operated.

6. The 48 hour turn period established between the Ospedaletti and Monte Merlo II siphon was changed to a 24 hour period on 20 Feb. This is between the Imperia area and Prino Valle area beyond the Monte Merlo II siphon. This latter area has had its water since June and a more equitable distribution of the water is being attempted. The change is apparently working out satisfactorily as no further complaints have been received by this office.

787

7. No major breaks in mains have occured during the month.

8. The repair of pumping station and various control works in the area of Pinarello and at Vale di Negro that were damaged by mines is progressing slowly. The company is held up for lack of cement.

Declassified E.O. 12356 Section 3.3/NND No. 785019

CHLORINE ELEVATION

9. About the first of March the A.C.S.S.A. obtained 15 C.ft of liquid chlorine at Marghanite di Savoia in southern Italy. This will carry them thru until they are able to get the local plant in operation. The Imiure plant has received 200 T. of salt and started operations on 22 March. If no plant difficulties develop chlorine should shortly be available for the Rome water supply for some time to come.

A.E.MICHEL, Major, C.E.
M.Works & Water Sec.-Base Command

Declassified E.O. 12356 Section 3.3/NND No. 785019

Declassified E.O. 12356 Section 3.3/NND No. 785019

Public Works Projects in Rome Commune P.W.(R

Month of March 1945

PART. I - SCHEMES OF MILITARY PRIORITY

Type	Initiated during month		In progress during month		Complet
	Num.	Cost (Lire)	Num.	Cost (Lire)	Num.
Roads	-	-	1	3,163,000	-

PART. III - SCHEMES OTHER THAN MILITARY REQUIRING AC/AFHQ APPROVAL IN PRINCIPLE

Bridges	-	-	3	2,440,000	-
Roads	-	-	3	57,560,500	-
Water Works & Sewers	4	18,300,000	9	16,720,000	-
Debris Removal	-	-	1	25,300,000	-
Pu.Bldgs., etc. University, Police Schools	-	-	8 10	74,048,900 17,086,000	-
TOTAL	4	18,300,000	35	203,355,400	-

Declassified E.O. 12356 Section 3.3/NND No. 785019

/dpe

Public Works Projects in Rome Commune P.W.(R.C.)

Month of March 1945

785

included in Rep. Report

MILITARY PRIORITY

Initiated during month		In progress during month		Completed during month		Note
Num.	Cost (Lire)	Num.	Cost (Lire)	Num.	Cost (Lire)	
—	—	1	3,163,000	—	—	

OTHER THAN MILITARY REQUIRING AC/MG APPROVAL IN PRINCIPLE (FINANCED BY ITAL. GOVT.)

—	—	3	2,440,000	—	—	
—	—	3	67,560,500	—	—	
4	18,300,000	5	16,120,000	—	—	
—	—	1	25,300,000	—	—	
—	—	8 10	74,648,200 17,886,000	—	—	
4	18,300,000	39	203,355,400	—	—	

/dpe

SUMMARY OF PROJECTS NOW APPROVED BY PUBLIC WORKS SECTION
(N. G.)

PROJECTS FOR ROAD CONSTR.	TOTAL APPROVED		TOTAL INITIATED to 20 Mch. '45	
	Proj.	Cost	Proj.	Cost
(1) Military bridges & roads (from Hwy. funds) 8 proj. completed.	10	36,040,500	9	15,696,500
(2) Non Military-requiring AG/ ANG approval (ANG funds). Completed.	1	619,975	1	619,975
(3) Approved on Regional level (Theat. funds).				
(a) Bridges (over all % of completion of proj. started 34%).	7	10,315,000	3	2,440,000
(b) Roads (over all % of completion 76%).	5	65,090,500	4	60,320,500
(c) Sewers (under U.S.T.) (2 proj. completed. O.a. % of completion 64%).	14	24,049,000	14	24,049,000
(d) Sewers (under U.S. Govern & Navy Bureau) (2 proj. completed. O.a. % completion of proj. operated 80%. 4 new proj. being started).	20	47,515,000	15	26,325,000
(e) Debris removal (2 proj. completed).	3	26,325,000	3	26,325,000
(f) Public Bldgs., Schools, Hospitals (25 proj. compl. O.a. % of compl. of proj. started 63%).	55	136,910,650	47	129,319,650
(g) Roads to				

Declassified E.O. 12356 Section 3.3/NND No. 785019

(from Int.Funds) 2 proj. completed.				
(4) Non Military-requiring ACC/ ABC approval (ABC Funds). Completed.	1	615,575	1	615,575
(5) Approved on National level (Natl. Funds).				
(a) Bridges (over all % of completion of proj.stage (at 34%).	7	10,315,000	3	2,440,000
(b) Roads (over all % of completion 76%).	5	69,050,500	4	68,320,500
(c) Sewers (under C.C.Severo) (9 proj.completed. O.a. % of completion 84%).	10	24,045,000	14	24,049,000
(d) Sewers (under C.C.Severo & Agro Romano) (7 proj. completed. O.a. % of proj. operated 80%. 4 new proj. being started).	20	47,515,000	15	26,325,000
(e) Debris removal (2 proj. completed).	3	26,325,000	3	26,325,000
(f) Public Bldgs., Schools, Hospitals (28 proj.compl. O.a. % of compl.of proj. started 63%).	55	135,510,850	47	129,318,850
(g) Repair to houses (all completed).	5	2,441,500	5	2,441,500
Sub.Tot.	120	352,211,325	(181)	[illegible]

(cont'd)

- 1 -

Declassified E.O. 12356 Section 3.3/NND No. 785019

(cont'd)

	TOTAL APPROVED		TOTAL INITIATED to 20 Mch. '45	
	Proj.	Cost	Proj.	Cost
(4) Projects processed by P.W. (E.C.)--some withdrawn and some rejected at higher levels--both due to shortage of building materials.	30	179,516,505		
(5) Manila Water Co.--repair to system of war damages.	—	12,095,000	—	12,095,000
(6) Rome Province--Military bridges & roads (actual construction up to 1-31-44 when turned to Reg.IV exceeded 16,000,000 L.).	7	13,645,000	6	13,445,000
(7) AA.CE.--Starts 11 Jan.43 to 5 within Rome Ocmmz -- expenditure under civilian contracts, over and above military appnd. for labor, mtrl. & equip. to 30-Jun-45 (work under progress completed).	8	14,060,250	8	14,060,250
	185	519,348,080	115	334,574,375

- Tanauing harbor projects - raised 40 vessels of various types including all the motor fishing schooners etc.etc. Large wreckage of 8 more vessels removed permitting navigability between main ports at outlet to approx. 9.0 ft. -

a R Michel

A.E. [illegible]

Declassified E.O. 12356 Section 3.3/NND No. 785019

(5) Marois Water Co.-repair to system of war damages.	—	12,095,000	—	12,095,000
(6) Rome Province-Military bridges & roads (actual construction up to 1-7-43 when turned to Reg.IV exceeded 15,000,000 L.).	7	13,645,000	6	12,415,000
(7) AA.Gn.-State Highways 2, 5 to 8 within Rome Command - expenditure under Civilian contracts, over and above Military expend. for labor, matl. & equip. to 31-12-43 (work under progress completed).	0	14,000,250	2	14,000,250
	155	312,348,000	113	134,571,575

- Pizzolungo Harbor projects - raised 42 vessels of various types including all the motor fishing schooners ex.one. Average wreckage of 9 more vessels removed permitting navigability between moles at outlet to approx. 9.8 ft. -

A.E. Michel

A.E. MICHEL, Major, C.E.
Dy. Works & Water Sec.-Rome Command

included in Report 83
Reg.

Declassified E.O. 12356 Section 3.3/NND No. 785019

Declassified E.O. 12356 Section 3.3/NND No. 785019

RECEIVED
P.W. & U. S/C A.C.
10 APR 1945 078

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

CdeCEP/ACR
6423

P.W. & U. S/C

Esp 8 10/4

LU/1

9th April 1945

TO : HQ. Lazio & Umbria Region

SUBJECT : Closing down Highways Section.

FILE N° : R4/EWD/11(a)1.

Col Thompson
IN 857

1. This Section had to be handed over to 5 different officers -2 in Naples , 1 Leghorn, 1 Rome, 1 Region Marche-Umbria.

The files which were "by Roads" to conform to Genio Civile organisation had to be split so that the papers and projects dealing with such portion of each road passed to the person now responsible.

2. The lists prepared are as under each list is signed by handing over and taking over officer:-

List 1) Projects in hand and relevant portions of files for portion of Route 7 to PBS Naples. (Completed 5th April);

List 2) Ditto for portion of Route 1 bis to PBS Leghorn. (Completed 7th April);

List 3) Ditto for portion of Route 6 to CRE 18;

List 4) Ditto for Umbria including parts of Routes 3 and 71 - 79 to Regional Engineer Marche-Umbria (per Maj. Evans PM);

List 5) For remaining portions of Routes 1,2,3,4,6,7, ~~3 bis~~, 2 bis, 71,79, some Provincial Roads to CRE 104 Rome;

List 6) All completed projects, general files and unrequired portions of other files and all civil projects, Maps and Records to ARCHIVES.

3. This was completed on 9th April and the Section closed down.

There are 10 projects, 13 supplementary estimates now with HQ.AC.(IW) for approval as on list dated 31st March. 782

GUARDIENS
10
A. C.

../...

Declassified E.O. 12356 Section 3.3/NND No. 785019

Any further action on these and future projects submitted is a matter for Hq.AC.(FW).

Lt.Col.R.E.
Regional Engineer
Lazio Umbria Region A.M.G..

Enclosures: Lists 1 to 6 and list dated 31st March.

Copy to: → Hq.AC.(FW) with all enclosures except list dated 31st March already sent;
Closing down file;
Highways file. (Capt Greene

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

LIST ONE

MILITARY HIGHWAYS AND BRIDGES

FILE Nº	SUBJECT	DISPOSAL WHO TO	BUNDLE MARK
182	Route 7 Km 111+100 Bridge	P.B.I. SOUTH	Nº 11
185	" 7. Km 115+340 Bridge	"	"
229	" 7. Km 115+835 Bridge	"	"
230	" 7. Km 114+563 Bridge	"	"
231	" 7. Km 113+066 Bridge	"	"
232	" 7. Km 119+220 Bridge	"	"
233	" 7. Km 142+700 Culvert	"	"
234 M.	" 7. Km 134+050 Parapet	"	"
235	" 7. Km 125+940 Culvert	"	"
236 M.	" 7. Km 148+300 Retaining Wall	"	"
237 M.	" 7. Km 145+310 " "	"	"
238 M.	" 7. Km 143+300) 142+500) " "	"	"
241.M.	" 7. Km 103+155 Road repairs	"	"
269	" 7. Km 116+765 Bridge	"	"
305 M.	" 7. Maintenance	"	"
312 M.	" 7. Km 103+100 Sea Wall	"	"
350 M.	" 7. Emulsification of bitumen	"	"
354 M.	" 7. Km 42 Velletri Quarry	"	"
355 M.	" 7. Km 25 - 40 Road repairs	"	"
356 M.	" 7. Km 40 - 103 Road repairs	"	"
	1 Folder containing strip map of Route 7.		
509/7	Correspondence file of Route 7.		

Declassified E.O. 12356 Section 3.3/NND No. 785019

230	"	7. Km 114+900 Bridge	"	"
231	"	7. Km 143+066 Bridge	"	"
232	"	7. Km 119+220 Bridge	"	"
233	"	7. Km 142+700 Culvert	"	"
234 M.	"	7. Km 134+050 Parapet	"	"
235	"	7. Km 125+940 Culvert	"	"
236 M.	"	7. Km 148+300 Retaining Wall	"	"
237 M.	"	7. Km 145+310 " "	"	"
238 M.	"	7. Km 143+300) 142+500) " "	"	"
241.M.	"	7. Km 103+155 Road repairs	"	"
269	"	7. Km 116+765 Bridge	"	"
305 M.	"	7. Maintenance	"	"
312 M.	"	7. Km 103+100 Sea Wall	"	"
350 M.	"	7. Emulsification of bitumen	"	"
354 M.	"	7. Km 42 Velletri Quarry	"	"
355 M.	"	7. Km 25 - 40 Road repairs	"	"
356 M.	"	7. Km 40 - 103 Road repairs	"	"

1 Folder containing strip map of Route 7.

509/7 Correspondence file of Route 7.

HANDED OVER BY Lt. D.W.P.H. Army Dept CMP

TAKEN OVER BY Lt. H.T. Johnson, Maj. CE 780

HIGHWAYS SECTION FILE

These files are the PROPERTY of A.C./AMG and when they cease to be required are to be handed in to ARCHIVES at A.C. H.Q. Corporazione Building, via Veneto, Copy of handing in notes to be sent to AC HQ (PW&U)

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

LIST TWO

MILITARY HIGHWAYS AND BRIDGES

FILE No	SUBJECT	DISPOSAL WHO TO	BUNDLE MARK
154	Route 1. Km 55+800 Bridge	P.B.S. NORTH	No 10
155	" 1. Km 55+720 Culvert	"	"
156	" 1. Km 111+420 Bridge	"	"
178	" 1. Km 84+800 Bridge	"	"
251	" 1. Km 41+420 Bridge	"	"
252	" 1. Km 46+660 Bridge	"	"
253	" 1. Km 47+800 Bridge	"	"
254	" 1. Km 59+218 Bridge	"	"
257	" 1. Km 67+060 Bridge	"	"
258	" 1. Km 73+380 Bridge	"	"
259	" 1. Km 74+500 Bridge	"	"
260	" 1. Km 114+730 Bridge	"	"
261	" 1. Km 110+420 Bridge	"	"
262	" 1. Km 110+625 Bridge	"	"
295	" 1. Km 64+840-65+210 R. Walls	"	"
297 M.	" 1. Maintenance	"	"
324	" 1. Km 121+160 Bridge	"	"
148	Route 1bis Km 24+300 Bridge	"	"
298 M.	" 1bis Maintenance	"	"

STAFF MAPS

509.1. PBS	Route 1. Correspondence affecting	"	"
509.R.1.B.	" 1.	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

156	"	1. Km 111+420 Bridge	"	"
178	"	1. Km 84+800 Bridge	"	"
251	"	1. Km 41+420 Bridge	"	"
252	"	1. Km 46+660 Bridge	"	"
253	"	1. Km 47+800 Bridge	"	"
254	"	1. Km 59+212 Bridge	"	"
257	"	1. Km 67+060 Bridge	"	"
258	"	1. Km 73+380 Bridge	"	"
259	"	1. Km 74+500 Bridge	"	"
260	"	1. Km 114+730 Bridge	"	"
261	"	1. Km 110+420 Bridge	"	"
262	"	1. Km 110+625 Bridge	"	"
295	"	1. Km 64+240-65+210 R. Walls	"	"
297 M.	"	1. Maintenance	"	"
324	"	1. Km 121+160 Bridge	"	"
148	Route	1bis Km 24+300 Bridge	"	"
298 M.	"	1bis Maintenance	"	"

STRIP MAPS

509.1. PBS	Route 1.	Correspondence affecting	"	"
509.B.1.B.	" 1.	" "	Bitumen	

HANDED OVER BY L.W.P. Hanbury Capt CMP

TAKEN OVER BY H.P. Tin Capt. C.E. for P.B.S.

779

HIGHWAYS SECTION FILE

These NOTES are the PROPERTY of A.C.Hq/AMG and when they cease to be required are to be handed in to ARCHIVES at A.C. HQ, Corporazione Building, via Veneto Rome. Copy of handing in notes to be sent to A.C. HQ. P.W.B U.).

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

LIST THREE

MILITARY HIGHWAYS AND BRIDGES

FILE Nº	SUBJECT	DISPOSAL WHO TO	BUNDLE MARK
28 M.	Route 6. Km 83+800-113 Road repairs	18 C.R.E. (Works)	Nº 9
29 M.	Route 6. Km 113-147+900 Road repairs	"	"
33 M.	" 6. Km 25-64 Road repairs	"	"
66	" 6. Km 144+900 Culvert	"	"
294 M.	" 6. Frosinone Div. - Ret. Walls	"	"
327	" 6. Km 103+114 Culvert	"	"
328	" 6. Km 94+279 Culvert	"	"
329	" 6. Km 93+012 Culvert	"	"
330	" 6. Km 100+029 Culvert	"	"
331	" 6. Km 102+061 Culvert	"	"
332	" 6. Km 102+435 Culvert	"	"
333	" 6. Km 102+865 Culvert	"	"
334	" 6. Km 103+655 Culvert	"	"
335	" 6. Km 89+164 Culvert	"	"
336	" 6. Km 94+397 Culvert	"	"
337	" 6. Km 95+754 Culvert	"	"
338	" 6. Km 99+667 Culvert	"	"
339	" 6. Km 89+555 Culvert	"	"
340	" 6. Km 90+200 Culvert	"	"
341	" 6. Km 92+727 Culvert	"	"
342	" 6. Km 97+904 Culvert	"	"
343	" 6. Km 93+978 Culvert	"	"
346 M.	" 6. Km 24 Quarry Laghetto Saida	"	"
358	" 6. Km 139+070		

Declassified E.O. 12356 Section 3.3/NND No. 785019

		[illegible] Road Repairs	"	"
66	"	6. Km 144+900 Culvert	"	"
294 M.	"	6. Frosinone Div. - Ret. Walls	"	"
327	"	6. Km 103+114 Culvert	"	"
328	"	6. Km 94+279 Culvert	"	"
329	"	6. Km 93+012 Culvert	"	"
330	"	6. Km 100+029 Culvert	"	"
331	"	6. Km 102+061 Culvert	"	"
332	"	6. Km 102+435 Culvert	"	"
333	"	6. Km 102+865 Culvert	"	"
334	"	6. Km 103+655 Culvert	"	"
335	"	6. Km 89+164 Culvert	"	"
336	"	6. Km 94+397 Culvert	"	"
337	"	6. Km 95+754 Culvert	"	"
338	"	6. Km 99+667 Culvert	"	"
339	"	6. Km 89+555 Culvert	"	"
340	"	6. Km 90+200 Culvert	"	"
341	"	6. Km 92+727 Culvert	"	"
342	"	6. Km 97+904 Culvert	"	"
343	"	6. Km 93+978 Culvert	"	"
346 M.	"	6. Km 24 Quarry Laghetto Saida	"	"
358	"	6. Km 139+070 / 140+390 Rep.to culverts	"	"
304 M.	"	6. Maintenance	" 778	"

STRIP MAPS

509.6 -1/2/3 Correspondence affecting route 6.

HANDED OVER BY Lt. W. P. Fentry Capt CMP

TAKEN OVER BY For 18 CRE [illegible] Capt RE

HIGHWAYS SECTION FILE

Declassified E.O. 12356 Section 3.3/NND No. 785019

LIST FOUR

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

31st March 194

FILE N°	SUBJECT	DISPOSAL BUNDLE WHO TO	DISPOSAL BUNDLE MARK
17.	Route 3bis Km o-to Km 49. Maintenance	Umbria Reg. N°12.	
31.	" 79. Km 19+300 to 18.850 Maintenance	"	"
37.	" 79. Km 12 to Km 26 retaining Wall	"	"
50.	" 3 bis Km 38+200 Bridge	"	"
78.	" 79 Km 20+403 Bridge	"	"
17.	" 3bis Km0 to Km 49 Maintenance	"	"
26.	" 79 Bis Km 0 to Km 42+200 Maintenance	"	"
49.	" 3. Km 79+000 Bridge	"	"
145.	" 3 bis Km 3+420 Bridge	"	"
149.	" 3. Km 99+000 Bridge	"	"
170.	" 71. Km 84+364 Bridge	"	"
170	" " " 38+364 "	"	"
179.	" 3 Bis Km 8+000 Bridge	"	"
186.	" 3 Km 69+480 Bridge Culvert	"	"
187.	" 3. Km 105+9 Reteining Wall	"	"
192.	" 3. Km 69+735 Culvert	"	"
194.	" 3. Km 68+030 "	"	"
196.	" 79 Bis Km 36+688 Bridge	"	"
205.	" 3. St Valentino Bridge	"	"
206.	" Ficulle Bridge Route 71	"	"
207;	" 71 Ficulle Retaing Wall	"	"
208.	Route 71 41+000 Bridge	"	"
209.	Route 71 Km 40+475 Bridge	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

31.	"	79. Km 19+300 to 18.850 Maintenance	"	"
37.	"	79. Km 12 to Km 26 retaining Wall	"	"
50.	"	3 bis Km 38+200 Bridge	"	"
78.	"	79 Km 20+493 Bridge	"	"
17.	"	3bis Km0 to Km 49 Maintenance	"	"
26.	"	79 Bis Km 0 to Km 42+200 Maintenance	"	"
49.	"	3. Km 79+000 Bridge	"	"
145.	"	3 bis Km 5+420 Bridge	"	"
149.	"	3. Km 99+000 Bridge	"	"
170.	"	71. Km 34+364 Bridge	"	"
178	"	" " 34+364 "	"	"
179.	"	3 Bis Km 8+000 Bridge	"	"
186.	"	3 Km 69+480 Bridge Culvert	"	"
187.	"	3. Km 105+9 Retaining Wall	"	"
192.	"	3. Km 69+735 Culvert	"	"
194.	"	3. Km 68+030 "	"	"
195.	"	79 Bis Km 36+688 Bridge	"	"
205.	"	3. St Valentino Bridge	"	"
206.	"	Ficulle Bridge Route 71	"	"
207.	"	71 Ficulle Retaing Wall	"	"
208.	Route	71 41+000 Bridge	"	"
209.	Route	71 Km 40+475 Bridge	"	"
210.	"	7I Km 38+640 Culvert	"	"
211.	"	7I Km 37+200 "	"	"
212.	"	71 Km 35+190 Bridge	"	"
213.	"	79 Bis Km 6+670 Culvert	"	"
214.	"	79 Bis Km 15+700 Bridge	"	"
215.	"	79 Bis Km 17+860 Culvert	"	"
216.	"	75 Km 0+600 Bridge	"	"
216.	"	75. Km 0+600 Repairs to Bridge	"	"
218.	"	3 bis Vallescppi Bridge	"	"
223.	"	71 Km 14+060 Culvert	"	"

777

Highway Section File

1004

Declassified E.O. 12356 Section 3.3/NND No. 785019

FILE Nº	SUBJECT	DISPOSAL WHO TO	BUNDLE MARK
224.	Route 75 bis Km 35+750. Repairs to Bridge	Umbria Reg: Nº.12.	
225.	Route Aretina Bridge 86	"	"
226.	Route 3. Km 97+100 to Road S.Zenone Rd Repair	"	"
227.	" 75. St Vettunio- Portonaccio Rd Repair	"	"
263	" 79 Km 1 to Km 10 Road Repair	"	"
264.	" 76 Km 8 Maintenance	"	"
265.	" 3 Bis S. Gemini to Todi Rd Repair	"	"
267.	" 3. Km 67+105 Road Repairs	"	"
268.	" 79 Km 12-48 " "	"	"
270.	" 3 Bis Km 92+673 Bridge	"	"
271.	" 3. Foligno to Nocera Road Repair	"	"
272.	" Pantano P.Lonnessa Umbertide Rd Repair	"	"
273.	" Pantano Perugia P.Lanese Road Repair	"	"
275.	" 3 bis Nº 371 Bridge	"	"
276.	" 3 bis Nº 257 "	"	"
277.	" 3 bis Nº 374 "	"	"
282.	" Marcianese Div: to Bridge 120.	"	"
283.	" Pievaiola Road Repair	"	"
284.	" 3 Km 157+500 Road Repair	"	"
289.	" 3.Km 174+500 " "	"	"
286.	" Masse Martana- Didimo Bridge	"	"
287.	" Castiglionese Bridge Nº 231	"	"
288.	" " " Nº 232	"	"
293.	" 71. Km 13 to 71. Road Repairs	"	"
314.	" 3. Trifoce Rd 3 Km Tree Pieces	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

227.	"	73. St Vettunio- Portonacole Rd Repair	"	"
265	"	79 Km 1 to Km 10 Road Repair	"	"
264.	"	76 Km 8 Maintenance	"	"
266.	"	3 Bis S. Gemini to Todi Rd Repair	"	"
267.	"	3. Km 67+106 Road Repairs	"	"
268.	"	79 Km 12-48 " "	"	"
270.	"	3 Bis Km 92+678 Bridge	"	"
271.	"	3. Foligno to Nocera Road Repair	"	"
272.	"	Pantano F.Lomnesse Umbertide Rd Repair	"	"
273.	"	Pantano Perugia P.Lanese Road Repair	"	"
275.	"	3 bis F) 371 Bridge	"	"
276.	"	3 bis N° 257 "	"	"
277.	"	3 bis N° 374 "	"	"
282.	"	Marcianese Div: to Bridge 128.	"	"
283.	"	Fievaiola Road Repair	"	"
284.	"	3 Km 157+500 Road Repair	"	"
285.	"	3.Km 174+500 " "	"	"
286.	"	Massa Martana- Didimo Bridge	"	"
287.	"	Castiglionese Bridge N° 231	"	"
288.	"	" " N° 232	"	"
293.	"	71. Km 13 to 71. Road Repairs	"	"
314.	"	3. Bridge N° 3 on Nera River	"	"
315.	"	79 bis Perugia Terontola Rd Repairs	"	"
316.	"	3. Km 88+000 Bridge	"	"
317.	Snow Clearing		"	"
318.	Route	Montecchio Bridge N° 109	"	"
319.	" M	Marcianese Bridge N° 85	"	"
320.	"	Mollinella Bridge N° 32	"	"
320.	Route 79. Km 17+060 Culvert		"	"
321.	"	Pantano Bridges N° 23-372-373.	"	"
321.	to Montone Bridge N° 274		"	"
321.	Route 3 bis Bridge 82, 83, 84.		"	"
		Highway Section File	WDAA	

776

Declassified E.O. 12356 Section 3.3/NND No. 785019

FILE N°	SUBJECT	DISPOSAL BUNDLE WHO TO	MARK
321.	Marscianese Route Briggo N° 144.	Umbria Reg:	N°.12
314.	Route 3. Ponte Romano N° 3.	"	"
	STRIP Maps	"	"
	Route 3. From Km 67+350 to Km 106+000.	"	"
	" 79. " " 0+000 to " 28+200		
	" 3 Bis From Km 18+400 to Km 48+300		
	" 71. From Km 12+750 to Km 71+000		
509.3. U.	Correspondence affecting Route 3.	"	"
509.71."	" " " 71.	"	"
509.74."	" " " 74.	"	"
509.75.	" " " 75.	"	"
509.79."	" " " 79.	"	"
509.A.3.Um;	Machinery	"	"
509.C.Um.	Reports of a general nature	"	"
509.R.A.	Technical Administration for Roads & Bridges	"	"
509.O.P.	1944. Organisation of roads, Priorities Boundery	"	"
509.O.P.	1945. " " " " "	"	"

HANDED OVER BY. L.D.I. Bentley Capt CMP

TAKEN OVER BY. C.G. Cavanagh

Declassified E.O. 12356 Section 3.3/NND No. 785019

SERIT Maps

Route 3. From Km 67+350 to Km 106+000.
" 79. " " 0+000 to " 28+200
" 3 Bis From Km 18+400 to Km 48+300
" 71. From Km 12+750 to Km 71+000

509.3. Um. Correspondence affecting Route 3.
509.71." " " " 71.
509.74." " " " 74.
509.75. " " " " 75.
509.79." " " " 79.
509.A.3.Um; Machinery
509.C.Um. Reports of a general nature
509.R.A. Technical Administration for Roads & Bridges
509.O.P. 1944. Organisation of roads, Priorities Boundary
509.O.P. 1945. " " " " "

HANDED OVER BY. L.D.H. Pretty Capt CMP
TAKEN OVER BY.. C.S. Lennon-Wayne

775

Highways Section File.

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

LIST FIVE

FILE Nº	SUBJECT	DISPOSAL BUNDLE WHO TO	MARK
246	Route 1. Km 17+760 Bridge	104 CRE (Works)	Nº 7
247	" 1. Km 21+200 Culvert	"	"
248	" 1. Km 21+700 Bridge	"	"
249	" 1. Km 32+400 bridge	"	"
249	" 1. Km 32+400 bridge repair	"	"
347 M.	" 1. Km 8 to 41+500 Road repairs	"	"
351 M.	" 1. Km 41+420 Wing Wall	"	"
14	Route 2. Km 136+752 Bridge	"	"
47 M.	" 2. Km 123+950 Retaining Wall	"	"
48 M.	" 2. Km 132+300 Retaining Wall	"	"
134	" 2. Km 91+602 Bridge	"	"
135,	" 2. Km 108+125 Bridge	"	"
137	" 2. Km 123+337 Bridge	"	"
138	" 2. Km 141+385 bridge	"	"
166	" 2. Km 75+680 Bridge	"	"
167	" 2. Km 110+030 Bridge	"	"
168	" 2. Km 123+150 Bridge	"	"
201	" 2. Km 118+566 Bridge	"	"
219	" 2. Km 19+270 Bridge & Road repair	"	"
290 M.	" 2. Km 8 to 31 Road repair	"	"
"	" 2. Km 31-68+800 Road repair	"	"
"	" 2. Km 68+800-108 Road repair	"	"
"	" 2. Km 108-141+400	"	"
299 M.	" 2. Maintenance	"	"
193 M	" 2. Km 137+5 Road repair	"	"
217	Route 3. Km 51+500 Retaining Walls 55+400	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

347 M.	" 1. Km 8 to 41+500 Road repairs	"	"
351 M.	" 1. Km 41+420 Wing Wall	"	"
14	Route 2. Km 136+752 Bridge	"	"
47 M.	" 2. Km 123+950 Retaining Wall	"	"
48 M.	" 2. Km 132+300 Retaining Wall	"	"
134	" 2. Km 91+602 Bridge	"	"
135,	" 2. Km 108+125 Bridge	"	"
137	" 2. Km 123+337 Bridge	"	"
138	" 2. Km 141+385 bridge	"	"
166	" 2. Km 75+640 Bridge	"	"
167	" 2. Km 110+050 Bridge	"	"
168	" 2. Km 123+150 Bridge	"	"
201	" 2. Km 118+566 Bridge	"	"
219	" 2. Km 19+270 Bridge & Road repair	"	"
290 M.	" 2. Km 8 to 31 Road repair	"	"
"	" 2. Km 31-68+800 Road repair	"	"
"	" 2. Km 68+800-108 Road repair	"	"
"	" 2. Km 108-141+400	"	"
299 M.	" 2. Maintenance	"	"
198 M	" 2. Km 137+5 Road repair	"	"
217	Route 3. Km 51+500) Retaining Walls 55+400)	"	"
242 M.	" 3. Km 8 to 25 Road repair	"	"
243 M.	" 3. Km 25 to 45 Road repair	"	"
244 M.	" 3. Km 45 to 67 Road repair	"	"
300 M.	" 3. Maintenance	"	"
344 M.	" 3. Km 51+800) 52+200) Pipes	"	"
	" 3. Km 51+700) 52+200) Road repair	"	"

774

HIGHWAYS SECTION FILE

Declassified E.O. 12356 Section 3.3/NND No. 785019

MILITARY HIGHWAYS AND BRIDGES

FILE Nº	SUBJECT	DISPOSAL SYMBOLS AND TO MARK
352 M.	Route 3. Km 59+300 59+400 Parapets 59+900 60+000	104 CRS Nº 7 (Works)
30	Route 4. Km 60+850 Bridge	" "
151	" 4. Km 35+472 Bridge	" "
152	" 4. Km 34+647 Bridge over Railway	" "
193	" 4. Km 58+600 Bridge	" "
165	" 4. Km 89+059 Bridge	" "
263	" 4. Km 48+301 Culverts	" "
296	" 4. Km 111+000 Bridge	" "
301 M	" 4. Maintenance	" "
323	" 4. Km 6+700-37 37-87 87-111 } Road repairs	" "
302 M.	Route 4bis Maintenance	" "
319 M.	Route 7. Km 7 to 25 Road repairs	" "
289 M.	Route 8. Div.to Airfield - Road repairs	" "
306 M.	" 8. Maintenance	" "
313	" 8. Div.to Airfield - Bridge over Railway	" "
357 M.	" 8. Km 8 to 27 Road repairs	" "
199	Route 71. Km 12+800 Bridge	" "
200	" 71. Km 13+120 Bridge	" "
220	" 71. Km 9+616-9+813 10+156-11+125 } Pipes	" "
221	" 71. Km 10+510 Culvert	" "
222	" 71. Km 11+298 Culvert	" "
348 M.	" 71. Km 0-13 Road repairs	" "
307 M.	" 71. [illegible]	" "

Declassified E.O. 12356 Section 3.3/NND No. 785019

	" 4. Km 58+600 Bridge	"	"
165	" 4. Km 65+059 Bridge	"	"
263	" 4. Km 48+301 Culvert	"	"
296	" 4. Km 111+000 Bridge	"	"
301 M	" 4. Maintenance	"	"
323	" 4. Km 6+700-37) 37-87 87-111) Road repairs	"	"
302 M.	Route 4bis Maintenance	"	"
349 M.	Route 7. Km 7 to 25 Road repairs	"	"
299 M.	Route 8. Div.to Airfield - Road repairs	"	"
306 M.	" 8. Maintenance	"	"
313	" 8. Div.to Airfield - Bridge over Railway	"	"
357 M.	" 8. Km 8 to 27 Road repairs	"	"
199	Route 71. Km 12+800 Bridge	"	"
200	" 71. Km 13+120 Bridge	"	"
220	" 71. Km 9+616-9+813 10+156-11+125) Pipes	"	"
221	" 71. Km 10+510 Culvert	"	"
222	" 71. Km 11+293 Culvert	"	"
348 M.	" 71. Km 0-13 Road repairs	"	"
307 M.	" 71. Maintenance	"	"
308 M.	Route 74. Maintenance	"	"
309 M.	Route 79. Maintenance	"	"
	PROVINCIAL ROADS		
44 M.	Braccianese - Extraord.Maintenance	"	"
291 M.	Road repairs	"	"
252 M.	Braccianо-Cesano - Road repairs	"	"
311 M.	Civitacastellana,Lago Monterosi - Road & Bridges repair	"	"
46 M.	Castel Giubileo - Removal of debris	"	"

HIGHWAYS SECTION FILE

773

WAM Rem

Declassified E.O. 12356 Section 3.3/NND No. 785019

PROVINCIAL ROADS

FILE No	SUBJECT	DISPOSAL BUNDLE WHO TO	MARK
345 M.	Ferentino-Piuggi-Frosinone - Road repairs	104 CRE (Works)	No 8
279 M.	Ponzano Romano - Road repairs	"	"
181	Tuscolana Km 16+900 Bridge	"	"
	STRIP. MAPS.		
509.1 - 104.	Route 1. - Correspondence affecting	"	"
509.2 "	Route 2. - " "	"	"
509.3 "	Route 3. - " "	"	"
509.4 "	Route 4. - " "	"	"
509.7 "	Route 7. - " "	"	"
509.8 "	Route 8. - " "	"	"
509.71 "	Route 71.- " "	"	"
509.79 "	Route 79.- " "	"	"

HANDED OVER BY Lt. D.S.P. Pretty

TAKEN OVER BY P.S. Matchett Lieut
for Lieut
Cdt Wks Works.
27 Mar 45.

HIGHWAYS SECTION FILE

Declassified E.O. 12356 Section 3.3/NND No. 785019

509.2	"	Route 2. -	"	"	"	"	
509.3	"	Route 3. -	"	"	"	"	
509.4	"	Route 4. -	"	"	"	"	
509.7	"	Route 7. -	"	"	"	"	
509.8	"	Route 8. -	"	"	"	"	
509.71	"	Route 71.-	"	"	"	"	
509.79	"	Route 79.-	"	"	"	"	

HANDED OVER BY L.W. Pitchford

TAKEN OVER BY P.J. Hatchett Wilt
for Wood
Edit Low Woods
31 Mar 61

HIGHWAYS SECTION FILE

772

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

LIST SIX

MILITARY HIGHWAYS AND BRIDGES — 31st March 1945

Projects FILE N°	SUBJECT	Disposal WHO TO	Bundle MARK
1.	Route 1. Km 93+240 Bridge	Archives	N°.1.
2.	" " " 105+280 "	"	"
13.M.	" " " 7+700 to 124. Maint: up to	31/12.	"
171	Div; to Telfa Route 1.	"	"
171	Bridge Km 73+300 Route 1	"	"
250	Parapet Km 39+600 " 2	"	"
255	" " 59+950 " 1	"	"
256	" " 60+35 " 1	"	"
322	Emergency work on Bridges Route 1	"	"
14	Route 1.bis; Km 0 to 29+555	"	"
9.	" 2. Km 35+643 Culvert	"	"
10.	" 2. Km 112+362 Culvert	"	"
11.	" 2. Km 113+651 "	"	"
12.	" 2. Km 123+733 "	"	"
13.	" 2. Km 125+893 Bridge	"	"
15.	" 2. Km 89+425 "	"	"
15M	" " Maintenance up to 31/12.	"	"
43.	" 2. Km 103+749 Bridge	"	"
44.	" 2. Km 94+832 Culvert	"	"
77.	" 2. Km 80+962 "	"	"
70.	" 2. Km 81+417 Tunnel	"	"
133.	" 2. Km 88+904 Culvert	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

	" " 103+200 "	"	"
13.M.	" " " 7+700 to 124.Maint:up to	31/12.	"
171	Div; to Tolfa Route 1.	"	"
171	Bridge Km 73+300 Route 1	"	"
250	Parapet Km 39+600 " 2	"	"
255	" " 59+950 " 1	"	"
256	" " 60+35 " 1	"	"
322	Emergency work on Bridges Route 1	"	"
14	Route 1.bis; Km 0 to 29+555	"	"
9.	" 2. Km 35+643 Culvert	"	"
10.	" 2. Km 112+362 Culvert	"	"
11.	" 2. Km 113+651 "	"	"
12.	" 2. Km 123+733 "	"	"
13.	" 2. Km 135+893 Bridge	"	"
15.	" 2. Km 23+425 "	"	"
15M	" " Maintenance up to 31/12.	"	"
43.	" 2. Km 103+749 Bridge	"	"
44.	" 2. Km 94+832 Culvert	"	"
77.	" 2. Km 80+962 "	"	"
70.	" 2. Km 81+417 Tunnel	"	"
133.	" 2. Km 88+904 Culvert	"	"
150.	" 2. Km111+705 "	"	"
183.	" 2. Km 114+966 Bridge	"	"
197 M.	" 2. Km 35+750 Retaining Wall	"	"
204 M.	" 2. Km 141+75 Road Repier	"	"
228.M.	" 2. Km 135+790 Retaining Wall	"	"
280 M.	" 2. Bassano Rail Road repairs	"	"
16 M.	Route 3. Maintence up to 31/12	"	"
29.	" 3. Km 13+150 Bridge	"	"
45.	" 3. Km 6[illegible]+395 "	"	"
47.	" 3. Km 67+350 "	"	"

Highways Section File

771

1084

Declassified E.O. 12356 Section 3.3/NND No. 785019

PROJECTS FILE N°	SUBJECT	DISPOSAL WHO TO	BUNDLE MARK
48.	ROUTE 3. Km 65+230 Bridge	Archives	N°.1.
46.	" 3. Km 52+350 "	"	"
157.	" 3. Km 37+650 Culvert	"	"
7 M.	Route 4. Km 46+000 Road Repairs	"	N°.2.
16.	" 4. Km 36+218 Bridge	"	"
18 M.	" 4. Maintenance up to 31/12	"	"
27.	Route 4. Km 46+396 Bridge	"	"
28.	" 4. Km 36+290 "	"	"
31.	" 4. Km 61+900 "	"	"
39 M.	" 4. Km 83+100 Retaining Wall	"	"
40.	" 4. Km 87+100 Brigge	"	"
107.	" 4. Km 32+700 "	"	"
130.	" 4. Km 89+450 "	"	"
140.	" 4. Km 26+669 "	"	"
141.	" 4. Km 27+030 "	"	"
142.	" 4. Km 30+324 "	"	"
143.	" 4. Km 31+850 "	"	"
147.	" 4. Km 110+650. "	"	"
325.	" 4. Km 161+950 "	"	"
326.	" 4. Km 120+750 "	"	"
353.	" 4. Km 158+300 "	"	"
19 M.	" 4.bis Maintenance up to 31/12.	"	"
8 M.	Route 5. Km 62+000 Retaining Wall	"	"
9 M.	" 5. Km 39+850 " "	"	"
10 M.	" 5. Km 61+200 Road subgrade	"	"
11M	" 5. Km 90+100 Retaining Wall	"	"
20 M.	" 5. Maintenance up to 31/12	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

		4. Maintenance up to 31/12	"	"
27.	Route	4. Km 46+396 Bridge	"	"
28.	"	4. Km 36+290 "	"	"
31.	"	4. Km 61+900 "	"	"
39 M.	"	4. Km 83+100 Retaining Wall	"	"
40.	"	4. Km 87+100 Bridge	"	"
107.	"	4. Km 32+700 "	"	"
130.	"	4. Km 89+450 "	"	"
140.	"	4. Km 26+665 "	"	"
141.	"	4. Km 27+030 "	"	"
142.	"	4. Km 30+324 "	"	"
143.	"	4. Km 31+850 "	"	"
147.	"	4. Km 110+650. "	"	"
325.	"	4. Km 111+950 "	"	"
326.	"	4. Km 120+750 "	"	"
352.	"	4. Km 150+300 "	"	"
19 M.	"	4.bis Maintenance up to 31/12.	"	"
8 M.	Route	5. Km 62+000 Retaining Wall	"	"
9 M.	"	5. Km 39+850 " "	"	"
10 M.	"	5. Km 81+200 Road subgrade	"	"
11E	"	5. Km 90+100 Retaining Wall	"	"
20 M.	"	5. Maintenance up to 31/12	"	"
30 M.	"	5. Km 62+650)	"	"
		Km 62+300) Retaining Walls	"	"
		Km 63+200)	"	"
32.	Route	5. Km 60+300) Culvert & Ret: Wall	"	"
		Km 60+400)	"	"
33.	Route	5. Km 95+400 Bridge	"	"
34.	"	5. Km 65+260 Ret: Walls & Bridge	"	"
35.	"	5. Km 99+400 Bridge	"	"
36.	"	5. Km 85+100 Culvert	"	"

Highway Section File

1774

770

Declassified E.O. 12356 Section 3.3/NND No. 785019

PROJECT
FILE Nº

MILITARY HIGHWAYS AND BRIDGES — Division Engineer

	SUBJECT	WHO DO	MARK
37.	Route 5. Km 63+300 Bridge	Architect	Nº.2.
38.	" 5. Km 71+490 "	"	"
263 M.	" 5. Div: to Quitonia Airfield Rd Repr:	"	"
303 M.	" 5. Maintenance up to 31/8/45	"	"
3.	Route 6. Div: to Calicorro Bridge & Rd Repr:	"	Nº.3.
6 M.	" 6. Km 71 to Km 76 Road Repairs	"	"
21 M.	" 6. Maintenance up to 31/12.	"	"
41.	" 6. Km 105+490 Bridge	"	"
42.	" 6. Km 57+280 "	"	"
52.	" 6. Km 127+270 Culvert	"	"
53.	" 6. Km 127+397 "	"	"
54.	" 6. Km 127+505 "	"	"
55.	" 6. Km 130+775 "	"	"
56.	" 6. Km 134+354 Bridge	"	"
57.	" 6. Km 137+355 Culvert	"	"
58.	" 6. Km 139+270 "	"	"
59.	" 6. Km 139+400 "	"	"
60.	" 6. Km 139+69 "	"	"
61.	" 6. Km 139+570 "	"	"
62.	" 6. Km 139+719 Bridge	"	"
63.	" 6. Km 139+870 "	"	"
64.	" 6. Km 141+470 Culvert	"	"
65.	" 6. Km 143+300 Bridge	"	"
67.	" 6. Km 145+430 "	"	"
68.	" 6. Km 146+340 Culvert	"	"
69.	" 6. Km 147+460 "	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

3.	Route 6. Div. to Gollenburg Bridge & Rd Rem.	"	No. 3.
6 M.	" 6. Km 71 to Km 75 Road Repairs	"	"
21 M.	" 6. Maintenance up to 31/12.	"	"
41.	" 6. Km 103+450 Bridge	"	"
42.	" 6. Km 57+280 "	"	"
52.	" 6. Km 127+270 Culvert	"	"
53.	" 6. Km 127+397 "	"	"
54.	" 6. Km 127+905 "	"	"
55.	" 6. Km 130+175 "	"	"
56.	" 6. Km 131+365 Bridge	"	"
57.	" 6. Km 137+365 Culvert	"	"
58.	" 6. Km 139+170 "	"	"
59.	" 6. Km 133+3[illegible] "	"	"
60.	" 6. Km 139+445 "	"	"
61.	" 6. Km 139+570 "	"	"
62.	" 6. Km 139+712 Bridge	"	"
63.	" 6. Km 139+870 "	"	"
64.	" 6. Km 142+470 Culvert	"	"
65.	" 6. Km 143+300 Bridge	"	"
67.	" 6. Km 145+670 "	"	"
68.	" 6. Km 146+549 Culvert	"	"
69.	" 6. Km 147+570 "	"	"
84.	" 6. Km 171+540 Bridge	"	"
85.	" 6. Km 63+915 "	"	"
86.	" 6. Km 55+990 Culvert	"	"
87.	" 6. Km 79+090 "	"	"
88.	" 6. Km 80+327 "	"	"
89.	" 6. Km 78+285 "	"	"
704.	" 6. Km 64+055 Bridge	"	"
705.	" 6. Km 81+453 "	"	"
113.	" 6. [illegible] Div.	"	"
125.	" 6. Viaduct	"	"

769

Highways Section File WRH

Declassified E.O. 12356 Section 3.3/NND No. 785019

PROJECT FILE NO	SUBJECT	Disposal Bundle NO TO Box
126.	Route 6. Km 148+679 Culvert	Archives No.3.
127.	" 6. Km 149+257 Bridge	" "
128.	" 6. Km 149+946 Culvert	" "
129.	" 6. Km Right Div Bridge	" "
130.	" 6. Km 138+751 Culvert	" "
131.	" 6. Km 138+704 "	" "
132.	" 6. Km 138+800 "	" "
133.	" 6. Km 69+100 "	" "
195 M.	" 6. Km 414+600 Retaining Wall	" "
12 M.	Route 7. Km Maintenance up to 31/12	" "
22 M.	Route 8. Maintenance up to 31/12	" "
23 M.	Route 71. " " " "	" No.4.
24 M.	Route 74 " " " "	" "
25 M.	Route 79 " " " "	" "
79.	" 79 Km 37+968 Bridge	" "
80.	" 79 Km 39+141 Culvert	" "
81.	" 79 Km 39+437 Bridge	" "
82.	" 79 Km 39+705 "	" "
4.	Route 82. Km 58+445 "	" "
5.	" 82 Km 58+490 "	" "
6.	" 82 Km 58+779 "	" "
7.	" 82 Km 58+792 "	" "
8.	" 82 Km 73+245 "	" "
17.	" 82 Km 43+420 Culvert	" "
18.	" 82 Km 47+500 Bridge	" "
19.	" 82 Km 47+774 "	" "
20.	" 82 Km 45+900 Culvert	" "
21.	" 82 Km 42+600 "	" "

Declassified E.O. 12356 Section 3.3/NND No. 785019

190.		"	"
191.	" 6. Km 138+800	"	"
192.	" 6. Km 89+100	"	"
193 M.	" 6. Km 41+600 Retaining Wall	"	"
12 M.	Route 7. Km Maintenance up to 31/12	"	"
22 M.	Route 8. Maintenance up to 31/12	"	"
23 M.	Route 71. " " " "	"	"
24 M.	Route 74 " " " "	"	"
25 M.	Route 79 " " " "	"	"
79.	" 79 Km 37+968 Bridge	"	"
80.	" 79 Km 39+141 Culvert	"	"
81.	" 79 Km 39+437 Bridge	"	"
82.	" 79 Km 39+783 "	"	"
4.	Route 82. Km 58+445 "	"	"
5.	" 82 Km 58+490 "	"	"
6.	" 82 Km 58+779 "	"	"
7.	" 82 Km 56+792 "	"	"
8.	" 82 Km 73+245 "	"	"
17.	" 82 Km 49+420 Culvert	"	"
18.	" 82 Km 47+300 Bridge	"	"
19.	" 82 Km 47+774 "	"	"
20.	" 82 Km 45+900 Culvert	"	"
21.	" 82 Km 45+400 "	"	"
22.	" 82 Km 43+300 "	"	"
23.	" 82 Km 90+070 "	"	"
24.	" 82 Km 93+070 "	"	"
25.	" 82 Km 93+165 "	"	"
26.	" 82 Km 93+240 Culvert	"	"
27 M.	" 84. Maintenance up to 31/12	"	"
35 M.	" 82 Retaining Wall Km 65+900	"	"
36 M.	" 82 " " " Km 14 to 15+900	"	"

768

Highway Section File

WRH

Declassified E.O. 12356 Section 3.3/NND No. 785019

PROJECT FILE Nº	SUBJECT	Disposal Bundle SHO TO	MARK
49 M.	Route 82. Route Km 89+350 Retaining Wall	Archives	Nº.4
50 M.	" 82. Km 103+900 Retaining Wall	"	"
71.	Route 82. Km 64+700 Culvert	"	"
72.	" 82. Km 66+280 Bridge	"	"
73.	" 82 Km 66+805 Culvert	"	"
74.	" 82 Km 68+717 Bridge	"	"
75.	" 82 Km 69+409 Culvert	"	"
76.	" 82 Km 69+943 "	"	"
108.	" 82 Km 31+000 Bridge	"	"
109.	" 82 Km 32+420 "	"	"
110.	" 82 Km 33+730 "	"	"
111.	" 82 Km 34+590 "	"	"
112.	" 82 Km 35+100 "	"	"
172.	" 82 Km 93+459 "	"	"
173.	" 82 Km 93+605 "	"	"
174.	" 82 Km 102+900 "	"	"
175.	" 82 Km 103+164 "	"	"
176.	" 82 Km 107+750 "	"	"
177.	" 82 Km 118+900 "	"	"
274.	" 82 Km 87+100 "	"	"
31 M.	" 82 Maintenance up to 31/8/45.		
Prov: Roads	Provincial Roads		
Anzieta 202 M.	8 miles from Anzio Road Repairs		
Dwgs: 156.	Km 5-130. Maintenance . Bridge		
	"		

Declassified E.O. 12356 Section 3.3/NND No. 785019

72.	"	82. Km 66+230	Bridge	" "
73.	"	82 Km 66+805	Culvert	" "
74.	"	82 Km 68+717	Bridge	" "
75.	"	82 Km 69+409	Culvert	" "
76.	"	82 Km 69+843	"	" "
108.	"	82 Km 31+300	Bridge	" "
109.	"	82 Km 32+420	"	" "
110.	"	82 Km 33+730	"	" "
111.	"	82 Km 34+590	"	" "
112.	"	82 Km 35+100	"	" "
172.	"	82 Km 93+459	"	" "
173.	"	82 Km 93+608	"	" "
174.	"	82 Km 102+500	"	" "
175.	"	82 Km 103+164	"	" "
176.	"	82 Km 107+750	"	" "
177.	"	82 Km 115+900	"	" "
274.	"	82 Km 87+100	"	" "
31 M.	"	2a82 Maintenance up to 31/5/45.		" "

Prov: Ronda

Provincial Roads

Ansiete
202 M.

		5 miles from Ansio Road Repairs		
Trucu: 158.		[illegible] Maintenance Road.	Bridge	
" 159.		[illegible]	"	
" 160.		Km 7+770	" "	"
" 161.		Km 21+780	" "	"
Romen: 41 M.		Nomentum	Maintenance up to 31/12.	
Portu: 40 M.		Portuense	" " "	"
" 188.		"	Km 14+650 Bridge	
Prae: 42 M.		Praenestina	Maintenance up to 31/12	
Tusc: 43 M.		Tuscolana	" " "	"
Trion: 45 M.		Trionfale	" " "	"

Highway Section File:

767

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO CIVILA REGION
(Engineering Division)
APO 394

MILITARY RECORDS AND FILING.

31 MARCH 1945

Correspondence

File No.	Subject	Disposal Photo	Bundle Mark
509 R	In and out Register of Correspondence	Archives	N 5
509.(1944)	General Correspondence all Roads	Archives	N°.5.
509.(1945)	" " " "	"	"
509.5.	Correspondence affecting ROUTE N°5.	"	"
509.82.	" " " N° 82.	"	"
509.2.	" " " N°.2.	"	"
509.A.1.	Retrel Data	"	"
509.A.2.1944.	Balance of circulation Permits	"	"
509.A.2.1945.	" " " "	"	"
509.3.	Machinery	"	"
509.B.	Correspondence affecting all Materials.	"	"
509.B.1.A.	Bitumen	"	"
509.B.2.	Metals	"	"
509.B.3.	Cement	"	"
509.B.4.	Quarries	"	"
509.B.5.	Steel	"	"
509.B.6.	Timber	"	"
509.B.7.	Explosives	"	"
509.B.8.	Tires	"	"
509.B.9.	Mines	"	"
509.C.	Reports of a general nature	"	"
509.C.1.	Monthly reports of this office	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

509 R	In and out Register of Correspondence	Archives	N° 5
509.(1944)	General Correspondence all Roads	Archives	N°.5.
509.(1945)	" " " "	"	"
509.5.	Correspondence affecting ROUTE N°5.	"	"
509.82.	" " " N° 82.	"	"
509.2.	" " " N°.2.	"	"
509.A.1.	Petrol Data	"	"
509.A.2.1941.	Volume of circulation Permits	"	"
509.A.2.1945.	" " " "	"	"
509.3.	Machinery	"	"
509.D.	Correspondence affecting all Materials.	"	"
509.B.1.A.	Bitumen	"	"
509.B.2.	Bricks	"	"
509.B.3.	Cement	"	"
509.B.4.	Concrete	"	"
509.B.5.	Steel	"	"
509.B.6.	Timber	"	"
509.B.7.	Explosives	"	"
509.B.8.	Tires	"	"
509.B.9.	Mines	"	"
509.C.	Reports of a general nature	"	"
509.C.1.	Monthly reports of this office	"	"
509.C.2.	" " " " "	"	"
509.M.A.	Military Assistance	"	"
509.O.	Officers	"	"
509.I.A.	Internal Administration	"	"
509.T.R.	Contractors Telephone Increases	"	"
509.T.	Vehicles, Communications, travel orders.	"	"

766

Highways Section File WPH

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

FILE N°	MILTARY HIGHWAYS AND BRIDGES SUBJECT	31 MARCH 1945 DISPOSAL WHO TO	BUNDL BUNDLE MARI
509.1.	Projects Records ROUTE N°.1.	Archivesb	N°.6.
509.2.	" " " " 2.	"	"
509.3.	" " " " 3.	"	"
509.3.bis	" " " " 3.bis	"	"
509.4.	" " " " 4.	"	"
509.5.	" " " " 5.	"	"
509.6.	" " " " 6.	"	"
509.7.	" " " " 7.	"	"
509.71.	" " " " 71.	"	"
509.79.	" " " " 79.	"	"
509.82.	" " " " 82.	"	"
1. Folder G	Progress records written in Italian	"	"
1. Folder H	" " " " English	"	"
509.1. SM	Strip Maps Route 1	"	"
509.2. SM	" " " 2	"	"
509.3. SM	" " " 3	"	"
509.3 bis SM	" " " 3 bis	"	"
509.4. SM	" " " 4	"	"
509.5. SM	" " " 5	"	"
509.6. SM	" " " 6	"	"
509.7. SM	" " " 7	"	"

Declassified E.O. 12356 Section 3.3/NND No. 785019

509.2.	" " " " 2.	"	"
509.3.	" " " " 3.	"	"
509.3.bis	" " " " 3.bis	"	"
509.4.	" " " " 4.	"	"
509.5.	" " " " 5.	"	"
509.6.	" " " " 6.	"	"
509.7.	" " " " 7.	"	"
509.71.	" " " " 71.	"	"
509.79.	" " " " 79.	"	"
509.82.	" " " " 82.	"	"
1. Folder G	Progress records written in Italian	"	"
1. Folder H	" " " " English	"	"
509.1. SM	Strip Maps Route 1	"	"
509.2. SM	" " " 2	"	"
509.3. SM	" " " 3	"	"
509.3 bis SM	" " " 3 bis	"	"
509.4. SM	" " " 4	"	"
509.5. SM	" " " 5	"	"
509.6. SM	" " " 6	"	"
509.7. SM	" " " 7	"	"
509.71. SM	" " " 71	"	"
509.79. SM	" " " 79	"	"
509.82. SM	" " " 82	"	"
1. Folder A	Monthly reports	Folders A, B, C to	"
1. Folder B	Record Book (all projects)	HQ. AF - PR thru	"
1. Folder C	" " (classified by Roads)	Capt. A.J. Greene	"
1. Folder D	Correspondence general from 25th March to 5th April	"	"
1. Folder E	Maps	"	"
1. Folder F	"	"	"

765

Handed over by W/O Hardy Capt AMP
Highways Section File
S/Sgt. Stauno

Declassified E.O. 12356 Section 3.3/NND No. 785019

Declassified E.O. 12356 Section 3.3/NND No. 785019

mp
Co 152

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

File
OK

27 March 1945

356

TO : HQ. A.C.- Public Works & Utilities Sub-Commission

SUBJECT : Route 7- Velletri Quarry
Production of Crushed Rock

REF. : R4/ENG/509.B/4

1. With reference to ACC/1s submitted to you on 15 March and not yet returned, herewith are ACC/2s covering a contract placed with Firm Ing. Piero Parisi, Rome, to carry out the work stated in caption during the period 10 Feb. 45 to 31 Aug. 45.

2. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
for Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/2s 3

28/3/45
Work started
Receipt ACC/2s

764

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

C.4062

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. S/C A.C.
18 MAR 1945 078

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Velletri Quarry Route 7

REF. : R4/ENG/509.B/4

1. Herewith are ACC/1s, relazione and estimate covering a project for the production of crushed rock required for the reconditioning of Route 7, authorised by P.B.S. as a result of a reconnaissance carried out in conjunction with this Department on Dec. 44.

2. Due to the impossibility of using the machinery of Velletri Quarry and considering the large quantity of crushed rock urgently required, a contract has been placed with Firm Ing. Piero Parisi of Rome, to carry out this work with mobile plants for the period 10 Feb.-31 Aug. 45.

3. The above mentioned items are forwarded for your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
Rel. 1 "
Est. 1 "

Declassified E.O. 12356 Section 3.3/NND No. 785019

C4107

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

15 March 1945

354

TO : HQ. A.C. - Public Works & Utilities Sub-Commission.

SUBJECT / Road Repairs ROUTE 7
Km. 94 to 103.

FILE / R4/ENG/509.7.

1. Herewith are ACC/'s estimate and relazione covering the project stated in caption, authorised by P.B.S. South following a reconaissance carried out in conjunction with this office on 23 Dec: I944 and confirmed by their letter dated 26 Dec: I944.

2. The above items are forwarded for your consideration and approval.

W.R.CENTRY CAPT CMP
for Regional Engineer
Lazio Umbria Region AMG.

Encls:
ACC/s 3
Rel: 1
Est: 1

761

Declassified E.O. 12356 Section 3.3/NND No. 785019

64106

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub- Commission

313

SUBJECT : Road Repairs ROUTE 7.
Stretch from Km 54 to Km 94.

FILE : R4/ENG/509.7.

1. Herewith are ACC/1's ,Relazione and Estimate covering the project stated in caption, authorised by P.B.S. South following a reconaissance carried out in conjunction with this office on 23 Dec: 1944 and confirmed by their letter dated 26 Dec: 1944.

2. The above items are forwarded for your consideration and approval.

W.R.GENTRY CAPT CMP
for Regional Engineer
Lazio Umbria Region AMG

Encls:
ACC/1s 3
Rel. 1
Est: 1

760

Declassified E.O. 12356 Section 3.3/NND No. 785019

C 4108

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

15 March 1945

352

TO : HQ A.C. - Public Works & Utilities
Sub- Commission

SUBJECT : Road Repairs Route 7.
Stretch - Velletri - Cisterna (from Km 40 to Km 54)

FILE : R4/ENG/509.7.

1. Herewith are ACC/1s, estimate and relazione covering the project stated in caption authorised by P.B.S. South following a reconaissance carried out in conjunction with this office on 23 Dec: I944 and confirmed by their letter dated 26 Dec. I944.

2. The above items are forwarded for your ~~consider-~~ ~~-ation and~~ approval.

Lt. Col.RE
Regional Engineer,
Lazio Umbria Region,AMG.

Encls.
ACC/1s 3
Rel. 1
Est. 1

10
6
25

759

Declassified E.O. 12356 Section 3.3/NND No. 785019

Tel.489081.Ext.339

File

HEADQUARTERS ALLIED COMMISSION RWS/rlv
APO 394
Public Works and Utilities Sub-Commission

078/L-U/1/PWU 30 March 1945

Subject: Estimates and Contracts.

To : Regional Commissioner, Lazio-Umbria
(Att: Regional Engineer).

351

1. Attached hereto are the following approved Form AC/1 and AC/2.

Number	Nature	Cost
M.511	Estimate	2,000,000
M.512	Estimate	5,000,000
M.513	Estimate	1,500,000
M.514	Estimate	4,000,000
M.515	Estimate	300,000
1167	Estimate	6,000,000
1168	Estimate	166,000
1169	Estimate	100,000
1170	Estimate	400,000
M.401	Contract	5,500,000
744	Contract	67,000
770 /1016	Contract	860,000
868	Contract	1,600,000
876	Contract	330,000
1007	Contract	980,000
1009	Contract	164,000
1012	Contract	235,000
1013	Contract	23,000
1014	Contract	497,700
1042	Contract	2,100,000
1043	Contract	255,000
1074	Contract	110,000
1100	Contract	1,000,000
1104	Contract	182,000
847	Contract	12,632,382
M.164	Contract	50,000
M.369	Contract	2,175,000
M.403	Contract	398,000
M.523	Estimate	5,500,000
M.524	Estimate	4,820,000
M.525	Estimate	3,000,000

758

../..

Declassified E.O. 12356 Section 3.3/NND No. 785019

M.526	Estimate	2,030,000
1191	Estimate	924,000
1192	Estimate	953,000
1193	Estimate	1,495,000
1194	Estimate	2,240,000
1195	Estimate	3,980,000
1196	Estimate	2,050,000
1197	Estimate	1,573,000
1198	Estimate	1,610,000
1199	Estimate	515,000
M.318	Estimate	400,000
302	Estimate	2,550,000
1200	Estimate	160,000
1201	Estimate	5,700,000
1202	Estimate	600,000
1203	Estimate	8,400,000

(+) Sent copy by messenger.

By Command of Rear Admiral STONE:

V.S.THOMPSON
Lt.Col. R.C.E.
Chief, Public Wks.Div.

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

C04055

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. S/C A.C.
16 MAR 1945
078

350

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Bridges and road repairs Route 2 from Km. 19+125 to 19+600

REF. : R4/ENG/509.2

1. With reference to ACC/1s approved by you on 16 Jan. 45 your No. 749, herewith ACC/2s covering a contract placed with firm Mazza Guglielmo of Rome to carry out the above mentioned work on Route 2.

2. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/2s 3 copies

For

ACC I approved
Starting date 15 July ? Aug.
Sept tember.
756

to acc.

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

G4154

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

27 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Emulsification of Bitumen
Contractor Permolio

REF. : R4/ENG/509.B/2

1. With reference to ACC/1s forwarded to you for approval on 15 March 45 and not yet returned, herewith are ACC/2s covering a contract placed with Firm Permolio, Rome, to carry out the work stated in caption.

2. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/2s 3

755

Declassified E.O. 12356 Section 3.3/NND No. 785019

/ap
CD4052

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. A.C.
18 MAR 1945 078

OK
al

15 March 1945

TO : HQ. A.C.- Public Works & Utilities Sub-Commission

SUBJECT : Bridges Route 6
Km. 105+450

REF. : R4/ENG/509.6

1. With reference to ACC/1s approved by you on 19 Sept. 44 your No. 303, herewith are ACC/1s, estimate and plans covering supplementary request for funds required for additional work carried out on the bridge stated in caption, as outlined in the attached relazione.

2. For your consideration and approval.

W.R. GENTRY, CAPT.CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1 3 copies
Est. 1 "
Rel. 1 "
Plans 1 "

Declassified E.O. 12356 Section 3.3/NND No. 785019

RO 405

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
Lazio Umbria Region
(Engineering Division)
APO 394

15 March 1945

Folio 347

TO : HQ. A.C. - Public Works & Utilities Sub-Commission.

SUBJECT : Road Repairs Route 2
Km. 108 to 141+612

REF. : R4/ENG/509.2.

1.- Herewith are ACC/1s, Estimate and Relazione covering the project stated in caption.

2.- The work in question was authorised by 104 CRE by letter CRE/RDS/269 dated 6 Feb. 45.

3.- For your consideration and approval.

Lt.Col.RE
Regional Engineer,
Lazio Umbria Region, AMG.

Encls:
ACC/1s 3
Rel. 1
Est. 1

753

Declassified E.O. 12356 Section 3.3/NND No. 785019

C.O.
4111

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
Lazio Umbria Region
(Engineering Division)
APO 394

15 March 1945

346

TO : HQ. A.C. - Public Works & Utilities
Sub-Commission

SUBJECT : Road Repairs Route 2
Km. 68+800 to 108

REF. : R4/ENG/509.2

1. Herewith are ACC/1s, Estimate and Relazione covering the project stated in caption.

2. The work in question was authorised by 104 CRE by letter CRE/RDS/269 dated 6 Feb. 45.

3. For your consideration and approval.

Lt.Col.RE
Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3
Est. 1
Rel. 1

752

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

5405

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U.S/C.A.C.
28 MAR 1945 078

File

345

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Road Repairs Route 2
Km. 31 to 68+800

REF. : R4/ENG/509.2

1. Herewith are ACC/1s, estimate and relazione covering the project stated above.

2. This work was authorised by 104 CRE (Works) by letter CRE/RDS/269 dated 6 Feb. 45.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
for Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3
Est. 1
Rel. 1

751

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

Colin

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U.S/C.A.C
22 MAR 1945 078

344

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Road Repairs Route 2
Km. 6+900 to 31+000

REF. : R4/ENG/509.2

1. Herewith are ACC/1s, estimate and relazione covering the project stated in caption.

2. This work was authorised by 104 CRE (Works) by letter CRE/RDS/269 dated 6 Feb. 45.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3
Est. 1
Rel. 1

10.
10
12.4
17.0
49.4

750

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp 6407

HEADQUARTERS
ALLIED MILITARY GOVERNEMNT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. S/C N.
078

file

15 March 1945

343

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Route 4 - Road Repairs
From Km. 37-87

ok
al

REF. : R4/ENG/509.4

1. Herewith are ACC/1s, estimate and relazione covering the project stated above.

2. This work was authorised by 104 CRE(Works) on 22 Feb. 45.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
Est. 1 "
Rel; 1 "

749

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

Eow53

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

del 342

27 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Road Repairs Route 7
Rome to Albano

REF. : R4/ENG/509.7

1. With reference to ACC/1s approved by you on 17 March 45, your Nos 1148, 1150, 1151, 1152, 1153, herewith are ACC/2s covering a contract placed with Firm Cartareggia F., Rome, to carry out the work stated above.

2. For your consideration and approval.

W. R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/2s 15

Declassified E.O. 12356 Section 3.3/NND No. 785019

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
Lazio Umbria Region
(Enginnering Division)
APO 394

RECEIVED
P.W. & U. S/C A.C.
1 - MAR 1945 078

64797

27 February 1945

TO : HQ-A.C.Public Works & Utilities Sub-Commossion

SUBJECT : Route 7 = Bridge
Km. 141+100

FILE : R4/ENG/509.7

Ida 341

ok
al

1.- Reference to AC/1 by you approved on 28/12/44 Nº 673 and supplementary AC/1s forwarded for approval on 27/2/45 and not yet returned, herewith AC/2s for work carried out at the mentioned location by Contractor IMMOBILIARE.

2.- For your consideration and approval.

W.R.GENTRY

W.R.GENTRY CAPT.CMP.
For Regional Engineer, AMG
Lazio Umbria Region.

Enclosures :

AC/2s : 3 copies

Memo
You have the supplemental AC/1.
This may be used in your talk with Valenti today
7/8

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
AFO 394

File 340

12 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

OK ad

SUBJECT : Road Repairs
Braccianese I Prov. Road

REF. : R4/ENG/509.p

1. Herewith are ACC/1s, ACC/2s, relazione and estimate covering a project for road repairs at the location stated above.

2. A contract has been placed, as requested by letter of 104 C.R.E. (Works) dated 23 Jan. 45, with Firm Cornetto G. Rome.

3. For your consideration and approval.

Lt.Col. R.E.
Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
ACC/2s 3 "
Rel. 1 "
Est. 1 "

$ 5000.00 per mile 747

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp
6h099

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
F.W. & L.S.C. A.C.
22 MAR 1945 078

339

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Route 1 Repairs Wooden Culvert Km. 46+660

REF. : R4/ENG/509.1

1. Herewith are ACC/1s, estimate and relazione covering a project at the location stated above.

2. This work was authorised by P.B.S. on 30 Jan. 45.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
Rel. 1 "
Est. 1 "

746

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

c.4100

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U.S/C.A.C.
22 MAR 1945
078

File
OK
ab
338

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Route 71- Flambo Girder over Paglia Km. 34+364

REF. : R4/ENG/509.71

1. With reference to ACC/1s approved by you on 8 Nov. 44 your No. 505, herewith are ACC/1s and estimate covering additional work carried out by Firm S/A Industriali at the location stated above.

2. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
Est. 1 "
Rel. 1 "

For

745

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp
to Lilo

HEADQUARTERS
AILIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. S/C A.C.
22 MAR 1945
078

ok
al

337

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Prov. Road Lago Monterosi-Civitacastellana Extraordinary Road Repairs

REF. : R4/ENG/509.p

1. Herewith are ACC/1s, estimate and relazione covering the project stated in caption, authorised by No. 3 District by letter 574Q dated 3 Jan. 45 and requested by 104 CRE (Works).

2. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
Est. 1 "
Rel. 1 "

744

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp
Co498

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
HQ. A.C.
28 MAR 1945 078

336

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Provincial Road to Ponzano
Road Repairs

REF. : R4/ENG/509.p

OK
file
Please thread
signature ac/1's

1. Herewith are ACC/1s, ACC/2s, estimate and relazione covering the project stated above.

2. A contract has been placed, as authorised by 104 CRE by letter RDS/CRE/268 dated 15 Feb. 45, with firm Cidonio Elia to carry out the work in question.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
for Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3
ACC/2s 3
Est. 1
Rel. 1

743

Declassified E.O. 12356 Section 3.3/NND No. 785019

P.O. 41.10

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

File

OK

15 March 1945

335

TO : HQ. AC. - Public Works & Utilities Sub- Commission

SUBJECT : Emulsification of Bitumen.

FILE : R4/ENG/509.B.2.

1. Herewith are ACC/1s, and estimate covering a request for funds required to settle the contract placed with the Firm Permolio to carry out the work stated in caption, as outlined in the attached relazione.

2. The above items are forwarded for your consideration and approval.

W.R.GENTRY CAPT CMP
for Regional Engineer
Lazio Umbria Region AMG.

742

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

File C-408

RECEIVED
P.W. & U. S/C A.C.
20 MAR 1945 079

OK
AD

334

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Bridges Route 1
Km. 110+420

REF. : R4/ENG/509.1

1. With reference to ACC/1s approved by you on 24 Jan. 45 your NO. 847, herewith are ACC/2s covering a contract placed with Firm Ugo Calderai to carry out this work.

2. For your consideration and a pproval.

Lt.Col. R.E.
Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/2s 3 copies

741

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp 50402

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. S/C A.C.
23 MAR 1945
078

15 March 1945

333

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Road Repairs Route 4
From Km. 87 to 111

REF. : R4/ENG/509.4

1. Herewith ACC/1s, relazione and estimate covering the project stated in caption .

2. This work was authorised by 104 CRE (Works) on 22 Feb. 45.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies For
Est. 1 "
Rel. 1 "

740

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

6(40)

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U.S/C.A.C.
12 MAR 1945 078

332

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Bridges Route 1
Km. 32+400

REF. : R4/ENG/509.1

1. With reference to ACC/1s approved by you on 6 Feb. 45 your No. 871, herewith are ACC/1s, estimate and relazione covering additional work carried out at the bridge stated in caption, following request of 104 CRE by letter CRE/RDS/268 dated 2 March 45.

2. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
Est. 1 "
Rel. 1 "

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp

C04072

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

RECEIVED
P.W. & U. S/C A...
018

331

15 March 1945

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Road Repairs Route 4
From Km. 6+700 to 37

REF. : R4/ENG/509.4

1. Herewith ACC/1s, estimate and relazione covering the project stated above.

2. This work was authorised by 104 CRE (Works) on 22 Feb. 45.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
Est. 1 "
Rel; 1 "

Declassified E.O. 12356 Section 3.3/NND No. 785019

/mp
64075

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

P.W.B. A.C.
20 MAR 1945
078

15 March 1945

330

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Route 7 - Genzano-Velletri
Extraordinary repairs

OK
dl

REF. : R4/ENG/509.7

1. Herewith are ACC/1s, estimate and relazione covering extraordinary road repairs on Route 7 at the stretch stated in caption.

2. A contract has been placed with firm Italstrade to carry out this work as authorised by P.B.S. following a reconnaissance carried out in conjunction with this Department on Dec. 44.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/1s 3 copies
Est. 1 "
Rel. 1 "

737

Declassified E.O. 12356 Section 3.3/NND No. 785019

VE/VA

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
Lazio-Umbria Region
(Engineering Division)
APO 394

TO ——→: HQ.AC. (Public Works and Utilities Sub-Commission)

SUBJECT : TERNI - Rep. to Civil Hospital (Ist Floor)-

IN REPLY QUOTE : R4/ENG/T/101.343

329

1. Reference to your approval M 403 of 17 Feb. 1945 approving expenditure of L. 3.450.000 on this project.

2. Form AC/2 in triplicate are forwarded herewith for approval and distribution (one copy to this office)

A.G. Evans.

A.G.EVANS, Major R.E.
for Regional Engineer
Lazio-Umbria Region AMG.

Enclosures: 3 copies AC/2 form.

736

Declassified E.O. 12356 Section 3.3/NND No. 785019

E/1129 Imp Co Lot 6

HEADQUARTERS
ALLIED MILITARY GOVERNMENT
LAZIO UMBRIA REGION
(Engineering Division)
APO 394

file

RECEIVED
P.W. & U. A.C.
20 MAR 1945
07K

OK
15 March 1945

328

TO : HQ. A.C. - Public Works & Utilities Sub-Commission

SUBJECT : Bridges Route 4
Km. 32+700

REF. : R4/ENG/509.4

1. With reference to ACC/1s and ACC/2s approved by you on 9 Oct. 44 your No. M164, herewith supplementary ACC/2s and estimate covering additional work carried out at the location stated in caption by Contractor Sergio Guidi.

2. Supplementary ACC/1s are not required as funds previously approved have been used as stated in the attached relazione.

3. For your consideration and approval.

W.R. GENTRY, CAPT. CMP
For Regional Engineer,
Lazio Umbria Region, AMG

Encls:
ACC/2s 3 copies
Rel. 1 "
Est. 1 "

HEADQUARTERS
20 MAR 1945
A. C.

735

1164